CITY of NEWARK

Department of Water and Sewer Utilities PWSID: NJ0714001

USEPA Administrative Order - Dock No. SDWA-02-2015-8003 Third Quarterly Report

October 15, 2015

III. Order

A. Installation of Auxillary Power at Wayne Pump Station

B. Belleville Tank Inspection & Cleaning

STILL NAME OF			A			В
ACHVIII	EPA Schedule	Actual	Comments	EPA Schedule	Actual	Comments
Contract Amoud	1/31/2015		City Council approved	1/31/2015		City Council approved
Contract Award			Contract Awarded to Hatch Mott McDonald		Awarded	To Hatch Mott Mc Donald
Daylon Status	9/30/2015	April 2015	Preliminary Designs - Submitted to NJDEP	7/31/2015	Design	To be completed by Nov., 2015
Design Status	Final Design	Done	Met the deadline			Will not meet deadline
Dormits Obtained	11/30/2015		Applied for variosu permits	N/A		N/A
I ET MILLS ODLAMEU						
Advantice for Bid	1/31/2016		Expected to meet the deadline	8/31/2015		Revised date 12/31/2015
Advertise for Big			Subject to availability of funding			
Contract Awarded	3/31/2016		A/N	12/31/2015		Expected 3/31/2016
Colli aci Awai ded						
Completed Work	10/31/2016		N/A	6/30/2016		Expected 6/30/16
Compieced work		CONTRACTOR AND AND THE STATE OF				

C. Interim Enhanced Surface Water Rule

		evaluation	To be conducted during CTA	Chlorine CT Study
Project started - May, 2015	Contract awarded to H2M Associates- April, 2015	Contract authorization resolution passed by City Council	H2M Associates was selected for CTA evaluation - March, 2015	Status On CTA Contract
	November, 2015 CT report to be submitted	19-Aug-15 CT Study was conducted	August, 2015 CT Study Plan was submitted to NJDEP	Schedule on CT study

and completeness made to me either orally or through submission of documents by appropriate personnel with responsibility for matters contained herein. I certify, under penalty of law, that the information contained in or accompanying this submission is true, accurate and complete based upon representatations as to accuracy

Andrew Pappachen, Director of Public Works