

I 3  
2/6/96  
153380

**SITE G  
SAUGET, ILLINOIS  
FINAL POLREP**

**I. HEADING**

Date: February 5, 1996

From: Sam Borries, OSC, U.S. EPA, Region V, EERB RS II

To: D. Dietrich-ATTN: T. Johnson, OSWER, Wash., D.C. ....(703) 603-9107  
R. Karl, Branch Chief, EERB, Chicago, IL.....BY FAX  
D. Bruce, Chief RS-II, EERB, Chicago, IL.....BY FAX  
B. Messenger, Section Chief, ESS, Chicago, IL.....BY FAX  
S. Pastor, OPA, Chicago, IL.....FAX (312) 353-1155  
T. Martin, ORC, 29-MA, Chicago, IL.....FAX (312) 886-0747  
M. Martin, USEPA-Gateway, Chicago, IL.....FAX (312) 353-5541  
J. Gore, RPM, USEPA, Chicago, IL.....FAX (312) 886-4071  
P. Takacs, IEPA, Springfield, IL.....FAX (217) 782-3258  
K. Mensing, IEPA, Collinsville, IL.....FAX (618) 346-5155  
D. Henne, DOI, Philadelphia, PA.....FAX (215) 597-9845  
U.S. Fish & Wildlife, IL.....FAX (309) 793-5804  
P. Sauget, Mayor, City of Sauget, IL.....FAX 337-5808

**Subject:** Pollution Report For CERCLA Time-Critical Removal Action at Sauget &  
Company Landfill, **Site G**, Sauget, St. Clair County, Illinois.

**II. BACKGROUND**

Site No: 4V  
Delivery Order No.: 5001-05-368  
Response Authority: CERCLA  
CERCLA Incident Category: Time-Critical Removal  
CERCLIS ID # : ILD 981 953 623  
NPL Status : No  
Start Date: March 20, 1995  
Latitude: North 38 35'21"  
Longitude: West 90 10'23"

**III. RESPONSE INFORMATION**

A. Initial Situation:

Please refer to Polrep No. 1 dated March 23, 1995

B. Actions Taken:

The following actions were accomplished during the period of August 7-September 29, 1995.

- \* ERCS contractor completed all site activities including the hydro-seeding of the landfill cover. The hydro-seeding was conducted by Diversified Services of Highland, Illinois on September 29, 1995. ERCS contractor utilized a nearby hydrant to supply the hydro-seeding contractor with a local water supply for seeding application. A water meter was obtained from the Village of Sauget and attached to the hydrant. The meter was returned to the Village upon completion of the project.

C. Enforcement

None

**IV. NEXT STEPS**

- A. No further time-critical removal actions are anticipated for this site. Any future activities will be referred to appropriate State or Federal remedial programs.

**V. KEY ISSUES**

None

**VI. COST TO DATE**

	<u>AMOUNT BUDGETED</u>	<u>AMOUNT USED</u>	<u>AMOUNT REMAINING</u>
US EPA (Direct &Indirect)	\$ 108,000.00	\$ 81,450.00	\$ 26,550.00
TAT	\$ 80,000.00	\$ 79,530.60	\$ 469.40
ERCS*	<u>\$ 500,000.00</u>	<u>\$402,676.94</u>	<u>\$ 97,323.06</u>
TOTAL	\$ 688,000.00	\$563,657.54	\$124,342.46

---

\*All reported cost as of 1/30/96

**OFF-SITE WASTE DISPOSAL SUMMARY**

<u>Material</u>	<u>Amount</u>	<u>Disposal Type</u>	<u>Facility</u>	<u>Location</u>
PPE-Dioxin Contaminated	2,000 lbs	Incineration	Aptus	Coffeyville, KS