

START WEEKLY REPORT to EPA OSC								
MEC REMOVAL ACTION								
Date:	11/26-12/01/2007							
GES Contract No: EP-S3-07-02					TO: 02-03-002			
LOCATION: Elkton Farm Firehole Site								
Ordinance Items Destroyed:								
QTY	ITEM		QTY	ITEM		QTY	ITEM	
0	N/A		0	N/A		0	N/A	
Total Explosives consumed during Demo Operations:								
Boosters	0		Non EI Caps	0		Det Cord	0	
Elec Caps	0		Perforators	0		Time Fuze	0	
The Following Grid Operations were Conducted:								
Team #	Grid # & date	% Comp	MEC	Digs	MD lbs	lbs Scrap	Man Hrs	Need EMM Yes/No
1	F4D on 11/26	100%	48 Items	39	1	0	6	No
1	E4A on 11/26	25%	Pending	238	5	2	26	No
2	J3C on 11/26	40%	Pending	220	2	2	32	Yes
2	D3D on 11/26	20%	Pending	325	4	5	45	No
1	E4A on 11/27	50%	Pending	395	10	10	36	No
2	D3D on 11/27	40%	Pending	400	7	10	51	No
1	E4A on 11/28	75%	Pending	380	5	10	36	No
2	D3D on 11/28	60%	Pending	300	4	3	36	No
2	L3C on 11/28	Heavy equipment, 1,475 cu ft soil moved			0	0	18	No
1	E4A on 11/29	99%	39 Items	0	0	0	0	Yes
1	E4B on 11/29	50%	Pending	320	35	5	46	No
2	D3D on 11/29	75%	Pending	150	2	3	15	Yes
2	L3C on 11/29	Heavy equipment, 899 cu ft soil moved			0	0	18	N/A
1	E4B on 11/30	100%	61 Items	155	10	1	20	No
1	E3C on 11/30	20%	Pending	185	20	5	16	Yes
2	D3D on 11/30	85%	Pending	200	7	2	42.5	Yes
2	L3C on 11/30	Heavy equipment, 1,380 cu ft soil moved			0	0	18	N/A
1	D3D on 12/01 assissted tm 2	0%	Pending					Yes
2	D3D on 12/01	99%	166 Items	350	35	1	54	Yes
2	L3C on 12/01	Heavy equipment, 2,563 cu ft soil moved			0	9	18	N/A
Totals:				3657	147	68	533.5	
The Followings Grids have received a Quality Assurance check this week:								
F4D, E4A, E4B								
Comments:								
<p>No Meeting on 11/15, no meeting on 11/22. On 11/19-11/21, USAE Site Mgr. and two UXOT-2's supported Guardian Hydro-Aeration ops. 11/19 837cu ft of soil thru hydro-aeration station, on 11/20 972 cu ft, on 11/21 675 cu ft.</p> <p>On 11/25 a new UXOT-2, Jeff Hunter mobilized and will inbrief and begin ops on 11/26. On 11/29 UXOT-2 Jeff Hunter quit the job at 1000 hrs and demobilized for personal reasons.</p>								

