Possum Point CCR

Pond Dewatering

Water Board approves VPDES permits for January 14,2016 issue by DEQ Water Treatment Conceptual Engineering Reviews January 28,2016 submitted to the DEQ for Bremo Bremo water Treatment Conceptual Engineering February 11,2016 Reviews approved by DEQ Water Treatment System Construction April 4,2016 complete Water Treatment System Testing and Commissioning April 15,2016 complete Begin discharge of surface water from Bremo North and April 18,2016 East Ponds and Possum Point Delta Pond End Discharge of Surface Water from Bremo May, 2016 North and East ponds(estimated 30 Days) End subsurface (pore) from Bremo North and East March, 2017 ponds (estimated 270 days) End treatment of stormwater as required February, 2018 during ash pond closure of Bremo North and East ponds