

U.S. ENVIRONMENTAL PROTECTION AGENCY  
POLLUTION REPORT

EPA Region 5 Records Ctr.



278967

I. HEADING

Date: April 20, 1998

Subject: Custom Blended Oil Site

From: Cindy Nolan, On-Scene Coordinator, U.S. EPA Region 5 *Cindy Nolan*

*I-3*  
*4/20/98*

To: K. Mould, U.S. EPA, OSWER, Washington D.C. . . . . 703-603-9116  
R. Karl, Chief, U.S. EPA, ERB, Chicago, IL . . . . . 312-353-9176  
D. Bruce, Chief, U.S. EPA, ERB, Chicago, IL . . . . . 312-353-9176  
B. Messenger, Chief, U.S. EPA, ESS, Chicago, IL . . . . . 312-353-9176  
G. Narsete, U.S. EPA, Public Affairs, Chicago, IL . . . . . 312-353-9176  
D. Regel, U.S. EPA, Enforcement Spec., Chicago, IL . . . . . 312-353-9176  
T. Krueger, U.S. EPA, ORC Region 5, Chicago, IL . . . . . 312-886-0747  
B. Everettes, IEPA, Springfield, IL . . . . . 217-782-3258  
T. Prescott, IEPA, Springfield, IL . . . . . 217-782-3258  
U.S. Coast Guard, District 9 . . . . . 630-986-2120  
U.S. FWS, Illinois . . . . . 309-793-5804

POLREP: No. 10 - Fund Lead Removal (4/13/98 through 4/18/98)

II. BACKGROUND

Site ID No.:	B506	Delivery Order No.:	5001-05-697
CERCLIS ID No.:	ILD069503944	Start Date:	1/7/98
State Notification:	IEPA Notified	Completion Date:	5/15/98 Est.
Status of Action Memorandum:	Signed (10/2/97)		

III. SITE DESCRIPTION

For detailed site description, see POLREP #1.

IV. RESPONSE INFORMATION

During this reporting period, the following removal activities were conducted:

- Waste oil pumping, transporting, and off-site disposal operations continued. To date, approximately 169,332 gallons of waste oil have been transported off-site to an EPA-approved disposal facility for disposal.
- Waste water shipping continued. To date, approximately 185,614 gallons of waste water have been transported off-site to an EPA-approved facility.
- All of the approximately 15,836 gallons of solvent waste on site has been pumped from drums and tankers and transported to an EPA-approved facility for disposal.
- Results of groundwater testing indicated that the groundwater is not contaminated.
- The shears continued to cut up decontaminated tanks and other scrapable debris. To date, all ASTs have been cut up
- A track hoe was mobilized to site to dig out buried storage tanks, mix sludge, and excavate contaminated soil.
- The two pump houses were taken down.

- Non-hazardous debris is being disposed of and scrap metal is being recycled.
- The START contractor continued sampling, air monitoring, and site documentation activities.

#### V. NEXT STEPS

Continue transportation/disposal of waste oil  
 Continue transportation/disposal of waste water  
 Solidify sludge with fly ash  
 Initiate transportation of solidified sludge  
 Complete removal of buried storage tanks  
 Continue cutting decontaminated tanks with shears

#### VI. ISSUES

None

#### VII. ESTIMATED COSTS (THROUGH APRIL 18, 1998)

	<u>Used</u>	<u>Remaining</u>	<u>% Remaining</u>
ERCS	\$383,000	\$ 83,685	20 %
START	\$ 26,000	\$ 32,760	55 %
EPA	\$ 27,350	\$ 8,200	23 %