

I 3
3/21/98

**U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT**

EPA Region 5 Records Ctr.



278971

I. HEADING

Date: March 21, 1998

Subject: Custom Blended Oil Site

From: Cindy Nolan, On-Scene Coordinator, U.S. EPA Region 5 *Cindy Nolan*

To: K. Mould, U.S. EPA, OSWER, Washington D.C. 703-603-9116
R. Karl, Chief, U.S. EPA, ERB, Chicago, IL 312-353-9176
D. Bruce, Chief, U.S. EPA, ERB, Chicago, IL 312-353-9176
B. Messenger, Chief, U.S. EPA, ESS, Chicago, IL 312-353-9176
G. Narsete, U.S. EPA, Public Affairs, Chicago, IL 312-353-9176
D. Regel, U.S. EPA, Enforcement Spec., Chicago, IL 312-353 9176
T. Krueger, U.S. EPA, ORC Region 5, Chicago, IL 312-886-0747
B. Everettes, IEPA, Springfield, IL 217-782-3258
T. Prescott, IEPA, Springfield, IL 217-782-3258
Lt. Tansey, U.S. Coast Guard, District 2 703-235-4837
U.S. FWS, Illinois 309-793-5804

POLREP: No. 6 - Fund Lead Removal (3/16/98 through 3/21/98)

II. BACKGROUND

Site ID No.:	B506	Delivery Order No.:	5001-05-697
CERCLIS ID No.:	ILD069503944	Start Date:	1/7/98
State Notification:	IEPA Notified	Completion Date:	5/15/98 Est.
Status of Action Memorandum:	Signed (10/2/97)		

III. SITE DESCRIPTION

For detailed site description, see POLREP #1.

IV. RESPONSE INFORMATION

During this reporting period, the following removal activities were conducted:

Waste oil pumping, transporting, and off-site disposal operations continued. To date, approximately 153,932 gallons of waste oil have been transported off-site to an EPA-approved disposal facility.

To date, approximately 134,280 gallons of waste water have been transported off-site to an EPA-approved facility.

Disposal of solvent waste continued. To date, approximately 15,836 gallons have been pumped from drums and tankers and transported to an EPA-approved facility.

Drums have been segregated and bulked according to their waste groups. Drums are being crushed and disposed of as appropriate.

Non-hazardous debris is being disposed of and scrap metal is being recycled.

The crew continued disassembling piping throughout the site. In addition, insulation from the tanks is being removed.

The START contractor continued air monitoring and site documentation activities.

V. NEXT STEPS

Continue transportation/disposal of waste oil
Continue transportation/disposal of waste water
Continue transportation/disposal of solvent
Continue disassembling piping
Continue removing exterior and insulation from tanks
Initiate decontamination and demobilization of Frac tanks and tanker trucks

VI. ISSUES

None

VII. ESTIMATED COSTS (THROUGH MARCH 20, 1998)

	<u>Used</u>	<u>Remaining</u>	<u>% Remaining</u>
ERCS	\$261,660	\$205,025	44 %
START	\$ 20,000	\$ 38,760	66 %
EPA	\$ 19,695	\$ 15,855	44 %

P. 01

MAR-21-98 SAT 12:21 PM

DATE	START	RECEIVER	TX TIME	PAGES	TYPE	NOTE	M#
MAR-21	12:11 PM	17036039116	41"	2	SEND	(M) OK	006
	12:12 PM	13128860747	41"	2	SEND	(M) OK	006
	12:13 PM	12177823258	46"	2	SEND	(M) OK	006
	12:20 PM	12177823258	47"	2	SEND	(M) OK	006
	12:15 PM	17032354837	40"	2	SEND	(M) OK	006
	12:16 PM	13097935804	38"	2	SEND	(M) OK	006

TOTAL 4M 13S PAGES: 12

Site ID No.:	B506	Delivery Order No.:	5001-05-697
CERCLIS ID No.:	ILD069503944	Start Date:	1/7/98
State Notification:	IEPA Notified	Completion Date:	5/15/98 Est.
Status of Action Memorandum:	Signed (10/2/97)		