



**UNITED STATES ENVIRONMENT PROTECTION AGENCY
REGION 5
EMERGENCY RESPONSE BRANCH
POLLUTION REPORT**

Date: February 4, 2000

From: Thomas Cook, On-Scene Coordinator

To: K. Mould, USEPA, OERR, Washington D.C mould.kevin@epa.gov
 R. Karl, USEPA, Chief ERB, Chicago, IL karl.richard@epa.gov
 B. Kush, USEPA, ERB, Chief OPRS, Chicago, IL kush.bevely@epa.gov
 S. Jansen, USEPA, ERB, ESS, Chicago, IL jensen.sally@epa.gov
 R. Pallesen, USEPA, ORC, Chicago, IL. pallesen.reginald@epa.gov
 M. Hans/ G. Narsete, USEPA, OPA narsete.virginia@epa.gov
 F. Thompson, USCG, NPFC fthompson@ballston.uscg.mil
 D. Jansen/R. Johnson, Illinois EPA 217-786-6357
 B. Everetts, Illinois EPA 217-782-3258
 J. Stepping, Christian County Solid Waste District 217-287-7755
 S. Bellinski, Mayor, Pana, IL 217-562-3823
 M. Henry, Senior Project Manager, Illinois DNR 217-786-6357
 National Response Center, USCG, Washington, D.C 202-267-2165

Subject: South Central Terminal, OPA Oil Spill Response Action,
 Pana, Christian County, Illinois
 Latitude: N 39° 22' 24.6" Longitude: W 89° 04' 57.2"

POLREP No.: POLREP 14

Reporting Period: January 28 through February 5, 2000

Start Date: August 25, 1999

Completion Date:

NPL Status: Non-NPL

FPN: N99269;

Response Authority: OPA

USEPA Site ID No.: Z5AX

Task Order No.: 41

I. SITUATION:

1. From the week of January 28 through February 4, 2000, OPA removal activities were primarily focused on of site excavation, stockpiling, and transportation and disposal (T & D) of oil contaminated soil. Only one day during the reporting period, February 3, 2000, did OPA activities take place. The site has remained secure. Security service patrols the grounds during non working hours.
2. Weather conditions: Temperatures were normal for February, ranging from the low 5's°F to the mid 40's°F. Slippery conditions arose early and late in the week due to snow (approximately 2-inches). Suspended dust control of site roads due to the winter conditions.

II. ACTIONS TAKEN:

1. Thirty-seven truck loads of OPA material were shipped off-site for proper disposal.

III. PLANS

1. Excavate and stockpile all oil impacted areas remaining on-site which are not impacted with high levels of ammonia sulfate.
2. Transport all oil contaminated soil off-site for proper disposal.
3. Complete any other OPA related project tasks.

IV KEY ISSUES:

1. None.

V. COSTS:

- A. Case open.
- B. Costs as of 2/4/2000:

	<u>Budgeted</u>	<u>Total to Date</u>	<u>Remaining</u>
ERRS (2/3/2000)	\$600,000.00	\$570,916.00	\$29,084.00
U.S. EPA	\$87,600.00	\$17,797.00	\$69,803.00
START	<u>\$20,000.00</u>	<u>\$15,003.00</u>	<u>\$4,997.00</u>
Total	\$707,600.00	\$603,716.00	\$103,884.00

VI. DISPOSITION OF WASTES:

1. During the week, 37 truck loads were shipped off site, to date, a total of 6,352 cubic yards of non-hazardous solidified oil sludge and soil has been shipped to Waste Management's Five Oaks landfill in Taylorville, IL.
2. Shipped 18,300 gallons of viscous oil to Liquid Waste Removal, Greenwood, IN, for fuels blending.

End