



VC.

RMT, Inc.  
100 Verdae Blvd.  
P.O. Box 16778  
Greenville, SC 29606  
Phone: 803-281-0030  
FAX: 803-281-0288

August 5, 1992

Mr. Ralph O. Howard, Jr.  
Remedial Project Manager  
United States Environmental Protection Agency  
Region IV - Waste Management Division  
345 Courtland Street, N.E.  
Atlanta, GA 30365

Subject: Medley Farm Site RD/RA Monthly Report - July 1992.

Dear Mr. Howard:

The following submittal constitutes RMT's monthly report to EPA regarding the Medley Farm Site RD/RA for July 1992. This report is submitted on behalf of the Medley Farm Site Steering Committee (Steering Committee) to satisfy the requirements of Section XI, Paragraph 30 of the Consent Decree entered into by EPA and the members of the Steering Committee. This monthly report describes tasks initiated or completed as part of the RD/RA for the Medley Farm Site during the reporting period.

#### **PROJECT TASKS INITIATED OR COMPLETED DURING THE MONTH OF JULY 1992**

##### **MONITORING OF EXISTING SITE CONDITIONS**

###### **Site Characterization:**

###### *Implement Quarterly Sampling and Analysis Plan*

- Analytical results from the second quarterly sampling event are due from the laboratory.

##### **SCOPING AND INITIAL DATA COLLECTION ACTIVITIES**

###### **Scoping and Review Activities:**

###### *Review Existing Information and Guidance*

- Completed

###### *Collection of Additional Site Data*

- Site preparation and drilling contracts were issued in anticipation of implementing the Field Sampling and Analysis Plan (FSAP). We currently anticipate a August 10th start-up of these field activities.

###### *Treatability Evaluation/Pilot Testing*

- Completed



Mr. Ralph O. Howard, Jr.  
U.S. Environmental Protection Agency  
August 5, 1992  
Page 2

*Health & Safety Plan*

- Completed.

**REMEDIAL DESIGN**

**Remedial Design Planning**

*RD Work Plan*

- Draft copies of the Remedial Design Work Plan were transmitted to the US EPA/SC DHEC for review and comment.
- EPA comments to the RD Work Plan were received July 31, 1992.

**REMEDIAL ACTION**

There are no current activities to report on at this time in the project.

**OPERATION AND MAINTENANCE**

There are no current activities to report on at this time in the project.

**PERFORMANCE MONITORING**

There are no current activities to report on at this time in the project.

**PROJECT TASKS PLANNED FOR THE MONTH OF AUGUST 1992**

The following activities are scheduled for the next reporting period beginning August 1, 1992 and continuing through August 31, 1992:


- Evaluate and respond to EPA comments regarding the draft RD Work Plan.
- Complete analysis of second quarter ground water samples and evaluate data.
- Implement supplemental field activities described by EPA-approved FSAP.
- Begin preliminary design of remedy components.

Mr. Ralph O. Howard, Jr.  
U.S. Environmental Protection Agency  
August 5, 1992  
Page 3

If you have any questions or comments regarding the material provided herein, please contact one of the undersigned.

Sincerely,

RMT, Inc.



Steve W. Webb, Ph.D., P.E.  
Project Coordinator

cc: Medley Farm Steering Committee  
David G. Nichols  
File 938.09 (C)