



November 04, 2008

Sent via email

Eric Johnson
U.S. Environmental Protection Agency
Region 8, 8ENF-T
999 18th Street, Suite 300
Denver, Colorado 80202-2466

RE: Progress report for September 2008 activities - Hecla Mining Company Apex Site (EPA ID No. UT982589848, Docket No. RCRA-8-99-06)

Dear Mr. Johnson:

Per paragraph 64 of the Order, enclosed is a copy of the September 2008 progress report for your records.

If you have any questions please do not hesitate to call me at (208) 769-4112 or e-mail at pglader@hecla-mining.com.

Sincerely,

A handwritten signature in black ink, appearing to read "P. Glader", with a long horizontal line extending to the right.

Paul L. Glader
Manager Environmental Services

Encl

Cc: HMC Legal Dept (w/o attachments)
John Jacus, Esq. (DG&S)



November 04, 2008

Sent via U.S. Mail

Glenn Rogers, Chairman.
Shivwits Band of Palute Indian Tribe
6060 West 3650 North
Ivins, Utah 84738

John Krause
Bureau of Indian Affairs
400 North 5th Street, Floor 12
Phoenix, AZ 85004

Kelly Youngbear
BIA Southern Palute Agency
P.O. Box 720
St. George, UT 84771

RE: Progress report for September 2008 activities - Hecla Mining Company Apex Site (EPA
ID No. UT982589848, Docket No. RCRA-8-99-06)

Dear Chairman Rogers, Mr. Krause and Ms. Youngbear:

Per paragraph 64 of the Order, enclosed is a copy of the September 2008 progress report for your records.

If you have any questions please do not hesitate to call me at (208) 769-4112 or e-mail at pglader@hecla-mining.com.

Sincerely,

A handwritten signature in black ink, appearing to be "P. Glader", followed by a horizontal line.

Paul L. Glader
Manager Environmental Services

End

Cc: HMC Legal Dept. (w/o attachments)
John Jacus, Esq. (DG&S) (w/o attachments)
Eric Johnson (USEPA, Region VIII) (w/o attachments)



November 04, 2008

MEMORANDUM TO: Apex File

COPIES TO: distribution

FROM: Paul Glader

SUBJECT: Progress Report No. 53 for period ending September 30, 2008; Pond 2 Final Closure - Apex Site, Washington County, Utah

Summary

The monthly visual inspection, per the long term monitoring plan, was conducted on September 20. No unusual conditions were noted.

Work Planned for Next Period

Visual inspection of site

Settlement monument survey – quarterly basis

Cost and Schedule

Committed costs in September 2008 were \$177. Total project to date committed is approximately \$1,288,000.

Supplemental Attachments

September 2008 site inspection report

September 2008 cost report

Annual Site Inspection Summary Sheet - Apex Site - Pond 2

Hecia Mining Company - Long-Term Maintenance and Monitoring Plan

Form 1 of 4 - Summary

Date: <u>9-20-08</u>			
Inspector: <u>D. Thomas</u>			
Cover System Component	Potential Problem	Allowable Limits	Limits Potentially Exceeded
Site Perimeter	Erosion or Fencing Issues	NA	NA
Cover System (outslopes, top, rock)	Subsidence	Minor: ponding < 1" some gullying / erosion	Yes <u>X</u> * No <u> </u>
		Significant: see Table 2	Yes <u> </u> * No <u> </u>
	Embankment Slope Stability		excessive movement or surface cracks > than 1" Yes <u> </u> * No <u>X</u>
	Gullying:	on top	depth > 1" Yes <u> </u> * No <u>X</u>
		at embankment crest or on outslope	depth > 2" Yes <u> </u> * No <u>X</u>
		w/in normal flow channel in diversion channel	no gullying allowed Yes <u> </u> * No <u>X</u>
		w/in diversions at toe of impoundment outslope	no gullying allowed Yes <u> </u> * No <u>X</u>
		in diversion channel at any other location	NA NA
	Erosion Protection Stability		rock subsidng or missing Yes <u> </u> * No <u>X</u>
	Seepage		no colored seepage allowed (red, blue, yellow w/ crystallization) Yes <u> </u> * No <u>X</u>
Runoff Control System	Diversion Channel	rock in place, channel not moving, fence stable	Yes <u>X</u> * No <u> </u>
	Diversion Swales	rock in place, no silting in or head cutting	Yes <u>X</u> * No <u> </u>
	Excessive silt build up at fence lines in diversion channel	allowed if not effecting cover system	Yes <u>X</u> * No <u> </u>

* Mark all areas of concern or requiring repairs on attached site map.

Annual Site Inspection - Apex Site - Pond 2

Hecia Mining Company - Long-Term Maintenance and Monitoring Plan

Form 2 of 4 - Site Perimeter

Inspection Date: <u>7-20-08</u>	
Inspector: <u>D. [Signature]</u>	
Visible Outlying Areas	
Observed Condition:	<u>All Areas Looked Fine</u>
Observed Damage:	<u>NONE</u>
May require repair: Yes <input type="checkbox"/> * No <input checked="" type="checkbox"/>	
Property Boundary Fence and Gate (walk fence line)	
Observed Condition:	<u>Fences and Signs in good Repair</u>
Observed Damage:	<u>NONE</u>
Potential Corrective Actions:	<u>NONE</u>
May require repair: Yes <input type="checkbox"/> * No <input checked="" type="checkbox"/>	
All Upgradient Areas (areas that drain onto property)	
Observed Condition:	<u>No Damage</u>
Observed Damage:	<u>NONE</u>
May require repair: Yes <input type="checkbox"/> * No <input checked="" type="checkbox"/>	

* Mark all areas of concern or requiring repairs on attached site map.

Annual Site Inspection - Apex Site - Pond 2

Hecla Mining Company - Long-Term Maintenance and Monitoring Plan

Form 3 of 4 - Impoundment

Inspection Date: _____			
Inspector: _____			
Outslopes			
Observed Performance:	Rock Cover Subsidence:	Yes ___ No <u>Y</u>	May require repair: Yes ___ No <u>Y</u>
	Excessive Slope Movement (failure):	Yes ___ No <u>Y</u>	May require repair: Yes ___ No <u>Y</u>
	Gully Development:	Yes ___ No <u>Y</u>	May require repair: Yes ___ No <u>Y</u>
	Observable Leachate (colored):	Yes ___ No <u>Y</u>	May require repair: Yes ___ No <u>Y</u>
	Excessive Siltation (at slope toe):	Yes ___ No <u>Y</u>	May require repair: Yes ___ No <u>Y</u>
Observed Damage: <u>NONE</u>			
Potential Corrective Actions: <u>NONE</u>			
Top (top surface soils)			
Observed Performance:	Cracking (>1" width):	Yes ___ No <u>Y</u>	May require repair: Yes ___ No <u>Y</u>
	Settlement / Evidence of Ponding:	Yes ___ No <u>Y</u>	May require repair: Yes ___ No <u>Y</u>
	Erosion / Gullying:	Yes ___ No <u>Y</u>	May require repair: Yes ___ No <u>Y</u>
Observed Damage: <u>NONE</u>			
Potential Corrective Actions: <u>NONE</u>			
Erosion Protection Layer (rock)			
Observed Performance:	Rock Staying in Place:	Yes <u>Y</u> No ___	May require repair: Yes ___ No <u>Y</u>
	Rock Subsiding:	Yes ___ No <u>Y</u>	May require repair: Yes ___ No <u>Y</u>
	Missing Rock:	Yes ___ No <u>Y</u>	May require repair: Yes ___ No <u>Y</u>
Observed Damage: <u>NONE</u>			
Potential Corrective Actions: <u>NONE</u>			

Mark all areas of concern or requiring repairs on attached site map.

Annual Site Inspection - Apex Site - Pond 2

Hecia Mining Company - Long-Term Maintenance and Monitoring Plan

Form 4 of 4 - Diversion Channel and Swales

Date: <u>7-20-08</u>			
Inspector: <u>D. [Signature]</u>			
Diversion Channel			
Observed Performance:	Erosion Protection in place:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	May require repair: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
	Normal Flow Channel in place:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	May require repair: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
	Encroaching on Site Fencing:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	May require repair: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Observed Damage: <u>None</u>			
Potential Corrective Actions: <u>None</u>			
Diversion Swales			
Observed Performance:	Erosion Protection in place:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	May require repair: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
	Flow Channel Sitting In:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	May require repair: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
	Head Cutting:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	May require repair: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Observed Damage: <u>None</u>			
Potential Corrective Actions: <u>None</u>			

Mark all areas of concern or requiring repairs on attached site map.

Activity	2004 Budget	Revised Budget May 2004	Committed Cost this Period	Cumulative Committed Cost To Date 9-30-08	Forecasted Cost To Complete	Forecasted Final Cost	Remarks on Forecast to Complete
Phases I through III (Completed February 2008)							
Phase I - Drain Excess Liquid From Tailings	189,200	72,700		67,928	0	67,928	
Phases II, IIA + IIB - Evaporate Excess Liquid	6,000	8,000		242,882	0	242,882	
Phase III - Regrading & Final Cover System	337,000	342,050		504,742	0	504,742	
Field Indirect Costs	164,500	213,568		378,517	0	378,517	Includes Jan + Feb 2006 long term monitoring costs
Hecta Costs	18,700	18,700	0	33,324	0	33,324	
Subtotal Phases I through III	715,400	655,018	0	1,227,393	0	1,227,393	
Long Term Monitoring (through FY 2010)							
Site Inspections			177	6,012	1,243	7,255	
Settlement Monitoring				6,075	4,350	10,425	
<u>Consultant Support:</u>							
Annual Geotechnical Engineer Inspections			0	2,495	18,100	20,595	Includes settlement monitoring data analysts
Vegetation Monitoring			0	0	20,000	20,000	Allowance for surveys in FY 2008 - 2010
Site Conditions Review - MEI				6,474	3,327	9,801	
Site Conditions Review - SVL Analytical			0	2,079		2,079	
Erosion Repair Review - MEI				2,927	573	3,500	
Revegetation Review - Bamberg					3,500	3,500	
<u>Maintenance:</u>							
Erosion Repair Allowance				21,941	7,500	29,441	Erosion repair conducted April 2008
Revegetation Allowance				9,912	10,000	19,912	Revegetation conducted April 2008
<u>Hecta Project Management Costs:</u>							
Labor			0	2,266	7,909	10,175	
Travel expenses			0	0	1,312	1,312	
Subtotal Long Term Monitoring	0	0	177	60,181	77,814	137,995	
Total Pond 2 Final Closure	715,400	655,018	177	1,287,574	77,814	1,365,388	