Asara File





"Reynolds, Christopher" <Christopher.Reynolds@ttem i.com>

09/12/2008 03:18 PM

To Linda Jacobson/ENF/R8/USEPA/US@EPA

cc "Harr, Dave" <Dave.Harr@ttemi.com>, "Sturm, Gary" <Gary.Sturm@ttemi.com>, Randy Breeden/R8/USEPA/US@EPA

bcc

Subject Daily Report 9-12

The attached file contains the daily report for Friday. The Cleveland crew will be working on Saturday but the IRS crew is off till Monday. I will visit again on Monday to see how things are going. If you have any comments, questions, or suggestions please let me know.

Thanks

Chris



Daily Report 20080912.doc

DAILY ACTIVITY REPORT

Site: East Helena ASARCO Smelter

Date/Day/Time: 9-12-2008 /Friday/ 1345 - 1430 (Reynolds)

Project: Converter demolition

Weather conditions: Sunny and Calm, 70's

Contractors' on site: Cleveland Demolition

SUMMARY OF ACTIVITIES: IRS Environmental is not onsite today. They are going to return on Monday. They have finished most of the bottom of the baghouse. All the catalyst has been removed from the converter. Cleveland is demolishing the west side of the converter to allow IRS access to the asbestos siding. The following pictures show some of the demolition. They have a large scissors on one trackhoe and a grapple on the other trackhoe. They are also wetting the waste to reduce dust. The asbestos siding is on the building behind the scissor trackhoe (first photo).







ISSUES OF CONCERN: None.

ACTION ITEMS: None

HEALTH & SAFETY: Oversight of the demolition activities requires the use of a respirator. Compliance with the Health and Safety Plan currently in place prevents Tetra Tech staff from entering structures.

PLANNED ACTIVITIES: The IRS crew will continue to clean the baghouse. The baghouse cleaning should be completed early next week with demolition to follow soon afterward (Wednesday? or most likely Thursday). After the baghouse is cleaned the IRS crew will remove all the asbestos siding. Next week the IRS crew will start to clean the flues.

Chris Reynolds

Geochemist Tetra Tech EM, Inc. Helena, Montana

Chis Regner S