



Victor
Ketellapper/EPR/R8/USEPA/
US

02/17/2006 03:28 PM

To Bert Garcia/EPR/R8/USEPA/US@EPA, Russell
Lederc/EPR/R8/USEPA/US@EPA

cc

bcc

Subject VB/I70 RA's Target.

During FY2006, the VB/I70 project will complete 40 residential soil cleanups. The number of properties is much less than previous years since the work is near completion. The construction work is planned to be completed by Dec 31, 2006.

The construction schedule for 2006 is as follows.

Feb - May 2006 - conduct soil cleanups

Feb - July 2006 - EPA to personally contact homeowners to seek access for soil sampling (150 properties) and soil cleanup (20 properties).

May - Sept 2006 - Conduct exterior lead based paint abatement on qualifying properties (140 properties) to protect the soil cleanup remedy.

Sept. - Nov. 2006 - Conduct remaining soil cleanups that access has been obtained.

Victor Ketellapper, P.E.
USEPA
999 18th Street Suite 300 (8EPR-SR)
Denver, CO 80202

(303)312-6578