From:

Golden, Derrick

Sent:

Thursday, February 28, 2013 12:17 PM

To: Cc:

'Sheehan, Anne'

Subject:

'Weir, Barbara'

FW: Evaluation of Northeast Area Remedial Action, WR Grce Superfund Site, Acton, MA

Attachments:

Figure 1 Revised.pdf

Thanks Anne.

Derrick

From: Sheehan, Anne [mailto:Anne.Sheehan@tetratech.com]

Sent: Thursday, February 28, 2013 9:49 AM

To: Golden, Derrick; McWeeney, Jennifer (DEP) (jennifer.mcweeney@state.ma.us)

Cc: Chris Allen (Chris@actonwater.com); Lydia Duff (Lydia.Duff@grace.com); David Fuerst (dfuerst@oandm-inc.com); Jack Guswa (JGuswa@jgenvironmental.com); dhalley@town.acton.ma.us; Thor Helgason (thelgas@demaximis.com);

Seth' 'Jaffe (SDJ@foleyhoag.com); Robert J. Medler (Robert.J.Medler@grace.com)

Subject: RE: Evaluation of Northeast Area Remedial Action, WR Grce Superfund Site, Acton, MA

Attached is a revised figure 1. There was a minor error in the explanation. The explanation had the 100-260 µg/L VDC concentration range shown as one color, while it was mapped as two colors 100-200 µg/L and 200-260 µg/L.

Let me know if you have any questions.

Anne

Anne B. Sheehan | Senior Hydrogeologist

Tel: 978.952.0120 ext. 108 | Fax: 978.952.0122 | Cell: 617.320.9874

Anne.Sheehan@tetratech.com

Tetra Tech, Inc.

One Monarch Drive | Suite 202 | Littleton, MA 01460 | www.tetratech.com

PLEASE NOTE: This message, including any attachments, may include privileged, confidential and/or inside information. Any distribution or use of this communication by anyone other than the intended recipient is strictly prohibited and may be unlawful. If you are not the intended recipient, please notify the sender by replying to this message and then delete it from your system.

From: Sheehan, Anne

Sent: Monday, February 25, 2013 12:12 PM

To: Golden.Derrick@epamail.epa.gov; McWeeney, Jennifer (DEP) (jennifer.mcweeney@state.ma.us)

Cc: Chris Allen (Chris@actonwater.com); Lydia Duff (Lydia.Duff@grace.com); David Fuerst (dfuerst@oandm-inc.com); Jack Guswa (<u>JGuswa@jgenvironmental.com</u>); <u>dhalley@town.acton.ma.us</u>; Thor Helgason (thelgas@demaximis.com);

Seth' 'Jaffe (SDJ@foleyhoag.com); Robert J. Medler (Robert.J.Medler@grace.com)

Subject: Evaluation of Northeast Area Remedial Action, WR Grce Superfund Site, Acton, MA

Attached is the Evaluation of the Northeast Area Remedial Action required by the ROD. Please let me know if you have any questions.

Anne

Anne B. Sheehan | Senior Hydrogeologist


Tel: 978.952.0120 ext. 108 | Fax: 978.952.0122 | Cell: 617.320.9874

Anne.Sheehan@tetratech.com

Tetra Tech, Inc.
One Monarch Drive | Suite 202 | Littleton, MA 01460 | www.tetratech.com

PLEASE NOTE: This message, including any attachments, may include privileged, confidential and/or inside information. Any distribution or use of this communication by anyone other than the intended recipient is strictly prohibited and may be unlawful. If you are not the intended recipient, please notify the sender by replying to this message and then delete it from your system.

For Golden, Derrick, McWeesley, Jannifer (DEP) (tonoifer movemovietalis, d.





From:

Golden, Derrick

Sent:

Wednesday, February 27, 2013 4:25 PM

To:

'Weir, Barbara'

Subject:

RE: Evaluation of Northeast Area Remedial Action, WR Grce Superfund Site, Acton, MA

Great!! My e-mail must be back up and running!

From: Weir, Barbara [mailto:Barb.Weir@aecom.com]

Sent: Wednesday, February 27, 2013 4:15 PM

To: Golden, Derrick

Subject: RE: Evaluation of Northeast Area Remedial Action, WR Grce Superfund Site, Acton, MA

Got it!

From: Golden, Derrick [mailto:Golden.Derrick@epa.gov]

Sent: Wednesday, February 27, 2013 4:04 PM

To: Weir, Barbara

Subject: FW: Evaluation of Northeast Area Remedial Action, WR Grce Superfund Site, Acton, MA

Hi Barb,

I am forwarding you the WR Grace petition to shutdown the Northeast Area treatment system. Please confirm that you have received.

Thank you.

Derrick

From: Sheehan, Anne [mailto:Anne.Sheehan@tetratech.com]

Sent: Monday, February 25, 2013 12:10 PM

To: Golden, Derrick; McWeeney, Jennifer (DEP) (jennifer.mcweeney@state.ma.us)

Cc: Chris Allen (Chris@actonwater.com); Lydia Duff (Lydia.Duff@grace.com); David Fuerst (dfuerst@oandm-inc.com); Jack Guswa (JGuswa@jgenvironmental.com); dhalley@town.acton.ma.us; Thor Helgason (thelgas@demaximis.com);

Seth' 'Jaffe (SDJ@foleyhoag.com); Robert J. Medler (Robert.J.Medler@grace.com)

Subject: Evaluation of Northeast Area Remedial Action, WR Grce Superfund Site, Acton, MA

Attached is the Evaluation of the Northeast Area Remedial Action required by the ROD. Please let me know if you have any questions.

Anne

Anne B. Sheehan | Senior Hydrogeologist
Tel: 978.952.0120 ext. 108 | Fax: 978.952.0122 | Cell: 617.320.9874
Anne.Sheehan@tetratech.com

Tetra Tech. Inc.

One Monarch Drive | Suite 202 | Littleton, MA 01460 | www.tetratech.com

PLEASE NOTE: This message, including any attachments, may include privileged, confidential and/or inside information. Any distribution or use of this communication by anyone other than the intended recipient is strictly prohibited and may be unlawful. If you are not the intended recipient, please notify the sender by replying to this message and then delete it from your system.

From:

Golden, Derrick

Sent: To:

Thursday, February 21, 2013 9:32 AM

Cc:

Chris Allen; Doug Halley; Matt Mostoller

Subject:

Barbara Weir; McWeeney, Jennifer (DEP); Jane Ceraso January 2013 Montly Remedial Action Status Report - W. R. Grace (Acton Plant) Superfund

site - Acton & Concord, MA

Attachments:

WR Grace January 2013 monhtly RD-RA_status report.pdf

All,

Attached is the January 2013, monthly remedial action status report and the effluent results for the groundwater treatment systems at the W. R. Grace (Acton Plant) Superfund site - Acton & Concord, MA.

A hard copy has also been sent to the library.

Derrick S. Golden Remedial Project Manager United States Environmental Protection Agency Region 1 - EPA New England 5 Post Office Square Mail Code OSRR07-4 Boston, MA 02109-3912

Tel: 617-918-1448 Fax: 617-918-0448

e-mail: golden.derrick@epa.gov

Asma C. daule C

About a test of the AAA St. at 61 of the AAA St. at 62 of the AAA St. at

that hour against AF-334 with and 2,110 winning against MV

All's course de la principal de mémbre de monte de la como de la c

graded with military would be a set of a zero and

in gu czeroli

Astronomical Control of the Control

puetter in all a little st

and the party of t

Products State

a servely and a meaning

Maria de la la

died ingel en

$\frac{-}{\underline{\nabla}}$ de maximis, inc.

135 Beaver Street 4th Floor Waltham, MA 02452 (781) 642-8775 (781) 642-1078 FAX

February 6, 2013

Mr. Derrick Golden
United States Environmental Protection Agency
5 Post Office Square
Mail Code OSRR07-4
Boston, MA 02109-3912

Ms. Jennifer McWeeney
Massachusetts Department of Environmental Protection
One Winter Street
Boston, MA 02108

RE: Progress Report for January 2013 W.R. Grace Acton Superfund Site

Dear Mr. Golden and Ms. McWeeney:

On behalf of W.R. Grace, this Progress Report describes W. R. Grace's activities at the Acton Site during the month of January 2013:

I. Action Taken

Northeast Area Groundwater:

- Operated and maintained the Northeast Area Groundwater system. A summary of the average and instantaneous flow rates from the system, and sampling results, is attached.
- Performed the monthly system sampling on January 7, 2013. The results are attached and document continued compliance with the discharge criteria.

Monthly Progress Report – January 2013 W.R. Grace Acton Superfund Site February 6, 2013 Page 2 of 3

Landfill Area Groundwater:

Operated the Landfill Area Treatment System using a solution of 25 ug/l ADX added after the metals removal system, and prior to the Purifics photo-catalytic oxidation unit. Sampling performed on January 8, 2013 confirms this approach treats the 1,4-dioxane to below 3 ug/l. A summary of the results from that sampling event is attached.

II. Activities Scheduled for the Next Two Reporting Periods (February through March, 2013)

Northeast Area Groundwater:

- Continue operation of the NE Area treatment system.
- Submit a summary report on the operation of the NE Area Treatment System, with a formal request that the system be shut down by April 5, 2013, the end of its three year operating period.

Landfill Area Groundwater:

- Continue system operation using the ADX dosage of 25 ug/l solution.
- Perform the fourth quarterly toxicity testing on the effluent from the Landfill Area
 Treatment System the week of February 4, 2013.

III. Problems Encountered and Schedule Modifications

None this reporting period.

IV. Community Relations Activities

· None this reporting period.

Monthly Progress Report – January 2013 W.R. Grace Acton Superfund Site February 6, 2013 Page 3 of 3

Please do not hesitate to call me at 781-642-8775, should you have any questions.

Sincerely,

de maximis,inc.

Thor Helgason

CC: Robert Medler - Remedium Group

Lynne Gardner - Remedium Group

Anne Sheehan - GeoTrans

Dave Fuerst - O & M, Inc.

Jack Guswa - JG Environmental

Monthly Extraction Rates for Northeast Area Extraction Well NE-1

	Average	Instantaneous
Jan-13	19,2	19.9

Average - flow rate calculated using monthly totalizer readings Instantaneous - rate indicated by flow meter during monthly monitoring

Northeast Area Groundwater Treatment System Sampling Results

	Discharge	
	Standard	1/7/2013
Influent (NE-1)		
VDC	NA	36
Benzene	NA	1.2
Vinyl Chloride	NA	1.4
Arsenic, Total	NA	4.5
Iron, Total	NA	U (50)
Manganese, Total	NA	65
EPH	NA	ND
VPH		
Benzene	NA	1.2
Ethylbenzene	NA	U(1)
Methyl tert-butyl ether	NA	U(1)
m&p Xylene	NA	U(2)
Naphthalene	NA	U(1)
o-Xylene	NA	U(1)
Toluene	NA	U(1)
C5-C8 Aliphatics	NA	2.3 J
C9-C10 Aromatics	NA	U(10)
C9-C12 aliphatics	NA	3.1
Effluent		
VDC	7 -	U(1)
Benzene	5	U(1)
Vinyl Chloride	2	U (0.5)
1,4-Dioxane	3	1.8
Arsenic, Total	10	4.3
Iron, Total	NA	92
Manganese, Total	300	61

Concentrations in $\mu g/L$. U (1) - not detected at limit indicated in parentheses.

NA - Not applicable

Monthly Landhii Area Extraction Rates	A Ca LAN ACARON I	Contract										The second secon
	M	MLF	SELF-1	.F-1	SEI	SELF-2	SW	SWLF-2	W	WLF	Total Landf	Total Landfill Area System
Target Flow Rate (gpm)	E	38	.6.0	0.9-1.2	Η.	1-1.4	,			8	S	51-53
	Average	Instantaneous	Average	Instantaneous	Average	Instantaneous	Average	Instantaneous	Average In	stantaneous	Average	Instantaneous
Jan-13	39.3	40.4	0.7	8.0	1.4	1.4	5.9	6.1	6	9.3	56.3	58

Instantaneous - rate indicated by flow meter during monthly monitoring Average - flow rate calculated using monthly totalizer readings

Landfill Area Groundwater Treatment System Sampling Results

	Discharge	
	Limits	1/8/13
Influent		
VOCs		
VDC	NA	9.7
1,2 Dichloroethane	NA	1.4
1,2 Dichloropropane	NA	0.99 J
2-Butanone (MEK)	NA	U(10)
Benzene	NA	12
Chloroethane	NA	U(2)
Methlyene Chloride	NA	U(1)
MTBE	NA	U(1)
TCE	NA	U(1)
Vinyl Chloride	NA	4.4
1,4 Dioxane	NA	3.1
SVOC ₅		
Bis(2-chloroethyl) ether	NA	U (9.4)
Bis(2-ethylhexyl) phthalate	NA	U (9.4)
Metals		
Arsenic	NA	39
Beryllium	NA	U(1)
Chromium	NA	1.9 J
Iron	NA	11000
Lead	NA	10
Managanese	NA	3000
Nickel	NA	20
Other		
Phosphorus	NA	37
100 000 000 000 000 000 000 000 000 000		
Effluent	***	
VOCs	12/2/27	
VDC	MO	0.63 J
1,2 Dichloroethane	MO	1.1
1,2 Dichloropropane	MO	U(1)
2-Butanone (MEK)	MO	U (10)
Benzene	MO	0.49 J
Chloroethane	MO .	U (2)
Methlyene Chloride	MO	U(I)
MTBE	MO	U(1)
TCE	MO	U(1)
Vinyl Chloride	MO	U (0.5)
1,4 Dioxane	MO	1.9
SVOCs		0.23020020
Bis(2-chloroethyl) ether	MO	U (9.6)
Bis(2-ethylhexyl) phthalate	MO	U (9.6)
Metals		
Arsenic	4* / 4*	0.75 J
Beryllium	MO	U(1)
Chromium III	579.3 / 27.7	U (5)
Iron	NAC / 1000	U (50)
Lead	14/0.5	0.63 J
Managanese	MO	4.8
Nickel	145.2 / 16.1	9 1
Other		122212000
Phosphorus	NAC/18	U (10)

Concentrations in µg/L.

U (1) - not detected at limit indicated in parentheses.

J - Estimated value
Discharge Limits - Maximum Daily / Average Monthly
MO - Monitoring Only
NA - Not applicable
NAC - No applicable criterion

* Interim assenic limit

From:

Golden, Derrick

Sent:

Thursday, February 07, 2013 2:41 PM

To:

Chris@ActonWater.com; Doug Halley; jane.ceraso@paragon-c.com; McWeeney, Jennifer

(DEP); Matt Mostoller; White, Sarah

Subject:

Re: W.R. Grace (Acton Plant) - FINAL - Community Update/Fact Sheet - 2

FYI, a colored hard copy will be mailed out to over 540 people on the site mailing list within a week. Hard copies have also been sent to the library.

Derrick S. Golden
Remedial Project Manager
United States Environmental Protection Agency
Region 1 - EPA New England
5 Post Office Square
Mail Code OSRR07-4
Boston, MA 02109-3912

Tel: 617-918-1448 Fax: 617-918-0448

e-mail: golden.derrick@epa.gov

From:

Derrick Golden/R1/USEPA/US

To:

Chris@ActonWater.com, Doug Halley chris@ActonWater.com, Matt Mostoller Matt@actonwater.com

Cc: jane.ce

jane.ceraso@paragon-c.com, "McWeeney, Jennifer (DEP)" < <u>Jennifer.Mcweeney@state.ma.us</u>>, Sarah White/R1/USEPA/US@EPA

Date:

02/07/2013 02:28 PM

Subject:

W.R. Grace (Acton Plant) - FINAL - Community Update/Fact Sheet

All,

Attached is the community update for the Grace site in Acton.

Derrick

[attachment "WR Grace EPA_ FINAL_Fact sheet_2_5_2013.pdf" deleted by Derrick Golden/R1/USEPA/US]

Derrick S. Golden
Remedial Project Manager
United States Environmental Protection Agency
Region 1 - EPA New England
5 Post Office Square
Mail Code OSRR07-4
Boston, MA 02109-3912

Tel: 617-918-1448 Fax: 617-918-0448

e-mail: golden.derrick@epa.gov

From:

Golden, Derrick

Sent:

Thursday, February 07, 2013 2:28 PM

To:

Chris@ActonWater.com; Doug Halley; Matt Mostoller

Cc: Subject: jane.ceraso@paragon-c.com; McWeeney, Jennifer (DEP); White, Sarah W.R. Grace (Acton Plant) - FINAL - Community Update/Fact Sheet

All,

Attached is the community update for the Grace site in Acton.

Derrick



WR Grace EPA_ FINAL_Fact sheet...

Derrick S. Golden
Remedial Project Manager
United States Environmental Protection Agency
Region 1 - EPA New England
5 Post Office Square
Mail Code OSRR07-4
Boston, MA 02109-3912

Tel: 617-918-1448 Fax: 617-918-0448

e-mail: golden.derrick@epa.gov

W.R. Grace (Acton Plant) Superfund Site

U.S. EPA | HAZARDOUS WASTE PROGRAM AT EPA NEW ENGLAND



THE SUPERFUND PROGRAM protects human health and the environment by investigating and cleaning up often-abandoned hazardous waste sites and engaging communities throughout the process. Many of these sites are complex and need long-term cleanup actions. Those responsible for contamination are held liable for cleanup costs. EPA strives to return previously contaminated land and groundwater to productive use.

SITE DESCRIPTION:

The W. R. Grace (Acton Plant) Superfund site is located in the towns of Acton and Concord, Massachusetts and has been used for industrial purposes since the 1800's. The W. R. Grace property is comprised of approximately 260 acres of land in both towns and includes several surface water bodies and wetlands. Grace acquired the property in 1954 and produced materials used to make concrete additives, organic chemicals, container sealing compounds, latex products, and paper and plastic battery separators. In 1982, all production of organic chemicals ceased at the Grace (Acton Plant) facility. The site was listed on the National Priorities List (NPL) in 1983.

IS THE DRINKING WATER SAFE?

Yes. The Acton Water District (AWD) continues to closely monitor, sample and treat the town's drinking water to ensure that safe drinking water standards are maintained, and to ensure that clean drinking water continues to be provided to all residents. The AWD will continue to provide oversight at the site until safe and appropriate cleanup levels are achieved.

WHERE WE ARE NOW:

There are four main areas at which the recent cleanup activities at the Grace site were performed: the Northeast Area, the Landfill Area, Sinking Pond and the North Lagoon Wetlands. See Figure 1. Contaminated groundwater continues to be extracted and treated from both the Landfill Area and the Northeast Area of the site. Contaminated sediments from both the North Lagoon Wetland and Sinking Pond that posed unacceptable risks were excavated and properly disposed of at an approved offsite disposal facility. The below section provides a summary of the construction and cleanup activities that have recently been completed. The Environmental Protection Agency (EPA), the Massachusetts Department of Environmental Protection (MassDEP), the town of Acton, the AWD, and the Acton Citizens for Environmental Safety (ACES) will continue to provide oversight at the site.

NORTHEAST AREA:

Construction of the Northeast Area groundwater treatment system began in June 2009 and was completed in March 2010. This system consists of 1) an extraction well, from which approximately 20 gallons per minute (GPM) of contaminated groundwater are withdrawn from 211 feet below the ground surface (fbgs); a treatment system that removes Volatile Organic Compounds (VOCs) from the groundwater; and two injection wells, in which the treated groundwater is re-injected back into the aquifer at 70 fbgs. This system began operating on April 5, 2010. One objective of this treatment system is to protect the municipal water supply by reducing the mass of contamination in the most concentrated part of the plume. It was assumed that this treatment system would operate for approximately three years. At the end of this three-year period, an evaluation will be conducted to determine if pumping can be discontinued. This evaluation will include the following factors: 1) input from the AWD regarding yield and drawdown; 2.) contaminant concentrations at each of the three School Street Wells and whether they are meeting, and are expected to continue to meet, MCLs; and 3) the effectiveness of the extraction and treatment system. As of September 2012, the Northeast Area treatment system had pumped over 25.2 million gallons of contaminated groundwater and had removed approximately 13.5 pounds or 1.3 gallons of total VOCs. Figure 1 depicts the location of the Northeast Area treatment system at the site.

KEY CONTACTS:

DERRICK GOLDEN
EPA New England
Project Manager
(617) 918-1448
golden.derrick@epa.gov


JENNIFER M°WEENEY
MassDEP Project Manager
(617) 654-6560
Jennifer.Mcweeney@state.ma.us

GENERAL INFO:

EPA NEW ENGLAND 5 Post Office Square Suite 100 Boston, MA 02109-3912 (617) 918-1111 www.epa.gov/region1/

TOLL-FREE CUSTOMER SERVICE 1-888-EPA-7341

LEARN MORE AT: www.epa.gov/region1/ superfund/sites/graceacton



LANDFILL AREA:

Construction of the foundation and building for the Landfill Area groundwater treatment system began in September 2010, and the installation of the treatment system equipment was complete by April 2011. This treatment system began operation on May 2, 2011, and will continue to operate until cleanup levels are met and groundwater no longer presents an unacceptable risk. This treatment system extracts 50-55 GPM of contaminated groundwater from five extraction wells located in the vicinity of the Industrial Landfill at various depths. Contaminated groundwater is treated to remove inorganics (metals), VOCs and 1,4 Dioxane. The treated effluent is then discharged into Sinking Pond and is sampled on a periodic basis to ensure continued compliance with discharge standards. Figure 1 depicts the location of the Landfill Area treatment system at the site. As of September 2012, the former Aquifer Restoration System and the new Landfill Area treatment system had pumped over 4,866 million gallons of contaminated groundwater and removed approximately 5,961 pounds or 589 gallons of total VOCs.

PROGRESS OF GROUNDWATER TREATMENT AND SEDIMENT CLEANUP:

Figure 2 depicts the decrease of groundwater contaminated with Vinylidene Chloride (VDC) from 2007 to 2011. This figure shows that the extent of VDC contamination greater than 30 parts per billion has notably decreased since 2007.

Numerous studies and sampling determined that there were unacceptable human health and ecological risks from continued exposure to arsenic- and manganese contaminated sediment. The contaminated sediments were located within the perimeter of Sinking Pond and within the North Lagoon Wetland. The cleanup actions were implemented between June and November 2011 and included the removal and proper offsite disposal of contaminated sediment. Results from the post excavation confirmation sampling determined that the appropriate and protective cleanup levels were achieved within the remaining sediment. A total of 8,100 cubic yards of contaminated sediment was removed from Sinking Pond and properly disposed off site. A total of 2,040 cubic yards of contaminated sediment was removed from the North Lagoon Wetland and properly disposed off site. Certified clean fill was sampled and then brought in to replace the removed contaminated sediment. Various native trees, vegetation and



Sinking Pond before remediation



Sinking Pond after Remediation



North Lagoon Wetlands before remediation



North Lagoon wetlands after remediation

grasses were planted in wetland and upland locations in order to restore these areas to their natural condition over time. Spring and fall inspections of these replanted areas began in 2012 and will continue until 2017. This will ensure that the replanted trees, vegetation and grasses will survive and become established. See above photographs that show these areas before and after the cleanup activities.

NEXT STEPS:

Although construction of the final clean up actions has been completed, EPA & MassDEP will continue to oversee the following site activities:

- Continued operation and proper maintenance of both the Landfill and Northeast Area treatment systems,
- Continued oversight of the annual ground water monitoring and sampling programs,
- Bi-annual inspection of the restored wetlands and uplands,
- A thorough review of clean up actions every five years to ensure that the clean up actions remain protective of both

human health and the environment, and

 Continued operation and proper maintenance of the capped Industrial Landfill.

ADDITIONAL CONTACTS:

DOUG HALLEY


Town of Acton Health Department Health Director (978) 264-9634 dhalley@town.acton.ma.us

MATT MOSTOLLER

Acton Water District Environmental Manager (978) 263-9107 matt@actonwater.com

ACTON CITIZENS FOR ENVIRONMENTAL SAFETY

info@actonaces.org www.actonaces.org





Exterior photo of Landfill Area treatment system



Interior Photo of Landfill Area treatment system



Exterior photo of Northeast Area treatment system



Interior photo of Northeast Area treatment system

W.R. GRACE (ACTON PLANT) SITE HISTORY

1945-1954:	Dewey & Almy Chemical Company manufactures various products at the Acton site at various times including latex, resins, plasticizers, and paper battery separators
1954-1991:	W. R. Grace acquires Dewey & Almy and continues various chemical manufacturing processes at the Acton site
1978:	Organic contaminants (vinylidene chloride, vinyl chloride, ethylbenzene, and benzene) detected in municipal wells (Assabet #1 and #2)
1980:	W. R. Grace and EPA enter into a Consent Decree to cleanup waste disposal areas and restore groundwater to a fully useable condition
1983:	Site added to the Superfund National Priorities List (NPL)
1984:	As part of an agreement between the AWD and W.R. Grace, a treatment system to remove VOC's was added to the public water supply system.
1985:	As required by the Consent Decree, an Aquifer Restoration System (ARS) is constructed and begins cleaning up contaminated groundwater
1989:	EPA signs first Record of Decision for the site; this Record of Decision included a frame work to address all areas of the s site by dividing the site into three Operable Units: Operable Unit 1 soil contamination; Operable Unit 2 residual soil contamination; and Operable Unit 3 groundwater contamination focusing on an evaluation of the existing ARS; this first Record of Decision also included a cleanup plan to address soil and residual soil contamination at the site (Operable Units 1 and 2)
1994:	Soil cleanup begins
1997:	Soil cleanup completed
1998:	Remedial Investigation/Feasibility study (RI/FS), ecological and human health risk assessments initiated for Operable Unit 3
1999:	EPA prepares first 5-year clean up review; finds past clean up is protective
2004:	EPA prepares second 5-year clean up review; finds past clean up is protective
2005:	RI/FS and human health and ecological risk assessment reports released, EPA issues a Record of Decision and proposes the cleanup plans for Operable Unit 3
2005-2010:	Numerous studies and engineering designs were conducted under the review and oversight of the Environmental Protection Agency, the Massachusetts Department of Environmental Protection (MassDEP), the Town of Acton, the Acton Water District, the Acton Citizens for Environmental Safety and AECOM.
2011-2012:	Construction and operation of the Northeast and Landfill Area treatment systems and the removal and offsite disposal of sediment from Sinking Pond and the North Lagoon Wetland.

2012-present: Continued groundwater pumping and treatment

From:

Golden, Derrick

Sent:

Wednesday, February 06, 2013 9:22 AM

To:

Thor Helgason

Cc:

jennifer.mcweeney@state.ma.us

Subject:

Re: Acton - Monthly Progress Report - REPLY

Hi Thor,

Thank you for submitting the January monthly progress report.

I wanted to follow up with you on a few items. I received your voice message that you area planning to submit the petition to shut down the NE area treatment system sometime around 2/12. Please submit both a hard and electronic copy to both Jen and myself. We will need to provide a copy to the Acton stakeholder's to allow them an opportunity to review and comment.

Lastly, our graphic folks are making final edits to the community update today, I'll provide you with the final electrnic copy. By the end of this week, EPA will print and then mail out hard copies to the site mailing list.

Derrick

Derrick S. Golden Remedial Project Manager United States Environmental Protection Agency Region 1 - EPA New England 5 Post Office Square Mail Code OSRR07-4 Boston, MA 02109-3912

Tel: 617-918-1448 Fax: 617-918-0448

e-mail: golden.derrick@epa.gov

From:

"Thor Helgason" < thelgas@demaximis.com>

To: Cc: Derrick Golden/R1/USEPA/US@EPA < jennifer.mcweeney@state.ma.us>

Date:

02/06/2013 08:40 AM

Subject:

Acton - Monthly Progress Report

Derrick and Jennifer -

Attached is the Monthly Progress Report for the W.R. Grace - Acton Site.

Thor

[attachment "ACTON FEB13 MPR.pdf" deleted by Derrick Golden/R1/USEPA/US]

Salden, Derrick

From Spoken Demote
Sent Wednesday February 06 2013 9 22 AM
Contragason
Stander ogswer apglande maus
New Monter ogswer apglande maus
New London Monte Demote REPLY

......

naga persengang sintinan yeruriki arti galipmana mbuay - na.

I was seen it how up with you off a few terms. I exceived your voice massage that you are influencing to author perform due to me Millage seatment system sometimes around 2/12. Please submit both a rains and electronic copy to the sent and anything with need to provide an opy to the Action statissholders to below them an opportunity to never

grow our graphs. Hits as a making that adds to be operationly update today. It provide our with the final blackmic dupy our est of conseste EPA and problems that copies to the size mailing test.

. .

Common Screen Manager

Control Street Processor Manager

control Street Processor Street Agency

control 1 152A New England

control Strike Edulate

A Control Street

A Control Street

Control Street

A Control Street

Con

BUNG-COM TO SE

Value and the control of the control

Team of Telephone States and the Committee of the Committ

The section of the same fine control of Sameth

I a trade to the second of the

From:

Golden, Derrick

Sent:

Tuesday, February 05, 2013 3:27 PM

To:

Chris@ActonWater.com; Doug Halley; info@actonaces.org; Jane Ceraso; McWeeney,

Jennifer (DEP); Matt Mostoller; Barb.Weir@m-e.aecom.com

Subject:

December 2012 Montly Remedial Action Status Report - W. R. Grace (Acton Plant) Superfund

site - Acton & Concord, MA

All,

Attached is the December 2012, monthly remedial action status report and the effluent results for the groundwater treatment systems at the W. R. Grace (Acton Plant) Superfund site - Acton & Concord, MA. Sorry if you received this twice but I realized that I received an error message that this was not received by some folks.

A hard copy has also been sent to the library.

Derrick S. Golden
Remedial Project Manager
United States Environmental Protection Agency
Region 1 - EPA New England
5 Post Office Square
Mail Code OSRR07-4
Boston, MA 02109-3912

Tel: 617-918-1448 Fax: 617-918-0448

e-mail: golden.derrick@epa.gov

POF

WR Grace ember 2012 monh

—¥ de maximis, inc.

135 Beaver Street 4th Floor Waltham, MA 02452 (781) 642-8775 (781) 642-1078 FAX

January 8, 2013

Mr. Derrick Golden
United States Environmental Protection Agency
5 Post Office Square
Mail Code OSRR07-4
Boston, MA 02109-3912

Ms. Jennifer McWeeney
Massachusetts Department of Environmental Protection
One Winter Street
Boston, MA 02108

RE: Progress Report for December 2012 W.R. Grace Acton Superfund Site

Dear Mr. Golden and Ms. McWeeney:

On behalf of W.R. Grace, this Progress Report describes W. R. Grace's activities at the Acton Site during the month of December 2012:

I. Action Taken

Northeast Area Groundwater:

- Operated and maintained the Northeast Area Groundwater system. A summary of the average and instantaneous flow rates from the system, and sampling results, is attached.
- Performed the monthly system sampling on December 7, 2012. The results are attached and document continued compliance with the discharge criteria.

Monthly Progress Report – December 2012 W.R. Grace Acton Superfund Site January 8, 2013 Page 2 of 3

Landfill Area Groundwater:

- Operated the Landfill Area Treatment System using a solution of 25 ug/l ADX added after the metals removal system, and prior to the Purifics photo-catalytic oxidation unit. Sampling performed on December 4, 2012 confirms this approach treats the 1,4-dioxane to below 3 ug/l. A summary of the results from that sampling event is attached.
- Received the results of the third quarterly effluent toxicity test sampling, performed on November 12, 14, and 16, 2012. A summary of the results is attached. The full laboratory report was provided to EPA and MADEP on December 12, 2012.

Other:

- Submitted the 2012 Annual Groundwater Monitoring Program Report on December 20, 2012.
- II. Activities Scheduled for the Next Two Reporting Periods (January through February, 2013)

Northeast Area Groundwater:

• Continue operation of the NE Area treatment system.

Landfill Area Groundwater:

• Continue system operation using the ADX dosage of 25 ug/l solution.

III. Problems Encountered and Schedule Modifications

None this reporting period.

Monthly Progress Report – December 2012 W.R. Grace Acton Superfund Site January 8, 2013 Page 3 of 3

IV. Community Relations Activities

None this reporting period.

Please do not hesitate to call me at 781-642-8775, should you have any questions.

Sincerely,

de maximis,inc.

Thor Helgason

CC: Robert Medler - Remedium Group

Lynne Gardner - Remedium Group

Anne Sheehan - GeoTrans

Dave Fuerst - O & M, Inc.

Jack Guswa - JG Environmental

١
ZH-I
Wel
Extraction
Area
Northeast
for
Rates
Monthly Extraction Rates for Northeast Area Extraction Well NE-1
Mont

	Average	Instantaneous
	16.0**	20.2
Jan-12	200	1107
Feb-12	19.4	19.7
Mar-12	16,9***	20.1
A was 10	19.9	20
Mon 13	19.8	19.9
IVIAY-12	19	20.2
Jul-12	19.7	19.4
Aug-12	19.9	20.2
Son-12	19.7	20.4
Oct-12	19.5	20.3
Nov-12	19.5	19.5
Dec-12	19.2	19.5

Flow rates in gallons per minute.

Instantaneous - rate indicated by flow meter during monthly monitoring Average - flow rate calculated using monthly totalizer readings

**NE-1 ran intermittently between approximately 1/4 and 1/10/12. Flow control valve on NE-1 was repaired on 1/10/12.

Northeast Area Groundwater Treatment System Sampling Results

	Discharge Standard	1/4/2012	2/8/2011	3/1/2012	4/11/2012	5/4/2012	6/5/2012	7/10/2012	8/16/2012	9/13/2012	10/10/2012	11/13/2012	12/7/2012
Influent (NE-1)	;	\$	Ş	77	45	43	40	23	40	30	33	39	32
VDC	Y Y	43	54.	‡ :	} :	} =	? =	-	2 -	3 _	; -	12	0.99
Benzene	Y'A	Ξ:	<u>.</u>	7. 7	1.1	1.1	1.1	, ,	2 -		. 7		-
Vinyl Chloride	NA	1.4	1.6	4.1	4.1	4.	7.	0.1	7.1		414	N. A.	N.V
1,4-Dioxane	NA	NA	1.98	Y Y	YZ.	NA	Z Z	NA	¥,	Y.	Y.	V	7 7
Arsenic, Total	AN	3.6	4.5	3.7	3.4	3.7	3.5	3.6	4	4	4.4	4.4	4.0
Iron Total	ZA	150	290	U(100)	U (100)	U(100)	U(100)	U(100)	18 JB	47 JB	20.1	ND (50)	6 (
Manganese Total	NA	8.99	61.3	9.89	63.8	65.6	64.8	64.4	9	58 B	29	63	56
EPH	AN	QN	ND	Q.	Q.	R	Q	<u>N</u>	2	2	N	10.8	QN
VPH										;			
Renzene	AN	U(2)	U(2)	U(2)	U(2)	U(2)	U(2)	C(2)	(E)	(E) n	(I) n]	
Ethylbenzene	N N	U(2)	U(2)	U(2)	U(2)	U(2)	U (2)	U(2)	n(E)	(E)	U(I)	(E) D	3
Mothed test buttel other	N N	11(3)	U(3)	U(3)	U(3)	U(3)	U(3)	U(3)	(I)	(E) n	(E)	(I) (I)	(E)
Methyl telebudy care	Y Z	001	100	0(2)	0(2)	U(2)	U(2)	U(2)	U(2)	U(2)	U(2)	C(2)	U(2)
Moch Aylene	Z N	11 (4)	1(4)	U (4)	U (4)	U (4)	U (4)	U (4)	U (S)	U (5)	U (5)	(E)	u(!)
Naphulaiene	NA N		11(2)	0(2)	U(2)	U(2)	U(2)	U(2)	(E)n	U(I)	U(I)	(i)	(E)
o-Aylene	C V	3	()	11(2)	0(2)	0(2)	0(2)	U(2)	U(I)	(I) n	U(1)	(E)	(E)
Toluene	Y Y	(5) (1	(2)	11 (50)	11(50)	(1(50)	U (50)	U (50)	U (50)	U (50)	U (50)	U(10)	1.5 J
CS-C8 Aliphatics	AN.	(00)	(05) 1	(05) 11	11 (50)	11 (50)	11 (50)	503	U (50)	U (50)	U (50)	U(10)	U(10)
C9-C10 Aromatics	VV	0(00)	(ac) n	(nc) n	(00)	(00)	(00)	11 (60)	(05)	11(50)	11 (50)	11(10)	251
C9-C12 aliphatics	NA	U (50)	U (50)	U (50)	0 (20)	() ()	. 36.3	(nc) n	0(30)	(oc) 0	(00) 0	(or) o	
Effluent						100		6511	IIG	11/11	11(1)	11(1)	11(0)
VDC	7	U(1)	(I) n	(E) n	(I) 0	(1)	Ξ	(E)	3	3	33	25	35
Benzene	S	U(I)	(I)n	U(I)	$\Omega(1)$	(E)	(I)	(E)n	(E)n	(1)	(E)		(E)
View Chloride	2	n n	U(I)	(I)D	(I)	(I) n	(E)	(3)	0.000	U(0.5)	0 (0.5)	0 (0.5)	(6.0)
A Discourse	۰ ۳	1 60	2.49	1.67	2.25	2.07	1.97	1.91	1.9	7	9.1	6.1	
I,4-Dioxane	7 7	N.A.	N	NA	NA	N.	NA N	NA	QN	NA	NA	AN	NA
VPH	VV.	77	175	3.5	3.4	3.5	3.5	3.8	3.6	3.9	4.2	4.5	4.5
Arsenic, Total	2 5	11 (100)	380	1171000	360	TICLOON	(1)(100)	(001) [360 B	67 JB	2200	770	520
Iron, Total	NA	(100)	200	(100)	200	(001)	62.7	60	63	53 B	09	89	64
Manganese, Total	300	80.3	61.2	1.9	64.7	59.3	03.7	8	6	מכר	3	3	5

Concentrations in $\mu g/L$. U (1) - not detected at limit indicated in parentheses.

NA - Not applicable

ND - Not detected

B - Compound was found in the blank and sample.

J - Result is less than the RL but greater than or equal to the MDL and the concentration is approximate

Acenaphthylene detected at 2.9 µg/L and naphthalene detected at 7.9 µg/L

stantaneous Average 1	WOLLING LANGE IN THE PARTY IN THE IT	N. Comments	7 10	SE	SELF-1	SE	SELF-2	S	SWLF-2	-	WEST
Average Instantaneous Average Instantaneous Average 1.1 1.4 3.1 4 4.5 5.8 1.2 1.3 3.8 4.1 7.2 0.8 1.3 3.9 4.1 7.8 1.3 1.3 4 4 7.6 0.5 1.3 2.9 4 4 3.8 0.9 1.3 2.9 6.1 3.6 0.9 1.3 2.9 6.1 3.6 0.9 1 5.4 6.1 7.9 0.9 1 5.4 6 8.9 0.9 1 5.4 6 8.9 0.9 1 5.4 6 8.2	Target Flow		30	9.0	11.2	1	1,4		4		90
Average Instintaneous Average Instintaneous Average 1.1	Rate (gpm)		20						T. stonetoneous	Acceptant	Inetantant
1.1 1.4 3.1 4 6.2 0.8 1.3 3.8 4.1 7.2 1.5 1.5 3.9 4.1 7.2 1.3 1.3 4 4 7.6 1.1 1.5 3.3 4 6.2 1.1 1.5 3.3 4 6.2 1.1 1.5 4.4 6 6.3 0.9 1.3 2.9 6.1 7.9 0.9 1 5.4 6.1 7.9 0.9 1 5.4 6 8.2 0.9 1 5.4 6 8.2	light.	Average	Instantaneous	Average	Instantaneous	Average	Instantaneous	Average	Instantancous	offe law	6.3
0.8 1.3 3.8 4.1 7.2 1.5 1.5 3.9 4.1 5.8 1.3 1.3 4 4 4 7.6 0.5 1.3 1.9 4 3.8 1.1 1.5 3.3 4 6.2 0.9 1.3 4.4 6 6.3 0.9 1 5.4 6.1 7.9 0.9 1 5.4 6 8.9 1 1 5.4 6 8.2 0.9 1 5.4 6 8.2	Dah.12	28.7	37.9	0.7	-		1.4	3.1	4	0.0	0.0
1.5 1.5 3.9 4.1 5.8 1.3 1.3 4 4 7.6 0.5 1.3 1.9 4 3.8 1.1 1.5 3.3 4 6.2 0.9 1.3 2.9 6.1 3.6 0.9 1 5.4 6.1 7.9 0.9 1 5.4 6 8.9 0.9 1 5.4 6 8.2	T. C. C.	25.0	18.1	0.7	1	8.0	1.3	3.8	4.1	7.7	٥
1.3 1.3 4 4 7.6 0.5 1.3 1.9 4 3.8 0.5 1.3 1.9 4 3.8 0.9 1.3 2.9 6.1 3.6 0.6 1.3 2.9 6.1 3.6 0.9 1 5.4 6.1 7.9 0.9 1 5.4 6 8.9 0.9 1 5.4 6 8.2	Mar-12	22.0	200	00	-	1.5	1.5	3.9	4.1	5.8	6.5
0.5 1.3 1.9 4 3.8 1.1 1.5 3.3 4 6.2 0.9 1.3 4.4 6 6.3 0.6 1.3 2.9 6.1 3.6 0.9 1 5.4 6.1 7.9 0.9 1 5.4 6 8.9 0.9 1 5.4 6 8.2	Apr-12	36.0	38.3	0.0		1.3	13	4	4	7.6	7.8
0.5 1.5 3.3 4 6.2 1.1 1.5 3.3 4 6.3 0.9 1.3 2.9 6.1 3.6 0.9 1 5.4 6.1 7.9 1 1 5.9 6 8.9 1 5.4 6 8.2	May-12	37	38.1	0.9		5.5	1.3	101	4	3,30	8.3
11 13 4,4 6 6.3 0,9 1,3 2,9 6,1 3,6 0,0 1 5,4 6,1 7,9 1 1 5,9 6 8,9 0,9 1 5,4 6 8,9	Jun-12	17.8	38.2	0.4		6.0	CI.	2.5		62	8
0.9 1.3 4.4 0 3.5 0.5 0.5 0.5 0.5 0.5 0.5 0.5 0.5 0.5 0	Jul.12	28.7	38.1	6.0	1.2		CI CI	2,5		2.5	2 2
0.6 1.3 2.9 6.1 3.0 0.9 1 5.4 6.1 7.9 8.9 6.1 7.9 0.9 1 5.9 6 8.9 6 8.2	Ano. 12	28.0	40	8.0	1.1	6.0	1.3	4.4	0	0.3	
0.9 1 5.4 6.1 7.9 1 1 5.9 6 8.9 0.9 1 5.4 6 8.2	Wug-14	200	0.05	0.6	-	9.0	1.3	2.9	1.9	3.6	5/
1 1 5.9 6 8.9 0.9 1 5.4 6 8.2	Sep-12	17	32.3	0.0	-	00	-	5.4	6.1	7.9	8.9
0.9 1 5.4 6 8.2	Oct-12	26.4	39.0	0.7				40	y	8.9	6
9.4 6.6	Nov-12	38.8	39.9	0.8				3.9		6.0	5 6
Instantaneous - rate indicated by flow meter during monthly monitoring Average - flow rate calculated using monthly totalizer readings SELP-1 off for repairs 1/18/12 through 1/23/12. New pump installed 1/23/12. SELF-1 and SELF-2 off for redevelopment 3/8/12 through 3/14/12 WLF redeveloped on 5/4/12 MLF off-line for several days in mid-July due to pump failure. Pump replaced July 19, 2012.	Dec-12	36	40.5	8.0	6.0	6.0		5.4	0	4.0	
Average - flow rate calculated using monthly totalizer readings SELF-1 off for repairs 1/18/12 through 1/23/12. New pump installed 1/23/12. SELF-1 and SELF-2 off for redevelopment 3/8/12 through 3/14/12 WLF redeveloped on 5/4/12 MLF off-line for several days in mid-July due to pump failure. Pump replaced July 19, 2012.	Instantaneous - re	te indicated by f	flow meter during mo	nethly monitorin	50						
SELF-1 off for repairs 1/18/12 through 1/23/12. New pump installed 1/23/12. SELF-1 and SELF-2 off for redevelopment 3/8/12 through 3/14/12 WLF redeveloped on 5/4/12 MLF off-line for several days in mid-July due to pump failure. Pump replaced July 19, 2012.	Average - flow ra	te calculated usi	ing monthly totalizer	readings							
SELF-1 and SELF-2 off for redevelopment 3/8/12 through 3/14/12 WLF redeveloped on 5/4/12 MLF off-line for several days in mid-July due to pump failure. Pump replaced July 19, 2012.	SELF-1 off for ru	spairs 1/18/12 th	trough 1/23/12. New	pump installed	1/23/12.						
WLF redeveloped on 5/4/12 MLF off-line for several days in mid-July due to pump failure. Pump replaced July 19, 2012.	SELF-1 and SEL	F-2 off for rede	velopment 3/8/12 thru	ough 3/14/12							
MLF off-line for several days in mid-July due to pump failure. Pump replaced July 19, 2012.	W. F redevelone	d on 5/4/12									
	AM E off line for	several days in r	mid-July due to pump	failure. Pump	replaced July 19, 20	12.					
	INTEL OUT THE TO	and the second				101111	(500) U				

Total Landfill Area System 51-53

	Dischause				10											
	Limits	1/5/12	2/23/12	3/19/12	4/11/12	4/30/12	5/14/12	5/31/12	6/5/12	7/10/12	8/20/12	9/13/12	10/11/12	11/12/12	12/4/12	
nBuent VOC*									5.00							
200	Š	1	or or	8	-	S.Z.	0	SN	00	91	20	8	68	1 040	GI CE	
1.2 Dichloroethane	AN	2.4	1.7	1.9	1.4	SZ	1.9	SN	1.6	: 0	1.7	1.4	1.6	1.4	1.5	
1.2 Dichloropropane	NA	13	1.4	1.2	1.2	SN	1.1	NS	13	0.99 J	1.1	0.88 J	1.2	0.95 J	0.93 J	
2-Butanone (MEK)	NA	0(5)	0110	U(3)	U(S)	SN	U (S)	NS	0(5)	U (5)	U(10)	U(10)	U (10)	0000	0 (10)	
Benzene	NA	=	13	2	1.7	SNS	11	NS	16	9.4	6.4	=	12	21	13	
Chloroethane	YZ.	0.45 J	(2)	0.42 J	0.55 3	SZ	0.58 J	SN	0.47 J	0.61 J	0.54 J	0.53 J	0.45 J	(S)	0(3)	
Methlyens Chloride	Y.	3	(3)	35	8	S S	<u> </u>	SN	0	65	(2)	(C)	(2)	6	8	
MTBE	ď ž	33	36		3	Sign	3	Z S	3		3			000	33	
Ward Charite	NA NA		E V	35.	35	S S	433	No.	36	300	(1)	34	100	3.5	3	
1.4 Dioxane	Z Z	3.72	3.2	4.28	3.95	SS	3.9	SS	3.66	3,3	3.9	3.5	2.9	2.9	2.7	
SVOCs																
Bis(2-chloroethyl) ether	NA	U(10)	NS	U (9.4)	U (9.4)	SN	U (9.4)	SN	U (9.4)	U (9.4)	U (9.3)	U (9.4)	U (9.4)	(6:6) n	U (9.5)	
Bis(2-ethylhexyl) phthalate	NA	(00)	NS	0 (9.4)	U (9.4)	SS	0 (9.4)	SZ	U (9.4)	0 (9.4)	0 (9.3)	U (9.4)	U (9.4)	0 (9.9)	U (9.5)	
Metals	M	356	90	36.3	21.3	NG	21.3	Me	63.0	20.2	72	31	44	40	-	
Reryllin	N AN	0.00	SN SN	000		SS	000	28	000	200	6	200	:00	000	00	
Chromium	×	000	NS	100	000	SN	0(2)	NS	0(2)	0(3)	U (S)	0 (5)	3.43	0(S)	(6)	
Iron	NA	9580	10000	9350	9630	SZ	0606	SN	14900	10200	11000 B	10000 B	12000	10000	00001	
Lead	¥.	(E)	NS	n(II)	(E) n	SN	000	SN	8	(1)	0.31.1	0.38 JB	0.36 J	0.48 JB	2.4	
Managonese	¥ ¥	3580	3300	3450	3490	S S	3410	S 2	3420	3420	3000	2900 8	3000	3000	3100	
Other	NA	13.4	2	13.0	C.41	2	14.1	2	ţ	14.	:	:			2	
Phosphorus	NA	76.3	SN	71.7	46.5	SN	37.9	NS	74.7	40.5	U (10)	110	250	19	. 56	
	8															
VOCs																
VDC	MO	000	0(1)	000	0(1)	NS	U(I)	SN	a C	U(I)	(I) n	000	n(i)	(I) n	0.39.1	
1,2 Dichloroethane	MO	7	1.4	12	13	SN	(i)	NS	n(i)	(E)	0.61 J	0.84 J	0.76 J	0.691	17	
1,2 Dichloropropuns	MO	1.2		0.85 J	3	S S	E,	SIS	35	ε;	(E)	(E)	(E)	(3)	(E)	
2-Butanone (MEK.)	MO	24(5)	(01)0	1230	(6)	S Z	38	2 %	11(1)	177			1000	(00)	000	
Chloroethane	MO	C C	000	000	000	NS	35	SN	33	3	0.46 J	0.31 J	0(2)	C(2)	0(2)	
Methlyene Chloride	MO	(I)n	62)	0.29 J	0.21 J	SN	3	NS	(E)	0.37 J	(Z)	U(2)	U(2)	(I)n	(I)n	
MTBE	OW	(E)	(E)	(D)	Ξ:	SN	3	SS	2:	9	8	8	(E)	(C)	(E)	
TCE	OW.	66	(1)0		3	S S	36	S	3	(300	0361		0.00	(50)0	(0)	
1,4 Dioxane	WO	2.48	1.8	1.84	233	S S	U (0.196)	SS	2.08	1.67	9.1	1.6	9.1	15)	1.8	
SVOCs																
Bis(2-chloroethyl) ether Bis(2-ethylhexyl) ohthalate	0 Q	U (9.4)	S S	C (9.4)	U (9.4)	S S	C (9:4)	S S	U (9.4)	U (9.4) U (9.4)	U (9.3)	U (9.4)	C(83)	U (9.7)	U (9.5) U (9.5)	
Metals										(. ;			
Arsenic	40/40	3	E 97	1.6	1	SN	88	2 2	1.1	33	3	1,41	1 20.0	0.73.5	0.81	
Chromium (II	S79.3 1.27.7	66	SS	2.5	(2)	SN	680	SS	(S)	600	0(3)	(3)	1.9.1	(6)	33	
Iron	NAC / 1000	O(100)	U (100)	U (100)	140	NS	U (100)	NS	300	U (100)	22.18	190 B	57.1	450	39 J	
Lead	14/0.5	(E)	NS	0	38	(E)	(3)	SN	(1)	1.2	0.793	0.97 JB	0.45)	0.57 JB	0.411	
Managanese	MO 145.2 / 16.1	103	NS NS	10.7	10.2	88	25	SS	9.3	10.9	8.5.1	8.7.1	2 =	5.5	9.2 1	
Other																
Phosphorus	NAC/18	(9) n	SN	14.9	9'9	NS	183	U (10)	(e) (0 (6)	35	58	99	0(10)	83	
oncentrations in µg/L.										910						
- Estimated value	m baranasses.											7				
- Compound was found in the blank and	c and sample.															
ischarge Limits - Maximum Daily / Aven	Average Monthly	_														

at limit indicated in parentheses.



Aquatec Biological Sciences, Inc.

273 Commerce Street Williston, VT 05495 Tel: (802) 860 - 1638 Fax: (802) 658 - 3189 SDG: Project:

13424 12019

Toxicity Summary Report

O & M, Inc.

450 Montbrook Lane

Tel: (865) 691-6254

Fax: (865) 691-9595

Knoxville, TN 37919

E-Mail: dfuerst@oandm-inc.com

Project:

O&M WR Grace

Permit No. WR Grace Acton

Sample Name: WR Grace Actor Treated GW (OU-3)

Sample ID: 43930

* .		AC	UTE	CHRO	DNIC
		[6	sessina de la ses	6
Method	Species	A-NOEC	A-LC50	C-NOEC	C-LOEC
1002.0	Ceriodaphnia dubia	100	>100	100	>100
1000.0	Pimephales promelas	100	>100	100	>100

Samples Received

Number	Sample Name	Date Time and Collected	Туре
43930	WR Grace Acton Treated GW (OU-3)	11/12/2012 10:00:00 AM	Effluent
43933	WR Grace Acton treated GW (OU-3)	11/14/2012 9:30:00 AM	Effluent
43935	WR Grace Acton Treated GW (OU-3)	11/16/2012 12:00:00 PM	Effluent

1 of 1

Submitted By:

Tuesday, December 11, 2012



Aquatec Biological Sciences, Inc.

273 Commerce Street
Williston, VT 05495
Tel: (802) 860 - 1638 Fax: (802) 658 - 3189

SDG: Project: 13424

12019

Toxicity Detail Report

O & M, Inc. 450 Montbrook Lane Tel: (865) 691-6254

Fax: (865) 691-9595

Knoxville, TN 37919

E-Mail: dfuerst@oandm-inc.com

Project:

O&M WR Grace

Permit No. WR Grace Acton

Sample ID:

43930

WR Grace Acton Treated GW (OU-3)

Method:

1000.0

Pimephales promelas

Response: Survival (%)

	A alalikia mad	25.0000000	100		0/			
Day	Additional Control	0	6.25	12.5	25	50	100	
2		100	98.3	100	100	100	98.3	
7		98.3	98.3	100	100	98.3	98.3	

Response: Growth per Original Number of Larvae (mean dry weight,mg)

	A - -	S			%			
	Additional Control	0	6.25	12.5	25	50	100	
7		0.385	0.388	0.425	0.407	0.408	0.407	

Method:

1002.0

Ceriodaphnia dubia

Response: Survival (%)

	Additional	- %						
Day	Control	0	6.25	12.5	25	50	100	
2		100	100	100	100	100	100	
8		100	100	100	80	100	100	

Response: Reproduction (mean neonates per female)

	Additional				%		
	Control	0	6.25	12.5	25	50	100
8		23.6	23.5	23.9	34.8	32.9	32.8

