

EPA LXON

0035

*Richard
Phil Boxell*

SPILLSEPA WSH

09:52 00/11/00

PLEASE DISTRIBUTE TO THE FOLLOWING: REGIONAL ADMINISTRATOR, DIRECTOR WASTE MANAGEMENT DIVISION; DIRECTOR OFFICE OF PUBLIC AWARENESS; ASST. FOR CONGRESSIONAL & INTERGOVERNMENTAL AFFAIRS; PERMIT COMPLIANCE SECTION; WATER DIVISION.

DATE: SEPT. 28, 1983

SUBJECT: POLREP 11

LOCATION: NASHUA, HUDSON, N.H.

POLLUTANT: ASBESTOS

OCCURRENCE DATE: UNK.

ENVIRONMENTAL MEDIUM EFFECTED: GROUND, AIR

SEVERITY: MAJOR

QUANTITY DISCHARGED: EST. 70,000 TONS

CATEGORY: ONSHORE NONTRANSPORTATIONAL

SOURCE: HAZARDOUS WASTE SITE

CAUSE: DUMPING

REGION: 1

OSC: US EPA REGION 1 OIL & HAZARDOUS MATERIALS SECTION

LATEST POLREP: POLREP 10, SEPT. 19, 1983



SDMS DocID 268492

1. SITUATION:

NOTICE TO PROCEED ISSUED 6/24/83

PERIOD OF PERFORMANCE 120 DAYS TO END ON 24 OCT.

TOTAL CEILING: \$900,000

FIELD OFFICE: RT. 111 HUDSON, N.H. TEL. 603-866-1780

EPA OSC: PAUL R. GROWLY

THE SEVEN SITES ARE AS FOLLOWS:

SPRAGUE SITE-INTERVALE RD. NASHUA, N.H.

COULONBE SITE-MUSQUASH RD. HUDSON, N.H.

POINTER SITE-LAWRENCE RD. HUDSON, N.H.

ALUKONIS SITE-RT. 111 HUDSON, N.H.

BAKER SITE-RT. 111 HUDSON, N.H.

BURSEY SITE-RT. 111 HUDSON, N.H.

MATARAZZO SITE-RT. 111 HUDSON, N.H.

STATE OF N.H. PRESENT TO ASSIST OSC.

2. ACTION:

SPRAGUE SITE-COMPLETED 7/29/83
COULOMBE SITE-COMPLETED 8/12/83
POINTER SITE-COMPLETED 8/17/83
ALUKONIS SITE-COMPLETED 8/19/83
BAKER SITE-COMPLETED 9/02/83
BURSEY SITE-ONGOING

- A.) 18" GRAVEL LIFT COMPLETE
- B.) 12" LOAM COVER 25% COMPLETE

MATARAZZO SITE-ONGOING

- A.) EDGE CUTTING COMPLETED
- B.) RETAINING WALL 75% COMPLETE
- C.) DRAINAGE SYSTEM 50% COMPLETE
- D.) SLOPE IMPROVEMENT COMPLETE
- E.) 18" GRAVEL LIFT 75% COMPLETE

- NOTE: 1.) ELDERLY FAMILY (2) TEMPORARILY RELOCATED FOR HEALTH REASONS
(ADJACENT TO BURSEY SITE)
- 2.) CEILING INCREASE OF \$150,000 APPROVED, RAISING PRESENT CEILING
OF \$750,000 TO \$900,000.
 - 3.) COURT APPEAL BY THE OWNERS OF BURSEY AND MATARAZZO SITES TO
RESTRICT EPA ACTIVITIES HAS BEEN DENIED BY THE COURTS.
 - 4.) AIR MONITORING ACTIVITIES CONTINUE DURING WORKING HOURS,
NO ACTION LEVELS HAVE OCCURED.
 - 5.) AVERAGE DAILY COSTS TOTAL \$20,000.

A COMMUNITY RELATION PLAN IS IN EFFECT BY THE DSC.

3. FUTURE

SPRAGUE SITE-COMPLETED
COULOMBE SITE-COMPLETED
POINTER SITE-COMPLETED
ALUKONIS SITE-COMPLETED
BAKER SITE-COMPLETED
BURSEY SITE-

- A.) LOAMING ONGOING
- B.) SEEDING OCT. 5-7

MATARAZZO SITE-

- A.) GRAVELING SEPT. 26-29
- B.) RETAINING WALL & DRAINAGE ONGOING
- C.) LOAMING OCT. 3-6
- D.) SEEDING OCT. 7

NOTE: DEMOBILIZATION TO COMMENCE OCT. 11

4.) COST DATA: (AS OF 9/25/83)

	CONTRACT AMOUNT	OBLIGATED	BALANCE
HAZARDOUS WASTE MANAGEMENT INC.	\$775,000	\$687,183	\$167,897
EASTERN ANALYTICAL LABORATORIES INC.	\$40,000	\$25,315	\$14,685
FEMA	\$35,000	\$35,000	
TOTALS	\$850,000	\$667,498	\$182,502

CASE PENDING