

PROGRESS POLREP

EPA Region 5 Records Ctr.



272827

DATE: 5/15/92**FROM: STAVROS EMMANOUIL, OSC, EERB, RESPONSE SECTION II**

TO: B. BOWDEN, EERB, (EPA 9538), FAX 312-353-9176
M. O'MARA, ESS, (EPA 9538), FAX 312-353-9176
D. BRUCE, EERB, (EPA 9538), FAX 312-353-9176
M. FARYAN, ORC (EPA 9538), 312-886-7160
D. O'RIODAN, OPA (EPA 9538) 312-353-1155
T. JOHNSON, (EPA 5511), FAX 202-260-9155
D. KLOPKE, IEPA, FAX 708-531-5930
J. CONNOLLY, SCHAUMBURG FIRE DEPARTMENT, FAX 708-980-4479
U.S. COAST GUARD, DISTRICT 9, FAX 216-522-3261
U.S. COAST GUARD, DISTRICT 2, FAX 314-539-2649
U.S. FISH AND WILDLIFE SERVICE, ILLINOIS, FAX 309-793-5804

SUBJECT: AUTOMATIC INDUSTRIAL PLATING SITE, SCHAUMBURG, COOK
COUNTY, ILLINOIS

POLREP: POLREP 14

SITE NO: PV
D.O. NO: 7640-05-208
RESPONSE AUTHORITY: CERCLA
NPL STATUS: NON-NPL
START DATE: 12/26/91

1. SITE ACTIVITIES

A. Removal activities commenced on 12/26/91 and continue through today. Activities for the week of 5/10/92-5/15/92 include:

- All the contaminated debris that did not make it to the landfill due to the May 8th deadline was staged in the parking lot in Hazardous Waste Roll-off boxes.
- Staged temporarily 25 drums of Chrome Solids (Group B), 18 drums of B/N Liquids (Group C), and 18 drums of B/N Solids (Group D), in a trailer in the parking lot.

- The non-hazardous soil and debris was transported to Elgin Wayne Sanitary Landfill (approximately 15 cubic yards).
- Surface was sealed by the placement of asphalt.

FUTURE PLANS

- A. Transport contaminated building demolition debris to landfill.
- B. Transport remaining drums for disposal.

3. COST INFORMATION

	<u>ERCS</u>	<u>TAT</u>
Amount Budgeted	\$600,000.00	\$84,000.00
Cost to date (through 05/06/92)	<u>\$520,943.71</u>	<u>\$60,882.91</u>
Amount Remaining	\$ 79,506.29	\$23,117.09