



State of Utah

DEPARTMENT OF ENVIRONMENTAL QUALITY DIVISION OF ENVIRONMENTAL RESPONSE AND REMEDIATION

Michael O. Leavitt
Governor

Dianne R. Nielson, Ph.D.
Executive Director

Kent P. Gray
Director

168 North 1950 West
P.O. Box 144840
Salt Lake City, Utah 84114-4840
(801) 536-4100
(801) 359-8853 Fax
(801) 536-4414 T.D.D.
www.deq.state.ut.us Web

487734
ERRC-220-98

April 30, 1998


Tony Medrano, Chief (8PM-GAC)
U. S. Environmental Protection Agency
Grants, Audit and Contracts Branch
999 18th Street, Suite 500
Denver, Colorado 80202-2466

Re: Second Quarter Superfund Report FY'98

Dear Mr. Medrano:

Enclosed are Quarterly Reports for the Second Quarter of FY'98 for our various Cooperative Agreements. Please call Brad Johnson at (801) 536-4156 if you have any questions.

Sincerely,



for Kent P. Gray, Director
Division of Environmental Response and Remediation

KPG/MJS/lwf

Enclosure(s)

cc: Linda Armer (with enclosure)

RECEIVED/TMS-G OFFICE

MAY 4 1998

UTAH
DEPARTMENT OF ENVIRONMENTAL QUALITY
DIVISION OF ENVIRONMENTAL RESPONSE AND REMEDIATION

**SUPERFUND
BLOCK COOPERATIVE AGREEMENT
QUARTERLY REPORT**

SECOND QUARTER FFY 1998



SITE SPECIFIC REPORTS - 2ND QUARTER FFY 1998

SITE	PHASE	ACTIVITY REPORT
BROWNFIELDS	NOT APPLICABLE	<p>Continued to be involved with the Brownfields Pilot Projects in the State. Assisted West Valley City with preparation of a Brownfields Pilot Proposal.</p> <ul style="list-style-type: none"> • West Jordan Pilot: Attended monthly meetings and review documents as requested. • Salt Lake City/Gateway: Participated in the Salt Lake City Redevelopment Agency Workshop to discuss environmental issues. Attended regularly scheduled Gateway meetings. • Ogden City: Participated in review of Ogden's "Request for Proposals" for assessment work. • Provo/Ironton: Participated in community outreach meeting and presentations to the city council. • Murray Smelter: No activities to report. Murray City and the EPA contact have not provided any brownfields coordination for this project.
MIDVALE SLAG OU2	RI/FS	Participated in review of groundwater monitoring data and the Beneficial Reuse Study. Coordinated State activities with appropriate EPA, PRP, and citizen representatives.
MURRAY SMELTER	RI/FS RD/RA	Continued to participate in facilitated meetings. Reviewed the Record of Decision, Statement of Work for Remedial Action, and Remedial Design Reports. Participated in numerous meetings to discuss the Consent Decree for the site.
PALLAS RAIL YARD	EE/CA	Participated in numerous meetings and discussions regarding the site. Conducted site visits and provided field oversight of field activities. Provided comments on the Action Memo for the site.
PETROCHEM - EKOTEK	RD/RA	Discussed RD/RA planning and Consent Decree issues with the EPA RPM. Provided comments on various RD project plans.
RICHARDSON FLAT	RI/FS	Participated in some discussions with EPA personnel regarding the future of the site.
ROSE PARK SLUDGE PIT	RA	Continue to monitor O&M activities for the site.
SANDY SMELTER	EE/CA	Participated in numerous meetings and discussions with EPA personnel regarding the remedy for the site. Continued to respond to public inquiries regarding the site.

QUARTERLY EXPENDITURE REPORT				
ACTIVITY	EXPENDITURES			
	3RD QUARTER FFY 97	4TH QUARTER FFY 97	1ST QUARTER FFY 97	2ND QUARTER FFY 98
CORE	\$42,264	\$39,367	\$52,670	\$72,764
BROWNFIELDS	\$1,823	\$6,653	\$3,834	\$5,749
MIDVALE SLAG OU2	\$12,186	\$13,063	\$16,364	\$15,704
MURRAY SMELTER	\$16,521	\$7,708	\$17,613	\$19,181
PALLAS RAILROAD YARD	\$0	\$0	\$5,914	\$7,173
PETROCHEM	\$1,465	\$1,653	\$6,155	\$9,005
RICHARDSON FLAT	\$713	\$363	\$426	\$81
ROSE PARK SLUDGE PIT	\$863	\$481	\$42	\$68
SANDY SMELTER	\$5,302	\$10,584	\$7,479	\$10,387
SITE ASSESSMENT	\$73,042	\$92,792	\$103,686	\$80,574
UP&L AMERICAN BARREL	\$1,749	\$1,066	\$459	\$254
VOLUNTARY AGREEMENT PROGRAM	\$0	\$0	\$4,956	\$8,059
TOTAL QUARTERLY EXPENDITURES	\$155,928	\$173,730	\$219,598	\$228,999

FUNDING TRANSFER RECORD			
FROM ACTIVITY	TO ACTIVITY	AMOUNT TRANSFERRED	DATE
Superfund CORE	Midvale Slag OU2	\$20,000	4/30/97
Superfund CORE	Murray Smelter	\$10,000	4/30/97
Rose Park	Petrochem	\$5,000	4/30/97

FINANCIAL REPORT - 2ND QUARTER FFY 98

BLOCK COOPERATIVE AGREEMENT FINANCIAL SUMMARY						
ACTIVITY	CURRENT ALLOCATION	AVAILABLE FUNDS	FUNDS EXPENDED TO DATE	% OF PROJECT COMPLETE	TIME NEEDED TO COMPLETE	FUNDS NEEDED TO COMPLETE
CORE	\$770,000	\$520,000	\$233,106	30%	18 MONTHS	\$536,894
BROWNFIELDS	\$150,000	\$150,000	\$21,153	14%	18 MONTHS	\$128,847
MIDVALE SLAG OU2	\$107,000	\$82,000	\$78,851	74%	18 MONTHS	\$28,149
MURRAY SMELTER	\$154,000	\$104,000	\$96,138	62%	18 MONTHS	\$57,862
PALLAS RAILROAD YARD	\$30,000	\$30,000	\$13,087	44%	18 MONTHS	\$16,913
PETROCHEM	\$141,000	\$56,000	\$62,586	44%	18 MONTHS	\$78,414
RICHARDSON FLAT	\$15,000	\$10,000	\$1,583	11%	18 MONTHS	\$13,417
ROSE PARK SLUDGE PIT	\$10,000	\$7,500	\$3,342	33%	18 MONTHS	\$6,658
SANDY SMELTER	\$155,000	\$140,000	\$48,747	31%	18 MONTHS	\$106,253
SITE ASSESSMENT	\$1,200,000	\$800,000	\$350,094	29%	18 MONTHS	\$849,906
UP&L AMERICAN BARREL	\$25,000	\$20,000	\$7,485	30%	18 MONTHS	\$17,515
VOLUNTARY	\$300,000	\$300,000	\$13,015	4%	18 MONTHS	\$286,985
TOTALS	\$3,057,000	\$2,219,500	\$929,187	42%	18 MONTHS	\$2,127,813

CURRENT ALLOCATION - Represents the total funding allocated to each budget category for the 3 year budget period, including transfers that have occurred since inception of the block agreement.

FUNDS AVAILABLE - Represents the total amount of funds currently in the account including annual disbursements and transfers.

% OF PROJECT COMPLETE = FUNDS EXPENDED/CURRENT ALLOCATION.

TIME NEEDED TO COMPLETE - Represents the amount of time remaining in the block agreement.

FUNDS NEEDED TO COMPLETE = FUNDS EXPENDED TO DATE - CURRENT ALLOCATION.