



539281

DATE: 3-9-87

FROM: RALPH DOLLHOFF, OSC, REGION V, GROSSE ILE, MI. (63:EPA9577)

TO: T. FIELDS-ATTN J. DZIUBAN, USEPA, WASH. D.C., (EPA5511)

R. BOWDEN, CHIEF, EMERG. RESPONSE SEC, CHICAGO, IL, (EPA9538)
 R. BUCKLEY, CHIEF, EASTERN RESPONSE UNIT, GROSSE ILE, MI, (EPA9576)
 J. GRAND-ATTN W. REYNOLDS, OFC. PUB. AFF., CHI., IL, (EPA9512)
 M. ELAM/E. CARPENTER, ORC/SWERB/REGION V, CHI, IL., (EPA9525)
 N. NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL., (EPA9572)
 R. HANNAHS/K. SCHULTZ, OEPA, COLUMBUS, OH., (EPX4454)
 J. CONNELL/S. COOPER, TSCA COMPLIANCE, CHI., IL., (EPA9575)
 J. IRWIN, OEPA, NEDO, TWINSBURG, OH., (EPX4445)

SUBJECT: SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON, OHIO

POLREP: ONE SITE: 8A D.O.:

WEATHER: N/A (SITE NOT CURRENTLY MOBILIZED)

1. SITUATION:

A. SES IS AN OPERATING SCRAPYARD LOCATED AT 875 IVOR AVE., AKRON, OH. THIS 6 ACRE SITE WAS REFERRED TO THE ERS DURING THE FIRST WEEK OF FEBRUARY 1987 BY THE REGION V TOXIC SUBSTANCES SECTION (ESD). A PCB COMPLIANCE INSPECTION CONDUCTED BY OEPA/DER IN JULY 1986 HAD RESULTED IN

--More--

IDENTIFICATION OF HIGH LEVELS OF PCB CONTAMINATION IN SITE SOILS. OEPA ALSO REPORTED THE PRESENCE OF SEVERAL THOUSAND TRANSFORMERS AT THE SITE.

B. ON 2-5-87 ERS AND TAT PERSONNEL MET AT THE SITE WITH OEPA/DER TO EVALUATE SITUATION. PRESENCE OF AT LEAST HUNDREDS OF TRANSFORMERS WAS CONFIRMED. OSC DIRECTED TAT TO COLLECT 25 SOIL SAMPLES IN OFF-SITE LOCATIONS TO DETERMINE WHETHER PCBs HAD MIGRATED OR BEEN TRACKED FROM THE SITE. ANALYSES SHOWED ONLY VERY LOW LEVELS (LESS THAN 15 ppm) IN RESIDENTIAL AREAS SOUTH OF SITE. LEVELS UP TO 8700 ppm WERE DETECTED IN SAMPLES FROM OFF-SITE AREAS ADJACENT TO NORTHWEST AND NORTHEAST SITE PERIMETERS. ANALYSES OF ADDITIONAL 10 SAMPLES COLLECTED ON 2-19-87 SHOWED NO CONTAMINATION IN MARSH EAST OF SITE AND NO CONTAMINATION NEAR ADJACENT FACILITY UPGRADIENT OF SITE TO THE WEST.

C. ACTION MEMO APPROVING EXCAVATION OF OFF-SITE CONTAMINATED SOILS, ADDITIONAL OFF-SITE SAMPLING, SITE STABILIZATION AND COMPLETE CHARACTERIZATION AND EXTENT OF CONTAMINATION STUDY OF SITE PROPER SIGNED ON 3-6-87. VERBAL NOTIFICATION GIVEN TO SITE OWNER/OPERATOR ON 3-7-87 ---MUST RESPOND BY 4:30 EST ON 3-9-87.

--More--

001450

D. OWNER/OPERATOR CLAIMS TO POSSESS FILES INDICATING THAT 90% OF ALL TRANSFORMERS ON SITE WERE BROUGHT FROM U.S.DOD FACILITIES.

2. PLANS

- A. IF PRP UNABLE/UNWILLING TO COMMIT TO PERFORMANCE OF STABILIZATION TASKS LISTED ABOVE BY 4:30 EST, BEGIN MOBILIZATION OF ERCS OR MINI-ERCS ON 3-10-87.

3. COSTS:

A. APPROVED PROJECT BUDGET :

ERCS/MINIERCS	\$ 201,500
15% CONTINGENCY	30,000

(SUBTOTAL)	231,500
TAT	20,000
INTRAMURAL (HQ AND REGION)	22,000

(SUBTOTAL)	273,500

--More--

15% CONTINGENCY (INTRAMURAL)	41,000

TOTAL PROJECT CEILING	\$ 314,500

IN ADDITION, \$50,000 HAS BEEN APPROVED FOR SITE CHARACTERIZATION AND ENFORCEMENT (104 (b)) ACTIVITIES. THIS AMOUNT IS NOT INCLUDED IN THE RECOVERABLE PROJECT CEILING.

ENDIT

ys 63

Comments from: ERU/REG.V (EPA9577) Posted: Mon 16-Mar-87 8:29 EST S

here it is Ralph

Disposition:

End of Mail.

Send, Read or Scan:

DATE: 3-16-87

FROM:RALPH DOLLHOPF, OSC, REGION V, GROSSE ILE, MI.(63:EPA9577)

TO:T.FIELDS-ATTN J.DZIUBAN,USEPA,WASH.D.C.,(EPA5511)

R.BOWDEN,CHIEF,EMERG. RESPONSE SEC,CHICAGO,IL,(EPA9538)

R.BUCKLEY,CHIEF,EASTERN RESPONSE UNIT,GROSSE ILE,MI,(EPA9576)

J.GRAND-ATTN W.REYNOLDS, OFC. PUB. AFF.,CHI.,IL,(EPA9512)

M.ELAM/E.CARPENTER, ORC/SWERB/REGION V,CHI,IL.,(EPA9525)

N.NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL.,(EPA9572)

R.HANNAHS/K.SCHULTZ,OEPA,COLUMBUS,OH.,(EPX4454)

J.CONNELL/S.COOPER,TSCA COMPLIANCE,CHI.,IL.,(EPA9575)

J.IRWIN,OEPA,NEDO,TWINSBURG,OH.,(EPX4445)

SUBJECT:SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON,OHIO

POLREP: TWO

SITE: 8A

D.O.:

WEATHER: CLEAR TEMP IN MID-40'S

1. SITUATION:

A. MOBILIZATION OF SITE COMPLETED AND STABILIZATION UNDERWAY.

B. MEDIA INTEREST HIGH FOR FIRST 2 DAYS (3-10 & 3-11).

C. WEATHER VERY POOR OVER WEEKEND (SNOW & RAIN)

D. SUPPORT FROM CITY OF AKRON VERY GOOD

2. ACTIONS

A. SUPPORT ZONE & DECON AREA SETUP.

B. DRAINAGE CONTROL ON EAST PERIMETER PROCEEDING WELL.

C. STAGING AREA PREPARED ON-SITE FOR OFF-SITE SOILS.

D. STEPS TO CONTROL MIGRATION FROM THE SITE VIA SCRAPPING ACTIVITIES HAVE BEGUN.

E. ADDITIONAL OFF-SITE SAMPLING UNDERWAY.

3. PLANS

A. COMPLETE DRAINAGE CONTROL CONSTRUCTION.

B. ARRANGE FOR PERIMETER FENCING TO BEGIN LATER IN WEEK.

C. PREPARE STAGING AREA FOR TRANSFORMERS AND CAPACITORS.

D. BEGIN MOVING TRANSFORMERS AND CAPACITORS AWAY FROM SITE PERIMETERS AND STAGING.

E. BEGIN TO DEVELOP PLANS FOR SITE CHARACTERIZATION.

F. PUBLIC MEETING SCHEDULED FOR 3-23-87.

4. RECOMMENDATIONS

A. NONE

5. ESTIMATED COSTS

CATEGORY	BUDGETED	THRU 3-15-87
ERCS/MINIERCS	\$ 231,500	\$ 19,104.19
TAT	20,000	3,539.07
22,000		
EPA (REGION)	22,000	1,500.00
15% OTHER	41,000	3,621.49
104 (b)	50,000	8,000.00
-----	-----	-----
PROJECT CEILING	364,500	35,764.75

ENDIT

DATE: 3-19-87

FROM:RALPH DOLLHOFF, OSC, REGION V, GROSSE ILE, MI.(63:EPA9577)

TO:T.FIELDS-ATTN J.DZIUBAN,USEPA,WASH.D.C.,(EPA5511)
R.BOWDEN,CHIEF,EMERG. RESPONSE SEC,CHICAGO,IL,(EPA9538)
R.BUCKLEY,CHIEF,EASTERN RESPONSE UNIT,GROSSE ILE,MI,(EPA9576)
J.GRAND-ATTN W.REYNOLDS, OFC. PUB. AFF.,CHI.,IL,(EPA9512)
M.ELAM/E.CARPENTER, ORC/SWERB/REGION V,CHI,IL.,(EPA9525)
N.NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL.,(EPA9572)
R.HANNAHS/K.SCHULTZ,OEPA,COLUMBUS,OH.,(EPX4454)
J.CONNELL/S.COOPER,TSCA COMPLIANCE,CHI.,IL.,(EPA9575)
J.IRWIN,OEPA,NEDO,TWINSBURG,OH.,(EPX4445)

SUBJECT:SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON,OHIO

POLREP: THREE SITE: 8A D.O.:

WEATHER: CLEAR TEMP IN MID-40'S

1. SITUATION:

- A. TRANSFORMER CARCASS STAGING UNDERWAY
- B. WEATHER GOOD - RAIN IN FORECAST.
- C. SUPPORT FROM CITY OF AKRON CONTINUES.

2. ACTIONS

- A. STAGING OF APPROX. 200 TRANSFORMER CARCASSES.
- B. DRAINAGE CONTROL NEARLY COMPLETE.
- C. FENCE LINE CLEARING COMPLETE.
- D. STEPS TO CONTROL MIGRATION FROM THE SITE VIA SCRAPPING ACTIVITIES HAVE BEGUN.
- E. HEALTH & SAFETY PLAN BEING UPGRADED.

3. PLANS

- A. COMPLETE DRAINAGE CONTROL CONSTRUCTION.
- B. ARRANGE FOR PERIMETER FENCING TO BEGIN BY WEEKEND.
- C. PREPARE AND COORDINATE FOR PUBLIC MEETING.
- D. CONTINUE MOVING TRANSFORMERS AND CAPACITORS AWAY FROM SITE PERIMETERS AND STAGING.
- E. CONTINUE TO DEVELOP PLANS FOR SITE CHARACTERIZATION.

4. RECOMMENDATIONS

- A. NONE

5. ESTIMATED COSTS

CATEGORY	BUDGETED	THRU 3-17-87
ERCS/MINIERCS	\$ 231,500	\$ 25,961.02
TAT	20,000	5,079.84
22,000		
EPA (REGION)	22,000	2,250.00
15% OTHER	41,000	4,993.63
104 (b)	50,000	8,000.00
-----	-----	-----
PROJECT CEILING	364,500	46,284.49

ENDIT

DATE: 3-21-87

FROM: RALPH DOLLHOFF, OSC, REGION V, GROSSE ILE, MI. (63:EPA9577)

TO: T. FIELDS-ATTN J. DZIUBAN, USEPA, WASH. D.C., (EPA5511)
R. BOWDEN, CHIEF, EMERG. RESPONSE SEC, CHICAGO, IL, (EPA9538)
R. BUCKLEY, CHIEF, EASTERN RESPONSE UNIT, GROSSE ILE, MI, (EPA9576)
J. GRAND-ATTN W. REYNOLDS, OFC. PUB. AFF., CHI., IL, (EPA9512)
M. ELAM/E. CARPENTER, ORC/SWERB/REGION V, CHI, IL., (EPA9525)
N. NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL., (EPA9572)
R. HANNAHS/K. SCHULTZ, OEPA, COLUMBUS, OH., (EPX4454)
J. CONNELL/S. COOPER, TSCA COMPLIANCE, CHI., IL., (EPA9575)
J. IRWIN, OEPA, NEDO, TWINSBURG, OH., (EPX4445)

SUBJECT: SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON, OHIO
POLREP: FOUR SITE: 8A D.O.:
WEATHER: CLEAR TEMP IN MID-50'S

1. SITUATION:
 - A. TRANSFORMER CARCASS STAGING CONTINUES.
 - B. WEATHER: GOOD - WEATHER FORECAST: MORE OF SAME.
 - C. SUPPORT FROM CITY OF AKRON CONTINUES.
 - D. MEDIA INTEREST RENEWED.
2. ACTIONS:
 - A. STAGING OF APPROX. 415 TRANSFORMER CARCASSES AT CLOSE OF WORK DAY 3-20-87.
 - B. SECURITY FENCE BEING INSTALLED.
 - C. UPGRADED SITE SAFETY PLAN AND COMMUNICATION SYSTEM.
 - D. PREPARE MATERIAL FOR PUBLIC MEETING.
3. PLANS:
 - A. COMPLETE PERIMETER FENCING.
 - B. PREPARE AND COORDINATE FOR PUBLIC MEETING.
 - C. CONTINUE MOVING TRANSFORMERS AND CAPACITORS AWAY FROM SITE PERIMETERS AND STAGING.
 - E. CONTINUE TO DEVELOP PLANS FOR SITE CHARACTERIZATION.
 - D. MEET WITH MEDIA.
4. RECOMMENDATIONS:
 - A. NONE
5. ESTIMATED COSTS:

CATEGORY	BUDGETED	THRU 3-20-87
ERCS/MINIERCS	\$ 231,500	\$ 36,292.40
TAT	20,000	7,161.19
EPA (REGION)	22,000	3,500.00
15% OTHER	41,000	7,044.72
104 (b)	50,000	9,500.00
-----	-----	-----
PROJECT CEILING	\$ 364,500	\$ 63,498.31

ENDIT

DATE: 3-23-87

FROM: RALPH DOLLHOPF, OSC, REGION V, GROSSE ILE, MI. (63:EPA9577)

TO: T.FIELDS-ATTN J.DZIUBAN, USEPA, WASH.D.C., (EPA5511)

R.BOWDEN, CHIEF, EMERG. RESPONSE SEC, CHICAGO, IL, (EPA9538)

R.BUCKLEY, CHIEF, EASTERN RESPONSE UNIT, GROSSE ILE, MI, (EPA9576)

J.GRAND-ATTN W.REYNOLDS, OFC. PUB. AFF., CHI., IL, (EPA9512)

M.ELAM/E.CARPENTER, ORC/SWERB/REGION V, CHI, IL., (EPA9525)

N.NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL., (EPA9572)

R.HANNAHS/K.SCHULTZ, OEPA, COLUMBUS, OH., (EPX4454)

J.CONNELL/S.COOPER, TSCA COMPLIANCE, CHI., IL., (EPA9575)

J.IRWIN, OEPA, NEDO, TWINSBURG, OH., (EPX4445)

SUBJECT: SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON, OHIO

POLREP: FIVE

SITE: 8A

D.O.:

WEATHER: CLEAR TEMP IN MID-60'S

1. SITUATION:

A. TRANSFORMER CARCASS STAGING CONTINUES.

B. WEATHER: GOOD - WEATHER FORECAST: MORE OF SAME.

C. SUPPORT FROM CITY OF AKRON CONTINUES.

D. MEDIA INTEREST STILL CONTINUING.

2. ACTIONS:

A. STAGING OF APPROX. 575 TRANSFORMER CARCASSES AT CLOSE OF WORK DAY 3-22-87.

B. SECURITY FENCE BEING INSTALLED.

C. RESUME OFF-SITE EXTENT OF CONTAMINATION SAMPLING.

3. PLANS:

A. COMPLETE PERIMETER FENCING BY 3-25-87.

B. CHAIR PUBLIC MEETING.

C. CONTINUE MOVING TRANSFORMERS AND CAPACITORS AWAY FROM SITE PERIMETERS AND STAGING.

E. CONTINUE TO DEVELOP PLANS FOR SITE CHARACTERIZATION.

D. MEET WITH PUBLIC OFFICIALS.

4. RECOMMENDATIONS:

A. NONE

5. ESTIMATED COSTS:

CATEGORY	BUDGETED	THRU 3-20-87
ERCS/MINIERCS	\$ 231,500	\$ 44,367.28
TAT	20,000	8,542.11
EPA (REGION)	22,000	4,500.00
15% OTHER	41,000	8,611.41
104 (b)	50,000	9,500.00
PROJECT CEILING	\$ 364,500	\$ 66,020.80

ENDIT

DATE: 3-24-87

FROM:RALPH DOLLHOPF, OSC, REGION V, GROSSE ILE, MI.(63:EPA9577)

TO:T.FIELDS-ATTN J.DZIUBAN,USEPA,WASH.D.C.,(EPA5511)

R.BOWDEN,CHIEF,EMERG. RESPONSE SEC,CHICAGO,IL,(EPA9538)

R.BUCKLEY,CHIEF,EASTERN RESPONSE UNIT,GROSSE ILE,MI,(EPA9576)

J.GRAND-ATTN W.REYNOLDS, OFC. PUB. AFF.,CHI.,IL,(EPA9512)

M.ELAM/E.CARPENTER, ORC/SWERB/REGION V,CHI,IL.,(EPA9525)

N.NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL.,(EPA9572)

R.HANNAHS/K.SCHULTZ,OEPA,COLUMBUS,OH.,(EPX4454)

J.CONNELL/S.COOPER,TSCA COMPLIANCE,CHI.,IL.,(EPA9575)

J.IRWIN,OEPA,NEDO,TWINSBURG,OH.,(EPX4445)

SUBJECT:SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON,OHIO

POLREP: SIX SITE: 8A D.O.:

WEATHER: CLEAR TEMP IN LOW-60'S

1. SITUATION:

- A. TRANSFORMERS CONTAINING OIL ARE NOW BEING LOCATED AND STAGED.
- B. TRANSFORMER CARCASS STAGING CONTINUES.
- C. WEATHER: GOOD - WEATHER FORECAST: RAIN.
- D. SUPPORT FROM CITY OF AKRON CONTINUES.

2. ACTIONS:

- A. STAGING OF APPROX. 670 TRANSFORMER CARCASSES AT CLOSE OF WORK DAY 3-23-87.
- B. SECURITY FENCE BEING INSTALLED.
- C. RESUME OFF-SITE EXTENT OF CONTAMINATION SAMPLING.
- D. CONDUCTED PUBLIC MEETING ON 3-24-87. ABOUT 75 PEOPLE ATTENDED. POSITIVE OUTCOME.

3. PLANS:

- A. COMPLETE PERIMETER FENCING BY 3-25-87.
- B. MEET WITH GENERAL ELECTRIC PCB/TRANSFORMER EXPERTS.
- C. CONTINUE MOVING TRANSFORMERS AND CAPACITORS AWAY FROM SITE PERIMETERS AND STAGING.
- E. CONTINUE TO DEVELOP PLANS FOR SITE CHARACTERIZATION.
- D. MEET WITH TSCA OFFICIALS.

4. RECOMMENDATIONS:

- A. NONE

5. ESTIMATED COSTS:

CATEGORY	BUDGETED	THRU 3-23-87
ERCS/MINIERCS	\$ 231,500	\$ 48,197.36
TAT	20,000	9,072.72
EPA (REGION)	22,000	5,500.00
15% OTHER	41,000	9,415.51
104 (b)	50,000	9,500.00
-----	-----	-----
PROJECT CEILING	\$ 364,500	\$ 81,685.59

ENDIT

DATE: 3-25-87

FROM:RALPH DOLLHOPF, OSC, REGION V, GROSSE ILE, MI.(63:EPA9577)

TO:T.FIELDS-ATTN J.DZIUBAN,USEPA,WASH.D.C.,(EPA5511)
R.BOWDEN,CHIEF,EMERG. RESPONSE SEC,CHICAGO,IL,(EPA9538)
R.BUCKLEY,CHIEF,EASTERN RESPONSE UNIT,GROSSE ILE,MI,(EPA9576)
J.GRAND-ATTN W.REYNOLDS, OFC. PUB. AFF.,CHI.,IL,(EPA9512)
M.ELAM/E.CARPENTER, ORC/SWERB/REGION V,CHI,IL.,(EPA9525)
N.NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL.,(EPA9572)
R.HANNAHS/K.SCHULTZ,OEPA,COLUMBUS,OH.,(EPX4454)
J.CONNELL/S.COOPER,TSCA COMPLIANCE,CHI.,IL.,(EPA9575)
J.IRWIN,OEPA,NEDO,TWINSBURG,OH.,(EPX4445)

SUBJECT:SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON,OHIO

POLREP: SEVEN

SITE: 8A

D.O.:04

WEATHER: OVERCAST/RAIN MID-50'S

1. SITUATION:

- A. TRANSFORMER CARCASS AND WHOLE TRANSFORMER STAGING CONTINUES.
- B. SUPPORT FROM CITY OF AKRON CONTINUES.
- C. WEATHER: FAIR TURNING TO POOR. WEATHER FORECAST: RAIN
- D. FOUND SMALL INTACT DRUM. APPEARS TO BE FROM MILLITARY INSTALLATION
- E. OSC INVESTIGATING REPORT OF BURIED DRUMS ONSITE.
- F. FENCE NEARLY COMPLETED.

2. ACTIONS:

- A. STAGING OF APPROX. 775 TRANSFORMER CARCASSES AT CLOSE OF WORK DAY 3-24-87.
- B. SCRAP YARD COMPLIED W/OSC REQUEST TO PLACE CLEAN GRAVEL ON MAIN ACCESS ROAD INTO SCRAP YARD.
- C. OSC REQUESTED OHIO EPA TO ARRANGE FOR BIOASSAY WORK ON FISH POPULATION OF NEARBY LAKE NESMITH.
- D. OSC REQUESTED THAT ATSDR WORK WITH LOCAL PUBLIC HEALTH OFFICALS IN RESPONSE TO CITIZEN HEALTH CONCERNS.

3. PLANS:

- A. CONTINUE MOVING TRANSFORMERS AND CAPACITORS AWAY FROM SITE PERIMETERS AND STAGING.
- B. CONTINUE TO DEVELOP PLANS FOR SITE CHARACTERIZATION.
- C. MEET WITH TSCA OFFICALS.
- D. SITE PERSONNEL WILL DEMOB. AT 1800HR 3-26-87 TO 1200HR 3-30-87.
- E. DEVELOP AND IMPLEMENT AIR MONITORING PROGRAM DURING WEEK OF 3-30-87.

4. RECOMMENDATIONS:

- A. NONE

5. ESTIMATED COSTS:

CATEGORY	BUDGETED	THRU 3-24-87
ERCS/MINIERCS	\$ 231,500	\$ 51,576.27
TAT	20,000	9,732.21
EPA (REGION)	22,000	6,000.00
15% OTHER	41,000	10,096.27
104 (b)	50,000	9,500.00
PROJECT CEILING	\$ 364,500	\$ 86,904.75

A001457

TAT	20,000	10,213.87
EPA (REGION)	22,000	6,250.00
15% OTHER	41,000	18,367.53
104 (b)	50,000	9,500.00

PROJECT CEILING	\$ 364,500	\$ 88,331.40

1

ENDIT

DATE: 3-26-87

FROM:RALPH DOLLHOPF, OSC, REGION V, GROSSE ILE, MI.(63:EPA9577)

TO:T.FIELDS-ATTN J.DZIUBAN,USEPA,WASH.D.C.,(EPA5511)
R.BOWDEN,CHIEF,EMERG. RESPONSE SEC,CHICAGO,IL,(EPA9538)
R.BUCKLEY,CHIEF,EASTERN RESPONSE UNIT,GROSSE ILE,MI,(EPA9576)
J.GRAND-ATTN W.REYNOLDS, OFC. PUB. AFF.,CHI.,IL,(EPA9512)
M.ELAM/E.CARPENTER, ORC/SWERB/REGION V,CHI,IL.,(EPA9525)
N.NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL.,(EPA9572)
R.HANNAHS/K.SCHULTZ,OEPA,COLUMBUS,OH.,(EPX4454)
J.CONNELL/S.COOPER,TSCA COMPLIANCE,CHI.,IL.,(EPA9575)
J.IRWIN,OEPA,NEDO,TWINSBURG,OH.,(EPX4445)
L.FABINSKI,CHICAGO,IL.,(CDC5)

SUBJECT:SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON,OHIO
POLREP: EIGHT SITE: BA D.O.:04
WEATHER: OVERCAST/RAIN MID-40'S

1. SITUATION:

- A. TRANSFORMER CARCASS AND WHOLE TRANSFORMER STAGING CONTINUES.
- B. SUPPORT FROM CITY OF AKRON CONTINUES.
- C. WEATHER: FAIR TURNING POOR. WEATHER FORECAST: RAIN
- D. SUPPORT FROM OEPA AND TSCA CONTINUES.
- F. FENCE COMPLETED.

2. ACTIONS:

- A. OSC CONTINUES TO WORK WITH OEPA TO ARRANGE FOR BIOASSAY WORK ON FISH POPULATION OF NEARBY LAKE NESMITH.
- B. OSC CONTINUES TO INVESTIGATE REPORT OF BURIED DRUMS ONSITE.
- C. STAGING OF APPROX. 900 TRANSFORMER CARCASSES AT CLOSE OF WORK DAY 3-25-87.
- D. OSC REQUESTED THAT STATE DEPT. OF HEALTH WORK WITH LOCAL PUBLIC OFFICIALS AND ATSDR IN RESPONSE TO CITIZEN HEALTH CONCERNS.
- E. CONTACTED OSHA ABOUT SAMPLE TAKEN ON SITE. RECEIVED VERBAL RESULTS RANGING UP TO 29,000 PPM.

3. PLANS:

- A. CONTINUE MOVING TRANSFORMERS AND CAPACITORS AWAY FROM SITE PERIMETERS AND STAGING.
- B. CONTINUE TO DEVELOP PLANS FOR SITE CHARACTERIZATION.
- C. MEET WITH TSCA OFFICIALS.
- D. SITE PERSONNEL WILL DEMOB. AT 1800HR 3-26-87 TO 1200HR 3-30-87.
- E. DEVELOP AND IMPLEMENT AIR MONITORING PROGRAM DURING WEEK OF 3-30-87.

4. RECOMMENDATIONS:

- A. NONE

5. ESTIMATED COSTS:

CATEGORY	BUDGETED	THRU 3-25-87
ERCS/MINIERCS	\$ 231,500	\$ 54,409.04

DATE: 3-31-87

FROM:RALPH DOLLHOFF, OSC, REGION V, GROSSE ILE, MI.(63:EPA9577)

TO:T.FIELDS-ATTN J.DZIUBAN,USEPA,WASH.D.C.,(EPA5511)
R.BOWDEN,CHIEF,EMERG. RESPONSE SEC,CHICAGO,IL,(EPA9538)
R.BUCKLEY,CHIEF,EASTERN RESPONSE UNIT,GROSSE ILE,MI,(EPA9576)
J.GRAND-ATTN W.REYNOLDS, OFC. PUB. AFF.,CHI.,IL,(EPA9512)
M.ELAM/E.CARPENTER, ORC/SWERB/REGION V,CHI,IL.,(EPA9525)
N.NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL.,(EPA9572)
R.HANNAHS/K.SCHULTZ,OEPA,COLUMBUS,OH.,(EPX4454)
J.CONNELL/S.CODPER,TSCA COMPLIANCE,CHI.,IL.,(EPA9575)
J.IRWIN,OEPA,NEDO,TWINSBURG,OH.,(EPX4445)
L.FABINSKI,CHICAGO,IL.,(CDC5)

SUBJECT:SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON,OHIO

POLREP: NINE SITE: 8A D.O.:04

WEATHER: SNOWING MID-20'S

1. SITUATION:

- A. TRANSFORMER CARCASS STAGING DELAYED DUE TO WEATHER CONDITIONS.
- B. SUPPORT FROM CITY OF AKRON CONTINUES.
- C. WEATHER: POOR, SNOWING WEATHER FORECAST: SNOW
(TOTAL EXPECTED: APPROX. 1.5 FEET)
- D. CITY OF AKRON CONDUCTED SAMPLING OF WATER IN KOHLER DITCH LEADING TO LAKE NESMITH. FOUND 0.8 PPB AROCHLOR 1260. OSC WILL RECOMMEND ADDITIONAL SAMPLING.

2. ACTIONS:

- A. OSC CONTINUES TO INVESTIGATE REPORT OF BURIED DRUMS ONSITE.
- B. INSTALLING WARNING SIGNS AROUND SITE.
- C. INSTALLING NEW ACCESS ROUTES ON SITE.

3. PLANS

- A. CONTINUE MOVING TRANSFORMERS AND CAPACITORS AWAY FROM SITE PERIMETERS AND STAGING.
- B. CONTINUE TO DEVELOP PLANS FOR SITE CHARACTERIZATION.
- C. BEGIN TO DEVELOP PLANS FOR HYDROGEOLOGIC STUDY.
- D. DEVELOP AND IMPLEMENT AIR MONITORING PROGRAM DURING WEEK OF 3-30-87.
- E. ARRANGING THE REMOVAL OF UNREGULATED TRANSFORMER/CARCASSES.
- D. EXCAVATE APPROXIMATELY 400 YDS CONTAMINATED SOIL IN OFF-SITE AREA SOUTH OF SITE.

4. RECOMMENDATIONS:

- A. NONE

5. ESTIMATED COSTS:

CATEGORY	BUDGETED	THRU 3-30-87
ERCS/MINIERCS	\$ 231,500	\$ 67,631.24
TAT	20,000	11,207.18
EPA (REGION)	22,000	6,750.00
15% OTHER	41,000	12,838.26

104 (b)	50,000	12,825.00
-----	-----	-----
PROJECT CEILING	\$ 364,500	\$ 111,251.68

ENDIT

DATE: 4-1-87

FROM: RALPH DOLLHOPF, OSC, REGION V, GROSSE ILE, MI. (63:EPA9577)

TO: T.FIELDS-ATTN J.DZIUBAN, USEPA, WASH.D.C., (EPA5511)
R.BOWDEN, CHIEF, EMERG. RESPONSE SEC, CHICAGO, IL, (EPA9538)
R.BUCKLEY, CHIEF, EASTERN RESPONSE UNIT, GROSSE ILE, MI, (EPA9576)
J.GRAND-ATTN W.REYNOLDS, OFC. PUB. AFF., CHI., IL, (EPA9512)
M.ELAM/E.CARPENTER, ORC/SWERB/REGION V, CHI, IL., (EPA9525)
N.NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL., (EPA9572)
R.HANNAHS/K.SCHULTZ, OEPA, COLUMBUS, OH., (EPX4454)
J.CONNELL/S.COOPER, TSCA COMPLIANCE, CHI., IL., (EPA9575)
J.IRWIN, OEPA, NEDO, TWINSBURG, OH., (EPX4445)
L.FABINSKI, CHICAGO, IL., (CDC5)

SUBJECT: SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON, OHIO

POLREP: TEN

SITE: 8A

D.O.: 04

WEATHER: CLEAR MID-30'S

1. SITUATION:

- A. TRANSFORMER CARCASS STAGING CONTINUING.
- B. SUPPORT FROM CITY OF AKRON CONTINUES.
- C. WEATHER: CLEAR WEATHER FORECAST: SNOW SQUALLS

2. ACTIONS:

- A. OSC CONTINUES TO INVESTIGATE REPORT OF BURIED DRUMS ONSITE.
- B. OSC PREPARING PLANS FOR REMOVAL OF UNREGULATED TRANSFORMERS.
- C. OSC ARRANGES FOR OEPA TO SAMPLE KOHLER DITCH AND NESMITH LAKE.
- D. OSC FINALIZING ARRANGMENT WITH OEPA FOR BIOSASSEY (BODY BURDEN) SAMPLING OF FISH IN NESMITH LAKE.

3. PLANS:

- A. CONTINUE MOVING TRANSFORMERS AND CAPACITORS AWAY FROM SITE PERIMETERS AND STAGING.
- B. CONTINUE TO DEVELOP PLANS FOR SITE CHARACTERIZATION.
- C. DEVELOPING PLANS FOR HYDROGEOLOGIC STUDY.
- D. IMPLEMENT AIR MONITORING PROGRAM WHEN WEATHER CONDITIONS CHANGE.
- E. EXCAVATE APPROXIMATELY 400 YDS CONTAMINATED SOIL IN OFF-SITE AREA SOUTH OF SITE.
- F. BEGIN DECONTAMINATION AND REMOVAL OF NON-PCB TRANSFORMER CARCASSES.
- G. BEGIN PUMPING OIL FROM TRANSFORMERS.

4. RECOMMENDATIONS:

- A. NONE

5. ESTIMATED COSTS:

CATEGORY	BUDGETED	THRU 3-31-87
ERCS/MINIERCS	\$ 231,500	\$ 70,509.36
TAT	20,000	12,470.19
EPA (REGION)	22,000	7,000.00
15% OTHER	41,000	13,496.93

104 (b)

50,000

12,825.00

PROJECT CEILING

\$ 364,500

\$ 116,301.48

ENDIT

DATE: 4-2-87

FROM:RALPH DOLLHOPF, OSC, REGION V, GROSSE ILE, MI.(63:EPA9577)

TO:T.FIELDS-ATTN J.DZIUBAN,USEPA,WASH.D.C.,(EPA5511)
R.BOWDEN,CHIEF,EMERG. RESPONSE SEC,CHICAGO,IL,(EPA9538)
R.BUCKLEY,CHIEF,EASTERN RESPONSE UNIT,GROSSE ILE,MI,(EPA9576)
J.GRAND-ATTN W.REYNOLDS, OFC. PUB. AFF.,CHI.,IL,(EPA9512)
M.ELAM/E.CARPENTER, ORC/SWERB/REGION V,CHI,IL.,(EPA9525)
N.NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL.,(EPA9572)
R.HANNAHS/K.SCHULTZ,OEPA,COLUMBUS,OH.,(EPX4454)
J.CONNELL/S.COOPER,TSCA COMPLIANCE,CHI.,IL.,(EPA9575)
J.IRWIN,OEPA,NEDO,TWINSBURG,OH.,(EPX4445)
L.FABINSKI,CHICAGO,IL.,(CDC5)

SUBJECT:SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON,OHIO
POLREP: ELEVEN SITE: 8A D.O.:04
WEATHER: OVERCAST LOW 30'S 10-20 MPH WIND

1. SITUATION:

- A. TRANSFORMER CARCASS STAGING COMPLETED-APPROX. 1,300 TOTAL.
- B. SUPPORT FROM CITY OF AKRON CONTINUES.
- C. WEATHER: OVERCAST MID 30'S 10-20 MPH
FORECAST: IMPROVING.

2. ACTIONS:

- A. OSC PREPARING PLANS FOR REMOVAL OF UNREGULATED TRANSFORMERS.
- B. OSC FINALIZING PLANS TO REMOVE 100 YDS CONTAMINATED SOIL FROM OFF-SITE AREA SOUTH OF SITE.

3. PLANS:

- A. CONTINUE STAGING CAPACITORS APPROX. 100 TO DATE.
- B. CONTINUE TO DEVELOP PLANS FOR SITE CHARACTERIZATION.
- C. DEVELOPING PLANS FOR HYDROGEOLOGIC STUDY.
- D. IMPLEMENT AIR MONITORING PROGRAM WHEN WEATHER CONDITIONS PERMIT.
- E. MEET WITH CHEM WASTE MANAGMENT AND GE REPS. TO DISCUSS TRANSFORMER DISPOSAL.
- F. PREPARING TO TRANSFER OIL FROM TRANSFORMERS TO DRUMS-PRIOR TO REMOVAL.
- G. BEGIN PUMPING OIL FROM TRANSFORMERS.
- H. BEGIN EXCAVATION OF 100 YDS OF CONTAMINATED OFF-SITE SOIL.
- I. OSC TO PREPARE CEILING INCREASE MEMO.

4. RECOMMENDATIONS:

- A. NONE

5. ESTIMATED COSTS:

CATEGORY	BUDGETED	THRU 4-1-87
ERCS/MINIERCS	\$ 231,500	\$ 81,457.40
TAT	20,000	13,423.47
EPA (REGION)	22,000	7,250.00
15% OTHER	41,000	15,319.62

001464

104 (b)	50,000	12,825.00
-----	-----	-----
PROJECT CEILING	\$ 364,500	\$ 116,301.48

ENDIT

DATE: 4-3-87

FROM: RALPH DOLLHOPF, OSC, REGION V, GROSSE ILE, MI. (63:EPA9577)

TO: T. FIELDS-ATTN J. DZIUBAN, USEPA, WASH. D.C., (EPA5511)
R. BOWDEN, CHIEF, EMERG. RESPONSE SEC, CHICAGO, IL, (EPA9538)
R. BUCKLEY, CHIEF, EASTERN RESPONSE UNIT, GROSSE ILE, MI, (EPA9576)
J. GRAND-ATTN W. REYNOLDS, OFC. PUB. AFF., CHI., IL, (EPA9512)
M. ELAM/E. CARPENTER, ORC/SWERB/REGION V, CHI, IL., (EPA9525)
N. NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL., (EPA9572)
R. HANNAHS/K. SCHULTZ, OEPA, COLUMBUS, OH., (EPX4454)
J. CONNELL/S. COOPER, TSCA COMPLIANCE, CHI., IL., (EPA9575)
J. IRWIN, OEPA, NEDO, TWINSBURG, OH., (EPX4445)
L. FABINSKI, CHICAGO, IL., (CDC5)

SUBJECT: SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON, OHIO
POLREP: TWELVE SITE: 8A D.O.: 04
WEATHER: OVERCAST LOW 30'S 10 MPH WIND

1. SITUATION:

- A. CAPACITORS BEING REMOVED & OVERPACKED FOR STAGING, APPROX. 180 TO DATE.
- B. MEETING WITH CHEM. WASTE MANAGEMENT TO DISCUSS TRANSPORT AND DISPOSAL OF TRANSFORMERS.
- C. SUPPORT FROM CITY OF AKRON CONTINUES.
- D. WEATHER: OVERCAST LOW 30'S 10 MPH WINDS
FORECAST: WINTER STORM WATCH, 6-12 INCHES SNOW PREDICTED.

2. ACTIONS:

- A. STAGING OF APPROX. 100 CU.YDS. OF CONTAMINATED SOILS FROM OFF-SITE AREA NEAR APARTMENT COMPLEX.
- B. OSC PREPARING PLANS FOR REMOVAL OF UNREGULATED TRANSFORMERS.
- C. OSHA VISIT UNDERWAY AS PER OSC REQUEST.

3. PLANS:

- A. CONTINUE STAGING AND OVERPACKING CAPACITORS.
- B. CONTINUE TO DEVELOP PLANS FOR SITE CHARACTERIZATION.
- C. DEVELOPING PLANS FOR HYDROGEOLOGIC STUDY.
- D. IMPLEMENT AIR MONITORING PROGRAM WHEN WEATHER CONDITIONS PERMIT.
- F. PREPARING TO TRANSFER OIL FROM TRANSFORMERS TO DRUMS-PRIOR TO REMOVAL.
- G. OSC TO PREPARE CEILING INCREASE MEMO.

4. RECOMMENDATIONS:

- A. NONE

5. ESTIMATED COSTS:

CATEGORY	BUDGETED	THRU 4-2-87
ERCS/MINIERCS	\$ 231,500	\$ 84,990.99
TAT	20,000	14,343.78
EPA (REGION)	22,000	7,500.00
15% OTHER	41,000	16,025.22
104 (b)	50,000	13,680.00

PROJECT CEILING

\$ 364,500

\$ 136,539.99

ENDIT

DATE: 4-4-87

FROM: RALPH DOLLHOFF, OSC, REGION V, GROSSE ILE, MI. (63:EPA9577)

TO: T. FIELDS-ATTN J. DZIUBAN, USEPA, WASH. D.C., (EPA5511)
R. BOWDEN, CHIEF, EMERG. RESPONSE SEC, CHICAGO, IL, (EPA9538)
R. BUCKLEY, CHIEF, EASTERN RESPONSE UNIT, GROSSE ILE, MI, (EPA9576)
J. GRAND-ATTN W. REYNOLDS, OFC. PUB. AFF., CHI., IL, (EPA9512)
M. ELAM/E. CARPENTER, ORC/SWERB/REGION V, CHI, IL., (EPA9525)
N. NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL., (EPA9572)
R. HANNAHS/K. SCHULTZ, OEPA, COLUMBUS, OH., (EPX4454)
J. CONNELL/S. COOPER, TSCA COMPLIANCE, CHI., IL., (EPA9575)
J. IRWIN, OEPA, NEDO, TWINSBURG, OH., (EPX4445)
L. FABINSKI, CHICAGO, IL., (CDC5)

SUBJECT: SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON, OHIO

POLREP: THIRTEEN SITE: 8A D.O.: 04

WEATHER: HEAVY SNOW 12"+ WIND GUSTS OF 45 MPH, TEMP 30

1. SITUATION:

- A. CAPACITORS BEING CATALOGED & OVERPACKED FOR STAGING.
- B. WEATHER: HEAVY SNOW >12" WINDS GUSTING TO 45 MPH
FORECAST: WINTER STORM WARNING, 12-14 INCHES SNOW
PREDICTED, SNOW CHANGING TO RAIN IN EVENING.
- C. CLEANUP PERSONNEL DEMOB AT 1330 HR, WEATHER HAS CREATED
GROSSLY UNSAFE WORKING CONDITIONS.

2. ACTIONS:

- A. FENCE REPAIRED WHERE CONTAMINATED SOILS MOVED ON SITE.
- B. OSC EVALUATING OPTIONS FOR OFF-SITE DISPOSAL OF TRANS-
FORMER CARCASSES.

3. PLANS:

- A. STAGE OVERPACKED CAPACITORS.
- B. CONTINUE TO DEVELOP PLANS FOR SITE CHARACTERIZATION.
- C. DEVELOPING PLANS FOR HYDROGEOLOGIC STUDY.
- D. IMPLEMENT AIR MONITORING PROGRAM WHEN WEATHER
CONDITIONS PERMIT.
- F. PREPARING TO TRANSFER OIL FROM TRANSFORMERS TO
DRUMS-PRIOR TO REMOVAL.
- G. OSC TO PREPARE CEILING INCREASE MEMO.

4. RECOMMENDATIONS:

- A. NONE

5. ESTIMATED COSTS:

CATEGORY	BUDGETED	THRU 4-3-87
ERCS/MINIERCS	\$ 231,500	\$ 89,173.89
TAT	20,000	15,297.06
EPA (REGION)	22,000	7,750.00
15% OTHER	41,000	16,833.14
104 (b)	50,000	13,680.00
-----	-----	-----
PROJECT CEILING	\$ 364,500	\$ 142,734.09

DATE: 4-6-87

FROM:RALPH DOLLHOPF, OSC, REGION V, GROSSE ILE, MI.(63:EPA9577)

TO:T.FIELDS-ATTN J.DZIUBAN,USEPA,WASH.D.C.,(EPA5511)
R.BOWDEN,CHIEF,EMERG. RESPONSE SEC,CHICAGO,IL,(EPA9538)
R.BUCKLEY,CHIEF,EASTERN RESPONSE UNIT,GROSSE ILE,MI,(EPA9576)
J.GRAND-ATTN W.REYNOLDS, OFC. PUB. AFF.,CHI.,IL,(EPA9512)
M.ELAM/E.CARPENTER, ORC/SWERB/REGION V,CHI,IL.,(EPA9525)
N.NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL.,(EPA9572)
R.HANNAHS/K.SCHULTZ,OEPA,COLUMBUS,OH.,(EPX4454)
J.CONNELL/S.COOPER,TSCA COMPLIANCE,CHI.,IL.,(EPA9575)
J.IRWIN,OEPA,NEDO,TWINSBURG,OH.,(EPX4445)
L.FABINSKI,CHICAGO,IL.,(CDC5)

SUBJECT:SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON,OHIO

POLREP: FOURTEEN SITE: 8A D.O.:04

WEATHER: OVERCAST HI 30'S

1. SITUATION:

- A. CAPACITORS BEING CATALOGED & OVERPACKED FOR STAGING.
- B. WEATHER: OVERCAST HI 30'S FORECAST: INCREASING TEMP
40% CHANCE OF RAIN.
- C. GROUND MUDDY AND WATER SATURATED.
- D. ALL WATER RUNOFF IS BEING CONTAINED ONSITE.

2. ACTIONS:

- A. INVENTORY OF TRANSFORMERS UNDERWAY.
- B. OSC EVALUATING OPTIONS FOR OFF-SITE DISPOSAL OF TRANS-
FORMER CARCASSES.
- C. TRANSFORMER OIL SAMPLED APPROX. 3000 GAL ON LOCATION IN
40 TRANSFORMERS.
- D. APPROX. 40 ADDITIONAL CAPACITORS AND 5 TRANSFORMERS
UNCOVERED, STAGED AND INVENTORIED.

3. PLANS:

- A. START SAMPLING OF SITE FOR SITE CHARACTERIZATION.
- B. DEVELOPING PLANS FOR HYDROGEOLOGIC STUDY.
- C. IMPLEMENT AIR MONITORING PROGRAM WHEN WEATHER
CONDITIONS PERMIT.
- D. PREPARING TO TRANSFER OIL FROM TRANSFORMERS TO
DRUMS-PRIOR TO REMOVAL.
- E. CEILING INCREASE MEMO BEING PREPARED.

4. RECOMMENDATIONS:

- A. NONE

5. ESTIMATED COSTS:

CATEGORY	BUDGETED	THRU 4-5-87
ERCS/MINIERCS	\$ 231,500	\$ 95,812.54
TAT	20,000	17,075.74
EPA (REGION)	22,000	8,250.00
15% OTHER	41,000	18,170.74
104 (b)	50,000	14,955.00
-----	-----	-----
PROJECT CEILING	\$ 364,500	\$ 157,264.02

DATE: 4-7-87

FROM: RALPH DOLLHOPF, OSC, REGION V, GROSSE ILE, MI. (63:EPA9577)

TO: T.FIELDS-ATTN J.DZIUBAN, USEPA, WASH.D.C., (EPA5511)
R.BOWDEN, CHIEF, EMERG. RESPONSE SEC, CHICAGO, IL, (EPA9538)
R.BUCKLEY, CHIEF, EASTERN RESPONSE UNIT, GROSSE ILE, MI, (EPA9576)
J.GRAND-ATTN W.REYNOLDS, OFC. PUB. AFF., CHI., IL, (EPA9512)
M.ELAM/E.CARPENTER, ORC/SWERB/REGION V, CHI, IL., (EPA9525)
N.NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL., (EPA9572)
R.HANNAHS/K.SCHULTZ, OEPA, COLUMBUS, OH., (EPX4454)
J.CONNELL/S.COOPER, TSCA COMPLIANCE, CHI., IL., (EPA9575)
J.IRWIN, OEPA, NEDO, TWINSBURG, OH., (EPX4445)
L.FABINSKI, CHICAGO, IL., (CDC5)

SUBJECT: SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON, OHIO
POLREP: FIFTEEN SITE: 8A D.O.: 04

WEATHER: SUNNY LOW 50'S

1. SITUATION:

- A. TRANSFORMERS BEING INVENTORIED AND CATALOGED, 1000+ TO DATE.
- B. WEATHER: SUNNY, MILD LOW 50'S. FORECAST: CONTINUED MILD INCREASING TEMP.
- C. GROUND MUDDY, MOST WATER DISSIPATING DUE TO WINDS AND PERMEABILITY OF SOILS.

2. ACTIONS:

- A. INVENTORY/CATALOGING OF TRANSFORMERS CONTINUING
- B. OSC EVALUATING OPTIONS FOR OFF-SITE DISPOSAL OF TRANSFORMER CARCASSES.
- C. SITE CHARACTERIZATION SAMPLING FOR DIOXIN/FURAN INITIATED.
- D. DRAFT CEILING INCREASE MEMO COMPLETE AND MAILED TO R.BOWDEN, R.BUCKLEY, AND E.CARPENTER.

3. PLANS:

- A. FURTHER SAMPLING OF SITE FOR SITE CHARACTERIZATION.
- B. DEVELOPING PLANS FOR HYDROGEOLOGIC STUDY.
- C. IMPLEMENT AIR MONITORING PROGRAM AS WEATHER CLEARS.
- D. PREPARING TO TRANSFER OIL FROM ADDITIONAL TRANSFORMERS TO DRUMS-PRIOR TO REMOVAL.

4. RECOMMENDATIONS:

- A. NONE

5. ESTIMATED COSTS:

CATEGORY	BUDGETED	THRU 4-6-87
ERCS/MINIERCS	\$ 231,500	\$ 99,306.19
TAT	20,000	16,092.82
EPA (REGION)	22,000	8,500.00
15% OTHER	41,000	22,301.82
104 (b)	50,000	16,507.56
PROJECT CEILING	\$ 364,500	\$ 162,708.39

DATE: 4-8-87

FROM: RALPH DOLLHOFF, OSC, REGION V, GROSSE ILE, MI. (63:EPA9577)

TO: T. FIELDS-ATTN J. DZIUBAN, USEPA, WASH. D.C., (EPA5511)
R. BOWDEN, CHIEF, EMERG. RESPONSE SEC, CHICAGO, IL, (EPA9538)
R. BUCKLEY, CHIEF, EASTERN RESPONSE UNIT, GROSSE ILE, MI, (EPA9576)
J. GRAND-ATTN W. REYNOLDS, OFC. PUB. AFF., CHI., IL, (EPA9512)
M. ELAM/E. CARPENTER, ORC/SWERB/REGION V, CHI, IL., (EPA9525)
N. NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL., (EPA9572)
R. HANNAHS/K. SCHULTZ, OEPA, COLUMBUS, OH., (EPX4454)
J. CONNELL/S. COOPER, TSCA COMPLIANCE, CHI., IL., (EPA9575)
J. IRWIN, OEPA, NEDO, TWINSBURG, OH., (EPX4445)
L. FABINSKI, CHICAGO, IL., (CDC5)

SUBJECT: SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON, OHIO
POLREP: SIXTEEN SITE: 8A D.O.: 04
WEATHER: SUNNY CLEAR LOW 60'S

1. SITUATION:

- A. TRANSFORMERS BEING INVENTORIED AND CATALOGED.
- B. WEATHER: CLEAR SUNNY LOW 60'S FORECAST: CONTINUED INCREASING TEMP.
- C. GROUND SURFACE ALMOST DRY DUE TO WEATHER AND PERMEABILITY OF SOILS.

2. ACTIONS:

- A. INVENTORY/CATALOGING OF TRANSFORMERS CONTINUING.
- B. OSC EVALUATING OPTIONS FOR OFF-SITE DISPOSAL OF TRANSFORMER CASINGS.
- C. SEGREGATION OF TRANSFORMERS BY OIL TYPE.
- D. PREPARATION FOR SITE CHARACTERIZATION UNDERWAY.
- E. CONTINUING SAMPLING OFFSITE TO DETERMINE EXTENT OF CONTAMINATION.

3. PLANS:

- A. FURTHER SAMPLING OF SITE FOR SITE CHARACTERIZATION.
- B. DEVELOPING PLANS FOR HYDROGEOLOGIC STUDY.
- C. IMPLEMENT AIR MONITORING PROGRAM AS WEATHER CLEARS.
- D. PREPARING TO TRANSFER OIL FROM ADDITIONAL TRANSFORMERS TO DRUMS-PRIOR TO REMOVAL.

4. RECOMMENDATIONS:

- A. NONE

5. ESTIMATED COSTS:

CATEGORY	BUDGETED	THRU 4-7-87
ERCS/MINIERCS	\$ 231,500	\$ 101,868.30
TAT	20,000	16,694.43
EPA (REGION)	22,000	8,750.00
15% OTHER	41,000	19,096.91
104 (b)	50,000	24,302.11
PROJECT CEILING	\$ 364,500	\$ 170,711.75

DATE: 4-9-87

FROM: RALPH DOLLHOPF, OSC, REGION V, GROSSE ILE, MI. (63:EPA9577)

TO: T.FIELDS-ATTN J.DZIUBAN, USEPA, WASH.D.C., (EPA5511)
R.BOWDEN, CHIEF, EMERG. RESPONSE SEC, CHICAGO, IL, (EPA9538)
R.BUCKLEY, CHIEF, EASTERN RESPONSE UNIT, GROSSE ILE, MI, (EPA9576)
J.GRAND-ATTN W.REYNOLDS, OFC. PUB. AFF., CHI., IL, (EPA9512)
M.ELAM/E.CARPENTER, ORC/SWERB/REGION V, CHI, IL., (EPA9525)
N.NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL., (EPA9572)
R.HANNAHS/K.SCHULTZ, OEPA, COLUMBUS, OH., (EPX4454)
J.CONNELL/S.COOPER, TSCA COMPLIANCE, CHI., IL., (EPA9575)
J.IRWIN, OEPA, NEDO, TWINSBURG, OH., (EPX4445)
L.FABINSKI, CHICAGO, IL., (CDC5)

SUBJECT: SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON, OHIO
POLREP: SEVENTEEN SITE: 8A D.O.: 04
WEATHER: SUNNY LOW 60'S

1. SITUATION:

- A. ALL TRANSFORMERS AND CAPACITORS HAVE BEEN INVENTORIED AND CATALOGED.
- B. WEATHER: SUNNY LOW 60'S FORECAST: CONTINUED INCREASING TEMP.
- C. GROUND SURFACE DRY.

2. ACTIONS:

- A. TRANSFORMERS BEING READIED FOR TRANSPORTATION.
- B. OSC EVALUATING OPTIONS FOR OFF-SITE DISPOSAL OF TRANSFORMER CASINGS.
- C. TRANSFORMER LOADING AREA BEING PREPARED.
- D. PREPARATION FOR SITE CHARACTERIZATION UNDERWAY.

3. PLANS:

- A. FURTHER SAMPLING OF SITE FOR SITE CHARACTERIZATION.
- B. DEVELOPING PLANS FOR HYDROGEOLOGIC STUDY.
- C. IMPLEMENT AIR MONITORING PROGRAM AS SOIL DRIES.
- D. PREPARING TO TRANSFER OIL FROM ADDITIONAL TRANSFORMERS TO DRUMS-PRIOR TO REMOVAL.

4. RECOMMENDATIONS:

- A. NONE

5. ESTIMATED COSTS:

CATEGORY	BUDGETED	THRU 4-8-87
ERCS/MINIERCS	\$ 231,500	\$ 104,795.06
TAT	20,000	17,142.01
EPA (REGION)	22,000	9,000.00
15% OTHER	41,000	19,640.56
104 (b)	50,000	24,589.84
PROJECT CEILING	\$ 364,500	\$ 175,167.47

ENDIT

DATE: 4-10-87

FROM: RALPH DOLLHOFF, OSC, REGION V, GROSSE ILE, MI. (63:EPA9577)

TO: T. FIELDS-ATTN J. DZIUBAN, USEPA, WASH. D.C., (EPA5511)
R. BOWDEN, CHIEF, EMERG. RESPONSE SEC, CHICAGO, IL, (EPA9538)
R. BUCKLEY, CHIEF, EASTERN RESPONSE UNIT, GROSSE ILE, MI, (EPA9576)
J. GRAND-ATTN W. REYNOLDS, OFC. PUB. AFF., CHI., IL, (EPA9512)
M. ELAM/E. CARPENTER, ORC/SWERB/REGION V, CHI, IL., (EPA9525)
N. NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL., (EPA9572)
R. HANNAHS/K. SCHULTZ, OEPA, COLUMBUS, OH., (EPX4454)
J. CONNELL/S. COOPER, TSCA COMPLIANCE, CHI., IL., (EPA9575)
J. IRWIN, OEPA, NEDO, TWINSBURG, OH., (EPX4445)
L. FABINSKI, CHICAGO, IL., (CDC5)

SUBJECT: SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON, OHIO

POLREP: EIGHTEEN SITE: 8A D.O.: 04

WEATHER: SUNNY CLEAR NEAR 70

1. SITUATION:

A. TRANSFORMERS BEING READIED FOR TRANSPORTATION.

B. WEATHER: SUNNY CLEAR NEAR 70

FORECAST: RAIN SAT. AND SUN.

2. ACTIONS:

A. TRANSFORMERS BEING CRUSHED AND READIED FOR TRANSPORTATION.

B. OSC FINALIZING PLANS FOR OFF-SITE DISPOSAL OF
TRANSFORMER CASINGS CAPACITORS AND PCB OIL.

C. OSC & RM MEETING WITH LANDSCAPERS TO DISCUSS RESTORATION
OF OFF-SITE EXCAVATION TO ORIGINAL CONDITION.

D. SAMPLING FOR ON-SITE CHARACTERIZATION UNDERWAY.

3. PLANS:

A. REMOVAL OF TRANSFORMERS TO SECURE LANDFILL.

B. REMOVAL OF CAPACITORS FOR INCINERATION.

C. IMPLEMENT AIR MONITORING PROGRAM AS SOIL DRIES.

D. PREPARING TO TRANSFER OIL FROM ADDITIONAL
TRANSFORMERS TO DRUMS--PRIOR TO REMOVAL.

4. RECOMMENDATIONS:

A. APPROVAL FOR PROJECT CEILING INCREASE.

5. ESTIMATED COSTS:

CATEGORY	BUDGETED	THRU 4-9-87
ERCS/MINIERCS	\$ 231,500	\$ 107,825.57
TAT	20,000	17,887.49
EPA (REGION)	22,000	9,250.00
15% OTHER	41,000	20,244.46
104 (b)	50,000	24,589.84
-----	-----	-----
PROJECT CEILING	\$ 364,500	\$ 179,797.36

ENDIT

DATE: 4-13-87

FROM: RALPH DOLLHOPF, OSC, REGION V, GROSSE ILE, MI. (63:EPA9577)

TO: T.FIELDS-ATTN J.DZIUBAN, USEPA, WASH.D.C., (EPA5511)
R.BOWDEN, CHIEF, EMERG. RESPONSE SEC, CHICAGO, IL, (EPA9538)
R.BUCKLEY, CHIEF, EASTERN RESPONSE UNIT, GROSSE ILE, MI, (EPA9576)
J.GRAND-ATTN W.REYNOLDS, OFC. PUB. AFF., CHI., IL, (EPA9512)
M.ELAM/E.CARPENTER, ORC/SWERB/REGION V, CHI, IL., (EPA9525)
N.NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL., (EPA9572)
R.HANNAHS/K.SCHULTZ, OEPA, COLUMBUS, OH., (EPX4454)
J.CONNELL/S.COOPER, TSCA COMPLIANCE, CHI., IL., (EPA9575)
J.IRWIN, OEPA, NEDO, TWINSBURG, OH., (EPX4445)
L.FABINSKI, CHICAGO, IL., (CDC5)

SUBJECT: SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON, OHIO

POLREP: NINETEEN SITE: 8A D.O.: 04

WEATHER: PARTIALLY CLOUDY, TEMP IN LOW '60's

1. SITUATION:

- A. TRANSFORMERS BEING READIED FOR TRANSPORTATION.
- B. OVER 1000 TRANSFORMERS CRUSHED BY 4-11-87.
- C. OFF-SITE DISPOSAL SCHEDULED TO BEGIN TODAY.

2. ACTIONS:

- A. TRANSFORMER CRUSHING COMPLETED.
- B. OSC FINALIZING PLANS FOR OFF-SITE DISPOSAL OF TRANSFORMER CASINGS CAPACITORS AND PCB OIL.
- C. SAMPLING FOR ON-SITE CHARACTERIZATION CONTINUES.
- D. PREPARATION (DRAIN FROM CASINGS) OF 5-7000 GAL OF DIELECTRIC FLUID FOR OFF-SITE DISPOSAL WILL BEGIN TODAY.

3. PLANS:

- A. REMOVAL OF TRANSFORMERS TO SECURE LANDFILL.
- B. REMOVAL OF CAPACITORS FOR INCINERATION.
- C. REMOVAL OF PCB OILS FOR INCINERATION.
- D. EXPLORE OPTIONS FOR REMOVAL OF UNCONTAMINATED DIELECTRIC FLUID.
- E. BEGIN CHARACTERIZATION OF SCRAP METAL USING MCGRAW-EDISON PCB FIELD TEST KIT.
- F. IMPLEMENT AIR MONITORING PROGRAM AS SOIL DRIES.

4. RECOMMENDATIONS:

- A. APPROVAL FOR PROJECT CEILING INCREASE.

5. ESTIMATED COSTS:

CATEGORY	BUDGETED	THRU 4-12-87
ERCS/MINIERCS	\$ 231,500	\$ 117,758.65
TAT	20,000	20,139.90
EPA (REGION)	22,000	10,000.00
15% OTHER	41,000	22,184.78
104 (b)	50,000	25,489.27
PROJECT CEILING	\$ 364,500	\$ 195,572.60

DATE: 4-15-87

FROM:RALPH DOLLHOPF, OSC, REGION V, GROSSE ILE, MI.(63:EPA9577)

TO:T.FIELDS-ATTN J.DZIUBAN,USEPA,WASH.D.C.,(EPA5511)
R.BOWDEN,CHIEF,EMERG. RESPONSE SEC,CHICAGO,IL,(EPA9538)
R.BUCKLEY,CHIEF,EASTERN RESPONSE UNIT,GROSSE ILE,MI,(EPA9576)
J.GRAND-ATTN W.REYNOLDS, OFC. PUB. AFF.,CHI.,IL,(EPA9512)
M.ELAM/E.CARPENTER, ORC/SWERB/REGION V,CHI,IL.,(EPA9525)
N.NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL.,(EPA9572)
R.HANNAHS/K.SCHULTZ,OEPA,COLUMBUS,OH.,(EPX4454)
J.CONNELL/S.COOPER,TSCA COMPLIANCE,CHI.,IL.,(EPA9575)
J.IRWIN,OEPA,NEDO,TWINSBURG,OH.,(EPX4445)
L.FABINSKI,CHICAGO,IL.,(CDC5)

SUBJECT:SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON,OHIO

POLREP: TWENTY SITE: BA D.O.:04

WEATHER: OVERCAST LIGHT RAIN, TEMP MID '60's

1. SITUATION:

- A. TRANSFORMERS BEING REMOVED FROM SITE.
- B. APPROX. 70 TONS OF TRANSFORMER CASSINGS REMOVED FROM SITE AS OF 4-14-87.
- C. VERBAL RESULTS FROM ON-SITE SAMPLING INDICATE LEVELS UP TO 79,000 PPM.

2. ACTIONS:

- A. OSC FINALIZING PLANS FOR OFF-SITE DISPOSAL OF PCB TRANSFORMER CASINGS (>500 PPM),CAPACITORS AND PCB OIL.
- C. SAMPLING FOR ON-SITE CHARACTERIZATION CONTINUES.
- D. PUMPING OF 5-7000 GAL OF DIELECTRIC FLUID FOR OFF-SITE DISPOSAL WILL BEGIN TODAY.
- E. DEMOB ALL PERSONAL @ 1800HRS TODAY (4 DAY EASTER BREAK).

3. PLANS:

- A. REMOVAL OF PCB TRANSFORMERS FOR FLUSHING AND SECURE LANDFILL.
- B. REMOVAL OF CAPACITORS FOR INCINERATION.
- C. REMOVAL OF PCB OILS FOR INCINERATION.
- D. EXPLORE OPTIONS FOR UNCONTAMINATED DIELECTRIC FLUID.
- E. IMPLEMENT AIR MONITORING PROGRAM AS SOIL DRIES.
- F. REMOB ALL PERSONAL @ 1200HRS ON 4-20-87.

4. RECOMMENDATIONS:

- A. APPROVAL FOR PROJECT CEILING INCREASE.

5. ESTIMATED COSTS:

CATEGORY	BUDGETED	THRU 4-14-87
ERCS/MINIERCS	\$ 231,500	\$ 125,139.53
TAT	20,000	21,758.73
EPA (REGION)	22,000	10,500.00
15% OTHER	41,000	23,609.74
104 (b)	50,000	25,489.27

PROJECT CEILING \$ 364,500

\$ 206,497.27

ENDIT

DATE: 4-22-87

FROM: RALPH DOLLHOPF, OSC, REGION V, GROSSE ILE, MI. (63:EPA9577)

TO: T. FIELDS-ATTN J. DZIUBAN, USEPA, WASH. D.C., (EPA5511)
R. BOWDEN, CHIEF, EMERG. RESPONSE SEC, CHICAGO, IL, (EPA9538)
R. BUCKLEY, CHIEF, EASTERN RESPONSE UNIT, GROSSE ILE, MI, (EPA9576)
J. GRAND-ATTN W. REYNOLDS, OFC. PUB. AFF., CHI., IL, (EPA9512)
M. ELAM/E. CARPENTER, ORC/SWERB/REGION V, CHI, IL., (EPA9525)
N. NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL., (EPA9572)
R. HANNAHS/K. SCHULTZ, OEPA, COLUMBUS, OH., (EPX4454)
J. CONNELL/S. COOPER, TSCA COMPLIANCE, CHI., IL., (EPA9575)
J. IRWIN, OEPA, NEDO, TWINSBURG, OH., (EPX4445)
L. FABINSKI, CHICAGO, IL., (CDC5)

SUBJECT: SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON, OHIO
POLREF: TWENTY-ONE SITE: 8A D.O.: 04
WEATHER: OVERCAST TEMP HI 60'S

1. SITUATION:

- A. TRANSFORMERS BEING REMOVED FROM SITE.
- B. APPROX. 100 TONS OF TRANSFORMER CASINGS REMOVED FROM SITE AS OF 4-22-87.
- C. ATSDR ON-SITE.
- D. CEILING INCREASE APPROVED.

2. ACTIONS:

- A. FINAL DISPOSAL ARRANGEMENTS UNDERWAY.
- B. PCB SURFACE SOIL SAMPLING 90% COMPLETE.
- C. PUMPING OF TRANSFORMER OIL CONTINUES.
- D. SEARCH FOR REPORTED BURIED DRUMS UNDERWAY.
- E. FINAL REMOVAL OF OFFSITE CONTAMINATION UNDERWAY.
- F. DEPTH SAMPLING (PCB) FOR ON SITE SOILS BEGIN.

3. PLANS:

- A. REMOVAL OF PCB TRANSFORMERS FOR FLUSHING AND SECURE LANDFILL.
- B. REMOVAL OF CAPACITORS FOR INCINERATION.
- C. REMOVAL OF PCB OILS FOR INCINERATION.
- D. FINALIZING PLANS FOR HYDROGEOLOGIC STUDY.
- E. FINALIZING PLANS FOR AIR MONITORING PROGRAM.
- F. METAL SAMPLING FOR ON-SITE SOILS.

4. RECOMMENDATIONS:

- A. NONE

5. ESTIMATED COSTS:

CATEGORY	BUDGETED	THRU 4-21-87
ERCS/MINIERCS	\$ 231,500	\$ 142,062.27
TAT	20,000	23,664.18
EPA (REGION)	22,000	11,250.00
15% OTHER	41,000	26,546.47
104 (b)	50,000	45,000.00
PROJECT CEILING	\$ 364,500	\$ 248,522.92

ENDIT

DATE: 4-29-87

FROM: RALPH DOLLHOFF, OSC, REGION V, GROSSE ILE, MI. (63:EPA9577)

TO: T.FIELDS-ATTN J.DZIUBAN, USEPA, WASH.D.C., (EPA5511)
R.BOWDEN, CHIEF, EMERG. RESPONSE SEC, CHICAGO, IL, (EPA9538)
R.BUCKLEY, CHIEF, EASTERN RESPONSE UNIT, GROSSE ILE, MI, (EPA9576)
J.GRAND-ATTN W.REYNOLDS, OFC. PUB. AFF., CHI., IL, (EPA9512)
M.ELAM/E.CARPENTER, ORC/SWERB/REGION V, CHI, IL., (EPA9525)
N.NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL., (EPA9572)
R.HANNAHS/K.SCHULTZ, OEPA, COLUMBUS, OH., (EPX4454)
J.CONNELL/S.COOPER, TSCA COMPLIANCE, CHI., IL., (EPA9575)
J.IRWIN, OEPA, NEDO, TWINSBURG, OH., (EPX4445)
L.FABINSKI, CHICAGO, IL., (CDC5)
K.BONZO, OEPA, NEDO, TWINSBURG, OH., (EPX4445)
DUTY OFFICER, (CDC5)

SUBJECT: SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON, OHIO

POLREP: TWENTY-TWO SITE: 8A D.O.: 04

WEATHER: CLEAR HI 60'S GUSTY WINDS TO 15 MPH

1. SITUATION:

- A. ALL TRANSFORMERS, CAPACITORS AND PCB OIL REMOVED FROM SITE FOR SECURE DISPOSAL.
- B. SUPPORT ZONE RESTORATION UNDERWAY.
- C. DEMOB. OF EQUIPMENT UNDERWAY.

2. ACTIONS:

- A. DEMOB. OF CREW TRAILER COMPLETED.
- B. TESTING OF SOIL FROM FINAL OFFSITE REMOVAL UNDERWAY.
- C. RESTORATION OF SUPPORT ZONE.

3. PLANS:

- A. DEMOB. CLEAN-UP CONTRACTOR AND ALL EQUIPMENT EXCEPT O.T. BY 5/1/87.
- B. FINALIZING PLANS FOR INSTALLATION OF FOUR MONITORING WELLS.
- C. FINALIZING PLANS FOR AIR MONITORING PROGRAM.
- D. METALS SAMPLING FOR ON-SITE SOILS.
- E. SWIPE SAMPLING FOR PRELIMINARY SCRAP CHARACTERIZATION.

4. RECOMMENDATIONS:

- A. NONE

5. ESTIMATED COSTS: (NEW CEILING AMOUNTS WILL BE SHOWN ON NEXT POLREP.)

CATEGORY	BUDGETED	THRU 4-28-87
ERCS/MINIERCS	\$ 231,500	\$ 184,607.09
TAT	20,000	28,702.87
EPA (REGION)	22,000	12,000.00
15% OTHER	41,000	33,796.48
104 (b)	50,000	40,000.00
PROJECT CEILING	\$ 364,500	\$ 299,106.44

DATE: 5-6-87

FROM: RALPH DOLLHOFF, OSC, REGION V, GROSSE ILE, MI. (63:EPA9577)

TO: T.FIELDS-ATTN J.DZIUBAN, USEPA, WASH.D.C., (EPA5511)
R.BOWDEN, CHIEF, EMERG. RESPONSE SEC, CHICAGO, IL, (EPA9538)
R.BUCKLEY, CHIEF, EASTERN RESPONSE UNIT, GROSSE ILE, MI, (EPA9576)
J.GRAND-ATTN W.REYNOLDS, OFC. PUB. AFF., CHI., IL, (EPA9512)
M.ELAM/E.CARPENTER, ORC/SWERB/REGION V, CHI, IL., (EPA9525)
N.NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL., (EPA9572)
R.HANNAHS/K.SCHULTZ, OEPA, COLUMBUS, OH., (EPX4454)
J.CONNELL/S.COOPER, TSCA COMPLIANCE, CHI., IL., (EPA9575)
J.IRWIN, OEPA, NEDO, TWINSBURG, OH., (EPX4445)
L.FABINSKI, CHICAGO, IL., (CDC5)
K.BONZO, OEPA, NEDO, TWINSBURG, OH., (EPX4445)
DUTY OFFICER, (CDC5)

SUBJECT: SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON, OHIO

POLREP: TWENTY-THREE SITE: 8A D.O.: 04

WEATHER: CLEAR HI 60'S WINDS TO 10 MPH

1. SITUATION:

- A. ALL TRANSFORMERS, CAPACITORS AND PCB OIL REMOVED FROM SITE FOR SECURE DISPOSAL.
- B. SUPPORT ZONE RESTORATION COMPLETED.
- C. DEMOB. OF EQUIPMENT UNDERWAY.
- D. OFFSITE CONTAMINATED AREA RESTORATION UNDERWAY.

2. ACTIONS:

- A. TESTING OF SOIL FROM FINAL OFFSITE REMOVAL UNDERWAY.
- B. RESTORATION OF SUPPORT ZONE.
- C. AIR MONITORING UNDERWAY.

3. PLANS:

- A. DEMOB. CLEAN-UP CONTRACTOR AND ALL EQUIPMENT EXCEPT O.T. BY 5/8/87.
- B. INSTALLATION OF FOUR MONITORING TO START BY 5-10-87.
- C. SWIPE SAMPLING FOR PRELIMINARY SCRAP CHARACTERIZATION. BY 5-8-87.

4. RECOMMENDATIONS:

- A. NONE

5. ESTIMATED COSTS: (NEW CEILING AMOUNTS WILL BE SHOWN ON NEXT POLREP.)

CATEGORY	BUDGETED	THRU 5-5-87
ERCS/MINIERCS	\$ 231,500	\$ 199,731.01
TAT	20,000	34,297.87
EPA (REGION)	22,000	13,250.00
15% OTHER	41,000	37,091.85
104 (b)	50,000	49,975.00
PROJECT CEILING	\$ 364,500	\$ 334,345.73

ENDIT

DATE: 5-15-87

FROM: RALPH DOLLHOFF, OSC, REGION V, GROSSE ILE, MI. (63:EPA9577)

TO: T. FIELDS-ATTN J. DZIUBAN, USEPA, WASH. D.C., (EPA5511)
R. BOWDEN, CHIEF, EMERG. RESPONSE SEC, CHICAGO, IL, (EPA9538)
R. BUCKLEY, CHIEF, EASTERN RESPONSE UNIT, GROSSE ILE, MI, (EPA9576)
J. GRAND-ATTN W. REYNOLDS, OFC. PUB. AFF., CHI., IL, (EPA9512)
M. ELAM/E. CARPENTER, ORC/SWERB/REGION V, CHI, IL., (EPA9525)
N. NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL., (EPA9572)
R. HANNAHS/K. SCHULTZ, OEPA, COLUMBUS, OH., (EPX4454)
J. CONNELL/S. COOPER, TSCA COMPLIANCE, CHI., IL., (EPA9575)
J. IRWIN, OEPA, NEDO, TWINSBURG, OH., (EPX4445)
L. FABINSKI, CHICAGO, IL., (CDC5)
K. BONZO, OEPA, NEDO, TWINSBURG, OH., (EPX4445)
DUTY OFFICER, (CDC5)

SUBJECT: SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON, OHIO
POLREP: TWENTY-FOUR SITE: 8A D.O.: 04
WEATHER: OVERCAST, 80'S, WIND TO 10 MPH, SCATTERED SHOWERS

1. SITUATION:
 - A. ALL CLEAN-UP CONTRACTORS & ALL EQUIPMENT EXCEPT O.T. DEMOB. BY END OF DAY.
 - B. OFFSITE CONTAMINATED AREA RESTORATION TO BEGIN TODAY.
2. ACTIONS:
 - A. TESTING OF SAND FROM LAKE NESMITH BEACH UNDERWAY.
 - B. MONITORING WELL DRILLING UNDERWAY.
 - C. AIR MONITORING CONTINUES.
3. PLANS:
 - A. INSTALLATION OF THREE MORE MONITORING WELLS.
 - B. COMPLETE AIR MONITORING BY END OF 5-15-87.
 - C. MEET WITH ORC AND PRPs.
4. RECOMMENDATIONS:
 - A. NONE
5. ESTIMATED COSTS:

CATEGORY	BUDGETED	THRU 5-14-87
ERCs/MINIERCS	\$ 431,500	\$ 212,044.15
TAT	40,000	38,018.28
EPA (DIRECT)	24,000	19,012.50
EPA (INDIRECT)	48,900	38,658.75
15% OTHER	63,000	37,509.36
104 (b)	65,000	48,689.52
PROJECT CEILING	\$ 607,300	\$ 363,932.56

ENDIT

DATE: 6-3-87

FROM: RALPH DOLLHOFF, OSC, REGION V, GROSSE ILE, MI. (63:EPA9577)

TO: T. FIELDS-ATTN J. DZIUBAN, USEPA, WASH. D.C., (EPA5511)
 R. BOWDEN, CHIEF, EMERG. RESPONSE SEC, CHICAGO, IL, (EPA9538)
 R. BUCKLEY, CHIEF, EASTERN RESPONSE UNIT, GROSSE ILE, MI, (EPA9576)
 J. GRAND-ATTN W. REYNOLDS, OFC. PUB. AFF., CHI., IL, (EPA9512)
 M. ELAM/E. CARPENTER, ORC/SWERB/REGION V, CHI, IL., (EPA9525)
 N. NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL., (EPA9572)
 R. HANNAHS/K. SCHULTZ, OEPA, COLUMBUS, OH., (EPX4454)
 J. CONNELL/S. COOPER, DR. M. CLARK, TSCA COMPLIANCE, CHI., IL., (EPA95
 J. IRWIN, OEPA, NEDO, TWINSBURG, OH., (EPX4445)
 L. FABINSKI, CHICAGO, IL., (CDC5)
 K. BONZO, OEPA, NEDO, TWINSBURG, OH., (EPX4445)
 DUTY OFFICER, (CDC5)

75)

SUBJECT: SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON, OHIO
 POLREP: TWENTY-FIVE SITE: 8A D.O.: 04
 WEATHER: OVERCAST, 70'S, WIND TO 10 MPH, SCATTERED SHOWERS

1. SITUATION:

- A. CLEANUP CONTRACTOR REMOVED ON 6-1-87 TO EXCAVATE NESMITH LAKE BEACH-- CONTAMINATED W/ PCBs UP TO 28ppm. BEACH WILL BE CLEANED TO ND LEVELS. SEDIMENTS IN WADING ZONE CONTAIN ONLY UP TO 3ppm-- WILL NOT REQUIRE CLEANING. WATER SAMPLES (UNFILTERED) IN WADING ZONE CONTAIN UP TO 2.4 ppb PCBs (FILTERED SAMPLE ND) THIS SHOULD ALSO NOT BE A PROBLEM WITH RESPECT TO SWIMMING EXPOSURES (AS PER DR. MILTON CLARK - REGION V TSCA) DEEP WATER LAKE SEDIMENT SAMPLES ARE ND. OEPA FISH SAMPLES COLLECTED 5-19-87 HAVE YET TO BE ANALYZED.

2. ACTIONS:

- A. EXCAVATION OF BEACH 95% COMPLETE -AWAIT POST-SAMPLING RESULTS.
- B. MONITORING WELLS AT SITE PERIMETER COMPLETED - PRELIMINARY RESULTS FROM INITIAL ROUND OF SAMPLES SHOW UP TO 7.4 ppb PCB (AROCHLOR 1260).
- C. AIR MONITORING PROGRAM COMPLETED -RESULTS BEING REVIEWED AND EVALUATED.

3. PLANS:

- A. COMPLETE BEACH RESTORATION.
- B. CONTINUE WATER SAMPLING OF MONITORING WELLS.
- C. ARRANGE FOR ANALYSES (COMPLETE HOMOLOGUE) GROUPS ON PREVIOUSLY COLLECTED DIOXIN/FURAN SAMPLES.
- D. MEET WITH CITY OFFICIALS ON 6-3-87 TO BRIEF ON STATUS OF LAKE SAMPLING AND WORK.
- E. MEET WITH SES OWNERS/OPERATORS TO DISCUSS

0001481

INSTALLATION OF DECON PAD AT SITE.
F. BEGIN COMPILATION OF ALL SAMPLING DATA AND
PREPARATION OF EE/CA REPORT.

1

G. DEMOB CLEAN-UP CONTRACTOR BY 6-5-87.

4. RECOMMENDATIONS:

A. NONE

5. ESTIMATED COSTS:

CATEGORY	BUDGETED	THRU 5-14-87
ERCS/MINIERCS	\$ 431,500	\$ 212,044.15
TAT	40,000	38,018.28
EPA (DIRECT)	24,000	19,012.50
EPA (INDIRECT)	48,900	38,658.75
15% OTHER	63,000	37,509.36
104 (b)	65,000	48,689.52
<hr/>		
PROJECT CEILING	\$ 607,300	\$ 363,932.56

UPDATED COSTS ON NEXT POLREP -BY 6-5-87

ENDIT

1001482

DATE: 7-2-87

FROM:RALPH DOLLHOPF, OSC, REGION V, GROSSE ILE, MI. (63:EPA9577)

TO:T.FIELDS-ATTN J.DZIUBAN, USEPA, WASH.D.C., (EPA5511)

R.BOWDEN, CHIEF, EMERG. RESPONSE SEC, CHICAGO, IL, (EPA9538)

R.BUCKLEY, CHIEF, EASTERN RESPONSE UNIT, GROSSE ILE, MI, (EPA9576)

J.GRAND-ATTN W.REYNOLDS, OFC. PUB. AFF., CHI., IL, (EPA9512)

M.ELAM/E.CARPENTER, ORC/SWERB/REGION V, CHI, IL., (EPA9525)

N.NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL., (EPA9572)

R.HANNAHS/K.SCHULTZ, OEPA, COLUMBUS, OH., (EPX4454)

J.CONNELL/S.COOPER, DR.M.CLARK, TSCA COMPLIANCE, CHI., IL., (EPA9575)

J.IRWIN, OEPA, NEDO, TWINSBURG, OH., (EPX4445)

L.FABINSKI, CHICAGO, IL., (CDC5)

K.BONZO, OEPA, NEDO, TWINSBURG, OH., (EPX4445)

DUTY OFFICER, (CDC5)

SUBJECT:SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON, OHIO

POLREP: TWENTY-SIX SITE: 8A

D.O.:04

WEATHER: N/A (SITE DEMOBILIZED)

1. SITUATION:

A. CLEANUP CONTRACTOR DEMOBED ON 6-5-87.

B. TAT PREPARING REPORT ON EXTENT-OF -CONTAMINATION.
REPORT WILL DESCRIBE AND SUMMARIZE ALL SITE
CHARACTERIZATION SAMPLING. OSC WILL USE REPORT TO
PREPARE EE/CA FOR PHASE 2 REMOVAL ACTION .

C. OEPA FISH SAMPLES FROM NESMITH LAKE HAVE BEEN
ANALYZED. OSC WAITING FOR COPIES OF RESULTS.
VERBAL RESULTS REPORTED TO OSC INCLUDED LEVELS UP
TO 11 ppm IN SOME SPECIES (CARP). AKRON CITY
OFFICIALS ADVISED BY OSC ON 6-19-87.

NO CONSENSUS REGARDING PUBLIC HEALTH IMPLICATIONS
FROM VARIOUS HEALTH AGENCIES--OSC WILL INITIATE
FURTHER DISCUSSIONS WITH THESE GROUPS ONCE
HARDCOPY DATA HAVE BEEN DISSEMINATED BY OEPA.

2. ACTIONS:

A. EXCAVATION AND RESTORATION OF BEACH COMPLETED.

B. MONITORING WELLS AT SITE PERIMETER COMPLETED -
PRELIMINARY RESULTS FROM INITIAL ROUND OF SAMPLES
SHOW UP TO 7.4 ppb PCB (AROCHLOR 1260).

3. PLANS:

A. MEET WITH REGIONAL COUNSEL AND SES ATTORNEY ON
7-6-87 TO DISCUSS CONTINUING OPERATIONS AT SES,
INSTALLATION OF DECON PAD BY SES AND POSSIBILITIES
FOR SES TO BEGIN CLEARING OF SCRAP FROM THE SITE.

B. CONTINUE WATER SAMPLING OF MONITORING WELLS. NEXT
ROUND SCHEDULED FOR 7-7-87.

4. RECOMMENDATIONS:

A. NONE
5. ESTIMATED COSTS:

CATEGORY	BUDGETED	THRU 6-05-87
ERCS/MINIERCS	\$ 431,500	\$ 281,222.34
TAT	40,000	43,412.47
15% EXTRAMURAL CONTINGENCY	63,000	
EPA (DIRECT)	24,000	22,815.75
EPA (INDIRECT)	48,800	43,630.00
-----	-----	-----
PROJECT CEILING	\$ 607,300	\$ 391,080.56

ENDIT

DATE: 9-29-87

FROM:RALPH DOLLHOPF, OSC, REGION V, GROSSE ILE, MI.(63:EPA9577)

TO:T.FIELDS-ATTN J.DZIUBAN, USEPA, WASH.D.C., (EPA5511)

R.BOWDEN, CHIEF, EMERG. RESPONSE SEC, CHICAGO, IL, (EPA9538)

R.BUCKLEY, CHIEF, EASTERN RESPONSE UNIT, GROSSE ILE, MI, (EPA9576)

J.GRAND-ATTN W.REYNOLDS, OFC. PUB. AFF., CHI., IL, (EPA9512)

M.ELAM/E.CARPENTER, ORC/SWERB/REGION V, CHI, IL., (EPA9525)

N.NIEDERGANG-ATTN C. STONE, HWES/CE, CHI, IL., (EPA9572)

R.HANNAHS/K.SCHULTZ, DEPA, COLUMBUS, OH., (EPX4454)

J.CONNELL/S.COOPER, DR.M.CLARK, TSCA COMPLIANCE, CHI., IL., (EPA9575)

J.IRWIN, DEPA, NEDO, TWINSBURG, OH., (EPX4445)

L.FABINSKI, CHICAGO, IL., (CDC5)

K.BONZO, DEPA, NEDO, TWINSBURG, OH., (EPX4445)

DUTY OFFICER, (CDC5)

SUBJECT:SUMMIT EQUIPMENT AND SUPPLIES (SES) SITE, AKRON, OHIO

POLREP: TWENTY-SEVEN SITE: 8A

D.O.:04

WEATHER: N/A (SITE DEMOBILIZED)

1. SITUATION:

A. PHASE 1 REMOVAL ACTION COMPLETED 9-25-87.

B. TAT PREPARING REPORT ON EXTENT-OF -CONTAMINATION.
REPORT WILL DESCRIBE AND SUMMARIZE ALL SITE
CHARACTERIZATION SAMPLING. OSC WILL USE REPORT TO
PREPARE EE/CA FOR PHASE 2 REMOVAL ACTION .

2. ACTIONS:

A. FINAL RESTORATION LANDSCAPING NEAR SES/CASTLE

APARTMENTS BOUNDARIES COMPLETED 9-25-87 (PLANTING OF 10 TREES)

B. SAMPLES (SECOND SERIES) FROM MONITORING WELLS
COLLECTED AND ANALYZED.

C. OSC, ORC REP. AND SES ATTORNEY MET IN JULY TO
DISCUSS EXTENT OF CONTAMINATION ON SITE AND TO DISCUSS PLANS FOR
SES TO INSTALL DECON PAD AT ENTRANCE TO SITE.

3. PLANS:

A. OSC TO ARRANGE FOR PREPARATION OF EE/CA FOR PHASE 2
STABILIZATION (GOAL-JAN 1987)

B. OSC WILL CONTINUE TO NEGOTIATE WITH ORC AND SES
REPRESENTATIVES REGARDING PLANS DECON PAD AND WILL MONITOR
ACTUAL CONSTRUCTION OF PAD AND DECON PROTOCOLS.

C. OSC WILL PERFORM POST REMOVAL CARE AS REQUIRED.

4. RECOMMENDATIONS:

A. NONE

5. STATUS:

A. PHASE 1 REMOVAL ACTION COMPLETED

B. CASE OPEN

ENDIT

001485