

**Naval Station Treasure Island
Navy Field Schedule
December 2018 – May 2019**

Item	Activity and Investigation Area	Field Dates	Navy RPM	Complete
Site 12				
1	Remedial Action (Non-RAD, Non-SWDA)	Start: 09/17/18 Finish: 02/28/19	Leo Larson	
Site 21				
	Site 21 Soil Gas Sampling	Start: 10/29/18 Finish: 10/29/18	Mukesh Mehta	✓
Site 24				
2	Remedial Action - Performance Monitoring (8th Quarterly/Annual)	Start: 12/10/18 Finish: 12/14/18	Mukesh Mehta	

Abbreviations:

✓ Field work is complete
RPM Remedial project manager
TBD To be determined

Yellow shading indicates field activities that will start or finish within the next 30 days.

Grey shading indicates field activities are complete.