

**Naval Station Treasure Island  
Navy Field Schedule  
September 2018 – February 2019**

Item	Activity and Investigation Area	Field Dates	Navy RPM	Complete
<b>Site 12</b>				
1	Remedial Action (Non-RAD, Non-SWDA)	Start: 09/17/18 Finish: 02/28/19	Leo Larson	
<b>Site 21</b>				
2	Site 21 Soil Gas Sampling	Start: 10/29/18 Finish: 10/29/18	Mukesh Mehta	
<b>Site 24</b>				
	Remedial Action - Performance Monitoring (7th Quarterly)	Start: 09/25/18 Finish: 09/27/18	Mukesh Mehta	✓
3	Remedial Action - Performance Monitoring (8th Quarterly/Annual)	Start: 12/10/18 Finish: 12/14/18	Mukesh Mehta	

Abbreviations:

✓ Field work is complete  
RPM Remedial project manager  
TBD To be determined

Yellow shading indicates field activities that will start or finish within the next 30 days.

Grey shading indicates field activities are complete.