

**Naval Station Treasure Island
Navy Field Schedule
June – November 2018**

Item	Activity and Investigation Area	Field Dates	Navy RPM	Complete
Site 12				
	Time-Critical Removal Action (Gateview, Discrete Areas, Halyburton)	Start: 07/25/16 Finish: 05/11/18	Chris Yantos	✓
1	Data Gaps Sampling to Support FS Addendum (SWDA, Radiological)	Start: 07/16/18 Finish: 08/06/18	Louie Cardinale	
2	Remedial Action (Non-RAD, Non-SWDA)	Start: 07/30/18 Finish: 09/28/18	Leo Larson	
Site 24				
3	Remedial Action - Performance Monitoring (6th Quarterly)	Start: 06/20/18 Finish: 06/22/18	Mukesh Mehta	
4	Remedial Action - Performance Monitoring (7th Quarterly)	Start: 09/10/18 Finish: 09/14/18	Mukesh Mehta	
Basewide				
5	Basewide Groundwater & Soil Gas Monitoring - IR Site 6, 12, 21, and 24	Start: 06/18/18 Finish: 06/22/18	Mukesh Mehta	
6	Well Destruction at Site 21 and 24	Start: 06/11/18 Finish: 06/29/18	Mukesh Mehta	

Abbreviations:

✓ Field work is complete
RPM Remedial project manager
TBD To be determined

Yellow shading indicates field activities that will start or finish within the next 30 days.

Grey shading indicates field activities are complete.