

**Naval Station Treasure Island
Navy Field Schedule
September 2018 – February 2019**

Item	Activity and Investigation Area	Field Dates	Navy RPM	Complete
Site 12				
	Data Gaps Sampling to Support FS Addendum (SWDA, Radiological)	Start: 07/23/18 Finish: 08/10/18	Louie Cardinale	✓
1	Remedial Action (Non-RAD, Non-SWDA)	Start: 09/17/18 Finish: 11/30/18	Leo Larson	
Site 24				
	Remedial Action - Performance Monitoring (6th Quarterly)	Start: 06/20/18 Finish: 06/22/18	Mukesh Mehta	✓
2	Remedial Action - Performance Monitoring (7th Quarterly)	Start: 09/25/18 Finish: 09/27/18	Mukesh Mehta	
3	Remedial Action - Performance Monitoring (8th Quarterly)	Start: 12/10/18 Finish: 12/14/18	Mukesh Mehta	
Basewide				
	Basewide Groundwater & Soil Gas Monitoring - IR Site 6, 12, 21, and 24	Start: 06/18/18 Finish: 06/22/18	Mukesh Mehta	✓
	Well Destruction at Site 21 and 24	Start: 06/11/18 Finish: 06/29/18	Mukesh Mehta	✓

Abbreviations:

✓ Field work is complete
RPM Remedial project manager
TBD To be determined

Yellow shading indicates field activities that will start or finish within the next 30 days.

Grey shading indicates field activities are complete.