

From: [Alice Hollier](#)
To:
Bcc: [Donald Williams](#)
Subject: Updated SCAP Tables for FY2011 and FY2012
Date: 09/13/2011 12:19 PM
Attachments: [FY2011 SCAP Workplan Updated 091311.docx](#)
[FY2012 SCAP Workplan Updated 091311.docx](#)
[SCAP14A Report FY2011 Detail Page Updated 091311.pdf](#)
[SCAP14A Report FY2012 Detail Page Updated 091311.pdf](#)

Hello:

Here are the updated SCAP Tables for FY2011 and FY2012 and you will also find the matching SCAP14A Reports.

Notes:

FY2011:

HEUC - We still have 0 sites accomplished for HEUC.

GWUC - We now have 2 sites accomplished for GWUC. The sites are AT &SF Albuquerque (3/15/11) and North Cavalcade (9/7/11).

Past Cost Addressed >= \$200,000 - Clute Texas Mercury Resp. is still past due for 2011/3.

FY2012:

RI/FS Start - We told HQs that we may have 1 RI/FS Start for FY12 and I have Evr-Wood Listed. If we want to use this site as a Target, the RI/FS Start Action and Date needs to be entered into the Cerclis Database asap.

RD Completions (Fund & RP Lead) - Take another look at Tar Creek. Tar Creek (OU4, #6) and (OU4, #7) were RP Lead Actions and they are now Fund Lead Actions.

RA Start (RP Lead) - Look at Tar Creek. Tar Creek (OU2, #8) is now a Fund Lead RA Action.

RA Completion (RP Lead) - Blackwell Zinc was moved from 2012/3 to 2013/2. This site was only being tracked.

NPL Deletions - Mountain Pine was moved from 2012/4 to 2014/4. This leaves 0 sites Targeted fro this Category. We do have 2 sites planned in Cerclis, that are pulling on the SCAP14 Report and the sites are Palmer Barge (2012/2) and State Marine (2012/2).



FY2011 SCAP Workplan Updated 091311.docx FY2012 SCAP Workplan Updated 091311.docx



SCAP14A Report FY2011 Detail Page Updated 091311.pdf



SCAP14A Report FY2012 Detail Page Updated 091311.pdf

Alice Hollier
Information Mgt. Coordinator (IMC)
Revitalization and Resources Branch
United States Environmental Protection Agency
Superfund Division (6SF-VI)
214.665.8319 (phone)
214.665.6660 (fax)
hollier.alice@epa.gov