

Gulfco Marine Maintenance Site			
PRP Lead RI/FS & Removal (1/11/2011)			
Tank Removal	Plan A*	Plan B*	Time Saved
Tank Removal Newspaper Notices Published	1/6/2011 and 1/8/2011	1/6/2011 and 1/8/2011	0
Post Cards Mailed to Mailing List	1/6/2011	1/6/2011	0
Public Comment Period for Tank Removal	1/10/2011 to 2/8/2011	1/10/2011 to 2/8/2011	0
Tank Removal Field Work Complete	1/27/2011	1/27/2011	0
Tank Removal Responsiveness Summary Complete	2/15/2011	2/15/2011	0
Draft Tank Removal Report Complete	2/28/2011	2/28/2011	0
Draft Tank Removal Report Review Complete	3/10/2011	3/10/2011	0
Final Tank Removal Report Complete	3/24/2011	3/24/2011	0
Approve Tank Removal Report	3/29/2011	3/29/2011	0
Remedial Investigation (RI)			
Draft RI Report Complete	2/7/2011	2/7/2011	0
Draft RI Report Review Complete	3/2/2011	3/2/2011	0
Revise RI Report	4/1/2011	4/1/2011	0
Approve Interim Final RI Report	4/8/2011	4/8/2011	0
<i>Note: HHRA previously approved</i>			
Feasibility Study (FS)			
Draft Remedial Alternative Memo	1/8/2011	1/8/2011	0
Remedial Alternative Memo Review Complete	1/21/2011	1/21/2011	0
Revise Remedial Alternative Memo	2/7/2011	2/7/2011	0
Approve Final Remedial Alternative Memo	2/14/2011	2/14/2011	0
Draft FS Memo or Report Complete	4/22/2011	5/23/2011	31
Draft FS Concurrences or FS Report Review Complete	4/27/2011	6/13/2011	47
Revise FS Report	na	7/13/2011	77
Approve FS Report	na	7/20/2011	84
Proposed Plan to Construction Completion			
Proposed Plan Complete	6/6/2011	8/24/2011	79
60-day Public Comment Period	6/26/2011 to 8/24/2011	9/18/2011 to 11/16/2011	
Record of Decision (ROD) Issued	9/15/2011	12/28/2011	104
Remedial Design Start	na	na	
Remedial Design Complete	na	na	
Remedial Action Start	na	na	

Construction Completion Achieved	9/19/2011	1/4/2012	107
<b>Enforcement</b>			
Draft SOW, Special Notice Letter, Consent Decree, & PRN	9/1/2011	12/14/2011	104
PRN Package to DOJ	10/14/2011	1/27/2012	105
DOJ Approval	12/13/2011	3/27/2012	105
Special Notice Letter	12/14/2011	3/27/2012	104
Good Faith Offer	2/13/2012	5/26/2012	103
Alternative - issue UAO for remaining actions	2/16/2012	5/27/2012	101
Briefings	2/23/2012	6/5/2012	103
<b>EPA Contacts</b>	<b>Name</b>	<b>Contact #</b>	
Remedial Project Manager	Miller	5-8318	
Site Attorney	Nann	5-2157	
Human Health Risk Assessor	Bhattacharya	5-6753	
Ecological Risk Assessor	Roddy	5-8518	
Enforcement Officer	Shade	5-2708	
Community Involvement Coordinator	Hoey	5-8522	

**Plan A:** Accelerated Feasibility Study Schedule

**Plan B:** Regular Feasibility Study Schedule