

Gulfco Marine Maintenance Site			
PRP Lead RI/FS & Removals			
Tank Removal	Target Date	Completion Date	Qtr
Tank Removal Newspaper Notices Published	1/6/2011 and 1/8/2011		
Post Cards Mailed to Mailing List	1/6/2011		
Public Comment Period for Tank Removal	1/10/2011 to 2/8/2011		
Tank Removal Field Work Complete	1/27/2011		
Tank Removal Responsiveness Summary Complete	2/15/2011		
Draft Tank Removal Report Complete	2/28/2011		
Draft Tank Removal Report Review Complete	3/10/2011		
Final Tank Removal Report Complete	3/24/2011		
Approve Tank Removal Report	3/29/2011		

Remedial Investigation (RI)			
Draft RI Report Complete	2/7/2011		
Draft RI Report Review Complete	3/2/2011		
Revise RI Report	4/1/2011		
Approve Interim Final RI Report	4/8/2011		
Draft Baseline Eco Risk Assessment (BERA) Report	2/7/2011		
Draft BERA Review Complete	3/2/2011		
Revise BERA Report	4/1/2011		
Approve Final BERA Report	4/8/2011		
<i>Note: HHRA previously approved</i>			
Feasibility Study (FS)			
Draft Remedial Alternative Memo	1/8/2011	12/20/2010	
Remedial Alternative Memo Review Complete	1/13/2011		
Revise Remedial Alternative Memo	1/28/2011		
Approve Final Remedial Alternative Memo	2/4/2011		
Proposed Plan to Construction Completion			
Proposed Plan Complete	4/7/2011		
60-day Public Comment Period	5/1/2011 to 6/29/2011		
Record of Decision (ROD) Issued	7/14/2011		
Remedial Design Start	na*		
Remedial Design Complete	na		
Remedial Action Start	na		
Construction Completion Achieved	7/21/2011		
EPA Contacts		Name	Contact #
Remedial Project Manager		Miller	5-8318
Community Involvement Coordinator		Hoey	5-8522
HQ Regional Liaison		Walters	5-6483
Site Attorney		Nann	5-2157
Enforcement Officer		Shade	5-2708

\* based on construction work completed as a removal