T0 "		TO MOD	TO T	Project	DOD Ctart Data	DOD Ford Data	Total Francisco	Approved Work Plan		Expenditures through	T	Work Needed Past February	Past August	Past February	Past August	Justification/Details of why work is necessary
TO#	TO Name	TO MOD	TO Type	Status	POP Start Date	POP End Date	Total Funding	Budget	Expenditure Limit	November 28, 2014 EPA TOM	Ty	e 2016? Y/N	2016? Y/N	2017? Y/N	2017? Y/N	
01-RARA-06G3	American Creosote Works Inc. RA	37	FRI	Open	03/01/06	02/22/16	\$8,288,842.00	\$8,822,209.00	\$8,288,842.00	\$7,901,443.26 Michael A. Hebert	R		Y	Y	N	Current remedy need to continue past Feb 2016 TO because the revised proposed remedy will not be completed w/the RD phase til Jul 2016, so RA will after July 2016
03-RALR-06DD	Fruit Avenue Plume Superfund Site LTRA	25	FRI	Open	05/01/06	01/22/16	\$6,564,452.00	\$6,564,452.00	\$6,564,452.00	\$5,961,389.30 Bart Canalles	LTF	XA Y				This is longterm response action (LTRA) phase til Sept 2020
06-RARA-06BE	Tar Creek Superfund Site OU2 RA	33	FR	Open	06/07/06	03/31/15	\$13,988,358.74	\$13,988,360.28	\$13,988,358.74	\$13,816,092.73 Bob Sullivan (U.Le	nnox) R	N N				Will be completed on the current POP Mar 31, 2015
08-CRCR-06ZZ	Multi-Site Community Involvement	50	FR	Open	06/08/06	02/22/16	\$2,179,534.99	\$2,179,535.66	\$2,179,534.99	\$2,049,393.18						
12-LRLR-06DH	City of Perryton Well No. 2 Superfund Site LTRA	24	FR	Open	08/18/06	03/31/15	\$3,629,829.00	\$3,629,829.65	\$3,629,829.00	\$3,573,269.00 Vince Malott	LTF	XA Y				LTRA scheduled for transition to State O&M in 2016.
35-CRCR-06ZZ	Removal Multi Site Community Involvement	29	FR	Open	08/25/08	07/31/15	\$280,127.00	\$280,127.00	\$280,127.00	\$260,084.12						
51-RIFS-06G3	American Creosote Works Site Feasibility Study	17	FR	Open	09/02/10	01/31/15	\$2,215,129.72	\$2,215,130.00	\$2,215,129.72	\$1,947,548.07 Michael A. Hebert	F:	S N	N	N	N	Work will be completed.
3-RARA-06JW	Tar Creek Source Material OU4 RA	12	FR	Open	11/23/10	01/31/16	\$38,604,659.00	\$41,045,305.00	\$38,604,659.00	\$36,644,534.39 Ursula Lennox	R	Y				Remedial Action is ongoing and will not be completed.
54-LRLR-06H2	Jasper Creosoting Site LTRA	12	FR	Open	12/13/10	02/22/16	\$2,483,914.19	\$3,277,826.47	\$2,483,914.19	\$2,023,462.80 Bob Sullivan (Absh	re) LTI	A Y				This is longterm response action (LTRA) phase til Sept 2020
55-LRLR-066Y	Hart Creosoting Site LTRA	13	FR	Open	12/13/10	02/22/16	\$2,246,295.00	\$2,841,564.42	\$2,246,295.00	\$1,860,688.14 Bob Sullivan (Mak	tt) LTF	:A				This is longterm response action (LTRA) phase til Sept 2020
064-LRLR-06HE	Grants Chlorinated Solvents Plume Site LTRA	Initial	FR	Open	08/26/13	01/31/16	\$1,699,985.00	\$2,767,940.00	\$1,699,985.00	\$1,500,999.10 S.Appaji/M.Torres	LTF	A Y				Stie in 3rd Year LTRA & is projected to be in LTRA til 2022
	McGaffey and Main Superfund Site VIMS/ESVE RA					2/22/2016		\$800.812/00		M.Torres/D.Abshir	e R	Y				Currently there are no other available contractors that are technically familiar to handle all logistics at the site
	NEW TO for 2015															
	Tar Creek OU5 Data RI					2/22/2016		\$500,000		Katrina Higgins-Co	train R	Y				New task order to complete a human health risk assessment and characterization summary.
									+			+				