

Cummings Center – 181 Elliott Street, Beverly, MA
Revised Schedule

<u>Task</u>	<u>Date</u>	<u>Comment</u>
Fourth round of groundwater sampling for non-vapor intrusion wells	September 27, 2018	Completed
PCB building sampling in Building 100 (former vocational school)	September 29, 2018	Completed
BERA Work plan and revised QAPP for EPA review	October 5, 2018	Completed
EPA approval of BERA work plan and revised QAPP	November 5, 2018	Pending. Approval is time-sensitive, as BERA sampling cannot commence until EPA approval is received.
Start BERA field sampling	November 12, 2018	
Finish BERA field sampling	November 21, 2018	BERA sampling period reduced substantially.
Start BERA toxicity test	December 20, 2018	Sediment samples for toxicity testing will be selected after chemical results are received.
Finish BERA toxicity test	February 4, 2019	Date revised based on information from the toxicity laboratory. The test is 42 days plus seven days for setup.
BERA toxicity lab report received	March 12, 2019	Date revised based on information from the toxicity laboratory.
Draft RCRA Facility Investigation Report (“RFI”) - to include BERA report, complete human health risk assessment, and data validation as appendices	April 30, 2019	In view of the addition of MCS into the schedule, this date must remain at April 30, 2019. Even still, additional time may be needed for this report.
EPA approval of RFI	May 30, 2019	
Submit Environmental Indicators	June 15, 2019	Although EPA has suggested that environmental indicators could be done earlier, the forms confirm that the RFI and full risk assessment need to be completed prior to the environmental indicators.
Media Cleanup Standards Proposal (“MCS”)	n/a	Included within RFI submittal.
EPA approval of MCS	n/a	Included within RFI submittal.
Draft Corrective Measure Study (if needed)	July 15, 2019	Revision to July 15, 2019 conditioned upon EPA’s timely approval of RFI no later than May 30, 2019.