

Remedial Investigation Routine Monitoring

Task Name	Approximate Month of Field Work	Approximate Duration (Days)	Work Plan, Letter, or TSAP Status	Date of U.S. EPA Approval Needed	Tribal Monitor Needed
Surface Water Monitoring (On-Property and Off-Property)	May August October	12 3 3	Letter Proposing 2017 Monitoring Program to be Submitted 4/7/2017	4/21/2017	No
Snow Melt Monitoring (On-Property)	May	10	Letter Proposing 2017 Monitoring Program to be Submitted	4/21/2017	No
Surface Water/Groundwater Interaction in Lower	May – October	1 day per month	Letter Proposing 2017	5/1/2017	No

Remedial Investigation Routine Monitoring (continued)

Task Name	Approximate Month of Field Work	Approximate Duration (Days)	Work Plan, Letter, or TSAP Status	Date of U.S. EPA Approval Needed	Tribal Monitor Needed
CUD and OS Weirs Download and Maintenance	May – November	1 Day Each Month	Approved	NA	No
Source Monitoring (On-Property)	May, June, August, October	2 Days Each Month	Approved	NA	No
Meteorological Station Monitoring (On-Property)	January - December	365	Approved	NA	No
Manual Water Levels in MWs and PZs (On-Property)	May - October	2 Days Each Month	Approved	NA	No
Transducer Downloads (On-Property)	May July	7 7	Approved	NA	No
Groundwater Monitoring for	May - October	5 Days Each Month	Approved	NA	No

On-Property Remedial Investigation

Task Name	Approximate Month of Field Work	Approximate Duration (Days)	Work Plan, Letter, or TSAP Status	Date of U.S. EPA Approval Needed	Tribal Monitor Needed
Surface Water/Groundwater Interaction Investigation at Upper Leviathan Creek (Supplement No.1 to On-Property Amendment No.11)	May - July	65	TSAP to be submitted 4/12/2017	4/17/2017	Yes, ~4 Days
Former Equipment Maintenance Area Hydrocarbon	May	5	Supplement to Amendment No. 12 to be	4/28/2017	Yes, ~5 Days
Survey MW-48	May	1	Approved	NA	No
Hydraulic Testing of MWs Installed in 2015 and 2016	May – June	30	Approved	NA	No

On-Property, Off-Property and/or Reference Remedial Investigation Tasks

Task Name	Approximate Month of Field Work	Approximate Duration (Days)	Work Plan, Letter, or TSAP Status	Date of U.S. EPA Approval Needed	Tribal Monitor Needed
River Ranch Deep (2-6 feet bgs) Canal Sampling	June	2	Approved	NA	No
East Fork Carson River Spring Surface Water Sampling	June	5	Approved	NA	No
Invertebrate Sample Collection (Dr. Herbst)	July - September	3 Days Each Event	Approved	NA	No
Plant Biomass Measurements	July - August	25	Approved	NA	No
Bioaccessability (On-Property, Off-Property, and Reference)	June	20	TSAP to be submitted 4/12/2017	5/10/2017	No
Record Cultural Resources Discovered	June	15	Approved	NA	Yes, ~3

Feasibility Study Investigation Tasks

Task Name	Approximate Month of Field Work	Approximate Duration (Days)	Work Plan, Letter, or TSAP Status	Date of U.S. EPA Approval Needed	Tribal Monitor Needed
Geotechnical Drilling	June	10	Approved	NA	No
Revegetation	June	5	Approved	NA	No
Treatability Study					
Infiltration Testing					
Revegetation	May – July	2 days, Every 2 Weeks	Approved	NA	No
Treatability Study					
Performance Monitoring	August - October	2 days, Every Month			
Interim Combined Treatment Testing	May - July	60	TSAP to be submitted 3/31/2017	4/28/2017	No
Beaver Dam/Pond Complex Focused Feasibility Study	May - September	90	Work Plan Submitted on 3/16/2017	4/18/2017	No