

Headquarters U.S. Air Force

Integrity - Service - Excellence

FORMER WILLIAMS AIR FORCE BASE

BCT MEETING

25 March 2015



Headquarters U.S. Air Force

Integrity - Service - Excellence



***SITE ST012,
FORMER LIQUID FUELS
STORAGE AREA***

REMEDIAL ACTION



ST012 UPDATE

- **SEE Operations Progress**
- **Near-term SEE Operational Plan**
- **SVE System Update**



SEE System Updates

Integrity - Service - Excellence




ST012 SEE SYSTEM STATUS - SUMMARY

Summary		
	Value	Unit
Target Treatment Zone (TTZ) Soil Volume	410,000	cubic yards (cy)
Area	199,000	square feet (ft ²)
Upper Depth of Treatment	145	feet (ft) below ground surface (bgs)
Lower Depth of Treatment	245	ft bgs
Vapor Liquid Treatment Started	09/29/14	
Thermal Operations Started	09/29/14	
Last Process Data Update	03/16/15	
Last Temperature Data Update	03/16/15	
Estimated Total Days of Operation	422	days
Days of Operation	169	days
Days of Operation vs. Estimate	40	percent (%)
Estimated Total Energy Usage	11,343,000	kilowatt hours (kWh)
Total Energy Used	1,375,863	kWh
Used Electrical Energy vs. Estimate	12	%
Total Steam Injected	86.6	million pounds (lbs)
Projected Total Steam Injection	320	million lbs
Steam Injected Vs Projected	27	%
Mass Removed in Vapor Based on Photoionization Detector (PID) Readings	134,144	lbs
Mass Removed as NAPL	204,721	lbs
Total Vapor and Liquid Mass Removal (based on PID readings)	338,865	lbs
Average Power Usage Rate Last Week	380	kilowatts (kW)
Average Wellfield Vapor Extraction Rate Last Week	297	standard cubic feet per minute (scfm)
Average Condensate Production Rate Last Week	0.1	gallons per minute (gpm)
Average Water Extraction Rate Last Week	115	gpm
Total Water Extracted	23,606,947	gallons
Recovered Light Non-Aqueous Phase Liquid	27,370	gallons
Average Water Discharge Rate Last Week	137	gpm
Total Treated Water Discharge	29,262,000	gallons

Integrity - Service - Excellence



ST012 SEE SYSTEM PID READINGS





- Vapors continue to be rich in organics

Integrity - Service - Excellence



ST012 SEE SYSTEM MASS REMOVAL



- NAPL recovery continues
- An estimated 205,000 lbs (~31,000 gallons) of mass has been removed as NAPL
- An estimated 135,000 lbs of mass (PID) has been removed in the vapor phase

Integrity - Service - Excellence



ST012 Steam Injection Status

Integrity - Service - Excellence



ST012 SEE OPERATIONAL PROGRESS

- **SEE Startup** 29 Sep
- **Extraction Only Phase** 29 Sep – 15 Oct
 - All CZ, UWBZ, and LSZ MPE wells turned on
 - Extraction System Optimization/Troubleshooting
 - Perimeter Monitoring to Demonstrate Hydraulic Control
- **Steam Injection Step 1** 16 Oct – 3 Nov
 - 9 Exterior LSZ wells
 - Perimeter and Temperature Monitoring for Effects
- **Steam Injection Step 2** 3 Nov – 4 Dec
 - Same 9 Exterior LSZ wells from Step 1
 - Add 6 Interior LSZ wells
 - Perimeter and Temperature Monitoring for Effects
- **Steam Injection Step 3 – revised** 4 Dec – 22 Dec
 - Same 15 LSZ wells from Step 2
 - Add 7 Exterior UWBZ wells
 - Perimeter and Temperature Monitoring for Effects



ST012 SEE OPERATIONAL PROGRESS - CONTINUED

■ **Liquid Treatment System Cleanouts/ Changeouts**

23 Dec – 5 Jan

- Accumulated biomass cleaned out of process tanks
- Liquid carbon vessel changeout

■ **SEE System Operations**

6 Jan – 23 Feb

- Average liquid extraction rate of 86 gpm
- From 6 January 6 through 19 January typically three eductor skids were online at a time
- From 20 January to present, typically four eductor skids were online at a time – beginning 18 February, eductor skid 6 (primarily servicing the down gradient edge of the treatment zone) has been operated continuously
- Average steam injection rates of 18,700 lbs per hour in the LSZ and 4,900 lbs per hour in the UWBZ
- Twenty-one steam wells are currently online (see next slide) – injection rates at wells have varied due to boiler issues and in preparation for MPE transition piece preventative replacement
- On 16 February injection well LSZ26 was shut down in preparation for the MPE transition piece preventative replacement in nearby wells (*this well was slowly ramped back up last week*)



ST012 SEE OPERATIONAL PROGRESS - CONTINUED

■ **SEE System Operations**


24 Feb – 16 March

- Average liquid extraction rate of 86 gpm
- Typically four eductor skids were online at a time – eductor skid 6 (primarily servicing the down gradient edge of the treatment zone) has been operated continuously
- Average steam injection rates of 15,600 lbs per hour in the LSZ and 4,900 lbs per hour in the UWBZ
- Twenty-one steam wells are currently online (see next slide) – injection rates at wells have varied due to boiler issues and due to MPE transition piece preventative replacement

Integrity - Service - Excellence





ST012 STEAM INJECTION – MODIFIED STEP 3 PERIMETER UWBZ



- LSZ wells online (14)
- UWBZ wells online (7)
- LSZ well currently offline (1)



ST012 SEE STEAM INJECTION



- **Current average steam injection:**
UWBZ 5,500 lbs/hr ~ 11 gpm as water,
LSZ 19,500 lbs/hr ~ 39 gpm as water total
- **Total steam injection rate equivalent to 50 gpm of water**



ST012 SEE DISCHARGE COMPLIANCE

- We continue to collect weekly samples of carbon influent, midfluent, and effluent to monitor for breakthrough. In addition, midfluent is sampled twice per week for pesticides.
- Coordination has continued with the City of Mesa throughout January and February 2015 and the City has not identified any additional actions or concerns. Discharge non-compliance reporting from 22 December sampling is complete.
- We continue to operate both air strippers, manage biomass layers in the T102 tank that feeds the air strippers and GAC, and monitor closely for breakthrough at the GAC midfluent.




ST012 Steam Injection Influence at Temperature Monitoring Points

Integrity - Service - Excellence



ST012 TEMPERATURE MONITORING POINTS




- Highlighted TMPs show heat up


Integrity - Service - Excellence





ST012 SEE CO-LOCATED TEMPERATURES AT EXTRACTION WELLS BY ZONE



Integrity - Service - Excellence








Integrity - Service - Excellence





Vertical Temperature Profile (TMP 4)





- Recent temperature data collected show that the well casing at TMP4 is potentially compromised. The monitoring point will be further troubleshot.


Integrity - Service - Excellence















- The well casing at TMP9 has been confirmed as compromised and the temperature array has been removed from the well to prevent damage. The temperature array will be grouted in place to prevent vertical temperature smearing.













- The well casing at TMP13 has been confirmed as compromised and the temperature array has been removed from the well to prevent damage. The temperature array will be grouted in place to prevent vertical temperature smearing.












Subsurface Heat up Progression Measured at Co-Located Extraction Well Thermocouples

Integrity - Service - Excellence

ED_005025_00005937-00035



ST012 SEE CO-LOCATED TEMPERATURES AT LSZ EXTRACTION WELLS: 2/2-3/16






ST012 Injection/Extraction Balance Status

Integrity - Service - Excellence




ST012 SEE SYSTEM WATER BALANCE

Water Balance, Cumulative





Water balance, Rate



- Condensate production began on 4 February indicating steam breakthrough at the first extraction well (LSZ6)
- Currently, the condensate production rate is ~0.1 gpm




ST012 SEE SYSTEM WATER EXTRACTION BY ZONE



- Eductor extraction rates per zone are based on individual eductor feed and return meters



ST012 SEE SYSTEM INJECTION/EXTRACTION BALANCE



	CZ	UWBZ	LSZ
	[gallons]	[gallons]	[gallons]
Water extracted	2,564,000	6,183,000	18,051,000
Water injected (as steam)	0	1,400,000	9,006,000
Net extraction	2,564,000	4,783,000	9,045,000

- Note: water extracted to date per zone is based on individual eductor meters

Integrity - Service - Excellence






ST012 SEE PERIMETER GROUNDWATER LEVEL DATA

Monitoring Well	2/27/2015		3/6/2015		3/16/2015	
	Change from Baseline	Change from Previous	Change from Baseline	Change from Previous	Change from Baseline	Change from Previous
CZ/UWBZ Wells						
ST012-C01	-1.07	-0.82	-0.25	0.85	-0.34	-0.05
ST012-C02	-0.34	-0.07	-0.52	-0.15	-0.49	0.07
UWBZ Wells						
ST012-RB-3A	-0.99	-0.67	-1.11	-0.09	-1.06	-0.67
ST012-U02	-0.79	-0.52	-1.23	-0.41	-0.76	0.51
ST012-U11	-1.39	-0.90	-1.24	0.18	-1.05	0.23
ST012-U12	-1.64	2.77	-1.51	0.16	-1.13	0.42
ST012-U37	-1.19	-0.95	-1.15	0.07	-0.81	0.38
ST012-U38	-0.80	-0.15	-0.98	-0.16	-3.82	-2.80
LSZ Wells						
ST012-W11	-4.73	-2.70	0.48	5.24	0.33	-0.11
ST012-W12	-3.90	-1.62	0.16	4.09	-0.15	-0.27
ST012-W24	-3.29	-1.91	0.11	3.43	-0.38	-0.45
ST012-W30	-3.39	-2.50	0.72	4.14	-0.07	-0.75
ST012-W34	-2.90	-1.88	0.12	3.05	-0.29	-0.37
ST012-W36	-3.18	-2.48	0.50	3.71	-0.05	-0.51
ST012-W37	-2.53	-0.22	-4.71	-2.15	-0.26	4.49
ST012-W38	-2.50	-1.73	0.00	2.53	-0.37	-0.33

Integrity - Service - Excellence



ST012 SEE PERIMETER GROUNDWATER ELEVATIONS



- Water level increases are temporary

Integrity - Service - Excellence



ST012 SEE OPERATIONAL CHALLENGES

- Iron Fouling
- Bio Fouling
- Eductor Pump Pulling and Transition Piece Replacement
- Perimeter Water Levels
- Temperature Monitoring Point Thermocouple Repair/Maintenance
- Boiler Maintenance
- Heat Response at TMP10
- Product at ST012-W37 and ST012-W11



ST012 SEE PERIMETER LNAPL THICKNESSES (FT)

Monitoring Well	2/27/2015	3/6/2015		3/16/2015
CZ/UWBZ Wells		Before bailing	After Bailing	
ST012-C01	0.00	0.00	0.00	0.00
ST012-C02	0.00	0.00	0.00	0.00
UWBZ Wells				
ST012-U02	0.00	0.00	0.00	0.00
ST012-U11	0.00	0.00	0.00	0.00
ST012-U12	0.00	0.00	0.00	0.00
ST012-U37	0.00	0.00	0.00	0.00
ST012-U38	0.00	0.00	0.00	0.00
ST012-RB-3A	0.00	0.00	0.00	0.00
LSZ Wells				
ST012-W11	0.72	1.95	0.19	0.68
ST012-W12	0.00	0.00	0.00	0.00
ST012-W24	0.00	0.00	0.00	0.00
ST012-W30	0.00	0.00	0.00	0.00
ST012-W34	0.00	0.00	0.00	0.00
ST012-W36	0.00	0.00	0.00	0.00
ST012-W37	4.09	1.67	1.67	4.80
ST012-W38	0.00	0.00	0.00	0.00



ST012 SEE REVISED OPERATIONAL STRATEGY

- Continue to run system at approximately 400 gpm (eductor loop flow)
- Increase extraction flow when the de-foamer and bio control tests are complete
- Ramp up steam injection when preventative replacement of selected eductor transition pieces is complete (*to be complete this week*) and both boilers are back online
- Continue to monitor perimeter temperature response and make operational adjustments as necessary



ST012 SEE OPERATIONAL PLAN – UPDATE

Operational Plan through April

- **Continue operating the current SIW wells at reduced input until both boilers are online.**
 - Fifteen of the exterior and interior LSZ wells operating
 - All seven exterior UWBZ steam wells are operating
 - Total system is operating at approximately 110 gpm liquid extraction and 50 gpm steam injection (25,000 lbs/hr)
- **Complete Modified Step 3 (once both boilers are online)**
 - Fifteen exterior and interior LSZ wells are operating
 - Seven exterior UWBZ wells are operating
 - No CZ wells operating
 - Total system operating at ~120 gpm liquid extraction and 60 gpm steam injection (30,000 lbs/hr)
 - Balancing the flows to maintain an acceptable water balance
 - Look for options to increase and optimize injection and extraction rates
- **Modified Step 4 (interior UWBZ)**
 - Same 15 exterior and interior LSZ wells as Step 3
 - Same exterior UWBZ wells as Step 3
 - Add interior UWBZ wells
 - Injection rates will continue to be balanced across the wellfield to maintain an acceptable water balance



Site ST012 SVE System Update

Jul – Sep 2014

- 39% operational uptime; Shut down during SEE construction
- TPH removed – 8,070 pounds or 1,230 gallons
- 7 deep wells disconnected in Aug 2014


Sep – Dec 2014

- 99% operational uptime
- TPH removed – 12,500 pounds or 1,900 gallons
- 8 of 27 SVE wells operating
- 5 new wells added in Sept 2014





Site ST012 SVE System Performance





Site ST012 SVE System Summary

- **TPH removed thru Dec 2014 – 290,000 gallons**
- **Next SVE performance monitoring – Mar 2015**
- **Mass removal for the SVE system is likely to increase during SEE operations.**

Headquarters U.S. Air Force

Integrity - Service - Excellence



Site Spill Control Measures

Headquarters U.S. Air Force

Integrity - Service - Excellence



W37 LNAPL Procedures

Headquarters U.S. Air Force

Integrity - Service - Excellence



EBR Update

Headquarters U.S. Air Force

Integrity - Service - Excellence




Site LF004 Landfill

REMEDIAL ACTION




Site LF004 GW Monitoring Update Well Locations






Site LF004 GW Monitoring Update Flow Direction - November 2014






Site LF004 GW Monitoring Update TCE Isoconcentration Map - May 2014





Site LF004

LF01-W17 Area IWAS System Update






Site LF004

LF01-W17 Area IWAS System Update

Operations Summary Thru 8 Mar 2015


- Began operation 29 Aug 2014
- Approximate 93% quarterly operational uptime
- Inlet TCE and PCE concentrations in extracted vapor were 79 and 149 $\mu\text{g}/\text{m}^3$ respectively, thru 8 Mar 2015
- Estimated 4.19 pounds of TCE and PCE removed by vapor extraction
- All remediation wells operating (groundwater pumping, air sparging, and vapor extraction) except for RW-1 (no vapor extraction)
- Maintenance to remove accumulation of scaling on air sparge nozzles and well screens completed for RW01
- Oxidant injection will begin at RW01 in Mar 2015





Site LF004

Former AST SVE System Update





Site LF004

Former AST SVE System Update

Operations Summary Thru 8 Mar 2015


- Began operation 09 Sep 2014
- Approximate 97% quarterly operational uptime; system down for several days to install replacement VLS tank
- TCE and PCE concentrations in extracted vapor were 3,000 to 490 $\mu\text{g}/\text{m}^3$ respectively, thru 8 Mar 2015
- Estimated 50.51 pounds of TCE and PCE removed
- Five wells currently operational (4S/M/D, 5M/D, 6D); highest TCE and PCE concentrations in deeper SVE wells
- Based on quarterly performance sampling results, connect VMP-2 to SVE system for additional soil gas treatment in March





Site LF004 TCE Soil Vapor September 2014


Prior to treatment






Site LF004 TCE Soil Vapor December 2014



After 3 months of operation








Site LF004 GW Monitoring Update PCE Isoconcentration Map – May 2014






		
<p>Working Copy Annual 2014 Groundwater Monitoring Report Site LF004 - Former Williams Air Force Base Mesa, Arizona</p>		
<p>LF004 Depth-Specific Distribution of Tetrachloroethene (PCE) Concentrations in Groundwater November 2014</p>		
<p>FIGURE 3-5</p>	<p>Job No. 0141220802 Title LF004 Date 06/23/2014 Scale 1" = 500'</p>	



Site LF004

Southern Area Remediation Wells





Site LF004

Southern Area Remediation Wells

Activity Summary

- Batch oxidant injections at LF01-W24 wells were conducted on 12 and 15 Sep 2014; trace levels of oxidant still observed at W24M. W24SM PCE concentrations (PDB samples) were reduced by approximately 50% (17 ppb May to 7 ppb Nov) Trace detections of oxidant observed in W41M in Nov 2014
- Oxidant injection began at recirculation well RW02B on 6 Jan 2015. Field screening for oxidant indicated the presence of oxidant in the shallow and medium probes near piezometer PZ02BA (~ 50 feet down gradient and south), and in the shallow probe of PZ02BB (~102 feet east and north of RW02B). The presence of oxidant in the middle probe of PZ01BA and the shallow probe of PZ02BB indicates both vertical and horizontal dispersion into the aquifer.






Site LF004

Southern Area Remediation Wells

Activity Summary (cont)

- Additional oxidant injections planned for LFW19 in March
- Replace motor and reinstall pump at RW02C





Southeast Landfill SVE System Update

Operations Summary thru 8 Mar 2015


- Began operation 12 Sep 2014
- Approximate 99% operational uptime from startup
- Inlet PCE concentration has ranged from 6,900 $\mu\text{g}/\text{m}^3$ at startup to 49,000 $\mu\text{g}/\text{m}^3$ in Oct 2015; PCE and TCE concentrations were 12,000 and 3,900 $\mu\text{g}/\text{m}^3$ respectively, thru 8 Mar 2015
- Estimated 17.9 pounds of TCE and PCE removed
- Extraction from SVE7D currently; shallow and middle intervals have negligible levels of soil gas
- SVE component of RW02A (PCE concentration has ranged from 6,600 to 17,000 $\mu\text{g}/\text{m}^3$) since start up in Jan 2015





Site LF004 PCE Soil Vapor September 2014


Prior to Treatment





Site LF004 PCE Soil Vapor December 2014

After 3 Months of Operation





Site LF004

Remediation System Recent and Upcoming Activities

- Monthly oxidant injection groundwater monitoring event completed on 4-5 Feb 2015
- Quarterly remedial action groundwater monitoring event completed on 16-20 Feb 2015
- Quarterly soil vapor monitoring sampling event completed the week of 9 Feb 2015
- Continued operation of IWAS, SVE, and Southern Area remediation wells
- Oxidant injections at LF01-RW02B and LF01-RW01 will continue; oxidant injections planned to begin at LF01-RW01 in Mar 2015
- Connect VMP-2 to SVE in AST area in Mar 2015

Headquarters U.S. Air Force

Integrity - Service - Excellence



**Site FT002, Fire
Training Area**

REMEDIAL ACTION




Site FT002

Soil Vapor Extraction System Update

System Description

- One nested SVE well with three screen intervals - shallow (S) 14-39 ft, middle (M) 42-57 ft, and deep (D) 60-75 ft
- Treatment system: Combination thermal oxidizer (for concentrations exceeding 2000 ppmv) and electric catalytic oxidizer (for concentrations less than 2000 ppmv)





Site FT002


Soil Vapor Extraction System Update

Jun-Nov 2014 Operation

- Operated from 2 Jun - 7 Jun 2014 initially on SVE-1D (deep interval) and then SVE-1M (middle interval) from 2 Jul 2014 – 25 Nov 2014
- Due to asymptotic COC concentrations for SVE-1M, switched to SVE-1S (shallow interval) on 25 Nov 2014

Dec 2014-Feb 2015 Operation

- Due to decreasing PID readings for SVE-1S switched to SVE-1D for three week testing period, 12 Dec 2014 – 2 Jan 2015






Site FT002

Soil Vapor Extraction System Update

Dec 2014-Feb 2015 Operation

- Based on preliminary 12 Dec 2014 analytical results from SVE-1S, switched back to SVE-1S on 9 Jan 2015
- Samples collected from system effluent, influent, and SVE-1S (TO-3 and TO-15 analysis) and VMP-1 and VMP-2 (TO-15) analysis on 30 Jan 2015
- Samples collected from SVE-1S, SVE-1M, and SVE-1D (TO-15 analysis) on 13 Feb 2015





Site FT002 – Estimated COC Mass Removal

VOC	Estimated pre-SVE mass in soil as total pounds	Mass removed through 2/13/15 as total pounds (since last update)
Benzene	40-45	33.6
Toluene	750	574
Ethylbenzene	300	160
Xylene	1700	763
Total TMB	800	107

30' x 30' impacted area.

65' contaminated thickness (10-75 feet bgs).


In-situ soil density of 100 lb/cf.

Average COC concentrations across vertical thickness from June 2013 data



Site FT002 SVE System Performance – Benzene


Figure 3-3
Site FT002 SVE-1M
Benzene Concentrations vs Time





Site FT002 SVE System Performance – COCs

Site FT002 SVE-1S
VOC Concentrations vs Time





Site FT002 Path Forward

- **Continue SVE operation through Mar until analytical results for Feb 2015 are received and reviewed. Based on results, SVE may continue or the system shut down and the rebound testing phase implemented.**
- **If contaminant concentrations at monitoring points remain above screening levels, then continue SVE operation.**
- **If contaminant concentrations at monitoring points are below their respective screening levels, proceed to rebound testing.**

Headquarters U.S. Air Force

Integrity - Service - Excellence



Site SS017, Old Pesticide/Paint Shop



Site SS017 Path Forward

- **Final Supplemental Risk Assessment for Site SS017 - September 2014**
- **Air Force submitted 2014 Amended Proposed Plan with No Further Action as the preferred alternative at Site SS017 for regulatory agency review - September 2014**
- **Responses to regulatory agency comments and 2015 Draft Final Amended Proposed Plan submitted – January 2015**
- **Regulatory agencies disagree with No Further Action preferred alternative and invoked formal dispute resolution – 20 February 2015**
- **Dispute resolution will proceed in accordance with Federal Facility Agreement**
 - **Current Plan - Dispute Resolution Committee made up of senior Air Force and regulatory agency representatives will resolve or elevate by 13 April 2015**

Headquarters U.S. Air Force

Integrity - Service - Excellence



PARCEL N UPDATE

Headquarters U.S. Air Force

Integrity - Service - Excellence

2014 LOOK AHEAD



DOCUMENTS
MEETINGS/CONFERENCE CALLS

Headquarters U.S. Air Force

Integrity - Service - Excellence



BCT GENERAL UPDATE

Headquarters U.S. Air Force

Integrity - Service - Excellence



ACTION ITEMS