

2Q/2018 -14 Well 2 (SINGLE SAMPLE)	SRF

[illegible]

	Consolidation

7/30/2018 LPA will extend deadline for consolidation project. Project completion is estimated to be the end of 2018 or beginning of 2019. 05/10/2018 Monthly meeting for status update on 05/09/2018 held and system is on track for compliance, but will not meet June 2018. System is progressing so RTC will be extended. 02/12/2018: Conference call with the SWRCB, DFA, MCPW, North Fork School, and CDC to discuss path forward with the consolidation and action items to be completed. The project will move forward with granulation filtration and not adsorptive media. 11/08/2017 The school board and MD 8A met on 11/01/2017 to discuss moving forward and treatment 8/7/2017 System completed Interim Water Supply Application in July 2017. It has been proposed that the location of treatment facilities be moved to County property instead of North Fork Union school property. The Arsenic Pilot study will be developed in the next few months. 6/30/2017: System is consolidating with MD8A as part of a regional consolidation project. 5/11/2017: the school is going forward with the application for securing funding to install bottled water filling stations as an interim solution. The school provided a copy of the Resolution that needs to be passed by the Chawanakee School Board in order to complete the Interim Water Supply Application for the installation of water bottle filling stations on the North Fork Elementary and Mountain Oak School campuses to the District Engineer. 5/1/2017 North Fork Union Elementary School is pursuing CAA funds to fully implement a program to provide an alternate source of supply for drinking water 2/6/2017: North Fork Union school is not providing any bottle water service. 1/3/2016-The new funding agreement was approved. Amending the contract with the contractor because the scope of work has changed. 10/31/2016 No status change from previous update 9/8/2016: Proposed treatments have been deemed not acceptable as permanent solution, as a result alternative treatments are being considered for the consolidation project. The water system is looking for acceptable treatment options that would qualify for funding. 8/3/2016: There has been no updates on the water system. 6/29/2016: District Engineer has notified the School that they could apply for bottled water but likely won't pursue it because they know that the long-term solution is in the works. 4/28/2016 No status change from previous update. 3/10/2016: The system is consolidating with MD#8 North Fork water system. Madera County Environmental Health Division can suggest the school provide bottle waters to all staff and students. However, the school needs to update their Planning Agreement as their previous Planning Agreement expired. A new request has been sent to their contact Fred Faysal. 12/8/2015-LPA contacted DE for DFA update. A meeting was held to discuss consolidation with MD #8A North Fork Water system

			Yes

GENERAL INFORMATION				
DISTRICT NAME- DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
Mono LPA-56	2600622	Sierra East MHP	50	29

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
COMMUNITY	No	1200391

ENFORCEMENT ACTIVITIES			
1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
2/3/2012	Yes	Yes	1600494

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)
3/9/2016	7/10/2018	No	Yes

MCL DATA			
QUARTER/YYYY - RAA (ug/L) (Most Current)		FUNDING SOURCE	TECHNICAL ASSISTANCE REQUESTED (YES/NO)
3Q2017 Well 1 Hot 47 Cold 32	3Q2017 Well 2	SRF	Yes

PLANNING STUDY-APPLICATION DATE SUBMITTED	PLANNING STUDY-APPLICATION DATE APPROVED
7/1/2012	1/28/14 EXECUTED PLANNING FA

FUNDING INFORMATION	
PLANNING STUDY AWARD AMOUNT	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE
	12/31/2016

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED
10/17/2016	YES	IN REVIEW; PENDING

CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE		PROPOSED SOLUTION
CONSTRUCTION-AWARD AMOUNT	PENDING	Treatment

PROJECT INFORMATION

PROJECT STATUS & SYSTEM NOTES

11/27/17 - 3rd quarter samples were collected 9/7/17 and public notice issued 10/15/17. As far as LPA knows there is no record of which houses have POU devices and what type of devices they are using. There is also no POU device monitoring occurring right now. Well 2 is being used and the current 3rd quarter result was at 31 ug/L sampled on 9/7/17 with the RAA at 33 ug/L. The engineers thought that Well 2 spiked so high because it was shut down and wasn't used for some time. Once it was flushed and put back on line the results dropped down to normal. SWRCB is drafting and reviewing the funding agreement. The project manager is away on Maternity Leave until March but there is another person assigned who is working on the credit review and board approval of the funding agreement. 8/7/17 - 2nd quarter samples were collected and public notice is being issued. 5/23/17 - no 1Q2017 samples submitted. 2/3/17 - a public notice was distributed for the 1Q2016 reporting period, violations are in the process of being entered in to SDWIS for the previous reporting periods. It is unknown if the public notices for the remaining 3 quarters in 2016 were distributed. 6/20/2016: Back-up help couldn't find the public notice info for Mono Sierra East so we will have to wait till

EPA		EPA-SSAP (Yes/No)
USEPA Comment/Questions	RTC DATE	
Discussed on June 2018 call.		Yes

GENERAL INFORMATION

DISTRICT NAME- DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
Monterey LPA-57	2700799	Vista Del Toro WS	87	29

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
COMMUNITY	No	1205370

ENFORCEMENT ACTIVITIES			
1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
2/4/2009	yes	Yes	CC0806156

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)
10/1/2015	3/31/2018	No	NO

MCL DATA		
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE	TECHNICAL ASSISTANCE REQUESTED (YES/NO)
2Q/2018-15 ug/L	SRF	

PLANNING STUDY-APPLICATION DATE SUBMITTED	PLANNING STUDY-APPLICATION DATE APPROVED

FUNDING INFORMATION	
PLANNING STUDY AWARD AMOUNT	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE		PROPOSED SOLUTION
CONSTRUCTION-AWARD AMOUNT		

PROJECT INFORMATION

PROJECT STATUS & SYSTEM NOTES

8/13/18- The system is self funding new well and has funding and has hired driller to complete well. They will go to POU if well isn't successful. 5/14/2018- system submitted an application for a new well. 2/12/18 - System reviewed all well logs and quality in area and since a few nearby deeper wells meet standards, system has decided to try and drill a well without arsenic and cadmuim. System has received 2 bids from drillers - 12/1/2017-The system will submit the plan by end of year and plans to quickly implement to meet the March deadline. The system will submit the funding application for central treatment as required as part of the POU application, but will self fund POUs. 11/7/17 - system is actively working on POU application. Attended training at county and received all forms to fill out. 5/5/17-wants to install POU-will start process now that Monterey County will consider approving- 6/27/2016: They want POE, which is not allowed for compliance purposes by our local ordinance. However, since the state is developing POE/POU regulations, Monterey county is considering amending the ordinance so this may become a viable option if they meet the critera. 12/24/2015-The compliance order has been updated and the initial compliance plan is due December 31, 2015. System is looking into treatment

EPA			EPA-SSAP (Yes/No)
USEPA Comment/Questions	RTC DATE	RTC BASIS	
Is the system pursuing POUs still or only a new well? Is the system self-funding the new well? EPA is concerned that this system may be "starting from scratch" on possible solutions.			Yes

Monterey LPA-57	2701221	Washington School	250	1
-----------------	---------	-------------------	-----	---

NTNC	Yes	1205372
------	-----	---------

2/3/2009	Yes	Yes	
----------	-----	-----	--

8/24/2016	3/31/2018	Yes	No

2Q/2018-17 ug/L		No
-----------------	--	----

9/1/2009

6/24/2011

	1/24/2016
--	-----------

--	--	--

		Treatment
--	--	-----------

5/14/2018- School board approved implementation of POU program until consolidation or centralized treatment is done and operator has started putting together application. 2/12/2108 - Michelle Frederick, DE, and LPA met with superintendent in January and discussed option. School will meet with Cal-Am to discuss potential consolidation. Also discussed implementing POU program in interim. LPA will give presentation at February Board meeting on POU. 12/1/2017: Michelle Frederick and the DE were exploring the possibility that the Board could require mandatory consolidation with nearby CalAm system who is receptive. However, it has been determined that while SB88 allows us to require mandatory consolidation, public schools are not considered DACs for this purpose so we cannot require mandatory consolidation in this case. Therefore, it is up to the system to decide how they intend to RTC. DE cc'd Gary Chan – not sure if he is the current Funding Project Manager, but knew he was in the past. DE also added that the system was not involved in the discussion regarding potential mandatory consolidation. At this time, the LPA may want to consider reissuing enforcement to get the school moving towards a solution. 11/7/17 - system is working with state on funding project. 1/31/2017- Updated enforcement was issued. System has new superintendent who is moving forward with treatment system and who will start communication with Grange. 6/27/2016: System has indicated desire to stay on bottled water. Updated enforcement will be issued in July 2016 indicating bottled water is not long term solution. 5/11/16-Plans have been completed. Principal is interested in staying on bottled water so an updated compliance order is in process. 12/1/2015-The project is moving. Peter Haase at Fall Creek said he would deliver the Plans and CEQA documents by this week, but DFA has not received the documents yet. Back in September/October, the new Superintendent had concerns on the monthly operating costs and he was going to discuss with the School Board. Construction most likely it will be funded with DWSRF and/or Prop 1 money. 11/3/2015-engineered plans for full scale treatment plant completed. 6/1/2015-Pilot test completed and approved by state. Currently working on engineered plans for full scale treatment plant

--	--	--

Yes

Monterey LPA-57	2701926	Moro Rd. #9 WS	210	70
Monterey LPA-57	2702009	Laguna Seca Rec WS	500	1
Monterey LPA-57	2702030	Cypress Community Church WS	200	4

COMMUNITY	No	1205365
NTNC	No	1205361
NTNC	No	1205356

1/22/2009	No	Yes	CO0806169
1/22/2009	No	Yes	CO0806194
1/29/2009	No	Yes	CO0806104

12/8/2015	3/31/2018	No	No
1/14/2016	3/31/2018	No	No
6/18/2015	3/31/2018	Yes	No

2Q/2018-22 ug/L well 4 2Q/2018-12 ug/L well 3		
2Q/2018-18 ug/L		
2Q/2018-14 ug/L		

		Treatment

5/14/2018-System has hired a consultant to put together a treatment plan. System has determined POU would be too difficult to get 100% participation and communicated with Isolux and gave them current water quality data for Movieline. System is installing pipeline to link wells so only one plant is required. 2/13/18-The letter rejecting the proposed POU was not sent until recently. System has until end of February 2018 to get device approved for pilot. 12/1/2017-System submitted POU device we cannot approve so an updated plan is needed and will be completed by end of year. They will submit the funding application as required, but can't use it for POU. 11/7/17 - system submitted proposal of a POU device for pilot study that cannot be approved so system will be given new deadline to submit proposal for a different device. 5/5/2017-wants to move forward with POU. 6/27/2016: blending is no longer viable option since further testing showed the other well also is high in arsenic. The system missed deadline for compliance plan so enforcement is pending. 12/24/2015-The compliance order has been updated and the initial compliance plan is due December 31, 2015. System is looking into treatment. No recent TCR violations.

8/13/18-System is resuming pilot test- LPA will do site visit on Friday to review pilot plant and discuss timeline for full scale design and installation. 5/14/2018-pilot test done, but system is looking at consolidation with CAL AM-2/12/18- Proposing well head treatment using an adsorptive media-began pilot study in January - 12/1/2017: LPA spoke with one of the county's assistant CAO's who has been assigned to resolve the issue. They will have a meeting in the next two years to finalize the plan. The vendor who rents the facility will most likely be responsible for cost and implementation. The target for compliance is this April (before race seasons begins). 6/27/2016: proposing POE's and system would fund.

8/13/18-Pilot test was successful. Meeting with system to finalize approval on proposal. 5/14/2018-pilot test going and results are good so far-2/12/18 - Proposing POU program - installed POU and began pilot test - 12/1/2017: We have good progress! They have now asked their operator, MCSI, to take over the process and implement a POU program and have submitted a timeline. They expect to identify the proposed unit for the pilot test and start the test by December 15th. 11/8/17- attended training for POU. Working with operator on POU treatment plan. 6/27/2016: plan is delinquent so enforcement is pending.

EPA is concerned that this system may be "starting from scratch" on possible solutions, especially when their compliance deadline in the compliance order has already passed.

--	--

Yes

How long will Monterey give the PWS to consider consolidation? If they decide on wellhead treatment, what is the timeframe for completion?

--	--

Yes

--

--	--

Yes

Monterey LPA-57	2700536	Corral de Tierra Estates WS	45	16
-----------------	---------	--------------------------------	----	----

COMMUNITY	No	1205360
-----------	----	---------

1/22/2009	No	Yes	CO0806102

6/18/2015	3/31/2018	No	No
-----------	-----------	----	----

2Q/2018-77 ug/L		
-----------------	--	--

--	--

--	--

--	--	--

--	--	--

8/13/18-Further enforcement is pending since system missed deadline. 5/14/2018- system has contacted Isolux (recently intalled in nearby system) to see if can skip POU and go straight to centralized. 2/12/2018 - Majority of homes already have POU - system will do survey of devices so it can be deterined what is needed to permit as POU program and which homes still need device. Will not meet March RTC deadline since not all homes have POU. Most homes already have POU, but these need to be evaluated to see if they can be approved. Most will need to be upgraded with reliability equipment. Updated CO needed with start of pilot project for homes without devices and for those homes with devices that will not be able to be approved. f12/1/2017: They had a homeowner association meeting and agreed to move forward with POE. I expect a plan with pilot test proposal to be submitted by end of year. One home has a Culligan POE that they will mostly likely use. 11/8/17-had HOA meeting- working on bids for wellhead treatment and POE device to pilot. 6/27/2016: They may not meet the July 2016 date since they are very interested in POE/POU, which our county is just now considering so they need to do the cost analysis. We will reevaluate plans due date when we get the selected option. 2/24/2016: is not part of a disadvantaged community. They are self-funding their project by increasing rates or special assessment. Their first milestone is:

- July 2016- determine preferred alternative – consolidation or treatment.
- Jan 2018-develop plans
- June 2018-implement compliance option

12/24/2015-They submitted initial compliance plan in September. They are researching treatment and intend to self fund. They are working with a vendor and hope to be part of a treatment study.

Is the system making good progress or is their interest in centralized treatment a delay tactic? Is centralized likely to be a reasonable solution for this system? Would Monterey consider a penalty for missing the deadline of June 2018 for implementation of the chosen solution?

--	--

Yes

Monterey LPA-57	2702550	Grange Hall WS	25	1
-----------------	---------	----------------	----	---

NTNC	Yes	1105135 probably not applicable because had RTC-have draft to new CO-just need signatures
------	-----	---

2/4/2009	No	No	CO0806103
----------	----	----	-----------

6/18/2015	3/31/2018	Yes	No

2Q/2018-51 ug/L		
-----------------	--	--

--	--

--	--

--	--	--

--	--	--

8/13/18-Sytem chose Isolux for POU and installing this week. 5/14/2018- system was not able to get adequate information from vendor and needs to submit updated proposal- may need updated enforcement-2/12/18 - System submitted POU proposal - needs a few more details before approval of pilot study- expect to get information this week - 12/1/2017:LPA has reached out to them several times, but they have done nothing so we will issue a citation with time charged for failure to comply with directives of compliance order. 11/8/17- did not get updated information-enforcement pending. 6/27/2016: They are deciding between installing a new treatment plant or purchasing water from Washington School (next door and preferred option). Washington School is stalling on implementing treatment so updated enforcement is pending. 6/27/2016: They are deciding between installing a new treatment plant or purchasing water from Washington School (next door and preferred option). Washington School is stalling on implementing treatment so updated enforcement is pending. 12/1/2015-Proposed solution has not been determined yet. 11/3/2015-treatment plant was working, but system removed treatment plant in July 2014 said too expensive to operate. New compliance order to be issued.

Is system making good progress on updated proposal?

--	--

Yes

GENERAL INFORMATION					
DISTRICT NAME- DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS	PWS CLASSIFICATION

IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS) 1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)

ENFORCEMENT ACTIVITIES		
COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)

MCL DATA		
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE	TECHNICAL ASSISTANCE REQUESTED (YES/NO)

PLANNING STUDY-APPLICATION DATE	
SUBMITTED	APPROVED

FUNDING INFORMATION	
PLANNING STUDY AWARD AMOUNT	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

		PROJECT
CONSTRUCTION-AWARD AMOUNT	CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROPOSED SOLUTION

INFORMATION		EPA	
PROJECT STATUS & SYSTEM NOTES	USEPA Comment/Questions	RTC DATE	RTC BASIS

EPA-SSAP
(Yes/No)

GENERAL INFORMATION					
DISTRICT NAME- DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS	PWS CLASSIFICATION

IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)	1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)

ENFORCEMENT ACTIVITIES		
COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)

MCL DATA		
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE	TECHNICAL ASSISTANCE REQUESTED (YES/NO)

PLANNING STUDY-APPLICATION DATE	
SUBMITTED	APPROVED

FUNDING INFORMATION	
PLANNING STUDY AWARD AMOUNT	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

		PROJECT
CONSTRUCTION-AWARD AMOUNT	CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROPOSED SOLUTION

INFORMATION		EPA	
PROJECT STATUS & SYSTEM NOTES	USEPA Comment/Questions	RTC DATE	RTC BASIS

EPA-SSAP
(Yes/No)

GENERAL INFORMATION					
DISTRICT NAME- DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS	PWS CLASSIFICATION

IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS) 1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)

ENFORCEMENT ACTIVITIES		
COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)

MCL DATA		
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE	TECHNICAL ASSISTANCE REQUESTED (YES/NO)

PLANNING STUDY-APPLICATION DATE	
PLANNING STUDY-APPLICATION DATE SUBMITTED	PLANNING STUDY-APPLICATION DATE APPROVED

FUNDING INFORMATION	
PLANNING STUDY AWARD AMOUNT	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

		PROJECT
CONSTRUCTION-AWARD AMOUNT	CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROPOSED SOLUTION

INFORMATION		EPA		EPA-SSAP (Yes/No)
PROJECT STATUS & SYSTEM NOTES	USEPA Comment/Questions	RTC DATE	RTC BASIS	

GENERAL INFORMATION					
DISTRICT NAME- DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS	PWS CLASSIFICATION

IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS) 1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)

ENFORCEMENT ACTIVITIES		
COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)

MCL DATA		
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE	TECHNICAL ASSISTANCE REQUESTED (YES/NO)

PLANNING STUDY-APPLICATION DATE	
PLANNING STUDY-APPLICATION DATE SUBMITTED	PLANNING STUDY-APPLICATION DATE APPROVED

FUNDING INFORMATION	
PLANNING STUDY AWARD AMOUNT	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

		PROJECT
CONSTRUCTION-AWARD AMOUNT	CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROPOSED SOLUTION

INFORMATION		EPA	
PROJECT STATUS & SYSTEM NOTES	USEPA Comment/Questions	RTC DATE	RTC BASIS
			EPA-SSAP (Yes/No)

GENERAL INFORMATION				
DISTRICT NAME- DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
Riverside LPA-63	3301380	Saint Anthony Trailer Park	300	95

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
COMMUNITY	No	1203407

ENFORCEMENT ACTIVITIES			
1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
3/3/2010	Yes	Yes.	1503877

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)
7/11/2017	Unknown. In State's funding program process. New Compliance Order anticipated RTC is 5/2/2018.	No	Yes

MCL DATA	
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE
2Q/2018 RAA = 19 ug/L	SRF

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED
	1/7/2015 Planning Application Submitted.

PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY AWARD AMOUNT
<p>Agreement Number: D16-02012, Project Number: 3301380-001P, 7/1/2015 Application Deemed Complete. 8/31/2016 Draft Planning Funding Agreement sent to system.</p>	

FUNDING INFORMATION

PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	CONSTRUCTION-APPLICATION DATE SUBMITTED

CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED	CONSTRUCTION-AWARD AMOUNT

CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROPOSED SOLUTION
	Consolidation

PROJECT INFORMATION

PROJECT STATUS & SYSTEM NOTES

7/23/18: The LPA is going to update the Compliance Order within the next 60 days. Due to the planned extension of Coachella Valley Water District (CVWD) water lines to St. Anthony, the Compliance Order will direct them to consolidate with CVWD. We are working with our DE and State funding. **4/30/18:** No status change from previous update. **1/29/18:** No status change from previous update. County Council is still pursuing receivership option. **10/25/17:** No status change from previous update. **7/31/17:** Updated/New Compliance Order issued July 11, 2017. RTC date in Order is 5/2/18. **6/26/17 Update:** St. Anthony currently has approved interim treatment (Skid Mounted Nimbus CIV 6000 RO system). Riverside County has petitioned the court to enforce the Stipulation for Settlement and grant the order for entry of permanent Injunction and appointment of receiver for failure to bring the park into compliance (unpermitted mobile home park). Settlement Agreement gives compliance date to complete construction of park and install centralized treatment by 5/2/18. LPA will issue updated Citation and Compliance order within the next 30 days and will include a RTC date. : **4/26/17** State Water Board received preliminary engineering report from St. Anthony's on 3/31/17 to remedy arsenic MCL. State is reviewing. **4/26/2017:** State Water Board received preliminary engineering report from St. Anthony's on 3/31/17 to remedy arsenic MCL. State is reviewing. **1/12/17:** No status change from previous update. **4/18/16:** No status change from previous update. **11/24/2015-Saint Anthony** submitted application at end of Oct 2015 for planning funding. Still has an assistance referral for TMF due in January. Owner has obtained a conditional use permit through Riverside County. A condition of the CUP is to provide centralized treatment prior to issuance of any building permits. The existing treatment station has been approved as an interim solution until centralized treatment is installed. This is a county code case. The LPA is working with other Departments to permit this park and obtain compliance. **10/25/16:** Please see notes on funding and planning section. **7/21/16:** Plans have been submitted for new distribution system. Treatment plans are pending. The LPA and our state DE would prefer that this system consolidate with Coachella Valley Water District (CVWD). **6/5/2015-Tier 2** arsenic notifications issued quarterly. Well is sampled for arsenic quarterly. Saint Anthony MHP is an unpermitted park. Owner has obtained conditional use permit through Riverside County. A condition of the CUP is to provide centralized treatment prior to issuance of any building permits. The existing treatment station has been approved as an interim solution until centralized treatment is installed. Preliminary treatment plans approved by LPA. Owner of the park has applied for Prop 84 funding.

EPA			
USEPA Comment/Questions		RTC DATE	RTC BASIS
What is Riverside's plan for further enforcement since the PWS did not meet the deadline in its compliance order?			

EPA-SSAP
(Yes/No)

Yes

Riverside LPA-63	3303100	Oasis Gardens Water Company	314	157
------------------	---------	--------------------------------	-----	-----

COMMUNITY	No	1603958
-----------	----	---------

3/29/2016	Yes	Yes	1603958
-----------	-----	-----	---------

3/29/2016	End of FY 2018-2019	No	No
-----------	---------------------	----	----

2Q/2018 RAA = 13 ug/L	Currently working with CRWA to submit FFAST application to State. 6/13/2016 (LPA): Water system is working with CRWA on FFAST application. Application is due by 8/31/16. 6-10-16 (DFA): Have applied for Groundwater funding for Chrom 6 problem in FFAST but no application for Arsenic in FFAST
-----------------------	--

Yes	
-----	--

--	--

--	--

--	--	--

	Consolidation
--	---------------

7/23/18: Still on track to consolidate with CVWD. Calls and emails with State funding indicate aim to establish eligible start date and initial agreement in place before end of 2018. CVWD would like to complete construction by end of FY 2018-2019. **4/30/18:** Recent conference calls indicate consolidation with CVWD should be completed by or around 7/1/18. **1/29/18:** No status change from previous updates. **10/25/17:** Conference call with CVWD and DDW indicated consolidation should be completed by 7/1/18. **7/31/17:** No status change from previous update. **4/26/17:** CVWD took over the consolidation application from CRWA. Funding status unknown. **1/12/17:** No status change from previous update. **10/25/16:** FFAST application has been submitted. Still needs to be reviewed by State. **7/21/16:** Water system has contacted CVWD about consolidation. LPA contacted CVWD re: consolidation. CVWD states that this water system is interested in a master meter and they are in discussions with water system. Oasis Gardens is working with CRWA on a FFAST application to consolidate with CVWD.

--	--	--

Yes

GENERAL INFORMATION				
DISTRICT NAME- DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
Sacramento LPA-64	3400130	COURTLAND GROUP	40	19
Sacramento LPA-64	3400138	LOCKE WATERWORKS	65	55

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
COMMUNITY	No	900363
COMMUNITY	No	900365

ENFORCEMENT ACTIVITIES			
1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
10/29/2008	Yes	Yes	1500737
10/29/2008	Yes	Yes	1500741

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)
12/31/2015	7/1/2018	No	No
12/31/2015	7/1/2018	No	No

MCL DATA	
QUARTER/YYYY - RAA (ug/L) (Most Current)	
10.6 (over 3 quarters waiting on one more to determine non compliance)	
2Q/2018 - 28.5	

FUNDING SOURCE	TECHNICAL ASSISTANCE REQUESTED (YES/NO)
STATE	Yes

PLANNING STUDY-APPLICATION DATE SUBMITTED	PLANNING STUDY-APPLICATION DATE APPROVED
N/A	N/A

FUNDING INFORMATION	
PLANNING STUDY AWARD AMOUNT	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE
	N/A

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED
N/A	No	N/A

CONSTRUCTION-AWARD AMOUNT	CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROPOSED SOLUTION
	N/A	Consolidation

PROJECT INFORMATION

PROJECT STATUS & SYSTEM NOTES

7/23/18- system remains on quarterly monitoring 4/27/18- water system remains on quarterly monitoring. 1/31/18- Water system is still under RAA for MCL but will remain on quarterly monitoring. 10/30/17- They have been under the MCL RAA for some time, but they didn't take their 2nd and 3rd quarter sample due to a change of ownership. 4th quarter sample was requested to be taken to the lab by the LPA. 7/28/17- Changed owners. LPA trying to contact new owners; bacti sampling is overdue. 5/1/17- RAA is under the MCL. Will continue on quarterly monitoring. 12/29/2016-Data needs to be cleaned up in SDWIS to reflect current status. SOX may be deleted and violations may be reassocated with old compliance order. LPA will reassess on whether this system has RTC. 11/30/2015-LPA was planning on revising compliance orders with a RTC date of 11/16/2016. No longer going to create public entity. Water System just changed ownership in July 2015. Water system is planning on public meeting on 4/20/2016 to look at connecting smaller water systems into a larger water system. Water system ARA has dropped below the MCL. 8/2/2016 Water system is currently not exceeding the MCL and will remain on quarterly sampling.

7/23/18- system met with LPA, SWRCB, DFA, and SCWA in regards to the consolidation process. Water system is still working towards consolidation. Waiting on draft wholesale agreement from SCWA 4/27/18- No updates 1/30/18- Water system is currently in environmental review phase. Please review DFA project AR# 5619. 10/30/17- For the inquiry of whether the water system received estimates and approval from larger utility to connect, please contact Pete Stamas with DFA as they are under environmental review. They have not entered into a contract with a larger utility but that is the plan. 7/28/17- No updates 6/23/2017: Currently going through environmental review processes. Reference SRF3400138-001 P with DFA. 5/1/17- no updates. 1/19/17: water system is currently awaiting a connection estimate and dates from larger utility. 9/6/2016: Water System is going to spend the rest of their grant money on connecting to another SWS. They are waiting on the county to provide them with a contract for the service connection. **6/9/2016:** Water system has not signed a contract with the larger utility. Water system is not going to do treatment as they cannot afford O&M costs. **11/30/2015**-LPA was planning on revising compliance orders with a RTC date of 11/16/2016. Water System finished pilot study. Water system is looking into consolidation with another SWS. Water system had a public meeting on **4/14/2016** in regards to connecting to a larger water system.

EPA				
USEPA Comment/Questions	RTC DATE	RTC BASIS	EPA-SSAP (Yes/No)	
Discussed on June 2018 call.			Yes	
			Yes	

Sacramento LPA-64	3400149	RANCHO MARINA MHP	75	35
Sacramento LPA-64	3400164	VIEIRA'S RESORT	150	107

COMMUNITY	No	900369
COMMUNITY	No	0900371

7/11/2008	Yes	Yes	1600778
10/29/2008	Yes	Yes	1500739

1/21/2016	7/1/2018	Yes	No
12/31/2015	7/1/2018	No	No

2Q/ 2018 - 25

2Q/2018 - 25 (Well 1)

2Q/2017 - 29 (Well 2)

	No
<p>12/7/2016- Water system is not pursuing state funding. (PETE)</p> <p>The system's engineer submitted a proposal to the County for review. System previously indicated their intent to fund project on their own, but I have not received a formal response yet. 4/15/16 Water system submitted application to drill new well and submitted proposal for a pilot study to determine which arsenic treatment media they will choose.</p>	No

N/A	N/A

	N/A

N/A	N/A	N/A

		Treatment
	N/A	New Well/Source

7/23/18- water system put polisher tanks online. April and June arsenic samples were ND. ARA is trending downward but still exceeds the MCL. 4/27/18- O&M accepted by LPA. Awaiting polisher tanks to be installed. 1/30/18- O&M plan submitted. LPA to have conference with Mike Tolin & Ops Cert staff in regards to O&M plan approval. 11/28/2017- LPA is currently working with Mike Tolin about the review of their O&M plan and Start-up plan as they have finished construction of their treatment plant 10/30/17- water system has an approved engineering report from LPA in conjunction with SWRCB DE. Construction is to begin late 2017. 7/28/17- New compliance order issued 6/14/17. water system is still working with engineer on plant design. 5/1/17- water system is working with engineer to determine the issues of their current treatment plant. 1/18/17: Water system submitted pilot study from Engineer. LPA is working with DDW staff for Technical Review and comments. 6/9/2016: Water system hired engineer to determine operation issues with the water system. 11/30/2015-LPA was planning on revising compliance orders with a RTC date of 11/16/2016. Operational issues. Water system changed ownership 3/24/2016. 8/2/2016 Water System is on a compliance order to determine what the operational issues are. Technical Report from PE due to EMD no later than 8/15/2016

7/23/18- water system is in design phase for treatment plant and working on securing private funding for plant. 4/27/18- No updates. 1/30/18- Water system still in beginning of construction phase. 10/30/17- LPA in conjunction with SWRCB DE approved engineering plan. Construction is scheduled to be end of year 2017. 7/28/17- water system submitted treatment plant proposal for review. Plan is under review by LPA in conjunction with SWRCB engineer. 5/1/17- water system drilled new well and screened off aquifers to get lowest arsenic. system is currently running bench top tests. 1/19/17: water system is currently screening aquifers at new well to determine arsenic levels. 6/9/2016: New well was dug May 2016. Arsenic has not been tested for since well was dug. 12/23/2015-LPA states that the water system will be receiving a revised compliance order by the end of the year. 11/30/2015-LPA was planning on revising compliance orders with a RTC date of 11/16/2016. Well #3 is no longer on line 3/15/2016 Water system has submitted application to drill a new well and conduct a pilot study on new well to determine which treatment system will be installed. Well construction permit issued 2/18/16

Discussed on June 2018 call.

--	--

Yes

Discussed on June 2018 call.

--	--

Yes

Sacramento LPA-64	3400433	EDGEWATER MHP	35	29
Sacramento LPA-64	3400103	B & W Resort	100	37

COMMUNITY	No	0800347
COMMUNITY	No	1600760

5/16/2008	Yes	Yes	1500745
3/16/2016	No	Yes	1600760

12/31/2015	7/1/2018	No	
3/16/2016	7/1/2018	No	No

2Q/ 2018 15 ppb

	No
	No

N/A

N/A

N/A

N/A

	N/A
	N/A

N/A	N/A	N/A
N/A	N/A	N/A

	N/A	Treatment
	N/A	

7/23/18- water system has met with engineer and consultant in regards to treatment plant design. 4/27/18- LPA is working with Consolidation specialist and water system about conference call for possible engineers for treatment. 1/30/18- Water system just signed contract with PE. Awaiting proposal for treatment options. 10/30/17- Owner is currently working on getting engineer to evaluate different treatment options for the system. 7/28/17- RAA for new well is 13 ppb. New compliance order issued 7/6/17. 6/23/2017: Received 4th quarter samples. Will issue compliance order for MCL violation for arsenic for the new source. 5/1/17- new well is placed online. 3 calendar quarters have been tested since it was put online. RAA over the last 3 quarters is 13 ppb. 1/19/17: Water system has placed new well online. Last 2 quarter samples are 13 ug/L. 6/9/2016: Water system is still currently connecting piping from new well to distribution system. April sample results for new well were 13 ug/L. 12/23/2015- LPA states that the water system will be receiving a revised compliance order by the end of the year. An inspection for was conducted in April 2015 and the well has not yet been finalized yet. The LPA has not heard on when the new well will be put online. 11/30/2015-LPA was planning on revising compliance orders with a RTC date of 11/16/2016. In contact with well driller to put wells online. New well has completed T22 testing and is installing piping to put new well online.

7/23/18- No updates. 4/27/18 - No updates. 1/30/18- Water system has switched to using back-up well as main source and is on quarterly monitoring. 10/30/17- No updates. 7/28/17- water system is using secondary well. Second quarter sample was 4 ppb. Will maintain quarterly monitoring on both wells. Will evaluate if using the backup well is sufficient long-term solution. 6/23/2017: Water system has disconnected from their main well and connected their secondary well to their distribution system. This construction was completed in October 2016. An arsenic sample will be pulled for the secondary well no later than June 30, 2017 to verify compliance with arsenic rule. 5/1/17- No Changes 1/19/17: water system has contacted both contractors about treatment options and also larger utility for connection estimate. 6/9/2016: Water system has secondary well on site that they are going to test Arsenic levels to determine if that is below the MCL. Sample results due no later than August 2, 2016. 3/15/2016 Water system issued compliance order for ARA exceeding arsenic MCL. 8/2/2016 Water System is currently getting bids from three companies to determine which treatment type is most feasible.

Discussed on June 2018 call.

--	--

Yes

Has this system returned to compliance?

--	--

Yes

GENERAL INFORMATION			
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION
San Bernardino LPA-66	3600025	Bar-Len MWC	200
San Bernardino LPA-66	3600062	Cailier Water System	100

TION		
SERVICE CONNECTIONS	PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)
38	COMMUNITY	No
10	NTNC	No

1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)	1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)
1300050	10/4/2012	Yes
1200026	9/17/2012	Yes

ENFORCEMENT ACTIVITIES		
WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)	MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)
Yes	CC0000194	7/10/2015
Yes	CC0000196	7/10/2015

DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	INTERIM MEASURES	
	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)
12/31/2019	No	
12/31/2017	No	Yes

MCL DATA	
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE
2Q/2018 - 15.61	SRF
2Q/2018 - 43.25	PRIVATE

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED
YES	4/15/2016
No	N/A

PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY AWARD AMOUNT
IN REVIEW; PENDING	

FUNDING INFORMATION	
PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	CONSTRUCTION-APPLICATION DATE SUBMITTED
PENDING	N/A

CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED	CONSTRUCTION-AWARD AMOUNT
N/A	N/A	

CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROPOSED SOLUTION
N/A	Consolidation
	Treatment

PROJECT INFORMATION

PROJECT STATUS & SYSTEM NOTES

8.10.18 Prop 1 consolidation application is under DFA review. 5/2/18 - Undergoing consolidation consideration with Hi Desert Water Company and Golden State Water Company by DFA 2/9/18 - DFA Review. 7/29/17 - EA issued, system is waiting on DFA financial assistance. 6/29/17 - LPA is waiting on DFA update prior to issuing a citation. 5/4/17- FA incoming target June 2017 2/1/2017- No updates from the water system has been received, LPA is working on issuing a citation without fine. 6/24/2016: The system has been in talks with neighboring water system to consolidate however no formal plans have been submitted. The LPA will send out an amended CO and give them 3 years to comply. 5/12/2016-the water system is working with Tetrtech to provide a RO treatment unit. The operators met with EHS in September 2015 to discuss brine disposal options and were referred to the RWQCB for guidance. 12/1/2015-The system applied for funding and is working with CRWA to gain compliance. 6/2015-Talked with RCAC regarding funding possibility. EHS will issue citation without a fine.

8.10.18 Treatment system is still under construction and verified during last sanitary survey. 5/2/18 - Treatment system estimated completion date is 6/30/18, WS waiting on Edison to bring power to structure housing treatment skid. 2/9/18: treatment system is expected be installed by the Summer 2018. 11/7/17 - Water system is in construction phase and currently building treatment system housing. Construction will be completed by 12/17 but system may not be online until pipeline connecting treatment system to distribution is completed and water quality samples are obtained. Operator's goal is to bring the treatment system online by the end of the year.. 6/29/17 - system is waiting on grading permit to start construction. 5/4/17- system is in the process of installing treatment system 2/1/2017- WS is in process of obtaining building and safety permit. 6/24/2016: LPA approved the arsenic water treatment plans. System is in the process of being installed. 5/9/2016-EHS is reviewing plans submitted by the water system for an AdEdge arsenic treatment unit. EHS is reviewing plans submitted by the water system for an AdEdge arsenic treatment unit. 11/2/2015-Treatment unit plans were submitted to EHS for review.

EPA			EPA-SSAP (Yes/No)
USEPA Comment/Questions	RTC DATE	RTC BASIS	

No
current
comment
.

San Bernardino LPA-66	3600036	Calico Ghost Town	1,000
San Bernardino LPA-66	3600196	CSA 70 W-4 Pioneertown	410

15	NTNC	No
124	COMMUNITY	No

1400130	11/1/2013	No
1200014	7/16/2001	Yes

Yes	05_66_18C_037_3600036_02_A1	7/16/2018
Yes	CC0000014	

3/19/2019	No	No
	No	No

2Q/2018 - 20.25	PRIVATE
2Q/2018 - 104.75	STATE

No	12/27/2006

9/6/2012	

No	Pending	

	Treatment
	Consolidation

8.10.18 System submitted a request to extend RTC date to 3/31/19 to comply with RWQCB discharge requirements, LPA amended citation and extended RTC date to 3/19/19. 5/2/18 - WS is considering consolidation with Daggett CSD, Plan B is initial RO treatment which is dependent on RWQCB's approval of effluent disposal plan. 2/9/18 - CAP submitted 08/8/17. Initial installation anticipated 8/1/18 and completion anticipated 6/26/18. 11/7/17 - Operator submitted corrective action plan proposing a RO system. 6/29/17 - LPA issued a citation on 4/14/17 with comply by date of 6/30/18, WD sent letter of intent to comply on 6/22/17. 2/1/2017 - No further updates has been received, LPA is working on issuing a citation without penalty. 6/24/2016: Formal plans for the proposed RO system have not been provided. The LPA will send out an amended CO and give them 3 years to comply. 5/9/2016-The water system is working with Tetrattech to provide a RO treatment unit. The operators met with EHS in September 2015 to discuss brine disposal options and were referred to the RWQCB for guidance. 12/1/2015-The water system is working with Tetrattech to provide a RO treatment unit. The operators met with EHS in September 2015 to discuss brine disposal options and were referred to the RWQCB for guidance. 6/2015-RTC depends on funding availability.

8.10.18 Technical and Environmental documents under review 5/2/18 - Credit review is on hold pending completion of environmental reviews. 2/9/18: No status change since previous update. 11/7/17 - EPA is currently overseeing enforcement. 6/29/17 - EPA is the enforcing agency, LPA hasn't received any information beyond an extension has been issued. 5/4/17- EPA approved an extension 2/1/17: WS submitted TMF Documents in December 2016. 6/24/2016: Had a meeting on 6/22 with water system to discuss compliance plan. The water system is to meet with Hi Desert regarding intertie as back up to primary well. 5/9/2016-Design complete for interconnection with High Desert Water District. Awaiting prop 84 construction funds. 5/5/2016: Issued NOV on 3/29/2016 and now are now in negotiations with the county. Fluoride and Uranium were also added as constituents that were above the CA MCLs and were included as information only since the Fed EPA cannot enforce them. 3/8/2016-DDW has requested that EPA issued a compliance order. 2/18/2016-DE followed-up with San Bernardino County Special Districts, who operates the water system, about providing bottled water, and they discussed about applying through FFAST for the interim CAA emergency funds. The CSD have not been directed by the LPA to provide bottled water, so the DE gets the feeling they are hesitant to do so. The DW will keep the discussion going. There is a resolution to this in the works. Last year they completed a P84 planning project to design a 5-mile pipeline to the nearest WS, and DFA is reviewing their construction application now. They are hoping to get the FA out soon and start construction this summer. The DE didn't think he had a project where DFA was keeping the district office out of the loop, but this is one. He learned from DFA on Tuesday this week, that they had a kickoff meeting with the system in November and have been in contact with them on changes to the plans and specs that we approved last year. DFA did say they will keep the DE updated on the next documents to be submitted. 12/1/2015-Design complete for interconnection with High Desert Water District. Awaiting prop 84 construction funds.. 6/2015-RTC depends on funding availability

Discussed on June 2018 call.

No
current
comment
.

No
current
comment
.

San Bernardino LPA-66	3601015	Ironwood Camp	1,000
-----------------------	---------	---------------	-------

1	COMMUNITY	Yes
---	-----------	-----

1100017	6/20/2011	Yes
---------	-----------	-----

Yes	CC0000017	7/10/2015
-----	-----------	-----------

6/20/2018	No	Yes

2Q/2018 - 36.75	<p>8.10.18 Private 2/5/2016-Ironwood Campground was cleared by technical, environmental and financial staff in the end of 2014. In April 2015 DFA legal counsel determined that the language in the applicant's bylaws prevented the State from doing business with the entity. This was because they discriminate on who can be a member of the community (campground) and our legal counsel determined that we would be violating state law to funded the project. As a result, the application was inactivated. Submitted Application on 3/26/14 for planning funding</p>
-----------------	--

--	--

--	--

--	--

--	--	--

	Treatment
--	-----------

8.10.18 System submitted a technical report for proposed adsorption system and it is under review by LPA 5/2/18 - WS failed to submit plans by 4/25/18 as indicated on the quarterly progress report and currently working on PID. 2/9/2018 - Treatment system expected to be installed by summer 2018. Working with engineer on design plans to ensure existing treatment system will interface with new system. 11/29/2017-System installed a POE for the cafeteria only in the past, most recent CAP proposes ion-exchange but engineering report hasn't been submitted to LPA. 12/31/19 RTC date was pre-populated on the spreadsheet. RTC date is 6/30/18 on the most recent EA. 11/7/17 - System submitted CAP. 6/29/17 - LPA issued a citation on 3/22/17 with comply by date of 6/30/18, WS asked for an extension till 7/31/17 to submit compliance plan. 5/4/17 - WS submitted non approved treatment system plan, plan rejected 2/1/2017: WS plans to install additional POE systems to cover entire campground. 12/29/2016: RAA for RO Effluent = 1.975 µg/L, the System is planning on expanding their RO treatment system for the entire facility. Currently, the treated water is for the coffee shop and dining hall. 9/16/16 - They have determined that because of their bylaws they would not be accepted for funding so have not reapplied. Their comment: "We are working on a plan to expand our RO coverage but it will take time to fund and implement. Currently everyone we provide water for obtains their drinking water from our RO system. We have had a large RO unit donated to our organization which triples our production ability. Again it will take time to secure funds necessary for the install and to do the install." 6/24/2016: Water system applied for funding but cannot be approved. The LPA will issue an amended compliance order requiring compliance in 3 years. 5/9/2016-Water systems currently has an RO system that serves the dining hall, both coffee shops, etc. however staff residence are not served. The system has applied for funding. 12/1/2015-Water systems currently has an RO system that serves the dining hall, both coffee shops, etc. however staff residence are not served. The system has applied for funding. 6/2015-Sent water system an amended CO

Discussed on June 2018 call.

--	--

No
current
comment
.

San Bernardino LPA-66	3600504	Knoll Enterprises	500
-----------------------	---------	-------------------	-----

28	COMMUNITY	No
----	-----------	----

1200012	8/28/2012	Yes
---------	-----------	-----

Yes	CC0000195	8/8/2014
-----	-----------	----------

6/30/2018	No	Yes

2Q/2018 - 26	SRF, Prop 1 and Private
--------------	-------------------------

Yes	
-----	--

--	--

--	--

--	--	--

	Treatment
--	-----------

8.10.18 System applied for prop 1 and SRF funding 5/2/18 - WS is seeking technical assistance and planning to apply for SRF/Prop1 and private funding. 2/9/2018 - Treatment system expected to be installed by summer 2018. Seeking financing with California Department of Water Resources. 11/29/2017- RTC date is 6/30/18 on the most recent EA. 12/31/19 RTC date was pre-populated on the spreadsheet. Project engineer notified that well profiling has been completed and ready to be sent out to manufacturers for design proposal. Project engineer was also looking for low interest loans for the system and will apply through FFAST. 11/7/17 - System submitted CAP. 6/29/17 - LPA issued a citation on 5/24/17 with comply by date of 6/30/18, WS submitted LOI to comply on 6/12/17. 5/4/17 - LPA is working on issuing a Citation 2/1/2017- No updates from the water system has been received, LPA is working on issuing a citation without a fine. 12/29/2016: Knoll's intent to comply letter was received in January 2015 in response to amended CO dated 11/14/14. Knoll didn't send any update since January 2015. A citation was issued on 7/10/15. District Engineer will be assisting LPA with escalated EA. 10/31/2016- Spoke with owner as always she was very eager to comply and take adequate steps needed to move situation along but there is no follow through on her part and remains unresponsive when trying to find out what the status is. 9/16/16 - A viable plan has not been submitted at this time, we are working with the PWS. 6/24/2016: Water system unable to apply for funding and has not provided a viable compliance plan. A citation will be issued and an amended compliance order issued to comply in 3 years. 5/9/2016-Water system submitted a compliance plan however it lacked details on how compliance would be achieved. EHS is following up. 12/1/2015-Water system submitted a compliance plan however it lacked details on how compliance would be achieved. EHS is following up. 6/2015-EHS will issue citation without a fine

Discussed on June 2018 call.

--	--

No
current
comment
.

GENERAL INFORMATION				
DISTRICT NAME- DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
San Diego LPA-67	CA3701010	Warner Unified School District	250	15
San Diego LPA-67	CA3701793	LB Twin Lakes Resort	200	145

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
NTNC	Yes	1506055
Community	No	1606147

ENFORCEMENT ACTIVITIES		
1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)
2/4/2015	Yes	Yes
4/1/2016	No, must be submitted by March 1, 2017	Yes

			INTERIM
MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)	MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)
1606136	3/10/2016	3/1/2017	Yes
1606147	12/13/2016	12/31/2017	No

MEASURES	MCL DATA	
POU/POE PROVIDED (Yes/No)	QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE
No, Clean up and abatement money was approved months ago, but contracts are still being drafted. As of 2/1/2018, water system has been aproved to use an installed POU Arseic Removal at kitchen sink.	2Q/2017 - 21.1 ppb, 3Q/2017 - 21.75 ppb, 4Q/2017 - 18.375 ppb 1Q/2018-21 ppb 2Q/2018-26 ppb	SRF
No	2Q/2017 - 1105 ppb, 3Q/2017 - 11.75 ppb , 4Q/2017 - 12 ppb 1Q/2018- 12 ppb 2Q/2018- 11.2 ppb	

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED
Yes	3/1/2014

PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY AWARD AMOUNT
9/21/2016 ISSUED FA FOR SIGNATURE; PENDING RESPONSE FROM WATER SYSTEM	

FUNDING INFORMATION	
PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	CONSTRUCTION-APPLICATION DATE SUBMITTED
TBD	N/A

CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED	CONSTRUCTION-AWARD AMOUNT
No	N/A	

CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROPOSED SOLUTION
N/A	Treatment
	Treatment

PROJECT INFORMATION

PROJECT STATUS & SYSTEM NOTES

8/10/18: No status change from previous update and no citation revision. 6/4/2018: The system is using the arsenic removal POU at the kitchen sink. Monthly samples show that post-treatment water is below the MCL. However the system is still in violation of the arsenic violation and is still providing bottled water to students. The school is still providing bottled water to students. 2/1/2018: The water system has been approved to use an installed POU Arsenic Removal at kitchen sink. LPA has not issued revised compliance plan as of yet. The school is receiving technical assistance from Belinda Carroll with CRWA to complete the application, which will include a request for the installation of a POU at the kitchen. The school is working with Brenda Pauli of DFA for a long term solution. 7/27/17: POU funding agreement between DFA and Warner USD has been signed and executed on June 15, 2017. Pilot test installation scheduled for August with final POU permit and conditions by November 2017. Site is currently using bottled water for cooking and students. Only flushable toilets and handwashing sinks are connected to distribution system. The LPA will be amending the existing Citation to incorporate the new project schedule. Defined milestones per the schedule will be incorporated into the Citation to keep the system on path. Per the advice from our DE the LPA is considering issuing a revised Citation with rescindable penalties to keep the system on track. 6/15/17: The execution of the POU agreement between DFA and Warner USD has taken a longer time than anticipated and was hung up in legal review on both ends. On May 2, 2017 Warner USD received draft form of funding agreement from DFA with request for an updated timeline for POU installation. Warner USD provided revised timeline and requested DFA to incorporate that into agreement. A response and revised timeline was provided to the LPA on May 12, 2017 after several requests. The LPA will be amending the existing Citation to incorporate the new project schedule. Defined milestones per the schedule will be incorporated into the Citation to keep the system on path. POU installation is anticipated in September 2017 with a long term solution in 2019 or 2020. Per the advice from our DE the LPA is considering issuing a revised Citation with rescindable penalties to keep the system on track. 01/25/2017 - Per Mark Magtoto of DFA (on 1/18/17), the POU agreement is being reviewed by Daman Badyal and will be sent by the DFA analyst to Andrea Sissons of Warner School when ready. Per Andrea Sissons of Warner School (on 1/18/17) the signed funding agreement and attorney letter for the long term solution were to be forwarded to Brenda Pauli of DFA. 11/4/16 - Agreement No. D16-02007 was issued on 9/28/16 to Warner School from DFA for the permanent solution and included the transmittal Letter, Funding Agreement/Exhibits, signature pages and Draft copy of the General Counsel Legal Opinion Letter. The School Board approved the package and currently the legal general opinion form is being completed by School attorneys. The Clean-

8/10/2018: System just completed initial testing studies for filtration and is working on a proposal 6/4/2018: System is currently researching treatment options from two different vendors 2/1/2018: Water system has decided to self fund an arsenic treatment plant, and no longer seeks to move any further with the option of blending. Water system also found that it is Arsenic(V) in the drinking water with a no detect for Arsenic(III). 7/27/17: Comments sent back to system to revise arsenic blending spreadsheet. System is currently reviewing comments and working with an engineer to address issues both the LPA and SWRCB had in regards to their plan. Email sent to system to request timeline for resubmittal. 6/15/17: A request to extend the deadline to submit the arsenic reduction plan was received and granted by the LPA so the system could evaluate what options they had. The system has been in communication with the LPA and are actively seeking to resolve the problem. On May 11, 2017 a proposed blending plan spreadsheet was submitted to the LPA for review. The LPA sent to the District to provide review and concurrence. Comments received from the District are being incorporated into our response back to the system. Their initial plan did not propose the

EPA
USEPA Comment/Questions

Was the citation amended to incorporate the new project schedule as mentioned in the July update?

What is the timeframe for installation of the treatment? EPA recommends incorporating this timeframe into a revised order.

GENERAL INFORMATION				
DISTRICT NAME- DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
San Joaquin LPA-69	3900579	CENTURY MOBILE HOME PARK	50	16
San Joaquin LPA-69	3901169	MSUD-NILE GARDEN SCHOOL	804	3

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
COMMUNITY	No	0502327
NTNC	Yes	701688

ENFORCEMENT ACTIVITIES			
1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
8/15/2006	Yes	Yes	1202508
10/27/2007	Yes	Yes	1202511

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)
11/28/2017	12/31/2020 –in State’s Funding Program Processes	N	N
11/28/2017	12/31/2020 –in State’s Funding Program Processes	Y	N

MCL DATA		
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE	TECHNICAL ASSISTANCE REQUESTED (YES/NO)
3Q/2017 - 12; 4Q2017 - 15	STATE	No
3Q/2017 - 34; 4Q2017 - 21.0	STATE	No

PLANNING STUDY-APPLICATION DATE SUBMITTED	PLANNING STUDY-APPLICATION DATE APPROVED
9/24/2011	5/21/2013
10/7/2011	11/28/2012

FUNDING INFORMATION	
PLANNING STUDY AWARD AMOUNT	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE
	6/2/2015
	4/22/2016

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

CONSTRUCTION-AWARD AMOUNT	CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

PROPOSED SOLUTION

Consolidation

Consolidation

PROJECT INFORMATION

PROJECT STATUS & SYSTEM NOTES

12/1/2017: Compliance Order was issued on 11/28/2017. 10/25/2017 -Emailed update from Tatiana with Water Board DDW division of financial assistance, she is working with the consolidation coordinator. DDW sent out letters to the individual home owners within Sunny Road to see if any of the home owners would be interested in being part of the consolidation project with Century Mobile Home Park and Silvia Avalos. So far responses from 4 individual wells owners that would be interested in being part of this project. 7/10/2017: Meeting was held on 6/8/17 between CA DDW and City of Stockton to reinstate funding application process and move forward on the consolidation project. 4/28/2017: No status change from previous update. 6/13/16, This is State funded project and San Joaquin County Public Work Department is working on the plan for the new water line extension. Once the County approves the water line extension, the City of Stockton will start the connection process. 1/11/16 CRWA is continuing to work with city and water system towards making a connection using SWRCB Funds. 11/19/2015-As this is a state funding project. The LPA has no idea on the RTC date. LPAs do not write new compliance orders with new RTC dates this is a funded state project. 11/2/2015- Julie Martinez of Cal Rural Water is working with City of Stockton for funding agreement to make a connection to MHP. Engineered Plans approved by County and City in March 2015. City to file for funding agreement w/ state in 60 days. 8/3/2017 - No status change from previous update on 7/11/2017. 2/6/2018 The Water Board DFA have requested technical assistance to help finish up the plans and specifications for the project, The CA Department of

12/1/2017: Compliance Order was issued on 11/28/2017. 10/26/2017 - Email response from Gary Chan with the WB DDW Financial Assistance indicated that the technical assistance provider just finalized the work plan and will begin preparing the funding application for the School. It is anticipated that more progress in the upcoming months when the application is finalized. 7/10/2017: During the week of June 12, 2017 a meeting was held between CA DDW and City of Manteca to move forward on the consolidation project. Gary Chan w/ DDW Financial Assistance Division to meet with Kathleen Firstenberg with the Water Resources Institute on July 11, 2017 to coordinate the funding for the consolidation project. Water system is using bulk hauled water as an interim measure. 4/28/2017: No status change from previous update. 6/13/2016, This is a State funded project and CRWA is working with the water system and San Joaquin County LPA is unaware of the status. 2/22/2016: Reid Johnson of Nolte Vertical 5 is the consultant working on this project. This is a SB funding project that provides money to the City of Manteca to install a new Source and to make a connection to this school through an Emergency out of Service area LaFCO connection. 1/11/16. Consultant, Reid Johnston, is continuing to working with water system and city to make this connection using SWRCB Funds. 11/19/2015-As this is a state funding project. The LPA has no idea on the RTC date. and the LPA doesn't write new compliance orders with new RTC dates when they are being funded. 11/2/2015- LaFCO approved out of service area

EPA

USEPA Comment/Questions

Can you please update us on the progress toward consolidation?

RTC DATE	RTC BASIS	EPA-SSAP (Yes/No)
		Yes
		Yes

San Joaquin LPA-69	3901213	AVALOS, SILVIA	30	15
San Joaquin LPA-69	3901334	BJJ COMPANY LLC	25	
San Joaquin LPA-69	3901418	Austin Industrial Park	25	1
San Joaquin LPA-69	3901176	Phillips Farms	25	2

COMMUNITY	No	0801685
NTNC	No	901865
NTNC	No	1700003
NTNC	No	9700029

8/28/2008	Yes	Yes	1202512
6/19/2009	Yes	Yes	1202514
11/8/2017	Yes	Yes	1700003
1/22/2018	No	Yes	9700029

11/28/2017	12/31/2020 Depends on Century MHP Compliance Date	Y	N
7/1/2012	12/31/2020	N	N
11/8/2017	12/31/2020	N	N
1/22/2018	1/31/2018	N	N

3Q/2017 - 12; 4Q2017 - 12.0	STATE	Yes
3Q/2017 - 19; 4Q2017 - 11		
3Q2017 - 11; 4Q2017 - 11		
4Q2017 - 11		

Consolidation
Consolidation
To pursue treatment or new well
To pursue treatment or new well

<p>12/1/2017: Compliance Order was issued on 11/28/2017. 10/25/2017 -Emailed update from Tatiana with Water Board DDW division of Financial Assistance, she is working with the consolidation coordinator. DDW sent out letters to the individual home owners within Sunny Road to see if any of the home owners would be interested in being part of the consolidation project with Century Mobile Home Park and Silvia Avalos. So far responses from 4 individual wells owners that would be interested in being part of this project. 7/10/2017: Meeting was held on 6/8/17 between CA DDW and City of Stockton to reinstate funding application process and move forward on the consolidation project. 4/28/2017: No status change from previous update. 6/13/2016, This is a State funded project. Yes, bulk hauled water is provided by Aero Pure Water Company. The test well was drilled and destroyed on 10/28/2015. 1/11/16 Julie Martinez of CRWA is continuing to work with the water system to obtain the proper paperwork for SWRCB funding to make a connection with the City of Stockton. 6/1/2015-System lacks money. Public Notification. 11/2/2015-Julie Martinez of Cal Rural Water contacted Silvia regarding needed documentation. Silvia has not yet been able to locate anything but the deed, but she has not yet sent it to me. Silvia gave permission to contact her lab and Quality Service. Inc. for additional information. A scheduled site visit for Nov. 3rd will be made. Pursuing the connection to City of Stockton. 8/3/2017 - No status change from previous update on 7/11/2017. 2/6/2018 The Water Board DFA have requested</p>
<p>2/7/2018: Construction was not started, the water supply pipeline construction permits were re-submitted to the City of Stockton, San Joaquin County Public Works and Caltrans within the past two weeks. Issuance of permits are pending. Once permits are issued the construction for the pipe installation shall begin. 12/1/2017: Compliance Order was issued on 11/28/2017. 10/24/2017 - Email response from the contractor and Cal Water - Cal Water has just completed the revised drawings for the water line. The contractor will pick them up later this week for submittal, Cal Water has re-applied to the State and the County for Encroachments permits. Contractor is expecting to have permits in 30 -45 days and start construction. "Finally something will get started soon". 7/10/2017: 6-15-17 Meeting with Cal Water to work out the details for revised plans for connection. Permits applications to be obtained from the City of Stockton, San Joaquin County Public Works, and Caltrans to move forward on the consolidation project. Cal Water estimates installation of water main still several months out. 4/28/2017: No status change from previous update. 6/13/2016, Contractor has submitted the second round of corrections to San Joaquin County Public Work Department pending for approval to install a 12" Water main extension. If not finished by the end of this year, A new order will be issued with a new RTC date. 1/11/2016- On 9/15/15 the LPA was made aware that the new source collapsed and was no longer a viable option. The water system was directed to obtain a Will Serve letter from Cal Water Services for a connection. On 9/29/15 the LPA received a copy of the "Will Serve" letter that confirms Cal Water Services will service this parcel. The Water System is working with Cal Water Services and Cal Trans for permits and approval to cut through the road to make a connection with the Water System. This connection should be accomplished by March 2016. 11/2/2015-New</p>
<p>02/06/2018: To pursue options for treatment or drilling a new well. 11/16/2017 - compliance order issued.</p>
<p>1/22/2018 - Compliance Order Issued.</p>

Can you please update us on the progress toward consolidation?

Have they received the construction permits?

Will this system be self-funding?

Has the system decided on treatment vs new source? When do you anticipate that the system will return to

		Yes
		Yes

GENERAL INFORMATION				
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
San Luis Obispo LPA-70	4000637	Country Hills Estates	81	27

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
COMMUNITY	No	0800229

ENFORCEMENT ACTIVITIES			
1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
1/16/2009	Yes	Yes	

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)
3/23/2016	7/31/2018	NO	Yes (at some homes), most use bottled water

MCL DATA		
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE	TECHNICAL ASSISTANCE REQUESTED (YES/NO)
2Q/2018 - 29 ug/L(Well 1) 2Q/2018 - 18.5 ug/L (Well 2)	SRF	

PLANNING STUDY-APPLICATION DATE SUBMITTED	PLANNING STUDY-APPLICATION DATE APPROVED
N/A	N/A

FUNDING INFORMATION**PLANNING STUDY AWARD AMOUNT****PLANNING STUDY-PROJECT COMPLETION
DATE OR SCHEDULED COMPLETION DATE**

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)

CONSTRUCTION-APPLICATION DATE APPROVED	CONSTRUCTION-AWARD AMOUNT

CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROPOSED SOLUTION
	Treatment

PROJECT INFORMATION

PROJECT STATUS & SYSTEM NOTES

8/6/18 System has completed all of their program documents and they have been approved by this office and the District Office. They are in the process of installing and doing the initial testing on the POU's. They also have 1 homeowner who is refusing to participate. Technically, I'm not sure they can return to compliance without that last homeowner. Their compliance deadline was July 31, 2018, so they have not met the deadline, although they are very close. **2/14/18** The system has completed initial testing (successfully) and is in the process of completing their compliance program documents and scheduling their public hearing. **10/26/2017:** System is currently undergoing monthly POU testing. **6/19/2017:** The POU proposal was reviewed by DDW and comments were given to SLO LPA on 6/12/2017. **2/17/17 - At annual shareholders meeting members vote to proceed with POU solution. Proposal received by San Luis Obispo County EHS. Forwarded to DDW DE in April 2017 for review. 2/17 - Bids in, board meeting tonight to weigh POU options, proposal to be drafted after vote. 10/31/16 - System Drafting Proposal which includes a lease and maintenance contract for POU units, pilot study to be included as part of proposal 5/4/2016-DE received a call from a water system representative saying they are ready to move forward with funding and treatment. 1/29/16 - Neighboring development reaching out to from larger service area, would add an Arsenic well but pooling more connections may be beneficial 12/1/2015-Country Hills really can't consolidate with any local system - they are still looking at the POU option. There is a large adjacent parcel which is trying to split into 22 lots. This parcel has one well (with Arsenic) but they might be willing to throw money at Country Hills and then perhaps they can all have a treatment plant installed. Very political. 6/2015-Out to bid for POU. 2/17/17 - At annual shareholders meeting members vote to proceed with POU solution. Proposal received by San Luis Obispo County EHS. Forwarded to DDW DE in April 2017 for review.**

EPA		
USEPA Comment/Questions	RTC DATE	RTC BASIS
Did the system meet the return to compliance deadline in its compliance order?		

EPA-SSAP
(Yes/No)

Yes

San Luis Obispo LPA-70	4000774	Pleasant Valley Elementary	150	1
San Luis Obispo LPA-70	CA4000750	Rim Rock Water Company	55	24

NTNC	Yes	0800231
COMMUNITY	No	500002

1/16/2009	No	Yes	
3/15/2018	No	Yes	

	7/31/2017	YES	
	6/30/2020		

2Q/2018- 14.3 ug/L	SRF	No
single sample MCL vio 4Q/2017 - 97 ug/L (Well 01) & 50 ug/L (Well 02) RAA : 97.8 ug/L (Well 01) & 46.8 ug/L (Well 02)		

10/12/2012

6/30/2014

\$212,860.00	10/15/2016

10/11/2016	WAITING FOR SHPO CONCURRANCE LETTER

Agreement Executed 6/7/2017	\$999,480.00

7/1/2018	Treatment
	POU

8/6/18 The new well has been completed and test results came back still over the MCL. The school is working with DFA and a consultant to finalize the project bid for the centralized treatment system. We expect the bid to go out in the next couple of weeks. **2/14/18: The driller has begun drilling the new well. 12/1/2017: we were trying to reach out to various parties to confirm the status of the project as we understand it. In order to receive funding, the school was required to drill another well to see if they could get better quality water. I just got off the phone with the well driller and they are submitting their well permit application this week and intend to start drilling over the holiday. Due to this location being a school, their construction window is limited to holiday breaks as it is not appropriate to have children near an active drill site. In addition, the school also happens to be in an impacted groundwater basin, the Paso Robles Ground Water Basin, so there are additional drilling restrictions/requirements set forth by the County. The school and driller have to work with a geologist in order to get their permit application approved. This well will need to be drilled over 800 feet deep to reach water - it's not a simple or cheap well to drill. They will have to first drill a conductor casing and there are also multiple aquifers at that depth, so it gets a bit complicated. Therefore, it is our position that the school is actively complying with the current Compliance Order. While we certainly can understand the recommendation to revise the Compliance Order to impose a construction completion date, we do not think it is necessary at this time, nor do we think the school has absolute control over their timeline. The school is faced with meeting the requirements of the funding program, scheduling issues around the school calendar, as well as the challenge of being located in a severely impacted groundwater basin and drilling a deep well. Given the circumstances, we feel they are actively working toward compliance.**

10/26/2017 No status change from previous update. **6/19/2017: 2/28/17 TMF ASSESMENT FORM COMPLETED BY SYSTEM 1/10/17 - REVIEW BY LPA, DE AND FUNDING MANAGER UNDERWAY. 10/31/16 - Construction Funding Application in 5/4/2016**-The school just wrapped up their pilot study and we are meeting with them Monday to discuss the project moving forward. 1/29/16 - pilot plant continues to operate, data thus far shows that arsenic is reduced from approximately 12-13 ppb down to ND. **12/1/2015**-the plant was brought on-line about a week ago. The LPA has not seen data yet. They are also exploring a new well and are looking at sites. Still in funding world as far as the LPA knows. **6/2015**-In pilot test with treatment system.

8/6/18 System has had a public meeting. Members at the public meeting voted to move forward with POU and are providing information to those who were unable to attend to the meeting. We have seen recent spikes in arsenic all over our County in the last year. One guess could be the 2016/2017 rain season, which was above average rainfall preceded by a multi-year drought. In addition to small water systems, our department also reviews private well data through our well and land use programs, and the arsenic spikes have been a recent trend. The spike is not unique to this system. 5/10/18 Compliance order recently issued. System has complied with directives to date and is working on a solution. System is considering POU.

Please update us on progress with the new well drilling.

Just curious if you know why this system had such a big spike in arsenic concentration recently?

Yes

GENERAL INFORMATION					
DISTRICT NAME- DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS	PWS CLASSIFICATION

IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS) 1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)

ENFORCEMENT ACTIVITIES		
COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)

MCL DATA		
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE	TECHNICAL ASSISTANCE REQUESTED (YES/NO)

PLANNING STUDY-APPLICATION DATE	
PLANNING STUDY-APPLICATION DATE SUBMITTED	PLANNING STUDY-APPLICATION DATE APPROVED

FUNDING INFORMATION	
PLANNING STUDY AWARD AMOUNT	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

		PROJECT
CONSTRUCTION-AWARD AMOUNT	CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROPOSED SOLUTION

INFORMATION		EPA	
PROJECT STATUS & SYSTEM NOTES	USEPA Comment/Questions	RTC DATE	RTC BASIS
			EPA-SSAP (Yes/No)

GENERAL INFORMATION					
DISTRICT NAME- DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS	PWS CLASSIFICATION

IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS) 1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)

ENFORCEMENT ACTIVITIES		
COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)

MCL DATA		
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE	TECHNICAL ASSISTANCE REQUESTED (YES/NO)

PLANNING STUDY-APPLICATION DATE	
SUBMITTED	APPROVED

FUNDING INFORMATION	
PLANNING STUDY AWARD AMOUNT	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

		PROJECT
CONSTRUCTION-AWARD AMOUNT	CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROPOSED SOLUTION

INFORMATION		EPA	
PROJECT STATUS & SYSTEM NOTES	USEPA Comment/Questions	RTC DATE	RTC BASIS
			EPA-SSAP (Yes/No)

GENERAL INFORMATION					
DISTRICT NAME- DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS	PWS CLASSIFICATION

IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)	1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)

ENFORCEMENT ACTIVITIES		
COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)

MCL DATA		
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE	TECHNICAL ASSISTANCE REQUESTED (YES/NO)

PLANNING STUDY-APPLICATION DATE	
PLANNING STUDY-APPLICATION DATE SUBMITTED	PLANNING STUDY-APPLICATION DATE APPROVED

FUNDING INFORMATION	
PLANNING STUDY AWARD AMOUNT	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

		PROJECT
CONSTRUCTION-AWARD AMOUNT	CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROPOSED SOLUTION

INFORMATION		EPA	
PROJECT STATUS & SYSTEM NOTES	USEPA Comment/Questions	RTC DATE	RTC BASIS

EPA-SSAP
(Yes/No)

GENERAL INFORMATION				
DISTRICT NAME- DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
Stanislaus LPA-80	5000033	Coble's Corner	50	20
Stanislaus LPA-80	5000051	Mobile Plaza Park	125	50

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
COMMUNITY	No	1180001
COMMUNITY	No	1080001

ENFORCEMENT ACTIVITIES			
1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
3/19/2010	Yes	Yes	Pending - waiting on consolidation time frame
9/20/2010	No*	Yes	Pending - waiting on consolidation time frame

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)
	9/30/2014	No	No
	3/31/2015	No	No

MCL DATA		
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE	TECHNICAL ASSISTANCE REQUESTED (YES/NO)
4Q/2017 - 11		
4Q/2017 - 13	SRF-STATE	No

PLANNING STUDY-APPLICATION DATE SUBMITTED	PLANNING STUDY-APPLICATION DATE APPROVED
N/A	N/A

FUNDING INFORMATION

PLANNING STUDY AWARD AMOUNT	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE
N/A	N/A

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)
N/A	Yes

CONSTRUCTION-APPLICATION DATE APPROVED	CONSTRUCTION-AWARD AMOUNT
Funding agreement for entire project (treatment system & consolidation) was executed on 2/17/17.	Overall total project cost (including construction of an arsenic treatment system, and the consolidation of Mobile Plaza Park, Green Run Mobile Estates, Countryside MH Estates, and Faith Home Teen Ranch) is \$18.8M.

CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROPOSED SOLUTION
	Consolidation
12/1/2018	Consolidation

PROJECT INFORMATION

PROJECT STATUS & SYSTEM NOTES

2/13/18: When considering POU process and the associate funding process it is likely to take as long as the project consolidation timeline. 7/3/2017: The District Waterboards office indicates that a separate funding project is being submitted for the consolidation of Coble's Corner water system and Country Villa water system. A revised compliance order with appropriate milestone will be issued in accordance to this process. 5/23/17 - No change. 1/13/17 - Kickoff call being schedule for recently approved assistance request. 11/24/2015-Can system move forward with consolidation so when Hughson returns to compliance, all systems RTC at the same time? The LPA and SWS are not involve in this process and therefore cannot comment on moving forward with the consolidation. 11/2/2015-*Formal compliance plan has not been submitted to this department, but this water system is a candidate a large water system consolidation project (Hughson City). Compliance order will be revised based on definitive guidance this project will happen. Awaiting response.

2/13/18 The Keyes consoldiation efforts are anticipated being RTC in 2019. 7/3/2017: A new compliance order with milestone in accordance to this project will be issued. 5/23/17 - No Change waiting for Keyes consoldiation. 1/13/17 - No Change. 11/24/2015-Can system move forward with consolidation so when Keyes returns to compliance, all systems RTC at the same time? The LPA and SWS are not involve in this process and therefore cannot comment on moving forward with the consolidation. 11/2/2015-* Formal compliance plan has not been submitted to this department, but this water system is a candidate a large water system consolidation project (Keyes Water System). Compliance order will be revised based on definitive guidance this project will happen. Awaiting response.

EPA		
USEPA Comment/Questions	RTC DATE	RTC BASIS
Was an updated compliance order issued as planned based on 7/2017 update?		
Was an updated compliance order issued as planned based on 7/2017 update?		

EPA-SSAP
(Yes/No)

Yes

Yes

Stanislaus LPA-80	5000077	Ceres West MHP	161	46
Stanislaus LPA-80	5000085	Green Run Mobile Estates	100	46

COMMUNITY	No	1380001
COMMUNITY	No	1180001

3/6/2013	No	Yes	DER-16CO-005 / 1680001
3/19/2010	No*	Yes	Pending - waiting on consolidation time frame

4/22/2016	4/1/2018	No	No
	9/30/2014	No	No

4Q/2017 - 19		
2Q/2017 - 16		

	Consolidation
	Consolidation

2/13/18 No changes 8/10/17 No additional updates at this time. 06/12/2017 - Michelle Fredrick (DDW) has been working with Ceres West MHP. We are having trouble getting the City to allow consolidation. She has reached out to them several times to discuss consolidation potential and trying to get them to do a meeting with DDW but they are not interested. They are having a City Council meeting on July 10th and a discussion on the project is set to be presented at that time. At present, the school just north of them has an intertie to the City. However, apparently the City was very upset with the fact the school was situated there and while it allowed the connection, the school actually owns the pipeline because the City refused to be responsible for it. Right now, Ceres West's engineer's cost estimate shows that arsenic treatment is more cost-effective, but DDW is trying to take a second look at the costs to see if they have included everything it takes to be a PWS. Also, they have used proposed water rates provided by the City, not current water rates (which have not gone through a Prop 218 process yet) which we disagree with. This is a big difference, because the City is proposing that they should just do arsenic treatment due to costs. 5/23/17 - City of Ceres continues to reject the water system proposal for consolidation. Michelle Fredericks with DFA will be scheduling a meeting for all parties in the near future. 1/13/17 - After rejecting the request for consolidation, the city of Ceres offered to review the water system's engineering report for the request to consolidate. The city commented that the water system had not considered POU treatment as an option. The water system has been advised of applicable code and directed to provide a proposal to the LPA for review. 6/16/16 - On June 13, 2016 the water system went before the City of Ceres Council to request consolidation. The City of Ceres rejected this request for consolidation. A new Corrective Action Plan will be required of the water system. 4/22/16 - Office Hearing was conducted on April 19, 2016. A new compliance order is being generated and water system has been directed to provide documentation to support their claim that LAFCO has rejected their consolidation request. 2/26/2016: Revised compliance order will be drafted following an Office Hearing that is scheduled for April 5, 2016. 2015: Formal compliance plan has not been submitted to this department. Compliance order will be revised based on definitive guidance. Awaiting response.

2/13/18 No changes 7/3/2017: This is the same project as Mobile Plaza, Faith Home and Countryside MHP. An new compliance order with milestone in accordance to this project will be issued. 1/13/17 - No Change. 11/24/2015-Can system move forward with consolidation so when Keyes returns to compliance, all systems RTC at the same time? The LPA and SWS are not involved in this process and therefore cannot comment on moving forward with the consolidation. 11/2/2015-* Formal compliance plan has not been submitted to this department, but this water system is a candidate a large water system consolidation project (Keyes Water System). Compliance order will be revised based on definitive guidance this project will happen. Awaiting response.

Does DDW plan to issue mandatory consolidation (discussed in Sept 2017)		
Does DDW plan to issue mandatory consolidation (discussed in Sept 2017)		

Yes

Yes

Stanislaus LPA-80	5000086	Countryside MH Estates	60	44
Stanislaus LPA-80	5000218	Country Villa Apts.	30	23
Stanislaus LPA-80	5000465	Duarte Nursery	75	7

COMMUNITY	No	1280001
COMMUNITY	No	1380001
NTNC	No	1380002

7/9/2012	Yes	Yes	DER-17CO-005 / 1780001
5/2/2013	No*	Yes	Pending - waiting on consolidation time frame
6/13/2013	Yes	Yes	

	10/10/2020	No	No
	5/2/2016	No	No
	6/4/2014		

4Q/2017 - 11		
4Q/2017 - 20		
4Q/2017 - 7		

	Consolidation
	Consolidation

2/13/18 No changes 8/10/17 - New compliance order issued. 5/23/14 - Owner has been advised that a new compliance order will be issued as the system waits for consolidation. 1/13/17 - No Change. 11/24/2015-Can system move forward with consolidation so when Keyes returns to compliance, all systems RTC at the same time? The LPA and SWS are not involve in this process and therefore cannot comment on moving forward with the consolidation. 11/2/2015-* Formal compliance plan has not been submitted to this department, but this water system is a candidate a large water system consolidation project (Keyes Water System). Compliance order will be revised based on definitive guidance this project will happen. Awaiting response.

2/13/18 No changes 7/3/2017: District Waterboards office indicates that a separate funding project is being submitted for the consolidation of Coble's Corner water system and Country Villa water system. A revised compliance order with appropriate milestone will be issued in accordance to this process. 5/23/17 - No change, owner is not responding to requests regarding her distribution operator license. 1/13/17 - Kickoff call being schedule for recently approved assistance request. 11/24/2015-Can system move forward with consolidation so when Hughson returns to compliance, all systems RTC at the same time? The LPA and SWS are not involve in this process and therefore cannot comment on moving forward with the consolidation. 11/2/2015-*Formal compliance plan has not been submitted to this department, but this water system is a candidate a large water system consolidation project (Hughson City). Compliance order will be revised based on definitive guidance this project will happen. Awaiting response.

2/13/18 Water system is now under compliance order DER-17CO-007 issued 12/15/17 for nitrate MCL. Request for a follow-up meeting regarding Duarte. POU does not seem like a good fit as the water system has two contaminants that need address and no permanent solution has been presented at this time. 7/6/2017: No, the water system will again be in violation of the arsenic MCL during the second quarter of 2017. Previously (2015), this LPA requested EPA and DDW assistance with enforcement. 5/23/17 - No change. 1/13/16 - A testhole for a new source was drilled in 4th Qtr 2016. Initial water quality testing indicates that there are no viable aquafiers. The system is now consulting with their distribution operator and engineer for the next plan. 6/16/16 - The source is now showing elavated levels of nitrates and the water system has been required to initiate quarterly sampling. The Water system submitted correspondance on 6/8/16 indicating that they would be submitting documentation to obtain a well construction permit by the end of June 2016. A new corrective action plan is to follow per this correspondance. 4/22/16 - No new progress. 11/2/2015-*Requested guidance from Waterboards on RTC for water systems with RAA below, but near MCL.

Was an updated compliance order issued as planned based on 7/2017 update?		
Please update "DATE PWS MUST BE IN COMPLIANCE BY" column to reflect updated compliance deadline in the new CO.		

Yes

Yes

Yes

Stanislaus LPA-80	5000484	United Pallet	45	5
Stanislaus LPA-80	5000498	Clementine Properties LLC (Patchetts Ford Mercury)	35	1

NTNC	No	1380001
NTNC	No	1680001

3/18/2013	Yes	Yes	1680001
7/18/2016	Yes	Yes	

5/17/2016	5/18/2018	Yes	No
	10/3/2018	No	No

4Q/2017 - 18		
4Q/2017 - 11		

	Consolidation
	Consolidation

2/13/18 Meet with water system ownership on 1/30/18 and discussed consolidation efforts. Ownership states that fallout from the Wells Fargo matter has resulted in Wells Fargo requiring the owners to pay off all of their current credit. The water system therefore does not have the reported \$20,000 to complete the consolidation. Water system will be referred to RCAC for assistance with funding options. Request for extension of construction Directive due date will be considered. 7/3/2017: Unless DFA advises differently, this water system does not qualify for any financial support as they are a for-profit place of employment. 5/23/17 - Water system has received permits from the City of Ceres to connect, but does not have funding for the project. The water system has requested a 6 month extension to obtain funding and consolidate. The extension will be given. 1/13/17 - Water system has completed financial of their privately funded consolidation efforts. Permits will be applied for at the beginning of 2017 and the expected completion date is April 2017. 4/22/16 - The water system owner experienced a medical emergency and was unable to attend. The office hearing was rescheduled for May 17, 2016 as his Dr will release him for attendance at this time. 2/26/2016: The water system has not moved forward with consolidation. An Office Hearing will be conducted on April 12, 2016, with a revised compliance order to follow. 9/10/15 this water system received LAFCO Approval Letter for Out of Boundary Service Agreement. Consolidation time frame will be forthcoming.

2/13/18 No changes. Bottled water being provided. 11/27/2017: Clementine Properties is currently serving water that does not comply with the arsenic MCL. Results from April 3, 2017 were thrown out as it was report as a ND and resampling on April 11, 2017 indicated an 11 ug/L for arsenic. Therefore, the water system's current RAA is 10.75 or 11. The water system has received a will serve letter from Keyes CSD. Clementine's last progress report indicates that they are taking steps to be ready for this consolidation as soon as it is available (June, 2018). LPA is not sure if they provide bottled water or not. 7/3/2017: District Waterboards office indicates that a separate funding project is being submitted for the consolidation of Coble's Corner water system and Country Villa water system. A revised compliance order with appropriate milestone will be issued in accordance to this process. 5/23/17 - No change to the water systems status. 1/13/17 - Water system plans to privately fund a tie-in to the Keyes WS consolidation for (Faith Home/Green Run/Countryside/Mobile Plaza). 4/22/16 - This water system RAA is trending upward. Initial testing for 2Q - 2016 indicates the RAA will exceed the MCL in 2Q - 2016. A compliance order will follow once the official RAA is established.

Has system pursued RCAC tech assistance? Is progress continuing?		

Yes

Yes

Stanislaus LPA-80	5000570	Interstate Truck Center (Valley Peterbilt)	25	2
-------------------	---------	--	----	---

NTNC	No	1080001
------	----	---------

9/21/2010	Yes	Yes	1680001
-----------	-----	-----	---------

1/19/2016	1/22/2018	Yes	No

4Q/2017 - 11		
--------------	--	--

--	--

--	--

--	--

--	--

	Treatment
--	-----------

2/13/18 Treatment plans revised again (1/12/18) comments have been sent back to engineer. Pending engineers response to comments from the December plan revision, equipment has been purchased and ready to be installed. Equipment is waiting for approval to install. It is possible that further extension will not be necessary. 8/10/17 No additional updates at this time. 5/23/17 - Arsenic treatment Plant Technical report revised and system has purchased equipment for installation. 1/13/17 - No Change. 4/22/16 - Water system has secured a civil engineer with water experience and is developing an application for installation of a treatment plant. 1/19/16 - Office Hearing conducted on 1/19/16 for this water system. A new compliance order is being issued to the water system. 11/24/2015-On November 10, 2015 this water system failed to provide the required course of action. Further legal action will be taken against the water system.11/2/2015- Installation of new source not likely to result in RTC, currently city of Turlock consolidation not feasible at this time.

When is the deadline for the engineer to respond?		
---	--	--

Yes

GENERAL INFORMATION				
DISTRICT NAME- DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
Tehama LPA-82	5201137	Millstream MHP	118	53

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
COMMUNITY	No	1300005

ENFORCEMENT ACTIVITIES			
1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
10/3/2012	Yes	Yes	1300005

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)
10/3/2012	12/1/2016	No	No

MCL DATA		
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE	TECHNICAL ASSISTANCE REQUESTED (YES/NO)
2Q/2018 - 21	SRF-STATE	No

PLANNING STUDY-APPLICATION DATE SUBMITTED	PLANNING STUDY-APPLICATION DATE APPROVED
5/31/2013	3/7/2014

FUNDING INFORMATION	
PLANNING STUDY AWARD AMOUNT	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE
	12/31/2017

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED
10/13/2016	Pending	Pending

CONSTRUCTION-AWARD AMOUNT	CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROPOSED SOLUTION
		Consolidation

PROJECT INFORMATION		EPA	
PROJECT STATUS & SYSTEM NOTES	USEPA Comment/Questions	RTC DATE	RTC BASIS
<p>07/01/2018. No status changes from previous date. 11/28/2017 no status changes from previous date. 10/12/2017-For the last few weeks, Kerri and PM were working with Nicole Cook from Coleman Engineering to get the updated financial documents. Now we are just waiting for the updated 5-years budget projection. PM just spoke with Nicole and she is in communicating with Jim Lowden to finalize the projection. Once Kerri receives the projection to update the financial checklist, we would be ready to route the Masterfile and draft the FA. 7/25/17 EPA suggested to consider issuing a revised compliance order to reflect consolidation project timeline, but the LPA does not want to do that because the system has been on this list for so long and has done everything in their power to move the funding along. The LPA does not want to issue them any more orders to do something that they have been trying very hard to complete already. 12/7/2016: Consolidating with Los Molinos CSD. Please see LMCSO's Project Status. 12/14/2015-Stuck in CEQA process. Had hoped to be drilling new well January 2016.</p>	<p>It appears that the construction funding agreement has been issued. EPA recommends issuing a revised compliance order with deadlines consistent with the construction schedule.</p>		

EPA-SSAP
(Yes/No)

Yes

Tehama LPA-82	5200550	New Orchard MHP	100	43
---------------	---------	-----------------	-----	----

COMMUNITY	No	1300006
-----------	----	---------

1/21/2009	Yes	Yes	1300006
-----------	-----	-----	---------

1/21/2009	12/1/2016	No	No
-----------	-----------	----	----

2Q/2018 -21	SRF-STATE	No
-------------	-----------	----

5/31/2013

3/7/2014

	12/31/2017
--	------------

10/13/2016

Pending

Pending

		Consolidation
--	--	---------------

<p>07/01/2018. No status changes from previous date. 11/28/2017 no status changes from previous date. 10/12/2017-For the last few weeks, Kerri and PM were working with Nicole Cook from Coleman Engineering to get the updated financial documents. Now we are just waiting for the updated 5-years budget projection. PM just spoke with Nicole and she is in communicating with Jim Lowden to finalize the projection. Once Kerri receives the projection to update the financial checklist, we would be ready to route the Masterfile and draft the FA. 7/25/17 EPA suggested to consider issuing a revised compliance order to reflect consolidation project timeline, but the LPA does not want to do that because the system has been on this list for so long and has done everything in their power to move the funding along. The LPA does not want to issue them any more orders to do something that they have been trying very hard to complete already. 12/7/2016: Consolidating with Los Molinos CSD. Please see LMCSO's Project Status. 12/14/2015-Stuck in CEQA process. Had hoped to be drilling new well January 2016.</p>	<p>It appears that the construction funding agreement has been issued. EPA recommends issuing a revised compliance order with deadlines consistent with the construction schedule.</p>		
---	--	--	--

Yes

GENERAL INFORMATION				
DISTRICT NAME- DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
Yolo LPA-87	5700778	Yolo County Central Landfill	40	3
Yolo LPA-87	5700508	Old Sugar Mill Winery	125	4

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
NTNC	No	1401051
NTNC	NO	

ENFORCEMENT ACTIVITIES			
1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
7/14/2014	Yes	Yes	1601152

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)
3/29/2018 for Arsenic Treatment Failure	Already RTC 6/1/2018 - Treatment system repaired	No	Yes

MCL DATA		
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE	TECHNICAL ASSISTANCE REQUESTED (YES/NO)
2Q2018 10.7 (Well 01), 7.3 (POST TREATMENT)1Q2018 10.4 (WELL 01), 9.73 (POST TREATMENT); - 4Q2017 - 10.6 (WELL 01), 7.6 (POST TREATMENT); 3Q2017 10.56 (WELL 01), 7.33 (POST TREATMENT) / 2Q2017 – 10.125 (WELL 01)/ 2Q2017 - 6.92 (Post Treatment in distribution system, average of all non, POU distribution samples submitted)		
2Q2018 - 17.7 (Well 01); 1Q2018 - 18 (Well 01); 4Q2017 - 18 (Well 01)		

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

CONSTRUCTION-AWARD AMOUNT	CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROPOSED SOLUTION
		Treatment

PROJECT INFORMATION

PROJECT STATUS & SYSTEM NOTES

8/1/2018 Arsenic treatment system repaired in May 2018. Post Treatment Arsenic levels 0 ug/L for 6/1/2018.

5/9/2018: Post-treatment Arsenic levels for 1Q2017 approaching MCL, treatment resins need to be replaced. Citation issued in April 2018 for treatment failure. Post-treatment Arsenic levels for 4Q2017 continue to show that treatment is not working effectively . System will post public notification and plans to replace the treatment resins in Feb-Mar 2018. 11/27/2017: LPA doesn't feel comfortable RTC them based on some of the treatment effluent results. They seem a little too close to MCL and are showing an upward trend. 10/30/2017: Water samples results received for source (quarterly) and post-treatment (monthly). RAA for distribution samples < MCL. System operating on full treatment mode with no blending. 6/29/2017: Water sample results recieved for January-June 2017 sampling. RAA for distribution samples is < MCL. System is still operating on full treatment mode with no blending. 5/4/2017: Water system is operating on full treatment mode with no blending. No sample results recieved arsenic monitoring during 1Q2017, M&R citation issued to water system on 4/24/17. 2/28/2017: Permit Amendment issued 2/16/17. RTC pending based on RAA of treated water. 2/1/2017: Treatment was installed in September 2016. Water system is blending raw water with treated water to meet water demand for facility. Water analyses post treatment for 3Q2016 and 4Q2016 show levels < 50% MCL. Final blended water levels of Arsenic are not below the MCL. The water system is currently under public notification and has three POU devices which are installed on a temporary basis for MCL compliance. Sampling post POU's show levels of arsenic < 50% MCL. 5/5/2016: EPA had a conversation with the LPA to discuss a possible issuance of a NOV, but as time went on the water sytem submitted water quality data for the past year and has proposed to install treatment by 6/30/2016. EPA will follow-up with the LPA for a status update.

8/8/2016: Water system requested a 60 day extension for implementaion of the treatment plan for contracting and

8/1/2018 RAA =10.7 after 3 quarters of initial testing. 5/9/2018 RAA = 18 ug/L after two quarters of initial testing .

2/2/2018 This is a new NTNC system that is undergoing initial T22 Testing. First quarter of testing revealed Arsenic Level 18ug/L. Will continue to monitor and develop RAA as the system continues initial T22 monitoring.

EPA			
USEPA Comment/Questions	RTC DATE	RTC BASIS	EPA-SSAP (Yes/No)
	6/1/2018		Yes

GENERAL INFORMATION					
DISTRICT NAME- DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS	PWS CLASSIFICATION

IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)	1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)

ENFORCEMENT ACTIVITIES		
COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)

MCL DATA		
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE	TECHNICAL ASSISTANCE REQUESTED (YES/NO)

PLANNING STUDY-APPLICATION DATE	
PLANNING STUDY-APPLICATION DATE SUBMITTED	PLANNING STUDY-APPLICATION DATE APPROVED

FUNDING INFORMATION	
PLANNING STUDY AWARD AMOUNT	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

		PROJECT
CONSTRUCTION-AWARD AMOUNT	CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROPOSED SOLUTION

INFORMATION		EPA		EPA-SSAP (Yes/No)
PROJECT STATUS & SYSTEM NOTES	USEPA Comment/Questions	RTC DATE	RTC BASIS	

DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER
Merced-11	2400147
Santa Clara-17	4100004
Merced-11	2400075
Lassen-02	1805004
Merced-11	2400172
Tehachapi-19	1502465
Sonoma-18	4901061
Tehachapi-19	1510018
Sonoma-18	4901294
Mendocino-03	2310011
San Joaquin LPA-69	3900603
San Joaquin LPA-69	3901032
San Joaquin-10	3901204
Valley-21	5100141
Monterey-05	4410016
Sacramento-09	5710011
San Joaquin LPA-69	3900818
Los Angeles LPA-49	1909007
Visalia-12	1510006
Sonoma-18	4901136
Sonoma-18	4910011
Valley-21	5110001

GENERAL INFORMATION		
SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
Clausen Meat Packing	30	1
City of Gridley	6,403	2,077
El Nido Elementary School	310	1
High Desert Prison	10,950	2,274
Sandy Mush Detention Center	800	157
Panama Road Property Association	50	16
Sonoma Warehousing	200	2
Rosamond Community Services District	10,633	4,398
Wine Country Ind Park - Bldgs A&B	30	2
Laytonville CWD	1,301	370
LEISURE MANOR	100	42
LODI USD-TURNER SCHOOL	200	2
DIAMOND PET FOOD	35	2
Merdian Elementary School	93	1
Forest Lakes MWC	1,145	327
Wild Wings CSA	1,187	346
LATHROP SANDS TRAILER COURT	105	35
Our Lady of Fatima	300	1
East Niles CSD	25500	7406
Wilson Elementary School	200	2
Sebastopol, City of	7,750	2,885
City of Live Oak	7,475	2,186

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)
NTNC	NO
COMMUNITY	
NTNC	YES
COMMUNITY	
COMMUNITY	YES
COMMUNITY	
NTNC	
COMMUNITY	
NTNC	
COMMUNITY	
COMMUNITY	No
NTNC	Yes
NTNC	No
NTNC	Yes
COMMUNITY	
COMMUNITY	
COMMUNITY	No
NTNC	No
COMMUNITY	
NTNC	YES
COMMUNITY	
COMMUNITY	

1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
USEPA issued CO
USEPA issued CO
NOV
0819007
USEPA issued CO
0919020
USEPA issued CO
USEPA issued CO
CC0001758
CC0001684
CC0001767
USEPA issued CO
0905011
0909004
CC0001683
0912010
1018007
0918006
USEPA issued CO

1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)
USEPA issued CO
USEPA issued CO
9/24/2007
4/18/2008
USEPA issued CO
1/23/2009
USEPA issued CO
USEPA issued CO
03/11/200
8/28/2008
8/28/2008
USEPA issued CO
4/23/2009
7/30/2009
8/28/2008
5/21/2009
5/28/2009
2/10/2009
USEPA issued CO

ENFORCEMENT ACTIVITIES	
COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)
	YES
YES	YES
	YES
YES	YES
	NO
	YES
	YES
	YES
	YES
Yes	Yes
Yes	Yes
Yes	Yes
	Yes
	YES
	YES
Yes	Yes
	YES
	YES
	YES
	YES

S

MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)

MEASURES	MCL DATA
POU/POE PROVIDED (Yes/No)	QUARTER/YYYY - RAA (ug/L) (Most Current)
	SRF & School Bond Law funding completed in 2009
	No SRF application
	No SRF application
	Offered Bond law, SRF, Prop 84, and ARRA funds.
	SRF preapplication

FUNDING SOURCE
Arsenic is above MCL in the only active well.
Problem solved
Problem solved
Only well arsenic RAA = 26 µg/L.
Well 06 and Well 07 are in violation of the arsenic MCL, RAA of both wells in 0.014 mg/L
Only well arsenic RAA = 12 µg/L.
Preapplication submitted
SRF application submitted 2008
No SRF application
Applied for SRF for source capacity issues
Only well arsenic RAA = 21 µg/L.
One well arsenic RAA = 16 µg/L. System has 3 additional sources.
Prop 40 grant given, have SRF application to treat remaining untreated well.

PLANNING STUDY-APPLICATION DATE SUBMITTED
System is non-communicative. LPA has been focusing on bacteriological monitoring violations.
Wrote violation letter. Response by system was to take well out of service and place in standby status.
Coagulation/filtration
Central treatment installed and operating as of May 2008.
Adsorptive media (GFH)
System successfully piloted adsorption media treatment.
Drilling new wells and proposal to provide arsenic.
System is proposing to install treatment.
Treatment installed and being commissioned in place.
OX connected to Cal Water Service 6/09
School closed 6/30/09.
OX System connected to city of Lathrop water 7/09
No decisions presented to CDPH.
PN & qtrly monitoring.
OX System connected to city of Lathrop water 10/09
Consolidating with the City of Petaluma.
Attempting to block off arsenic-laden strata.
Not permitted at this time due to marginal results. Permit was issued 6/23/2009.

[illegible]

ADDITIONAL INFORMATION

PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	
1	2010
2	2010
3	2010
4	2010
5	2010
6	2010
7	2010
8	2010
9	2010
10	2010
11	2010
12	2010
13	2010
14	2010
15	2010
16	2010
17	2010
18	2010
19	2010
20	2010
21	2010
22	2010
23	2010
24	2010
25	2010
26	2010
27	2010
28	2010
29	2010
30	2010
31	2010
32	2010
33	2010
34	2010
35	2010
36	2010
37	2010
38	2010
39	2010
40	2010
41	2010
42	2010
43	2010
44	2010
45	2010
46	2010
47	2010
48	2010
49	2010
50	2010
51	2010
52	2010
53	2010
54	2010
55	2010
56	2010
57	2010
58	2010
59	2010
60	2010
61	2010
62	2010
63	2010
64	2010
65	2010
66	2010
67	2010
68	2010
69	2010
70	2010
71	2010
72	2010
73	2010
74	2010
75	2010
76	2010
77	2010
78	2010
79	2010
80	2010
81	2010
82	2010
83	2010
84	2010
85	2010
86	2010
87	2010
88	2010
89	2010
90	2010
91	2010
92	2010
93	2010
94	2010
95	2010
96	2010
97	2010
98	2010
99	2010
100	2010

[illegible]

PROJECT INFORMATION

PROJECT STATUS & SYSTEM NOTES

Treatment on-line in 2008

Treatment on-line 5/7/2008

RTC DATE	RTC BASIS	EPA SSAP (Yes/No)
3/25/1993	PWS Inactive - No longer a PWS	No
12/31/2007	Source(s) Reclassification	No
1/1/2008	RAA < MCL - Treatment Installed	No
1/6/2008	RAA < MCL - Treatment Installed	No
5/7/2008	RAA < MCL - Treatment Installed	No
12/30/2008	RAA < MCL - Natural Causes	No
12/31/2008	RAA < MCL - Treatment Installed	No
1/30/2009	Source(s) Abandoned	No
3/31/2009	RAA < MCL - Natural Causes	No
4/1/2009	RAA < MCL - Treatment Installed	No
6/1/2009	PWS Inactive due to Consolidation	No
6/30/2009	PWS Inactive due to Closing	No
7/1/2009	PWS Inactive due to Consolidation	No
7/9/2009	RAA < MCL - Treatment Installed	No
9/23/2009	Source(s) Abandoned	No
9/30/2009	Source Reclassification	No
10/1/2009	PWS Inactive due to Consolidation	No
12/1/2009	Source(s) Reclassification	No
12/31/2009	RAA <MCL - Treatment/Blending	No
12/31/2009	PWS Inactive due to Consolidation	No
12/31/2009	RAA < MCL - Treatment Installed	No
12/31/2009	RAA < MCL - Treatment Installed	No

Sonoma-18	4901236
Sonoma-18	4901247
Madera LPA-50	2000567
Tehachapi-19	1500190
Santa Barbara-06	5603118
Valley-21	5100140
Sonoma-18	4901323
Sonoma-18	4900904
Monterey-05	2710021
Valley-21	5110003
Valley-21	5101001
Monterey-05	3500823
Valley-21	5100145
Mono LPA-56	2600700
Merced-11	2400170
San Bernardino LPA-63	3600262
San Joaquin LPA-69	3900810

Vino Farms Preston Ranch	60	8
Carneros Warehousing	50	2
Yosemite High School	796	1
Edmundson Acres Water System	550	84
Ventura Farms	45	20
Marcum Illinois Elementary School	200	1
Fulton Processors, Inc.	100	1
J Vineyards & Winery	40	1
Cal Am Water Company-Toro	1296	405
Yuba City GW Region 2-3	10,200	3,014
First United Methodist Church	65	1
Best Road MWC	133	48
Winship Elementary School	50	1
Sierra Business Park	35	37
Hilmar Cheese Company	712	1
Snowcrest Heights	500	121
JR SIMPLOT CO	300	1

NTNC	
NTNC	
NTNC	YES
COMMUNITY	
NTNC	No
NTNC	Yes
NTNC	
NTNC	
COMMUNITY	
COMMUNITY	
NTNC	
COMMUNITY	No
NTNC	Yes
NTNC	No
NTNC	NO
COMMUNITY	No
NTNC	No

0918004
CC0000809
0919023
0906004
0921004
0918004
EPA NO. PWS-AO-2008-6013
SEE NOTES
Not Issued
0921022
No ENF was issued due to system changing source to Standby.
0921009
0201363
CC0001681

2/25/2009
4/9/2009
1/23/2009
12/16/2008
1/5/2009
12/31/2008
6/3/2008
SEE NOTES
1/5/2009
1/5/2009
11/19/2009
8/28/2008

	YES
	NO
Yes	Yes
	YES
	YES
Yes	Yes
YES	YES
YES	YES
	NO
	YES
No	YES
No	Yes
YES	YES
No	YES
Yes	Yes

	NO
Second Quarter 2010	
3/31/2010	
6/30/2010	
Not Specified Goal of 12/31/10	
Not Specified Goal of 12/31/10	
12/31/2010	

	No SRF application
	No SRF application
NO	N/A
	ARRA project completed in 06/2010
	No application for funding as no project is required.
	No application for funding as no project is required.

Both wells exceed arsenic MCL. Standby well arsenic 140 µg/L. Well 2 arsenic 170 µg/L.
Only well arsenic RAA 17µg/L .
Prop 84 Planning and feasibility FA issued
One well with arsenic and nitrate violation
No SRF application
Only well arsenic RAA 15 µg/L.
Only well arsenic RAA 39 µg/L.
SRF Application submitted.
No SRF application
Submitted Universal Application
Problem solved

Sources off line. Hauling water.
System currently piloting and result indicate successful.
Consolidation Project/New Well/Treatment
Consolidated with Arvin CSD in 06/2010 using ARRA funds
Requiring PN and quarterly monitoring. Providing
12 POU's have been installed as interim measure. Drilled new well.
System has called to discuss treatment options. N
System proposing to install adsorption media treat
PN. Arsenic removal treatment installed & permit being processed.
Bottled water permit. Using vended water.
System is not using Well 01, but does not want to change to standby status. We have been patient, but will issue CO in Nov. 2010.
No decisions presented to DPH. Providing vended w
Point of Entry Treatment
Coagulation/filtration
Tier 2 notifications
Approved engineered treatment plant installed in 6/11. Did Pub Notification & provided bottled water.

System is working on consolidating with Hillview Water System
System consolidated with Arvin CSD already.
Trying to solve with local funds.
Has requested time extension which will be issued soon
In compliance, permit pending
System was in receivership due to federal Court Order. CalAm took over system in 2008 and immediately started to address arsenic issue Plant is constructed and permit being processed. No enforcement issued as long as CalAm continues to work towards compliance.
SRF project should be completed by the end of 2010.
System does not meet the definition of a PWS anymore; <25 people.
Primary well arsenic level jumped from 4 to 19 ug/L in 11/2008. Treatment on-line 12/23/2010
OX- Treatment plant installed in 2011

2/2/2010	Drilled a new well	No
2/2/2010	RAA < MCL - Treatment Installed	No
4/13/2010	INACTIVATED DEEP WELL (ARSENIC ISSUES) IN 2010. NOW JUST USING RADIAL WELL (WILL HAVE URANIUM COMPLIANCE ORDER)	No
6/30/2010	PWS Inactive due to Consolidation	No
6/30/2010	RAA < MCL - Natural Causes	No
7/1/2010	Drilled a new well	No
7/12/2010	PWS Inactive due to Closing	No
9/28/2010	RAA < MCL - Treatment Installed	No
9/30/2010	RAA < MCL - Natural Causes	No
10/7/2010	PWS Inactive due to Consolidation	No
11/2/2010	PWS Inactive due to Consolidation	No
11/15/2010	Source(s) Reclassification	No
11/30/2010	PWS Inactive due to Closing	No
12/17/2010	PWS Inactive - No longer a PWS	No
12/23/2010	RAA < MCL - Treatment Installed	Yes
12/31/2010	Source(s) Abandoned	No
6/1/2011	RAA < MCL - Treatment Installed	No

Madera LPA-50	2000502
San Joaquin LPA-69	3900712
San Joaquin LPA-69	3900711
Tehachapi-19	1500600
Tehachapi-19	1502221
Visalia-12	1502622
Tehachapi-19	1503380
Inyo LPA-44	1400528
Valley-21	2910011
Riverside LPA-63	3303048
Sacramento-09	3410011
Napa LPA-58	2800648
Inyo LPA-44	1400004
San Bernardino-13	3610112
Sonoma-18	4900845
Los Angeles LPA-49	1900756

Bass Lake Height	250	102
MUSD-FRENCH CAMP SCHOOL	650	1
SIDHU MOBILE PARK WATER SYSTEM	75	23
J. G. Boswell Company Water System	50	4
Pond School Water System	250	2
Gosford Road Water Company	52	15
J G Boswell Tomato Company, LLC	125	3
Crystal Geyser Bottling Plant	100	2
PlaVada Community Association	400	252
Manuela Garcia Mobile Home Park	30	15
City of Galt	22982	7203
Wine Country Inn	25	1
Charles Brown Water Company	330	100
Helendale CSD	8646	2610
Rancho De Sonoma Mobile Home Park	130	98
Warm Springs Rehabilitation Center	200	1

COMMUNITY	No
NTNC	Yes
COMMUNITY	No
NTNC	NO
NTNC	YES
COMMUNITY	No
NTNC	
NTNC	No
COMMUNITY	No
COMMUNITY	No
COMMUNITY	
NTNC	No
COMMUNITY	Yes
COMMUNITY	
COMMUNITY	
NTNC	No

CC0000736
CC0001694
CC0001697
0919021
0919011
0919010
0919008
1100063
EPA NO. PWS-AO-2008-6024
Citation and Compliance Order (1163193)
0909020
1258001 (SIA)
None
0913039
EPA NO. PWS-AO-2008-6014

1/5/2009
4/17/2008
5/26/2008
1/23/2009
1/23/2009
1/23/2009
1/23/2009
12/29/2010
9/30/2008
1/29/2009
1/28/2009
5/24/2011
None
2/13/2009
7/31/2008

Yes	Yes
Yes	
Yes	
	YES
	YES
	YES
	YES
Yes	Yes
Yes	Yes
Yes	Yes
Yes	YES
No	
No	No
	YES
YES	YES

12/31/2010	
7/1/2010	
6/30/2010	

Invited to apply for Prop 84
SRF application submitted 2008
SRF application submitted 2008
Well 01 is in violation of the arsenic MCL, RAA 0.028 mg/L
Well 01 is in violation of the arsenic MCL, RAA 0.027mg/L. Well 02 on quarterly monitoring & has not yet failed the MCL (avg. samples = 0.014 mg/L.)
Privately owned NTNC.
System did not update its SRF application.
Privately owned Comm system.
Only well arsenic RAA = 15 µg/L.

Arsenic treatment installed. Arsenic sample taken post treatment on 7/12/2011 is ND. Treatment has been online since 6/17/2011.
System is connected to city of Stockton in 6/11. Did Pub Notification & provided bottle water
foreclosed on, new owner takes over in 10/10. Public Notification. Connected to city water-OX
Proposal to provide POE arsenic removal treatment
Too far away from City of Bakersfield for consolidation
Will need to provide arsenic removal treatment.
Treatment installed and monitoring is in progress. May take several quarters for system to RTC because of RAA.
Arsenic treatment plant installed and operational.
Tier 2 arsenic notifications issued. Owner has approved plans to downsize park and reclassify as a State Small with POU treatment. Construction of new park in progress
PN and AS treatment at 3 GWTP's
Tank slowly refilled with treated water and all sampling since the event have been below MCL. It will take several quarters for RAA to drop below MCL.
PN and quarterly monitoring required. Looking into
System has applied for Prop 84 funds to consolidate
camp currently closed as a result of operational problems; all users moved to Acton Rehabilitation Center

[illegible]

OX- Connected to city water 6/11
OX - Connected to city water 12/11
Under a federal EPA compliance order.

6/22/2011	RAA < MCL - Treatment Installed	No
7/20/2011	PWS Inactive due to Consolidation	No
12/1/2011	PWS Inactive due to Consolidation	No
12/31/2011	RAA < MCL - Treatment Installed	No
12/31/2011	RAA < MCL - Treatment Installed	No
12/31/2011	Source(s) Reclassification	No
12/31/2011	RAA < MCL - Treatment Installed	No
1/1/2012	RAA < MCL - Treatment Installed	No
1/1/2012	RAA < MCL - Treatment Installed	No
1/5/2012	PWS Reclassified to Transient/State Small	No
1/11/2012	RAA < MCL - Treatment Installed	No
3/8/2012	RAA < MCL - Treatment Installed	No
4/1/2012	RAA < MCL - Treatment Installed	No
4/1/2012	Drilled a new well	No
4/6/2012	PWS Inactive due to Consolidation	No
5/11/2012	PWS Inactive due to Closing	No

Valley-21	0600011
Monterey-05	3500565
Valley-21	5100158
Riverside LPA-63	3301755
Sonoma-18	4901218
Valley-21	0600013
Valley-21	5105008
Monterey LPA-57	2701227
Lassen-02	4510005

DEL ORO WATER CO.-WALNUT RANCH	182	78
Fairview Child Development Center	70	2
Sunset Moulding	65	1
Sunbird Mobile Home Park	258	86
Groskopf Warehouse & Logistics	60	6
Princeton Water District	356	118
Valley Farm Transport	25	1
San Benancio School	200	2
City of Redding	85703	26080

COMMUNITY	No
NTNC	Yes
NTNC	
COMMUNITY	No
NTNC	NO
COMMUNITY	No
NTNC	No
NTNC	Yes
COMMUNITY	No

1021006
0905033
0921004
1203410
EPA NO. PWS-AO-2008-6015 & NOV 0918016
0921006
0921004
CO-2/4/09
0902008

7/15/2010
5/27/2009
2/4/2009
1/29/2009
7/31/2008 & 06/2/2009
8/18/2009
1/5/2009
3/31/2009
4/20/2009

No	Yes
No	Yes
No	YES
Yes	Yes
NO	YES
Yes	Yes
No	YES
	YES

Not specified	Potable water provided by City of Colusa thru emergency intertie
Not Specified Goal of 12/31/10	
9/30/2010	
12/31/2010	
Not Specified Goal of 12/31/10	

No	Currently receiving water from the City of Colusa.
	No application for funding as no project is required.

No SRF application
Safe Drinking Water State Revolving Fund Project NO 3301755-001. Final plans and specifications for consolidation planning project approved.
Only well arsenic RAA 13 µg/L.
Local funds
No SRF application
P84-In construction to consolidate with CalAm Ambler Park system
Project to provide treatment on SRF-Project Priority List in Category L. (Needs to be changed to Category G.)

[illegible]

Consolidation with City of Colusa
No decision - interim bottled water being provided
Interim treatment has been installed. Consolidation with Coachella Valley Water District Pending. CDPH has reviewed and approved plans, specifications, notice of exemption and agreement documents.
System proposing to install adsorption media treat
Modifying non-complying well
Bottled water permit as temporary measure.
NOV issued w/ cc to CDPH and EPA
The City has not used Well 13 since July 2008 and is considering submitting a request to change the well to emergency standby source status.

9/22/15 - funding agreement issued on 9/10/15. DFA & DDW will be meeting with system to start project. City of Colusa has already annexed the area. The project is to replace the old distribution system and incorporate Del Oro into the City system. This will not happen until the distribution system in is replaced. However, water is being supplied by Colusa and Del Oro is meeting the Arsenic standard.

7/3/2015 - Waiting for funding agreement.

Waiting for Funding Agreement for Planning study. Consolidation with City of Colusa to occur - planning study for sewer and purchase negotiations between Del Oro & City.

Existing Fe/Mn treatment is removing arsenic. While 3 monthly samples have exceeded MCL, RAA has been below MCL for last 2.5 years. System has submitted an application to have the plant permitted for arsenic removal.

Interim treatment station is providing water that meets arsenic MCL. Consolidation with CVWD pending.

Ran pilot, exhausted media in 1 week, choosing new treatment system.

Well work completed. Initial tests show success.

6/30/2012	<p>11/19/2015-Legal had an issue with their agreement which required a new legal opinion from the City. The issue was cleared up last week. The planning agreement is now on Darrin's desk – his signature will execute the agreement.</p> <p>11/5/2015-Currently, buying water from the City of Colusa. Consolidated to the City of Colusa with the City in the process of getting a FA for this project. Will not use its sources again and will be incorporated into the City system.</p>	No
6/30/2012	RAA < MCL - Treatment Installed	No
7/30/2012	PWS Inactive - No longer a PWS	No
8/6/2012	PWS Inactive due to Consolidation	No
8/17/2012	RAA < MCL - Treatment Installed	No
8/21/2012	RAA < MCL - Well Modified	No
8/23/2012	RAA < MCL - Treatment Installed	No
10/1/2012	PWS Inactive due to Consolidation	No
10/16/2012	Source(s) Reclassification	No

Lassen-02	3210003
Sacramento LPA-64	3400248
San Bernardino LPA-66	3600192
Tehachapi-19	1510017
Tehachapi-19	1510028
Visalia-12	1610007
Monterey LPA-57	2702370
Sonoma-18	4901225
Visalia-12	1610005
Monterey LPA-57	2700552
Sacramento LPA-64	3400169
San Bernardino-13	3610854
Sonoma-18	4900723
Monterey LPA-57	2701670
Fresno-23	1000042

City of Portola	2500	1083
FRANKLIN ELEMENTARY	246	2
PG & E Pipeline Operation	30	1
Indian Wells Valley Water District	30000	11643
Mill Potrero Mutual Water Company	1,700	2,287
Home Garden CSD	1750	453
SPCA	50	8
Rental Place	45	2
City of Lemoore	24500	6117
Echo Valley School WS	503	1
SPINDRIFT MARINA	100	50
Searles Valley Minerals	2100	1386
Shamrock Mobile Home Park	188	127
Langley Valle Pacifico WS	81	27
FCWWD#40 Shaver Springs	172	69

COMMUNITY	No
NTNC	Yes
NTNC	No
COMMUNITY	NO
COMMUNITY	YES
COMMUNITY	
NTNC	No
NTNC	NO
COMMUNITY	NO
NTNC	Yes
COMMUNITY	No
COMMUNITY	No
COMMUNITY	NO
COMMUNITY	Yes
COMMUNITY	No

0902006
0800344
WV0000121
0919027
1119011
0912008
CO 2/2/09
EPA NO. PWS-AO-2008-6017 & NOV 0918008
0912018
CO 10/001 2/16/2010
1200575
0913016
0918007
CO-1/27/09
1023361

2/26/2009
12/04/2009
7/31/2012
1/23/2009
12/14/2010
1/23/2009
9/2/2008 & 6/2/2009
39800
4/12/2012
2/13/2009
4/10/2009
application complete by 1-5-2009 CO plan due March 31, 2009
4/26/2010

	YES
Yes	Yes
Yes	Yes
	YES
NO	
	YES
NO	YES
	YES
Yes	Yes
	YES
NO	YES
Yes	
No	Yes

12/31/2013	Yes
3/31/2010	
Not Specified	

No	
	No application for funding as no project is required.
	SRF project - NOAA
	No SRF application
	1Q/2015 (Well 6)- 4.0

No SRF application
Well 13 and Well 09A are in violation of the arsenic MCL, RAA 0.022 to 0.032 mg/L
Arsenic MCL Violation of Well 7
Prop. 84 project-NOAA
Only well arsenic RAA 42 µg/L.
3+ wells exceed
Universal Pre-Application submitted.
Only well arsenic RAA = 26 µg/L.
SRF planning FA issued, pending execution

[illegible]

This well will be converted to emergency standby source.
Applied for funding; constructing a treatment plant; provide bottled water for drinking and post public notification. Construction plans have approved for treatment. Construction is currently underway.
Blending
Proposal already submitted to provide arsenic removal
Plan to develop a arsenic blending plan with other low arsenic wells.
Qtrly PN and sampling required
PON As, Q. As
System proposing to install adsorption media treat
Qtrly PN and sampling required
Q. PON Bottled Water & As. As testing distribution 2x/mo. & 1x/mo. source
An engineer has evaluated the existing treatment system and made corrections. Futher compliance will be determined.
PN and quarterly monitoring required. Considering
Invited to apply to SRF-planning to drill well, plan is to wait for granite ridge project and funding. Q.PON As.

Running pilot, on track to be in compliance by 12/31/2010.
Fe/Mn treatment working for As, but haven't been able to obtain waste discharge permit
Letter to System re-requiring plan and time schedule.
SRF planning study FA issued 11/21/14 5/11/15 update: planning study FA executed 2/23/15. 7/29/15 update: 4QRAA is 2.4 ug/L, well below the MCL. DDW will RTC effective the 2nd Q of 2013 when the 4QRAA was 9.7 ug/L. System continues to violation Gross Alpha MCL and is proceeding with SRF planning study.

10/24/2012	Source(s) Reclassification	No
12/4/2012	RAA < MCL - Treatment Installed	No
12/19/2012	RAA < MCL - Blending	No
1/1/2013	RAA < MCL - Treatment Installed	No
1/1/2013	RAA < MCL - Blending	No
1/1/2013	RAA < MCL - Treatment Installed	No
1/1/2013	RAA < MCL - Treatment Installed	No
1/4/2013	RAA < MCL - Treatment Installed	No
3/13/2013	RAA < MCL - Treatment Installed-Blending	No
3/29/2013	RAA < MCL - Treatment Installed	No
3/31/2013	RAA < MCL - Treatment Installed	No
4/1/2013	RAA < MCL - Treatment Installed	No
4/15/2013	RAA < MCL - Treatment Installed	No
6/13/2013	RAA < MCL - Treatment Installed	No
6/30/2013	Concentrations decreased below MCL based on 4QRQQ	No

Madera LPA-50	2000293
Visalia-12	1610003
Tehachapi-19	1502595
Riverside-20	3310802
Tehachapi-19	1502771
Lassen-02	3100033
Stockton-10	3910005
Yuba LPA-88	5800878
Valley-21	5100153
Valley-21	5100172
San Joaquin LPA-69	3901390
Fresno-23	1000472
Sonoma-18	4900716
Butte LPA-34	0400058

MD 46 Ahwahnee Resorts	300	90
Hanford, City of	53320	15509
National Cement Company Lebec Plant Water System	120	1
Chuckawalla Valley/Ironwood State Prison	6151	1864
Kern Oil and Refining Company	99	18
Tahoma Meadows Mutual Water Company	120	43
City of Manteca	66451	18372
GEORGE AVE APARTMENTS	35	10
Holt of California	100	1
Encinal Elementary School	60	1
FRANK ALEGRE TRUCKING	25	1
PG&E Helms Support Facility	36	20
Cinnabar Elementary School	228	1
Rancho Villa Mobile Acres	32	22

COMMUNITY	No
COMMUNITY	No
NTNC	NO
COMMUNITY	No
NTNC	NO
COMMUNITY	No
COMMUNITY	No
COMMUNITY	No
NTNC	No
NTNC	Yes
NTNC	No
COMMUNITY	No
NTNC	YES
COMMUNITY	No

CC0000798
EPA NO. PWS-AO-2006-6028
1019011
20-13R-001
0919016
CC0000394
0910018
2009-001-5800878
0921004
1121009
CC0002463
0923001
918004
0900018

3/25/2009
9/13/2006
9/13/2012
3/14/2013
1/23/2009
8/24/2011
1/5/2009
6/30/2009
1/2/2009
10/13/2010
4/1/2012
5/1/2009
6/14/2013
3/6/2009

Yes	Yes
	YES
Yes	Yes
	YES
No	YES
	YES
Yes	
No	YES
No	Yes
Yes	Yes
	YES
NO	YES
Yes	

N/A
N/A

N/A
11/23/2010

	NO
third quarter 2013	No
12/31/2010	
Not Specified Goal of 12/31/10	
12/31/2014	NO

NO	
No	
NO	Not applied

Submitting Application for SRF
Drilled new wells, rehabbed wells
Well 02 is in violation of the arsenic MCL, RAA 0.013 mg/L
SRF pre-app filed
Yearly Testing Last test date 03-5-14 = 14.2
No SRF application
Pre-application has not been submitted, but will during the next open enrollment.
Will self-fund a project
Arsenic MCL

None. Just submitted application.
Qtrly PN and sampling required
well head chlorination to convert arsenic III to arsenic V
Considering arsenic removal treatment.
The well has been reconstructed in an attempt to meet the As MCL. However, this was not effective. The water system has been pursuing consolidation with another nearby public water system, but has not yet been successful.
Treatment installed on 16, 22, 23 operational for
SOLUTIONS WERE RESEARCHED, HOWEVER, FUNDING IS UNAVAILABLE. OWNER WILL REMOVE HOMES AND BRING THE POPULATION UNDER 25 BEFORE 12/31/2011.
No decisions presented to DPH, providing bottled w
Treatment plant was installed and operating under pilot program.
Treatment installed
hope RAA stays below MCL
SRF funds have been approved for incorporation with the City of Gridley's water system.

Currently they are blending to reduce arsenic levels with some success. They will need additional planning to address combined uranium and arsenic issues.

NEW VIOLATION ADDED TO LIST ON 07/29/10

original response was to replace ro membranes and adjust treatment facilities; upon speciation of arsenic I well water, solution was quick install well head chlorination -- system has RO and activated alumina treatment

RO treatment installed, RTC entry will be made in SDWIS. System has returned to compliance, RTC in SDWIS

absorptive treatment installed, RTC entry will be made in SDWIS. *System in Compliance and RTC entered in SDWIS*

one sample 3/13/2013 put As RAA over MCL but all results since have been less than MCL

Connection to Gridley is complete. Need final touches to complete project.

7/5/2013	RAA < MCL - Treatment Installed - Blending	No
7/19/2013	Source(s) Abandoned	No
7/23/2013	RAA < MCL - Treatment Installed	No
10/24/2013	arsenic level near non-detect after or and activated alumina treatment	No
10/29/2013	RAA < MCL - Treatment Installed	No
12/5/2013	PWS Inactive due to Consolidation	No
12/31/2013	RAA < MCL - Blending	No
1/1/2014	LPA changed population to reflect that the occupancy is <25 year long residents and re-classified the water system to a state small.	No
1/17/2014	RAA < MCL - Treatment Installed	No
1/17/2014	RAA < MCL - Treatment Installed	No
2/14/2014	RAA < MCL - Treatment Installed	No
3/1/2014	RAA < MCL - Treatment Installed	No
3/11/2014	RAA < MCL - Natural Causes	No
3/18/2014	PWS Inactive - No longer a PWS	No

Visalia-12	1510802
Butte LPA-34	0400049
Stanislaus LPA-80	5000195
Visalia-12	1510019
Sonoma-18	4900897
Stockton-10	3910015
Kings LPA-46	1600011
Madera LPA-50	2000524
San Joaquin LPA-69	3900732
Yolo LPA-87	5700514
San Joaquin LPA-69	3900815
Tulare-24	5400754
Valley-21	5100180
Tulare-24	5400544
Kings LPA-46	1600504

Kern Valley State Prison	6546	2248
Butte Creek MHP	100	33
Swanson Farms	25	1
City of Shafter	15812	4207
Rodney Strong Vineyards	100	1
City of Lathrop	12427	3675
PIONEER ELEMENTARY	750	6
Sky Acres Mutual	90	50
V&P TRAILER COURT WS	35	15
Bogle Delta Winery	69	3
DELICATO VINEYARDS	25	1
SOUTH KAWEAH MUTUAL	300	105
Grace Baptist Church	200	1
Allensworth CSD	400	110
HAMBLIN MUTUAL	80	39

COMMUNITY	No
COMMUNITY	No
NTNC	No
COMMUNITY	Yes
NTNC	NO
COMMUNITY	No
NTNC	Yes
COMMUNITY	No
COMMUNITY	No
NTNC	No
NTNC	No
COMMUNITY	No
NTNC	Yes
COMMUNITY	No
COMMUNITY	No

0912002
0900104
DER-13CO-002
1112020
0818009
0910027
CC0001312
CC0001691
1301031
CC0001698
1204206
0921005
11036892
1100221

12/12/2008
9/13/2013
3/11/2013
2/10/2011
5/2/2008
12/26/2008
2/11/2011
10/21/2007
11/1/2012
6/25/2008
4/23/2012
1/5/2009
12/21/2010
3/3/2011

No	YES
No	YES
	Yes
YES	YES
	YES
No	NO
Yes	Yes
Yes	Yes
Yes	Yes
Yes	Yes
No	Yes
Yes	Yes
Yes	

12/18/1998
4/24/2007

6/30/2008	NO
7/1/2014	Yes
	No
	No

Yes	
No	
	Q1/2015 - 8.25, 9.25, 9.5
	Q1/2015 - 9.8 & 8.8

Proposed project - unknown funding source
Water system is ordered to submit application during the next open enrollment period. Has not applied for funding yet.
No SRF application
Proceeding with Application for SRF Funding
ARRA/ CONSTRUCTION FA
System needs to wait to see how much land CalTrans will take when Hwy 99 clover leaf is designed.
Unable to apply for SRF
P84 project - planning
P84/ PLANNING LOAN

[illegible]

Qtrly PN and sampling required
Quarterly monitoring of Arsenic
POE installed
Preliminary central treatment designed.
NEW WELL TO BE DRILLED 2011
To submit a engineered plan to LPA by 9/30/2012.
New solution includes public notification on every sink and hose bib, bottled water delivery contract and map of water cooler locations, employee and visitor training to only use bottled water for consumption, and update to operations and maintenance manual which outlines these procedures.
System investigating drilling a new source. Doing PUB Notification. 9/4/2012: Drilled test well and tested for one year for constructing a new well. Will be submitting a compliance plan to LPA by 9/30/12.
Analyze the potential to treat SW or drill a new well.
Rehabilitate well or drill a new well.

Updated 2/13/15
Arsenic running annual average since 1st quarter 2012 have been below the MCL. System has returned to compliance.
Cal Trans work completed in 2014.
WELL 01 (DRY), WELL 02 & WELL 03 (OUT OF SVC)
absorptive media treatment installed, RTC entry will be made in SDWIS. <i>System is in compliance, RTC has been entered in SDWIS</i>
WELL 02 EAST & WELL 03 WEST

4/3/2014	RAA < MCL - Treatment/Blending	No
4/10/2014	RAA < MCL - Natural Causes	No
4/23/2014	PWS Inactive - No longer a PWS	No
5/13/2014	RAA < MCL - Well Modified	No
5/13/2014	RAA < MCL - Treatment Installed	No
5/30/2014	RAA < MCL - Treatment Installed	No
6/20/2014	RAA < MCL - Well Modified	No
6/20/2014	Running Annual Average for Arsenic has been below MCL for 2 years.	No
7/21/2014	RAA < MCL - Natural Causes	No
8/4/2014	Source(s) Reclassification	No
8/14/2014	RAA < MCL - Well Modified	No
8/26/2014	RAA < MCL - Natural Causes	No
9/1/2014	RAA < MCL - Treatment Installed	No
9/15/2014	RAA < MCL - Natural Causes	No
10/1/2014	CONSOLIDATION WITH CITY OF HFD	No

Monterey LPA-57	2702003
Tehachapi-19	1502244
Fresno-23	1010030
Valley-21	5100139
Monterey LPA-57	2702439
Madera LPA-50	2000688
Fresno-23	1010028
Kings LPA-46	1600014
Stanislaus LPA-80	5000555
Yuba LPA-88	5800004

Vierra Meadows MWC	75	25
Semi Tropic School Water System	320	6
Tranquility Irrigation District	820	326
Franklin Elementary School	468	1
Woodland Heights MWC	57	19
ECCO	100	43
Riverdale Public Utility District	2416	950
KIT CARSON ELEMENTARY	510	9
Fresh Point (Piranha Produce)	26	2
MARIANI PACKING CO	65	5

COMMUNITY	No
NTNC	YES
COMMUNITY	No
NTNC	Yes
COMMUNITY	No
COMMUNITY	No
COMMUNITY	No
NTNC	Yes
NTNC	No
NTNC	No

CO-1/29/09
0919013
EPA NO. PWS-AO-2008-6019
1121007
CO issued 1/29/09
CC0000870
EPA NO. PWS-AO-2008-6018
1000210
DER-13CO-005
2009-002-5800004

proof of public notification for 1st Qtr., 2009 due to EHD by 4/10/09
39836
9/25/2008
9/1/2010
proof of public notification for 1st Qtr., 2009 due to EHD by 4/10/09
10/1/2009
9/25/2008
4/19/2010
3/18/2013
6/30/2009

	YES
YES	YES
Yes	Yes
No	Yes
Yes	
Yes	Yes
Yes	No
Yes	Yes
Yes	Yes

Implementation plan for development of an acceptable permanent source by 4/30/09

Y-plan submitted

Implementation plan for development of an acceptable permanent source by 4/30/09

	NO
	Yes
3/18/2016	
12/31/2010	Yes

No	SRF construction project for consolidation with Lost Hills Utilities District in progress
Yes	

Well 01 is in violation of the arsenic MCL, 3rd qtr. 2014 RAA 0.020 mg/L
P84 planning study completed. P84 construction project underway.
P84 consolidation project to Yuba City completed
Upon approval by EHD, the plan shall be implemented and water served shall meet standards by 1/31/2010
P84 planning study completed. P84/SRF construction project underway.
P84/ PLANNING LOAN
Categorized as TNC Yearly Testing Last test date 1-4-14 = 12.3

NOV issued w/ cc to CDPH and EPA; system applied for funding; 2/23/09- Russ Hatch indicated that the system plans to go with an arsenic removal plant; also he said he is aware of the "shovel ready" funding application deadline and will apply; system remains on quarterly public notification; 2/25/10- system submitted application to State for conversion of SRF application for construction funds to planning funds

Consolidation with Lost Hills Utility District

Purchased 2 wells that comply with As MCL.

Fe/Mn plant was modified to include As. Treatment. Q. PON
As. Q. As testing

Blending Successfully. Operation and Maintenance Plan
Reviewed and Approved.

Construction of replacement well.

Arsenic treatment facility.

SYSTEM INSTALLED POE & CRANMER ENGINEERING IS
GETTING BIDS FOR INSTALLATION OF A TREATMENT UNIT.

Wells purchased and online. System eligible to RTC based on 4QRAA. USEPA Administrative Order, so DDW cannot RTC via SDWIS.
Only seasonally use the well with Arsenic MCL exceedance. They blend during this time.
Construction project phased to first drill new well, then will install treatment of well does not meet As MCL.
Treatment plant is installed and operational. RTC will be issued once RAA is below 0.010 mg/L. Water system has been returned to compliance based on an RAA below the MCL.
THIS PACKING PLANT HAS SEEN DECLINING EMPLOYEE #S FOR THE PAST SEVERAL YEARS & HAS CONTACTED YCEH TO INACTIVATE THEIR SYSTEM. IN THE MEAN TIME, THEY ARE STILL MOVING FORWARD WITH RESEARCHING TREATMENT FOR BOTH ARSENIC & RADIOS.

10/10/2014	RAA < MCL - Natural Causes	No
10/31/2014	PWS Inactive due to Consolidation	No
11/1/2014	Source(s) Abandoned	No
11/1/2014	PWS Inactive - No longer a PWS	No
11/10/2014	RAA < MCL - Treatment Installed	No
12/5/2014	RAA < MCL - Blending	No
12/11/2014	New Well 6 meets Arsenic MCL. Wells 4 & 5 approved for STANDBY status.	No
12/19/2014	CONSOLIDATION WITH CITY OF HFD	No
1/1/2015	RAA at or below 8ug/L and treatment plant was installed.	No
2/1/2015	LPA has a declaration from the water system that there are <25 employees working at the facility at least 6 months out of a year.	No

Tehachapi-19	1500290
Tehachapi-19	1500364
Merced-11	2210900
Los Angeles LPA-49	1900305
Valley-21	5100109
Tehachapi-19	1510027
Visalia-12	1510005
Kings LPA-46	1600017
Inyo LPA-44	1400037

Edgemont Acres Mutual Water Company	400	148
Kernvale Mutual Water Company	26	25
Cedar Lodge Resort	64	10
Challenger Memorial Youth Camp	150	1
WILDEWOOD MUTUAL WATER CO., INC.	255	
Desert Lake Community Service District	700	233
City of Delano	53855	8829
ISLAND UNION SCHOOL	300	7
Foothill Lone Pine MHP, LLC	100	48

COMMUNITY	No
COMMUNITY	No
NTNC	No
NTNC	YES
COMMUNITY	No
COMMUNITY	No
COMMUNITY	No
NTNC	Yes
COMMUNITY	No

0919027
0919030
0911011
0919009
EPA NO. PWS-AO-2008-6020
1000208
1400040

3/26/2009
1/23/2009
4/21/2009
7/12/2011
1/2/2009
1/23/2009
9/25/2008
3/3/2009
3/3/2014

Yes	Yes
Yes	Yes
Yes	Yes
NO	
Yes	
Yes	Yes
	YES
Yes	
Yes	Yes

No specified date	No
No specified date	No
None	No
	NO
	No
No specified date	No
42154	No

No	
No	
No	
NO	
No	
No	
No	

SRF planning loan application was determined to be incomplete over two years ago.
P84 construction funding application received for consolidation with Erskine Creek Water Company. 2/13/15 (JSD): Issue of eligibility of storage tank; storage tank designed is of 200,000 gallons but eligible capacity is 94,400 gallons. DAF issued a letter to ECWC about this; response recd 2/13/15 from ECWC is currently under review by DFA.
Not applicable
Well 1, Well2 and Well 3 exceeds the arsenic MCL
Included in City of Yuba City Regional Prop 84 project. Awarded Prop 84 construction grant on 8/28/2013. Project in progress, expected to complete by 8/29/2016.
5/29/15 (JSD): SRF funding project is on hold due to RTC. Waiting for issuance of SRF Planning project pending adoption of new water rates by the DLCSD board
Has SRF funding commitment;SRF project - NOAA
P84/ GRANT TO DRILL NEW WELL
Privately owned mobile home park.

Water Company wants to install dual plumbed system-one for outside irrigation and one for domestic use with arsenic treatment
Consolidation with Erskine Creek Water Company
Blending treatment - introduction of a surface water source to further blend down the arsenic concentration in the water delivered to the customers.
Quarterly monitoring, public notice
Consolidate to City of Yuba City
Drill a new well and evaluate treatment if the new well is not successful
Qtrly PN and sampling required
Drilled new well, but it exceeds Uranium MCL. Installed AdEdge arsenic treatment plant w/o plan approval. New treatment plant is installed, approved, and operational since April 2014.

2/13/15 (JSD): RTC - using 100% AVEK water since 01/01/12. 5/29/15 (JSD): RTC as of 2/2/2015. (JSD): RTC - using 100% AVEK water since 01/01/12	2/13/15
5/29/15 (JSD): RTC as of 2/2/2015. 2/13/15 (JSD): RTC-Kernvale MWC's well is dry; emergency tie- in with Erskine Creek since 10/17/2013.	
No violation since 1st qtr. 2014. Updated 2/17/2015 - KDC	
Included in City of Yuba City Regional Prop 84 project. Awarded Prop 84 construction grant on 8/28/2013. Project in progress, expected to complete by 8/29/2016. <i>System now inactivated, consolidated to Yuba City</i>	
5/29/15 (JSD): System returned to compliance on 03/05/15 due to being on 100% AVEK water since 2013. 2/13/15 (JSD): Per Jan. 2015 email communication with Natalie from DLCSD, their board has not yet adopted the new water rates. DFA is planning to issue a letter to DLCSD about water rate impact on the SRF funding offer.	
Current treated water running annual average is at 0.003 mg/L.	

2/2/2015	Using 100% AVEK water.	No
2/2/2015	Using 100% water from Erskine Creek Water Company; Well 01 is dry.	No
2/6/2015	blending water from wells with low arsenic concentrations to ensure water delivered to the customers complies with the arsenic MCL.	No
2/15/2015	PWS Inactive due to Consolidation	No
2/18/2015	PWS Inactive due to Consolidation	No
3/5/2015	Using 100% AVEK water with arsenic below 0.010 mg/L.	No
4/17/2015		No
4/22/2015	NEW WELL	No
4/24/2015	RAA < MCL - Treatment Installed. Running annual average is below the MCL, collecting monthly post treatment samples to verify compliance.	No

Sana Cruz LPA - 74	4400621
Kings LPA-46	1600004
Los Angeles LPA-49	1900009
Kings LPA-46	1600010
San Joaquin LPA-69	3901290
Riverside LPA-63	3303112
Tehachapi-19	1500540
Tehachapi-19	1510014

River Grove	54	25
FOUR SEASONS MHP	350	88
Adams Ranch Mutual	300	173
LACEY COURTS MHP	66	21
FISHER NURSERY		
Coachella Valley Facility	80	1
Piñon Valley Water Company	80	37
Mojave Public Utility District	4000	1307

CWS	No
COMMUNITY	No
COMMUNITY	NO
COMMUNITY	No
NTNC	No
COMMUNITY	No
COMMUNITY	No

0800566
1100223
120036
CC0002369
Amended Permit Issued to address POU treatment
0919013
0919023

1/10/2009
3/1/2011
41241
1/3/2011
8/14/2009
4/20/2011
1/23/2009
1/23/2009

Yes	Yes
Yes	Yes
NO	YES
Yes	Yes
Yes	Yes
Yes	No
Yes	Yes
Yes	Yes

1400882

10/23/2014
1/10/2008
4/10/2010

1/1/2010	No
	Yes
	NO
7/1/2015	
In compliance.	No
EXPECTED 2ND QUARTER OF 2015	No
5/21/2016	No

No	3Q/2015 - 10.29
NO	
	May 2015 - ND (treated)
Yes	2Q/2015 - 26 (source)
No	3Q/2015 < 10
No	3Q/2015 < 10

N/A
P84/ PLANNING LOAN
Well 3 exceeds the arsenic MCL
DWSRF/ PLANNING
Using its own funds, Pinon Valley Water Company has installed arsenic removal treatment. Permit for the treatment was issued in January 2015.
5/29/15 (JSD): P84 construction funding project complete as of 3/09/15. 2/13/15 (JSD): P84 construction funding project is almost 100% complete

Blending problematic w/ drought, so will be trying filtration soon

BOTTLED WATER OFFERED AT COST

Quarterly monitoring, public notice

Treatment plant installed and approved for pilot study in March 2015

Reverse osmosis POU treatment was approved by LPA and installed in July 2011.

Arsenic removal treatment installed using hybrid ion exchange technology.

2/2/15 (JSD): Phase 1 of P84 project included drilling a new well (Well 09) and Phase 2 of the project included construction of arsenic adsorption treatment plant and a new 750,000-gallon tank for blending of treated water and a portion of bypassed water from Well 09

They were in compliance until the drought hit about the 3rd quarter last year. The system installed a gravity fed resin bed filter, which has been working and sampling monthly. The November 2015 sample is ND.

Waiting for submittal of pilot study report to approve treatment plant and return system into compliance. Due to be submitted by 5/1/15 and system should return into compliance by 7/1/2015.

Tier 2 arsenic notifications issued quarterly. Well is sampled quarterly for arsenic. Water system is a packing house that serves approximately 80 employees. System is classified as non-transient, non community

10/05/15 (JSD): Arsenic treatment is operating successfully; returned the system to compliance as of 6/30/15.
5/29/15 (JSD): System expected to return to compliance in second Qtr. 2015. 2/13/15 (JSD): Expected to return to compliance during second quarter of 2015.

10/05/15 (JSD): Returned to compliance as of 6/30/15. 5/29/15 (JSD): P84 construction project is complete as of 3/06/15; arsenic removal treatment and blending treatment being provided. RTC expected in 2nd qtr. of 2015.
2/13/15 (JSD): P84 project is expected to be completed by end of February 2015.

5/1/2015	RAA < MCL - Treatment Installed	No
5/4/2015	CONSOLIDATION WITH CITY OF HFD	No
5/8/2015	RAA < MCL - Natural Causes	No
5/13/2015	CONSOLIDATION WITH CITY OF HFD	No
5/18/2015	treatment plant operational	No
6/9/2015	POU treatment installed. LPA and DE agree that this system is in compliance.	No
6/30/2015	RAA < MCL - Treatment Installed-Arsenic removal treatment (using hybrid ion exchange) has been installed. The treatment plant is adequate to achieve compliance with the arsenic MCL.	No
6/30/2015		No

Sonoma-18	4900878
San Joaquin LPA-69	3901392
Fresno-23	1009091
Klamath-01	5301002
Tulare-24	5400713
Fresno-23	1000238

Santa Rosa Golf & Country Club	50	5
ENVIROPLEX	25	1
Olam Spices & Vegetables	125	7
Lewiston Community Services District (acquired system from Lewiston Valley Water Company in June 2012)	150	37
OAK VALLEY SCHOOL	300	7
Camden Trailer Park	90	25

NTNC	No
NTNC	No
NTNC	No
COMMUNITY	No
NTNC	Yes
COMMUNITY	No

9518002
1202468
1223006
0901005
1103922
923438

6/4/2013
4/1/2012
8/22/2013
2/24/2009
8/22/2011
9/25/2009

Yes	Yes
Yes	Yes
No	Yes
No	Yes
Yes	Yes
Yes	Yes

1204268

3/3/2015

6/30/2015	Yes
7/31/2015	
Not Specified	
No specific deadline was defined.	
3/3/2018	Yes
Not Specified	

No	4Q/2014-85
	2Q/2015 - 12
	1Q/2015 (Well 1) - 15.0 1Q/2015 (Well 2) - 21.5
	2Q/2015 - 28
	Q3- treated water - 4.4
Yes	3Q/2015 - 0.14 (with POU)

Not applied

System not eligible.

7/2/2015 - 7/1/2015 compliance date will not be met.
Compliance should be achieved by 10/1/2015.
Have Prop 84 construction grant. Construction has begun.
Notice to proceed was issued on 7/7/14. Construction completion deadline is 7/7/15.

SRF construction - COMPLETE

Operator submitted Univ Preap during Sept 2009.

adsorption treatment or interconnection. Interconnection is preferred, but if other water system doesn't agree, treatment plan has been approved and can be installed within 120 days.

Treatment plant was placed into operation in May 2015.

Arsenic removal treatment installed

Received Prop 84 construction funding. Will construct new water intake away from source of arsenic.

Construct an arsenic treatment plant.

POU installation using P84 Part 1 grant funding

9/22/15 - New well and Treatment plant function producing water in compliance.
6/30/2015 - New well and TP installed. Will RTC - with future quarterly monitoring results.
In Construction. RTC required by 6/30/15

Pilot study began in May 2015. System should be found in compliance by 7/1/2015.

7/29/15 update: Approval to operate arsenic treatment given 3/4/15. Current 4QRAA is 6.3 ug/L. Will RTC system eff 8/1/15.

9/22/15 - Treatment plant went on line 8/25/2015. Going to take a raw water sample to show compliance with the Arsenic standard. Moved intake downstream where arsenic level is below standard. Project also involved replacing the surface water treatment plant at a new location. Once sufficient monitoring has taken place the system will be returned to compliance.

7/2/2015 - Treatment plant construction well underway. Currently project completion is projected to be the end of September 2015 and the system producing water with arsenic levels below the MCL.

9/21/2015: RTC - Sept 2015; As trt installed. CO issued Q1 2015

POU units have been installed on 26 connections. RTC after 4 QRAA < MCL. **7/29/15 update:** 4QRAA with POU in place for one quarter is 23.5 ug/L. Anticipate RTC by end of 3rd Q 2015.

6/30/2015	Drilled new well and installed an arsenic removal treatment plant.	No
7/17/2015	Results of Pilot Study	No
8/1/2015	4QRAA < MCL after treatment installed	No
8/25/2015	Switched to new source intake location on 8/25/15. Sample collected on 9/12/15 from new location was "non-detect" for arsenic. Another sample collected in October 2015 from new location was 2 ppb.	No
9/1/2015	RAA < MCL - Treatment Installed	No
9/9/2015	RAA < MCL - Treatment Installed (POU)	No

Imperial LPA - 43	1300556
Tehachapi-19	1500405
Monterey LPA-57	2701503
Stanislaus LPA-80	5000080
Madera LPA-50	2000512

Mulberry Union School	85	2
Aerial Acres Water System	148	53
Mesa del Toro MWC	90	35
Country Western MHP	120	60
East Acres Mutual	250	81

NTNC	Yes
COMMUNITY	No
COMMUNITY	No
COMMUNITY	No
COMMUNITY	No

1400223

0919012

1205364

1180001

CC0000742

1/21/2014

1/23/2009

8/31/2009

3/19/2010

2/4/2009

Yes	Yes
Yes	Yes
Yes	Yes
Yes	Yes
No	Yes

RTC (CO0806154)	
CC0002563	CC0002763

Not Specified	Yes
5/21/2016	No
RTC	No
9/30/2014	No
6/30/2018	No

No	
No	3Q/2015 < 10 (RTC) 1Q/2015 - 32
No	
No	3Q/2015 - 6
No	1Q/2015 - 19 (East Well)

N/A

10/05/15 (JSD): Supplier's Certificate of Project Completion dated 9/29/15 has been received. 100% inspection of the project by DDW and DFA staff was conducted on 09/29/15. Project completion certificate of DDW is under preparation.

5/29/15 (JSD): Construction project is over 90% complete with estimated completion date of June 30, 2015.

2/13/15 (JSD): P84 construction funding project in progress; 75% completed.

Was in SRF, requested bypass

We executed their planning FA (\$40K) in 2011 and the FA expired 5/1/13. No work was done and no claims ever submitted.

Prop 84 Planning and Feasibility turned down because they did not want to consolidate. Plan to apply to SRF

Going from groundwater well to a surface water system

Drill a new well and arsenic removal treatment using adsorption

Recently drilled new well, water quality testing meets standards, undergoing testing to determine if water meets quantity standards. Q. PON As. Q. As testing

Arsenic and Manganese treatment facilities.

Evaluating consolidation, new source, treatment.

Currently in the process of reviewing the surface water system documentation and plans

10/05/15 (JSD): The new arsenic removal treatment plant is operating and the water system has been returned to compliance as of 09/30/2015. 5/29/15 (JSD): Construction of the arsenic removal treatment plant and Well 03 is almost complete. Commissioning of the treatment plant is in progress. 100% completion of the project is expected before June 30, 2015. 2/13/15 (JSD): A new well drilled to replace failed Well No. 1 and adsorption arsenic treatment being installed. Project completion deadline of May 21, 2016 according to the P84 funding agreement.

Treatment plant completed along with initial testing phase.

8/02/2016 Permit Amendment was received to inactivate East Well from the water system. 4/28/2016 No status change from previous update. Public Notification Provided. West Well; currently has a 4 quarters RAA under the MCL, therefore has returned to compliance. However, east well still over MCL. East well is only standby, however. Still connected to system though.

9/18/2015	Converted over to a surface water treatment plant. Inspection was performed by the LPA to confirm construction was performed according to approved plans. A new State permit will be issued.	No
9/30/2015	RAA < MCL - Treatment Installed-Arsenic removal treatment (using adsorption technology) has been installed. The treatment plant is adequate to achieve compliance with the arsenic MCL.	No
10/10/2015	Drilled a new well	No
10/28/2015	RAA < MCL - Treatment Installed	No
11/5/2015	Source Inactivated	No

Santa Barbara-06	4210009
Sacramento LPA-64	3400364
Fresno-23	1000580
Inyo LPA-44	1400526

Cuyama CSD	820	223
JEAN HARVIE SCHOOL	30	2
Campos Bros Farms (Walnut)	150	9
Eastern Sierra College Center - Bishop	100	1

COMMUNITY	No
NTNC	Yes
NTNC	No
NTNC	Yes

1006007

900391

1123003

1100043

12/9/2009
7/28/2009
6/10/2011
12/15/2010

	Yes
Yes	Yes
No	Yes
No	No - was a citation

2011-1123003

6/10/2011

12/31/2010	Yes
Not Specified	No
	Yes

	3Q/2015 – 8.7
No	4Q/2015 - 5.3 ppb
No	4Q2015 (Well 01) - 5.6
No	4Q/2015 - 10

Funding project nearing completion. Arsenic treatment plant has been online since September 2014. Treated water meets the arsenic standard.

Self-funded through community block grant.

Privately owned - System not eligible.

State community college. Have given them the pre-application information and strongly recommended they apply for funding.

PN required, existing treatment plant was re-engineered and construction was completed in September 2014.

Treatment

Continue quarterly sampling to monitor arsenic levels and report in CCR.

8/3/2015 (JD): PWS had their treatment on-line starting in September 2014. So the plant effluent is <10ppb but the RAA was > MCL as of the 1st quarter 2015. It is anticipated that after the 3rd qtr 2015 the RAA is < MCL.

Water System put new source online. Well #1 is now being used as a backup well and is not interconnected. Treated water sample for 11/16/15 was 5.3 ppb

Proposed piloting treatment but vendor nonresponsive. **7/29/15 update:** 4QRAA = 7 ug/L. Will RTC if they maintain QRAA<MCL for four full quarters. System continuing to look at piloting treatment. **9/17/15 update:** 4QRAA = 3.7 ug/L. Will RTC if this trend continues. 12/8/15 4QRAA <MCL for 5 consecutive quarters based on reduced source water quality arsenic concentrations. RTC effective 12/8/15.

System is currently still at 10 ug/L running annul average. They will continue to collect quarterly samples and provide sample data in their CCR's. All previous arsenic violations dating from 2007 to 2010 have been returned to compliance in SDWIS. There have been no arsenic MCL violations since 2010.

11/6/2015	RAA < MCL - Treatment Installed	No
11/16/2015	RAA < MCL - Treatment Installed	No
12/8/2015	Arsenic concentrations in source water reduced over last 5 quarters.	No
12/28/2015	RAA < MCL - Natural Causes- No arsenic MCL exceedance since 2010. Previous violations have been returned to compliance but system is still collecting quarterly samples and including this data in their CCR.	No

Monterey-05	3500570
Visalia-12	1500544

B & R Farms	25	14
Enos Lane	270	84

NTNC	No
COMMUNITY	No


9505005


1219017

5/30/2014

7/6/2012

Yes	Yes
	Yes





7/31/2016	No