

LCP Chemicals Site: OU2 Schedule

Aug 31, 2021

[http://](#)

Project manager	
Project dates	Feb 3, 2020 - Feb 15, 2023
Completion	0%
Tasks	39
Resources	0

Tasks

Name	Begin date	End date	Duration
Site Characterization	2/3/20	3/31/22	788
Site Characterization Summary Report	2/3/20	2/3/20	0
EPA Review & Comment	2/3/20	7/9/20	158
Revised Site Characterization Summary Report	7/10/20	7/20/20	11
Response to Comments - Plan for OU2 Sampling	7/21/20	7/21/20	0
EPA Review/Approval	7/21/20	8/14/20	25
Field Sampling, Lab Testing, Data Validation, Data Evaluation	8/10/20	9/28/20	50
Meeting Post-SCSR Review	9/29/20	9/29/20	0
CBA Soil Sampling WP, QAPP, FSP	6/25/21	7/24/21	30
EPA Review & Approval CBA Project Plans	7/25/21	8/12/21	19
CBA Soil Sampling, Lab Testing, & Data Validation	8/18/21	10/16/21	60
Meeting Pre-RI Report	10/18/21	10/18/21	0
RI Report	11/17/21	12/16/21	30
EPA Review	12/17/21	1/30/22	45
Meeting RI Report Comments	1/31/22	1/31/22	0
Revised RI Report	1/31/22	3/1/22	30
EPA Review / Approval	3/2/22	3/31/22	30
Baseline Risk Assessment	9/29/20	11/16/21	414
Tech Memo: COPC Screening / Exposure Assessment	9/29/20	10/19/20	21
EPA Review	10/20/20	1/8/21	81
HON Response to Comments	1/9/21	2/1/21	24
Meeting Tech Memo Review	3/5/21	3/5/21	0
EPA Conclusion of Review	3/5/21	3/8/21	4
HON Response and Revised Tech Memo	3/9/21	3/24/21	16
EPA Review / Approval	3/25/21	6/24/21	92
Baseline Risk Assessment Chapter of RI Report	10/18/21	11/16/21	30
Development and Screening of Remedial Alternatives	4/1/22	8/18/22	140
Meeting Pre-RAO Tech Memo	4/1/22	4/1/22	0
Tech Memo: Revised Remedial Action Objectives	4/1/22	4/5/22	5
EPA Review	4/6/22	5/20/22	45
Meeting Pre-Tech Memo	5/21/22	5/21/22	0
Tech Memo: Remedial Technologies, Screening, Alternatives	5/21/22	7/4/22	45
EPA Review	7/5/22	8/18/22	45
Detailed Analysis of Remedial Alternatives	8/19/22	2/14/23	180
Meeting Pre-FS Report	8/19/22	8/19/22	0
Feasability Study Report	8/19/22	10/17/22	60
EPA Review	10/18/22	12/1/22	45
Revised FS Report	12/2/22	1/15/23	45

Tasks

3

Name	Begin date	End date	Duration
EPA Review / Approval	1/16/23	2/14/23	30

Gantt Chart

