

## ORR EMDF ROD Schedule

**07/12/2021** EPA received D1 ROD

*Mid July – Mid Sept* Project teams continue to develop effluent limits for radionuclides; WAC; and approach to mercury management/anti-degradation for inclusion in the D2.

**09/27/2021** EPA to submit comments on the D1 ROD to DOE (75 day expedited review).

*09/27/21 – 10/27/21* DOE provide responses to comments; project team manages responses to comments; we expect DOE to request an extension to D2; adjust schedule as needed.

*10/27/21* DOE submits D2 for EPA review – if no extension requested.

*December 2021* EPA provides comments on D2 EMDF ROD 30 days after DOE submittal.

*January 2022* Revisions to the D2; DOE and TDEC signature; EPA briefings to the Administrator.

*February 2022* EPA Administrator's signature.

## EPA Internal Review Schedule – ORR EMDF D1 ROD

**07/12/2021** Received D1 ROD; distributed to ORC, SSS and EPA HQ for review - **Carl**

**07/13/2021** Assign to RAC contractor for review - **Connie**

**08/11/2021** complete 30-day internal R4 RSEB (Carl, Connie, Cathy, Jon) and ORC and SSS review

- SSS/hydro comments received 7/21/21
- SSS/Eco risk comments received 7/27/21

**08/12/2021** complete 30-day RAC contractor review

**08/23/2021** complete EPA HQ (40 day) review including FFRRO consolidating HQ comments and briefing FFRRO office director - **Monica**

**09/07/2021** complete (15 day) consolidation of comments (remove duplicates, organize by section) and identify conflicting comments – **Carl (TL to assist)**

**09/20/2021** complete (13 day) resolution of conflicting comments; communicate significant comments to TDEC - **Carl is the lead**

**09/24/2021** complete R4 management briefings and HQ briefings, as needed – **Carl is the lead**

**09/27/2021** issue EPA comments on the D1 ROD

75 days total

