

ORR EMDF ROD Schedule

07/12/2021 EPA received **D1 ROD**

Mid July – Mid Sept Project teams continue to develop effluent limits for radionuclides; WAC; and approach to mercury management/anti-degradation for inclusion in the D2.

09/27/2021 EPA submit comment on the D1 ROD to DOE (75 day review).

09/27/21 – 10/27/21 DOE provide responses to comments; project team manages responses to comments; we expect DOE to request an extension to D2, adjust schedule as needed.

10/27/21 DOE submits D2 for EPA review – if no extension requested.

December 2021 EPA provides comments on D2 EMDF ROD 30 days after DOE submittal.

January 2022 Revisions to the D2; DOE and TDEC signature; EPA briefings to the Administrator.

February 2022 EPA Administrator's signature.

EPA Internal Review Schedule – ORR EMDF D1 ROD

07/12/2021 **Received D1 ROD**; distributed to ORC, SSS and EPA HQ for review - **Carl**

07/13/2021 Assign to RAC contractor for review - **Connie**

08/11/2021 complete 30-day internal R4 RSEB (Carl, Connie, Cathy, Jon) and ORC and SSS review

- SSS/hydro comments received 7/21/21

08/12/2021 complete 30-day RAC contractor review

08/23/2021 complete EPA HQ (40 day) review including FFRRO consolidating HQ comments and briefing FFRRO office director - **Monica**

09/07/2021 complete (15 day) consolidation of comments (remove duplicates, organize by section) and identify conflicting comments – **Carl (TL to assist)**

09/20/2021 complete (13 day) resolution of conflicting comments; communicate significant comments to TDEC - **Carl is the lead**

09/24/2021 complete R4 management briefings and HQ briefings, as needed – **Carl is the lead**

09/27/2021 **issue EPA comments on the D1 ROD**

75 days total