

PECFA Timeline (Specifics inserted for the LDF Tower Standard Site)¹

July 20, 2015

No new sites accepted into the program

August 2017

WDNR is in process of preparing a Remedial Action Options Report (RAOR)–

Fall 2017

WDNR PECFA Program intends to install and implement Interim Measure in the Source Area. Optimal sparge/SVE treatment system effectiveness is anticipated during winter months due to frozen ground conditions. This increases the importance of fall 2017 system installation.

Fall 2017-April 2020

Interim Measure remedy is initiated, Remedy operated or conducted Two2 years (8 Quarters) of post remedial groundwater monitoring data collection is required prior to submitting a closure package.

April 2020

All field activities should be complete to assure reimbursement through PECFA
Closure Package must be submitted by the responsible party for WDNR to consider closure prior to the PECFA sunset

June 30, 2020

All PECFA claims must be submitted to DNR for reimbursement

Notes:

- 1) The State has said that they have authority and budget to take action. They have an obligation to the responsible party to allow them to use the fund to its full capacity
- 2) WDNR wants to engage the tribe but has had limited success.
- 3) WDNR does not believe that they need concurrence from the tribe to implement an interim/remedial action.
- 4) WDNR has stated that they need to take the next step soon to meet the deadline for closure.

¹Information Gathered by EPA in Discussions with WDNR. Information not validated/confirmed by WDNR.