

TURBINE CYCLE PERFORMANCE TESTING

SCOPE OF WORK:

The Intermountain Power Service Corporation (IPSC) is uprating plant capacity by replacing the high pressure (HP) turbine section.

TEST PROCEDURES:

ASME PTC 6.1 Alternative Test Procedure for Steam Turbines

Performance testing on one cooling tower will be staged in three phases. An initial baseline performance test completed on one cooling tower will be performed this summer 2001. An interim performance test will be conducted on the same cooling tower while focusing in on performance on 1 quadrant which will have been upgraded. Separate cold circulating water measurement will be required for that quadrant using hanging or floating catch basins with temperature measurement. This test will have to be conducted this winter and will be the basis for modifying the remaining 15 quadrants. The third CT test will be after the cooling tower is completely upgraded, sometime in late spring or early summer 2002 to determine if full expected performance is achieved.

All cooling tower testing shall be conducted in accordance with the CTI ATC-105 (00) test code requirements.

The inlet wet bulb measurements shall be taken at 4 locations (stringers) per quadrant and at 3 different heights (requiring 12 per quadrant and 48 psychrometers per cooling tower). This is to reduce the effects of high wind conditions at this facility.

Circulating water flow will be measured by pitot tube traverse using two twenty point traverses, 90 degrees apart in a 84" circulating water line (scaffolding will be provided). Hot water test taps are available in the circ water supply line or measurements can be taken at the inlet riser (a three point average is requested). Cold water test grid is available at the cold water outlet stop log location (a nine point matrix is requested). Fan power measurements will be taken by IPSC Electricians using test group CTI calibrated test equipment. Ambient wet bulb and wind speed shall be taken

upwind using the average of three psychrometers.

SCHEDULE SUMMARY: IGS Unit 2

Performance Testing

April 8- 13, 2002

HP Turbine Enthalpy Drop- 30 day followup testing

May 7- 9, 2002

(only for station instrumentation indicates a significant drop)

TEST SERIES:

Full Load Tests (2) @ VWO/ 2400 psig/ Load 975 MWg

96% Load Tests (1) @ VWO/ 2300 psig/ Load 930 MWg

92% Load Tests (1) @ VWO/ 2200 psig/ Load 890 MWg

87% Load Tests (1) @ VWO/ 2100 psig/ Load 850 MWg

83% Load Tests (1) @ VWO/ 2000 psig/ Load 810 MWg

95% Load Test (1) throttle controlled/ ~2300 psig/ Load 925 MWg

TURBINE CYCLE PERFORMANCE TESTING- TURBINE DESIGN INFORMATION

Intermountain Power Service Corporation
850 West Brushwellman Road
Delta, Utah 84624

INTERMOUNTAIN GENERATING STATION

Two sister 875 MW gross units
IGS Unit 1 went commercial 6/86, IGS Unit 2 went commercial 5/87

TURBINE ORIGINAL DESIGN INFO

General Electric S-2, tandem-compound, single reheat with six-flow low pressure stages. Turbine consists of
HP Turbine- newly replaced (03/2002) Allstom single flow, full arc admission
IP Turbine- double flow reheat
LP Turbines- 3 double flow low pressure sections

Stop Valves (4)

Control Valves (4) new (03/2002) full arc admission, via valve chest
combine reheat stop and intercept valves (2)

Feedwater Heaters

Dual string of 3 high pressure feedwater heaters (8A/8B, 7A/7B, & 6A/6B)

TURBINE CYCLE PERFORMANCE TESTING- BIDDERS LIST

Power Generation Technologies
Environmental Systems Corporation
200 Tech Center Drive
Knoxville, Tennessee 37912

Attn: Jack R. Missimer- Vice President, ESC
(865) 688-7900 x 1372, (865) 687-8977 FAX
cell: (865) 705-1613
Email: jmissimer@envirosys.com

Encotech, Inc.

Attn: Dale Kurg
207 State Street
P.O. Box 714
Schenectady, NY 12301-0714

Fax: (518) 374-0924
Toll Free: (888) Encotech
Telephone: (518) 374-0924
email: fredkindl@aol.com

Allstom

PTI/ Stone & Webster Consultants
Kurt Price- Senior Consultant
1482 Erie Boulevard
Schenectady, NY 12301
518/395-5052 (Phone)
518/573-7271 (Cell)
518/346-2777 (FAX)
kurt.price@stoneweb.com

Mechanical Dynamics & Analysis, LLC
P.O. Box 1235 Schenectady, NY 12301
Phone: 518-399-3616

Edison O&M Services
1321 S. State College Blvd.
Fullerton, CA 92831
800-398-4182

IP7010652