

CREW: 161 WORK ORDER TYPE: MODIFICATIONS

02-53663-16

ISSUE DATE 01/06/11

Page 1 Of 2

Originator : KEVIN MILLER  
Planner : KEVIN MILLER  
Drawing No : 1CCE-M2014  
Equip No/Cat: 1CCE--C 1  
Project ID : 1CCE-FAN-1C  
Shutdown : U Unit  
Ref No :  
Schedule Date :  
Priority : 3C  
Clearance : NO  
Tag Request :  
Text ID :  
Frequency : NOT SCHEDULED  
Last Reading : No Reading

Date Completed: \_\_\_\_\_  
Completed By : \_\_\_\_\_  
Accepted By : \_\_\_\_\_  
Failure Code: \_\_\_\_\_  
Signature : \_\_\_\_\_  
Signature : \_\_\_\_\_

				** Delay Codes Legend **			
				W=Whse	C=CrSp	T=Tag	TL=Tool
				** Record Time Daily **			
				P=Plan Delays			
Step	Job Scope	MN	DY	Safety and Additional Information	Emp No	Date	Hours
1	OUTAGE: ELECTRICAL INSTALLATION AND STARTUP OF THE NEW ID FAN DRIVES FOR "C" ID FAN - UNIT 1.	2	1	***** SAFETY / ENVIRONMENTAL REQUIREMENTS: A. ALWAYS WEAR THE REQUIRED PPE.			
	***** JOB SCOPE: 1. DISCONNECT ALL CIRCUITS FROM ALL CUBICLES OF BOTH DRIVES FOR THE 'C' FAN. NATHAN CROP WILL PROVIDE DRAWINGS.			B. SIGN ONTO CLEARANCES OF THE 6.9KV BREAKER PLUS ADDITIONAL CLEARANCES OF THE CONTROL AND EXCITATION POWER. ALL CIRCUITS IN BOTH DRIVES WILL BE DISCONNECTED.			
	2. GSL WILL THEN MOVE THE OLD CABINETS OUT AND THE NEW CABINETS IN.			***** ADDITIONAL INFORMATION: A. MATERIAL IS BEING FURNISHED BY ALSTOM UNDER THE LEAD WORK ORDER.			
	3. CONNECT ALL POWER, CONTROL, AND INSTRUMENTS CIRCUITS AS INSTRUCTED BY THE ALSTOM TECHNICAL DIRECTOR.			B. PIPING FOR WATER SUPPLIES WILL BE INSTALLED BY MECHANICS.			
	4. PERFORM STARTUP AND TESTING WITH THE JON CHRISTENSEN AND THE TECHNICAL DIRECTOR.						

## \*\* IMPORTANT NOTICE \*\*

YOU ARE RESPONSIBLE FOR YOUR OWN SAFETY AND MUST  
ENSURE THAT THE REQUIRED PPE IS WORN FOR EVERY  
JOB YOU ARE DOING. IF YOU HAVE ANY QUESTIONS  
CONCERNING THE WORK RULES, SAFETY CODES, OR  
REQUIRED PPE, PLEASE CONTACT YOUR SUPERVISOR.

Job Feedback/Historical Notes:



02-53663-16

IP7011779

## \*\* Work Order Parts List \*\*

Part No	Description	PO/Req/SIR	Date Due	U/M	Reqd	Commit	Issued/Rcvd
1	05539 CONNECTOR, SPLITBOLT	S 311526*	03/09/05	EA	2	0	2
2	05540 CONNECTOR, SPLITBOLT	S 311526	03/09/05	EA	20	0	20
3	05590 TERMINAL, DISCONNECT	S 311715	03/10/05	EA	50	0	50
4	05916 CASTER, TOOL CABINET	S 316734	04/07/05	ST	1	0	1
5	07083 REDUCER, 01.00 PVC	S 313759	03/19/05	EA	1	0	1
6	18284 UNISTRUT, CHANNEL	S 316086	03/31/05	FT	20	0	20
7	22739 TERMINATION KIT, ACCESSORIES	S 312439	03/14/05	RL	4	0	4
8	23442 TERMINATION KIT, ACCESSORIES	S 311598*	03/09/05	RL	5	0	5
9	50119 BATTERY, 009.0 VOLT	S 313058	03/16/05	EA	6	0	6
10	50680 BOLT, 0.5-13 SS	S 310739*	03/06/05	EA	169	0	169
11	50818 WASHER, LOCK	S 310739*	03/06/05	EA	176	0	176
12	50824 WASHER, FLAT	S 310739	03/06/05	EA	300	0	300
13	57289 SHIM, PRECUT	S 300941	02/01/05	EA	50	0	50
14	57293 SHIM, PRECUT	S 300939	02/01/05	EA	50	0	50
15	79199 GREASE, SILICONE	S 314925	03/25/05	EA	1	0	1
16	79233 PANEL, TERMINATION	S 316747	04/07/05	EA	0	0	0
17	DIRECT CRIMPER, WEIDMULLER M/N PZ4, P/N 901250-0000 **NO SUBS**	05-42538	02/01/05	EA	2	0	2
18	DIRECT CART, 500 LB CAPACITY, 36 X 26, FLUSH SHELF, RUBBERMAID, C&H	05-44439	02/17/05	EA	2	0	2
19	DIRECT UNISTRUT, FIBERGLASS, SINGLE, 1-5/8" X 1-5/8"	05-44785	03/16/05	FT	40	0	40