

BOILER TEST CONDITIONS SUMMARY
IGS Unit 1 Boiler Overfire Air System and SH Platen Extension POST- OUTAGE Testing

State of Utah Required Testing (to demonstrate no increase in CO due to installation of Overfire Air System)

OFA Diagnostics Testing (to determine best spot to operate and develop control curves)

Each test point needs 1 1/2 hour, allowing 1/2 hour between test points to lower O2, pull fly ash and sootblow for temperatures

TEST #	DATE & TIME	LOAD	TEST CONDITIONS	OFA%	OFA Dampers	TIME	TARGET		Air Flow	CEM	TEST	STACK	TEST
							O2%	O2%		NOx	NOx	CO	CO
							test grid	CR					
Day 1	09/06/2003 Sat	6:30- 19:0	950	No Westridge or Dugout Coal									
Day 2	09/7/2003 Sun	6:30- 19:0	950	No Westridge or Dugout Coal									
Day 3	09/8/2003 Mon	6:30- 19:0	950	No Westridge or Dugout Coal									
Day 4	09/9/2003 Tues	6:30- 19:0	950	No Westridge Coal									

NOTE: O2 and CO% based on Boiler Outlet Grid values

Coal Supply Requirements- NO WestRidge or Dugout, need SUFCO coal straight for best results

see- Operation Test Setup for more details

IP7_035426