

OFA System 1/3 and 2/3 dampers plus OFA secondary air inlet dampers will need to be positioned during the course of the testing. One of the 2/3 dampers does not have a drive (NW), so will need to be positioned manually (Ken Neilson holds an OK To to position this damper)..

Fly ash samples will also be taken and correlated with the test results. We will need 2 Operators to help support fly ash sample collection. ISG will be collecting the fly ash samples at each of the different test points. All fly ash hopper rows need to be available (no maintenance work) and hoppers will need to be pulled down prior to the test (night shift) and between each test point.

Coal samples will also be taken throughout the test period at the coal feeder inlet (test taps installed special for testing). Note: there maybe a certain amount of coal spillage created while collecting these coal samples. Bottom ash samples will also be collected.

Boiler Performance Testing- Each test point needs 2 hours, allowing ½ to 1 hour between test points to lower O2, pull fly ash and sootblow for temperatures.

Prior to each test period (daily), the gas analyzers need to be started, warmed up and calibrated. This process takes 1 to 1 ½ hours to complete. During this time, all tubing, bubblers, chillers, desiccant filters, and dust filters will be checked out.