

J. Thomas

20 NORTH WACKER DRIVE, SUITE 1260, CHICAGO, IL 60606

TECHLAW INC.

PHONE: (312) 578-8900

FAX: (312) 578-8904

RZ2.R05703.01.ID.022

September 14, 2000

Mr. Thomas Manning
Work Assignment Manager
U.S. EPA Region 5, DW-8J
77 W. Jackson Boulevard
Chicago, IL 60604

Reference: EPA Contract No. 68-W-99-017; EPA Work Assignment No. R05703: Multi-Site Field Oversight Support; Johnson Controls, Inc.; Fowlerville, MI; EPA ID No. MID099124299; Field Oversight Report for Phase III RFI Field Activities; Task 02 Deliverable

Dear Mr. Manning:

Please find enclosed TechLaw's Field Oversight Report for the Phase III RCRA Facility Investigation (RFI) activities conducted at the Johnson Controls, Inc. facility in Fowlerville, MI.

TechLaw personnel accompanied Mr. Juan Thomas of the U.S. EPA to tour the site, view Geoprobe activities as part of the trichloroethene (TCE) source investigation, review sampling results collected to date and observe sediment sampling in the Red Cedar River.

TechLaw personnel conducted field oversight on July 11, 2000 to observe TCE source identification sampling. This trip complemented an earlier visit on June 21 and June 22, 2000, as reported in the Field Oversight Report delivered to U.S. EPA on June 29, 2000. As discussed in prior correspondence, the facility did not conduct the entire Phase III RFI at that time (i.e., sediment sampling of the Red Cedar River was not completed). Therefore, TechLaw returned to the site on September 6 and 7, 2000, to observe sediment sampling. Observations from these oversight visits are documented in the attached report.



Mr. Thomas Manning
September 14, 2000
Page 2

Please feel free to contact either myself or Mr. Terry Uecker at (312) 345-8974 if you have any questions.

Sincerely,



John Koehnen
Regional Manager

cc: F. Norling, EPA Region 5 Project Officer (w/out attachment)
J. Thomas, EPA Region 5
T. Uecker
W. Jordan/Central Files
Chicago Central Files

**JOHNSON CONTROLS, INC.
FOWLERVILLE, MI
EPA ID NO. MID099124299**

**FIELD OVERSIGHT REPORT
FOR PHASE III RFI FIELD ACTIVITIES**

Submitted to:

**Mr. Thomas Manning
U.S. Environmental Protection Agency
Region 5 - DW-8J
77 West Jackson Boulevard
Chicago, Illinois 60604**

Submitted by:

**TechLaw, Inc.
20 N. Wacker Drive, Suite 1260
Chicago, Illinois 60606**

EPA Work Assignment No.	R05703
Contract No.	68-W-99-017
TechLaw WAM	Terry Uecker
Telephone No.	312/345-8974
EPA WAM	Thomas Manning
Telephone No.	312/886-6943
EPA TA	Juan Thomas
Telephone No.	312/886-6010

September 14, 2000

JOHNSON CONTROLS, INC.
FOWLERVILLE, MI
EPA ID NO. MID099124299

FIELD OVERSIGHT REPORT
FOR PHASE III RFI FIELD ACTIVITIES

TABLE OF CONTENTS

	PAGE
1.0 Introduction	1
2.0 Summary of Field Activities	1
2.1 Oversight of Geoprobe Sampling	2
2.2 Site Reconnaissance	3
2.3 Free Product Sampling in Solid Waste Management Unit (SWMU) C Wells ...	3
2.4 Red Cedar River Sediment Sampling	4
3.0 Conclusions and Recommendations	5
Appendices	
A. Diagram of TCE Source Identification Boring Locations and Sample Designations .	A-1
B. Photographic Log	B-1
C. Field Log	C-1

**JOHNSON CONTROLS, INC.
FOWLerville, MI
EPA ID NO. MID099124299**

**FIELD OVERSIGHT REPORT
FOR PHASE III RFI FIELD ACTIVITIES**

1.0 Introduction

At the request of Mr. Thomas Manning, the United States Environmental Protection Agency (U.S. EPA) Work Assignment Manager (EWAM) and Mr. Juan Thomas, the U.S. EPA Technical Advisor (TA), TechLaw, Inc. (TechLaw) performed oversight of the Phase III Resource Conservation and Recovery Act (RCRA) Facility Investigation (RFI)-related field activities at Johnson Controls, formerly known as the Stanley Tools Facility (Facility) in Fowlerville, MI. The oversight was performed under the RCRA Enforcement Permitting and Assistance Contract No. 68-W-99-017, EPA Work Assignment No. R05703, Project 10, Task 02.

This field oversight was conducted July 11, and September 6 and 7, 2000 by Mr. William Hopkins of TechLaw. The field oversight complemented an earlier TechLaw site visit on June 20 and 21, 2000. Oversight activities included observation of Geoprobe soil boring and groundwater sampling performed by URS. This work corresponds to trichloroethene (TCE) Source Identification (Objective 2) of the Revised Phase III RFI Work Plan, Former Stanley Tools Facility, Fowlerville, MI dated December 3, 1999 (Work Plan). TechLaw was also present during sediment sampling of the Red Cedar River, corresponding to Objective 3 of the Work Plan. Figures depicting sample locations and designations for the TCE source identification and sediment sampling of the Red Cedar River are included in Appendix A of this report. Appendix B of this report contains a photograph log documenting field activities and the field log is included as Appendix C.

2.0 Summary of Field Activities

TechLaw personnel arrived at the Facility on July 11, 2000. Mr. Hopkins of TechLaw met with Mr. Dennis Connair of URS and Mr. Juan Thomas of the U.S. EPA. Also present were Ms. Stacey Lane and Mr. Chris Spielman of URS and Mr. Dave Castle of Belasco Drilling Services, Inc. After a health and safety briefing, TechLaw began observation of the TCE source identification borings and associated soil and groundwater sampling. During the July 11, 2000 visit, general site reconnaissance was also conducted, including an assessment of water levels on the Red Cedar River.

TechLaw personnel were also present on September 6 and 7, 2000, to observe sediment sampling in the Red Cedar River. Personnel present for the September visit included Mr. Thomas of the U.S. EPA and Mr. Connair, Mr. Spielman and Mr. William Eckhoff of URS. Observations from these visits are documented below.

2.1 Oversight of Geoprobe Sampling

As discussed above, this oversight report complements previous oversight conducted on June 20 and 21, 2000. An Oversight Report for the June visit was provided to Mr. Juan Thomas of the U.S. EPA on June 29, 2000. The June 29, 2000 report contains extensive detail on the type of equipment and procedures used to conduct the TCE Source Identification sampling. Similar procedures were employed during Geoprobe activities in July. Therefore, to avoid redundancy, this report will focus on new information and observations. Please reference the June 29, 2000 oversight report for additional details on sampling procedures.

TechLaw was present during eight soil borings on July 11, 2000. These borings were located around Area of Concern (AOC) 1. According to Mr. Connair, AOC 1 is located within the former footprint of the manufacturing facility. The Work Plan describes AOC 1 as a potential site of a degreasing operation.

During the oversight period, two sampling locations had "hits" on the photoionization detector (PID). These were located at the TCE-15 and TCE-20 locations (see Appendix A for locations). At TCE-15, a PID reading of 57 parts per million (ppm) was registered at approximately seven feet below ground surface (bgs). At TCE-20, 151 ppm was registered at four feet BGS and 186 PPM was registered at eight feet bgs. At TCE-24, a black sandy layer was observed from seven to nine feet bgs. However, this material did not register on the PID meter. Mr. Connair speculated that the material may be degraded kerosene. According to URS, similar material was encountered during soil borings in the SWMU K area. TechLaw was not present for the SWMU K borings.

Groundwater samples were also collected at each of the boring locations. Samples were collected using similar methodology as discussed in the June 29, 2000 oversight report.

During the September 6 and 7, 2000 visit, Mr. Connair discussed analytical results received to date. The preliminary results from the soil borings and groundwater samples indicate intermittent "hits" of TCE and kerosene. Without discussing specific sample locations, there appeared to be TCE detected near SWMU L and AOC 1. Kerosene was reportedly detected to the west of AOC 1 and in the vicinity of SWMU K.

2.2 Site Reconnaissance

During the July 11, 2000 site visit, TechLaw accompanied Mr. Thomas and Mr. Connair on a general site tour. Mr. Connair discussed various SWMUs and monitoring well locations located across the site. Specific observations from the site tour are discussed below.

Mr. Connair described conditions at the South Drainage Ditch. This ditch constitutes the southern boundary of the Facility and is located adjacent to railroad tracks. The South Drainage Ditch carries surface water runoff due west to the Red Cedar River. The ditch appeared to contain stressed brown vegetation. Mr. Connair suggested that the stressed nature of the vegetation could be potentially due to pest control activities conducted by the local municipalities. Mr. Connair provided anecdotal information that the local municipalities periodically applied pesticides in areas of standing water.

Mr. Connair noted that monitoring wells (MW) in the vicinity of SWMU C (Former Settling Pond) were found to contain free product during groundwater sampling conducted as part of the Phase III RFI. The free product was described as a light non-aqueous phase liquid (LNAPL). During the site tour, Mr. Connair removed a bailer from MW-C3. The bailer contained approximately 12 inches of LNAPL. Mr. Connair suggested that the contents may be kerosene. During the July 11, 2000 visit, a sample of the free product was collected as discussed in Section 2.3 below.

Mr. Connair discussed conditions in the Red Cedar River. The Screening Level Evaluation of the Red Cedar River sediments (Objective 3) was delayed due to elevated water levels. Mr. Connair explained that the water levels created an unsafe environment to wade through and made it difficult to visually determine areas of sediment deposition. For this reason, Mr. Connair requested that this sampling be delayed until water levels receded. TechLaw suggested that URS provide a letter to the U.S. EPA detailing their rationale for the delay and provide a time line for when sampling would occur. URS subsequently issued a letter, dated July 24, 2000, which documented this request. The letter noted that sampling would be conducted under more favorable conditions no later than September 11, 2000. Sediment sampling was conducted September 6, 7 and 8, 2000 and is discussed in Section 2.4 below.

2.3 Free Product Sampling in SWMU C Wells

As discussed above, LNAPL was encountered in MW-C3 during groundwater sampling. SWMU C is the site of a Former Settling Pond. During the July 11, 2000 site visit, free product was evident in a bailer removed from the well. Although not in the Work Plan, URS chose to collect a sample of the product for characterization purposes.

Mr. Connair removed the permanent bailer and used a disposable Teflon bailer attached to a string. The bailer was repeatedly lowered into the well to collect the sample. As the free product was a LNAPL, the material rose to the top of the bailer as it was removed from the well. Water at the bottom of the bailer was drained into a bucket and disposed as investigation derived waste (IDW). Once the water was removed, the free product was drained into a collection jar.

Mr. Connair noted that during groundwater sampling, free product was also encountered at the adjacent MW-C1. Using a new bailer, URS attempted to collect a sample. No free product was encountered at that time. Mr. Connair noted that it is possible that the free product was removed during well purging and has not regenerated.

2.4 Red Cedar River Sediment Sampling

TechLaw was present on September 6 and 7, 2000, to view activities associated with Objective 3 of the Work Plan, which consisted of a Screening Level Evaluation of the Red Cedar River (River) sediments. Sampling was done in accordance with the Work Plan, including revisions documented in the March 30 and May 8, 2000 letters from URS to the U.S. EPA.

Sampling generally consisted of a walking survey of the River to identify targeted areas of concern. Once areas were identified, the River bottom was logged. This was done by stringing a measuring tape across the width of the River and using a measuring stick to periodically determine the depth of the water and depth of the sediments. These readings were graphed in the URS field log.

Samples were then collected using a hand auger. In areas where deeper sediments existed, both a shallow and deep sample were collected. This was accomplished by inserting a short length of polyvinyl chloride (PVC) pipe into the sediments with subsequent collection of two samples (approximately 1 to 6 inches and 7 to 14 inches). The March 30, 2000 URS letter to U.S. EPA noted that deeper samples would be collected in areas where sediments exceeded 24 inches. At the request of the U.S. EPA, shallow and deep samples were collected at locations with sediment depths less than 24 inches.

In addition to the sampling locations specified in the Work Plan, an additional sample was taken of river sediments. During the walking survey of the River on September 6, 2000, a 55-gallon steel drum was found partially buried in the River bottom. Based on visual observations, there appeared to be no environmental concerns with the drum. The drum had an opened end and was partially filled with sediment. This new sample was designated SE-RC-22A.

As an aside, sample designations are as follows: SO = soil (bank), SE = Sediment, RC = Red Cedar River, and SD = South Drainage Ditch. For example, SE/RC-22 is a bottom sediment sample collected in the Red Cedar River at sequential sampling location number 22. If a shallow

and deep sample were taken at that point, they would be designated SE/RC-22/1 (shallow) and SE/RC-22/2 (deep). Conversely, SO/RC-22 is a river bank soil sample co-located with the sediment sample.

River bank sampling was included as a revision to the Work Plan as documented in a March 30, 2000 letter from URS to U.S. EPA. The revision called for four bank samples co-located with River and South Ditch sediment sampling locations. During the walking survey of the River, Mr. Thomas and Mr. Connair identified an additional location for bank sampling. Along the river bank near SWMU J (waste water treatment plan), Mr. Connair and Mr. Thomas identified a potential seep of an oily hydrocarbon substance. A hydrocarbon odor and oily sheen was observed at this location at water level of the river bank. A bank sample was subsequently collected at this location using a stainless steel spoon. This sample was designated SO/RC-22A.

During sampling on September 7, 2000, URS identified an additional seep along the river bank in the vicinity of SWMU C. A concrete or clay pipe outfall with a diameter of approximately six to eight inches was discovered below the surface of the water. Exact identification of the pipe was not possible due to heavy sediment cover. An oily sheen was observed in the vicinity of the pipe that increased when the pipe was tapped with a metal rod. It could not be determined if the oily substance was coming from within the pipe or if the pipe was providing a preferential pathway to the River. Due to the discovery of the pipe, the SO and SE/RC-23 sampling locations, which were originally located approximately 20 feet upstream, were adjusted to sample immediately downstream of the unknown outfall.

3.0 Conclusions and Recommendations

TechLaw observed one day of soil borings (July 11) and two days of sediment collection (September 6 and 7) performed by URS. Generally, the work plan was adequately followed and work activities conducted appeared to match Objectives 2 and 3 of the Work Plan. Minor field adjustments were observed, such as moving samples to more appropriate locations (i.e. downgradient of a pipe outfall) or adding additional samples (i.e. new sample downstream from a buried drum).

Objective 2 of the RFI consisted of multiple soil borings to determine the nature and extent of TCE contamination at the facility. URS noted that preliminary results from the soil and groundwater samples indicate intermittent concentrations of TCE and kerosene. The intermittent nature of these "hits" is suggestive of multiple releases on the site. Therefore, careful evaluation of the RFI Report should be conducted to identify potential source areas and the extent of potential contamination in adjacent areas.

Although preliminary in nature, there also appears to be a connection between constituents within the facility with those appearing in the Red Cedar River. For example, the observance of free product LNAPL within SWMU C and the appearance of an oily substance seep immediately adjacent and downgradient within the Red Cedar River, suggests a potential

connection. A similar seep was also observed within the Red Cedar River adjacent to SWMUs E and J. Based on these factors, analytical results from the River soil and sediment samples should be rigorously compared with those from the adjacent SWMUs to determine if any connection can be made. In addition, careful consideration should be given to the characterization of the free product collected from SWMU C during the July 11 visit to determine if there is any similarity of the material to that apparently seeping into the Red Cedar River.

APPENDIX A

Diagram of TCE Source Identification Boring Locations and Sample Designations

APPENDIX B

Photograph Log



Photograph No.: R1-P1
Date: 7/11/00

Time: 1105
Direction: W

Description: View of TCE-20 Geoprobe soil boring. This boring exhibited the highest field PID of the day (186 ppm).



Photograph No.: R1-P2

Date: 07/11/00

Time: 1105

Direction: W

Description: View of TCE-20 sampling location. Note depressed area and lack of vegetation.



Photograph No.: R1-P3
Date: 07/11/00

Time: 1135
Direction: S


Description: View of south drainage ditch located between southern fence line and railroad tracks.



Photograph No.: R1-P4
Date: 07/11/00

Time: 1140
Direction: SE

Description: Additional view of South Drainage Ditch. Note distressed vegetation within channel.



Photograph No.: R1-P5
Date: 07/11/00

Time: 1140
Direction: NW

Description: View of SWMUs B and C monitoring well locations. Recent groundwater sampling by URS indicated SWMU C wells contained free product.



Photograph No.: R1-P6
Date: 07/11/00

Time: 1145
Direction: W

Description: View of the Red Cedar River (behind fence) near outfall of South Drainage Ditch.



Photograph No.: R1-P7
Date: 07/11/00

Time: 1150
Direction: N

Description: View through fence line of Closed RCRA surface impoundments (settling ponds).



Photograph No.: R1-P8
Date: 07/11/00

Time: 1155
Direction: W

Description: View of Mr. Dennis Connair of URS showing elevated and murky conditions of the Red Cedar River.



Photograph No.: R1-P9
Date: 07/11/00

Time: 1200
Direction: N

Description: View of discharge pipe near Red Cedar River.



Photograph No.: R1-P10
Date: 07/11/00

Time: 1105
Direction: S


Description: View of the northern bank of the Red Cedar River.



Photograph No.: R1-P11
Date: 07/11/00

Time: 1225
Direction: NW

Description: View of Area of Untreated Sludge Disposal (Area F).



Photograph No.: R1-P12
Date: 07/11/00

Time: 1230
Direction: W

Description: View of southern fence line of Area F. Red Cedar river to left (south) of fence.



Photograph No.: R1-P13
Date: 07/11/00

Time: 1230
Direction: S

Description: View of MW-F2 with Red Cedar River in background.



Photograph No.: R1-P14

Date: 07/11/00

Time: 1230

Direction: W

Description: Additional view of southern fence line of Area F near MW-F1. Red Cedar River to left (south) of fence.



Photograph No.: R1-P15
Date: 07/11/00

Time: 1235
Direction: N

Description: View of standing water in Area F.



Photograph No.: R1-P16
Date: 07/11/00

Time: 1435
Direction: S

Description: View of soil boring at TCE-17 location.



Photograph No.: R1-P17
Date: 07/11/00

Time: 1704
Direction: N

Description: Collection of free product from MW-C3. Product was less dense than water (LNAPL). Mr. Connair suggested that the product may be kerosene.



Photograph No.: R1-P18

Date: 07/11/00

Time: 1710

Direction: E

Description: Continued collection of free product from MW-C3. Note MW-C1 and MW-C2 in background.



Photograph No.: R1-P19
Date: 07/11/00

Time: 1715
Direction: E

Description: Continued collection of free product from MW-C3. Product was collected in glass sample jar and shipped to laboratory for characterization.



Photograph No.: R1-P20
Date: 07/11/00

Time: 1725
Direction: E


Description: View of groundwater from MW-C1. No free product observed in well at time of visit. Mr. Connair noted that free product was visible in this well during the most recent groundwater sampling.



Photograph No.: R1-P21
Date: 07/11/00

Time: 1810
Direction: E

Description: View of groundwater sample collection at TCE-17.



Photograph No.: R2-P1

Date: 09/06/00

Time: 1430

Direction: W

Description: View of Mr. Dennis Connair conducting walking survey of the Red Cedar River. Mr. Connair is marking the location of a buried drum (not readily visible) for later sampling.



Photograph No.: R2-P2
Date: 09/06/00

Time: 1505
Direction: S

Description: View of oily seep near SWMU J. Note sheen on surface of water.



Photograph No.: R2-P3

Date: 09/06/00

Time: 1605

Direction: N

Description: View of URS field personnel logging the depth of River sediment and water levels.



Photograph No.: R2-P4

Date: 09/06/00

Time: 1645

Direction: N

Description: View of URS personnel collecting river sediment sample at location SE/RC-20.



Photograph No.: R2-P5
Date: 09/07/00

Time: 0940
Direction: S


Description: View of URS personnel collecting river bank sample SO/RC-22A in vicinity of SWMU J. A seep of an unknown oily substance is visible at this location.



Photograph No.: R2-P6
Date: 09/07/00

Time: 1045
Direction: W

Description: View of URS personnel collecting bottom sediment sample downgradient of buried drum. Note drum and yellow marker flag faintly visible to left of picture.



Photograph No.: R2-P7
Date: 09/07/00

Time: 1230
Direction: S

Description: View of oily sheen visible downstream of an unknown pipe outfall. This location is downgradient of SWMU C.



Photograph No.: R2-P8

Date: 09/07/00

Time: 1245

Direction: N

Description: View of sediment sample collection downgradient of oily seep at unknown pipe outfall. Sample designation is SE/RC-23.

APPENDIX C

Field Log

"Outdoor writing products for outdoor writing people"

"*Rite in the Rain*"
ALL-WEATHER WRITING PAPER



HORIZONTAL LINE

All-Weather Notebook
No. 391



RECYCLABLE

"Rite in the Rain" - A unique All-Weather Writing paper created to shed water and enhance the written image. It is widely used throughout the world for recording critical field data in all kinds of weather.

Available in a variety of standard and custom printed case-bound field books, loose leaf, spiral and stapled notebooks, multi-copy sets and copier paper.

"Rite in the Rain" - All-Weather writing papers are also available in a wide selection of rolls and sheets for printing and photocopying.

a product of

J. L. DARLING CORPORATION
Tacoma, WA 98424-1017 USA
(253) 922-5000 FAX (253) 922-5300
www.riteintherain.com



6 32281 39111 1

Johnson Controls
Fowlerville, MI

4 5/8" x 7" - 48 Numbered Pages

7/11

Same crew 0800

1 Donnie Connors

TCE-14 20' No PIDs

2

17-19 Wet Sand - 19' + clay

X TCE-15

0-4

6' - Wet Sand

7' PID - 57-59 ppm

Soil Sample SOTCE-15 - 7

Groundwater GW TCE-15 = 6

Conversion w/ DC

Over Results -

TCE 16

2-8 - Pretty good clay - No PIDs

8-12 0.5 PID 11'

12-16 - No PID

16-20 No PID

ADS = 1060

Site Walk w/ DC & O Thomas
EMS only

DC Briefed 38 on geology.

24 Dup SP & MW groundwater
accuracy, elevations \Rightarrow

Went through conceptual Models

All photos (-1) on Photolog -

1st Picture did not take

TCE-20

0-4 4' 151 ppm

1027

4-8 8' 6-8 clm

8-12 PIDS 186 ppm

No water, High PID

P1-E 1105 Borehole - Did not measure

SO TCE - 3-4 (4-5)

SO TCE - 8-8'12

GW TCE 11

P2-1105 W - Boring TCE 20

32 - Lower Smt

1130 Site Walk W

P4 S - South drainage ditch
1130 Dispersed Vegetation
May die Mosquito

PSSE - SDD ditch
1135


P6 - NW 1140 - Back Swamp
DC wells had product Bar B
wells were clean

C1 - LNAFL - Free Product -
Small

1145
P7 W - Red Cedar Near
South drainage ditch

1150
P8 W LCRA Surface Impoundment
DC said there was kerosene

Stream Bed



P9-1155 W Red Cedar River

DC Says he can get Sediment
Samples - but will not know B/C of
poor Visibility.

P10 discharge pipes & Red Cedar
North 1200 River

1205
P11 Banks of the River
South

12120 BH Recommend letter
Report w/ Dissection

P12 F-NW 1225-

B13 W-MW FS-21

P14 S-F2-5-

P15 W F1 -
lower to left - Section F1

1235

P16 N-

Whites in F1 Telling
Picture North from F1

Lunch

TCE 24- 0-12, Manual PID
1-9 Black layer - Sandy
Water Sample at 9'DC Speculated it might be
degraded kaolinite \Rightarrow
No odor, no PID - Take water
Sample \Rightarrow TCE 17 0-4 Aada \Rightarrow

4-8 Clay

8-12 Clean

12-16 wet sandy / clay
Sandy clay

1435

P17 South

Drilling TCE-17, Bruceway

TCE 21

1515

0-4 no PID - clay

4-8 no PID - clay

8-12 Wet sand - Dark Sand

at 12 hrs clay

PID Recalibrate

C-3-

Free Product - + Sediment at
Bottom?

ST - Concerns - Went

TCE 19 - 1638


0-12 no hits took sample in
6-65

12-16

1704
P18 N Free product Cat MWC3
19 E
20 E

21 E C1 - No free product

P22 - E 1800 - View of groundwater
Sample collection



9/6/00 - Arrive on Site 1130

Take w/ Site Core down old
ditch to south. Ditch is

→ Dennis corner
Bill context
Chris Spielman

- Juan TADOKO

Want on Site walk to ID
Sample location - find Beryl
deon - SS gals - open end -
filled w/ MUC

DL-


Quartz is up back - Saw red
Less material on ground in

12-18" 1-2"

Placed out 2 locations
one at Drum (Dennis corner)
W- P1 - 1430 - Location 2
one B/W outfall & Drum -

S-P2 1505 - Bank sample -
After outfall, gas -
Oil Sheen -

N P3 - 1605 - Tape & Measurements
of Stream bed near gravel edge
(Road Bridge in Background)



Bridge - Road River

Collect Sample - Middle - Left -
Looking South (Lower Side)

P4 - N - 1645 -
 DE-KC-20 -
 Sediment Reducer 20 -

Silt - Sand -

~~P4~~

DE-KC-21 - Tons - 1000 lbs
 Bore sample



Sample taken by advancing Section
 of PVC into bedrock, & then
 using hand Auger for 10' - 15'
 depth, & 8' down

To Do -
 1. Copy Sample description
 2. Reconcil Area G

9/7/00

A.O. 01.0 URS Area 0820

H&S Bricks - Same with us
 Yesterday - 20M, 1000000

P5 - 500k - collecting debris from
 0140 11:00

SO-CC-22A in sample

P-KC-22A - Buried drum
 11/2m gradual, 11/2m

Width 22 1/2' -

- 1st Sample - More pure
 P6 - 1st Sample - Drum to the left
 1045

Took Deep & Shallow -
 Decon equipment & 11000
 40 1000 1000000

Found - Pipe

1230 = 7

P7-2 - 1200 Pipe & Shear bolt

6" - Possibly Clay localized,
Pipe oil shear zone out

Adjusted to 1500 23 samples to
1000 Johnson Creek at 2000 ft. 11-11
Vertical SWMU 2

P8 - (N) Advancing Soil Boring - Had
1415 ft. at 1500 23-


J.T. discussed SW Samples
I noted would have to do a
full Analysis if you did it

11-6 ft - 17-12
2 Dup

Pls a Bore Sample Just off
Our field

March 9, 1994

Mr. Michael Valentino
United States Environmental Protection Agency
Region V
Mail Stop HRE-8J
77 West Jackson Blvd.
Chicago, IL 60604-3590



Re: Work Assignment R05011
Stanley Tools Field Oversight
February 15-16 & 22-23, 1994

Dear Mr. Valentino:

Metcalf & Eddy, Inc. (M&E) performed the field oversight at the former Stanley Tools facility in Fowlerville, MI on February 15 & 16 and 22 & 23, 1994. The field oversight was performed by Andrew Campbell and Todd Aebie of M&E, respectively. A copy of the field notes taken during the two oversight periods is included with this letter.

The Phase II work was performed by Dames and Moore (D&M) personnel during this part of the investigation. During the week of 2/15-16/94, D&M conducted slug recovery tests of the newly installed monitoring wells. During the week of 2/22-23/94, D&M conducted groundwater sampling of the Phase II wells. According to Bill Echhoff of D&M, groundwater sampling was conducted on the existing Phase I wells at the site on February 17-21, 1994. A daily accounting of the personnel present onsite is listed in the field notes.

The main activity which was performed during the week of 2/15-16/94 was the slug recovery tests on the Phase II RFI wells. Since some of the wells would go dry, it was decided to conduct the slug tests by bailing out a known volume of water then measure the groundwater recovery. This option met with limited success. Some wells (MW-L1; for example) had a very quick recovery and could not be bailed down quickly enough to observe the recovery. Other wells (MW-B4; for example) were bailed dry and good recovery results could be obtained. Since some of the wells had a very quick recovery and could not be bailed down easily, a different slug test method should be attempted. Dames & Moore should try to use the compressed gas method as outlined in the Phase II Work Plan to achieve better recovery data on those wells.

During the week of February 22-23, 1994 the main emphasis of the field work was the collection of the Phase II groundwater samples. According to Bill Echhoff of D&M, the groundwater sampling event began prior to the 22nd of February by the sampling of the existing Phase I monitoring wells onsite. The Phase II groundwater sampling began on February 22nd, a minimum of two weeks after the Phase II wells were developed. The procedure followed for the groundwater sampling is described below.

The monitoring well was opened and an HNu was used to check for volatile vapors. Next the depth to groundwater was obtained to determine the volume of purge water to be bailed out. All purge water was hand bailed and containerized. After a minimum of three (3) well volumes had been removed, the field parameters (temperature, conductivity, pH) were measured. If a well went dry during purging, the well would be allowed to recover. If the well recovered

quickly, the remaining purge volumes would be removed. If the well recovered slowly, a groundwater sample would be obtained when sufficient water was present. When the field parameters had stabilized, or the volume of groundwater removed exceeded five (5) well volumes, the groundwater sampling would begin.

The sampling order and sample bottles required for each of the Phase II wells are:

1. Volatiles--9/40ml VOA Bottles
2. Semi-Volatiles--2/1liter Amber Jars
3. Pest/PCB--2/1liter Amber Jars
4. Herbs--2/1liter Amber Jars
5. Cyanide--1/500ml Plastic Bottle
6. Sulfide--1/500ml Plastic Bottle
7. Dissolved Metals--1/1000ml Plastic Bottles


The appropriate samples were preserved and the sample for dissolved metals was filtered before preserving. The samples were packed in coolers on ice and the chain-of-custody forms were filled out. The samples were sent to Enesco Laboratory.

While Metcalf & Eddy personnel were onsite conducting oversight, all observed activities which were completed conformed to the project work plan.

If you have any questions, please call me at (614) 890-5501.

Sincerely,

Metcalf & Eddy, Inc.



Todd J. Aebie

Enclosure

cc:

File
C. Bowers

(112)

RTA
Hart

Daily Activities Report

- 1) Field Blank collected
- 2) Finish Grid Borings on
side near Unit G
- 3) Well Development
- 4) Sludge Borings

2/15/94

1230 Add'l M - Sunny and cold
Temp High 30's - very windy

- Bill Eckhoff
- Christine Oehl
- A. Campbell - Nick

5-M

D/M working on sludge
test of MD-L-1

- using barter - the
plan is to use
barter to remove a
quantity of water or
bore well dry 1 ft
possible and then

Well Cobia 3/3/94

Leptel 2/15/94

(113)

(114)

2/15/89

Mon. for recovery rate

1300 approx. 10 gals have
been removed - will
attempt to record
recovery rate with
slope water level
meter and stop watch

- Obviously the well
recovers too rapidly
to accurately monitor
recovery rate. D/M to
call office for
guidance -

A. L. L. 2/15/89

(115)

1430 D/M going to try
stay loss on 134 -
intermediate well that
should bail dry or
near dry - slow
recharging - should not
better revealing

1500 Setty up at MW-89
will begin bailing - well
should bail dry and
recovery can be more
accurately monitored using
slope meter & water level
meter.

A. L. L. 2/15/89

(116)

2/15/64

1525 Well has been

backed dry - beginning

recovery test - monitoring

recovery in tenths of

a foot to begin

with -

1600 Well is recovering at

a steady rate - easily

maintained with Slope

water meter -

1625 - Well still recovering

- taking reading based

on time now - recovery

John Lydell
2/15/64

(117)

2/15/64

1525 -

1700 Well has almost

recovered to starting

water level - first well

slope at 24 hrs - should be

back to beginning level

1730 C&H site

Active - Summary

- Recovery tests -

L-1 - not done

S-4 - complete

John Lydell
2/15/64

(118) 2/16/54

0750 SN sube - clear lead
high to be in mid 30's

B. Eckhoff) D/M
C. Oskel)
A. Cypell M:R

Activities planned:

- More recovery tests -
repeat B-1 - try
5-3 or E-3

See log
2/16/54

2/16/54

(119)

0820 started bearing MW-S4
will be ~~reporting~~ reporting
recovery test on this

well - using the same
technique as yesterday

0900 - Begin monitoring of
well recovery rates
- in tenths to start

1000 Recovery is at same
steady rate as
yesterday

See log
2/16/54

(120)

2/16/54

1100 Complete 2nd recovery

lost on Nov-10-4

recovery time 10:05
the same as yesterday

1115 Was going to try
at NW S-3 - however
ice in river went across
before he was down

will try NW-E-3
after lunch

1200 Start bailing at NW-E-3

3 hrs hard almost

done - will do

Ameyall 2/16/54

2/16/54

(121)

test when dry

1245 Complete bailed bailing
begin monkey recovery

- ~~more~~ recovery for fish
can't get accurate recovery
rate - will try again

1320 - Trying again after bailing
well - again for
fish - try again at
larger depth intervals

1350 - Try again - getting better

Ameyall 2/16/54

(23)

2/16/94

results - however it
seems that well is
recovering too fast for
this monitoring method
- Slope water and stopwatches
- more accurate data
could be gotten with
different method

1465 off site

Paul Hylleberg
2/16/94

(23)

Tuesday Feb 22, 1994

Stanley Tools

915 T. Archie Arrive on site

Weather: Cloudy overcast,
23°F, wind 10-15 mph from
west - NW

Personnel on site:

B. Eckhoff & D.M.

C. O'Neil

T. Archie - M&E

D.M. personnel decommissioning

all bailers to be used

Toolbox Archie 2/22/94

(24)

Decon procedure:

Tsp - wash

DI Rinse

Nitric acid wash

DI wash

DI Rinse

- wrap in Al foil

Planned activities:

- All Phase I one wells

sampled

- Begin Phase II sampling

950 ▶ 3-4 photos of Red Cedar

River - Flooded

Todd Laboz 3/22/94

(25)

1025 Spoke with Dave Click, DNM,

their g.w. data suggests that

flow goes toward the

river both directions, thus

No sampling will be done

on the offsite wells.

Dave will FedEx up

info for a conference call

Tomorrow 3/22/94

1104 Begin to arrive at

NW-21

DTW - 7.36

TD - 15.50

8.14' ft

Todd Laboz 3/22/94

(126)

Ant. To purge 4 gals 1350 Arrive to do Bck 1 & Bck 3

1136 purged 8 gal,

begin to sample

▲ sample VOA at MW-11

1150 Finish sampling

1200 Break for lunch

1309 Return, Drm to go set supplies

1330 - Return & prepare to sample more wells

S

10000 Gals 7/22/94

BCK 3

3.46

DTW ~~3.46~~

TD - 4.5

27.04

purge 14 gal

purge 6 gal

11.14

▲ Purging MW-Bck 3

1409 Begin to purge Bck-3

1429 Finish purging 14 gals

1434 Begin to sample Bck-3

Bottles - 9-40ml VOA

8020

Methods 8240 8210

2 - 1-liter amber Semi VOA

2 - 1-liter amber - Post/PCB

2 - 1-liter amber - Herbs

10000 Gals 7/22/94

(127)

(128)

1-500ml plastic - CN

1-500ml plastic - sulfate

1- fine plastic - dissolved
1000ml

metals

1450 Done sampling MW-BK1

- All water (develop purple)

is containerized

1503 begin to purge MW-BK1

back

BK1

1518 begin to sample MW-BK1

BK1

1530 Finish sampling MW-BK1

1600 Arrive at K-1 to purge

and sample

1600 J. Aubrey 2/22/94

(129)

1601 photo of Bill checking

MW-K1 with HNU

MW-K1

TD 14.20

DTW - 6.70

6.5 ft

purge amt 1 gal

1603 Begin to purge MW-K1

2 photos Christina bailing well

1622 Begin to sample MW-K1

1634 Finish sampling MW-K1

1600 J. Aubrey 2/22/94

(130)

1643 Going to MW-F3 to
re sample BNA's, cap
broke the bottles
- DTM will purge required
amt then sample for
bot BNA's

1648 2 - Wells MW-F3 - 3pm
and Red Cedar River Flooding

1650 MW-F3

T.D. ~~3.75~~ 20.65

DTW 2.38

18.27 ft

will purge 9 gals

Tobyl. Aubri 2/22/94

(131)

water is light lime green
in colon

1705 Begin to Sample MW-F3
for BNA's

2 - 1 liter amber jars

1715 Go back to office build

1730 T. Aubrie leaves site, DTM
packing samples, getting
ready to take them to
Fed Ex.

\$

Tobyl. Aubrie 2/22/94

(32)

Daily Summary 2/22/94

- Sample Phase II wells

MW-Bck1

MW-Bck3

MW-L1

MW-K1

-

- Resample well MW-F3
for BWA's, Lab broke
the bottles- Decan all bailers to be
used.

S

Todd J. Aubie 2/22/94

(133)

Wednesday Feb. 23, 1994

0730 T. Aubie arrive on site
weather: snow overnite,
2-3", blowing & drifting,
winter weather warning,
2-4" more possible, Temp
25°F, wind 15-20 mph
from west.

0800 D-M arrive on site

Personnel present:

B. Eschhoff - D-M

C. O'Neil

T. Aubie - M+E

Todd J. Aubie 2/23/94

(134)

Planned activities:

G. Water sampling continues

0830 D+M preparing all labels and bottles for remaining wells

max-J3

0930 30.50 T.D

5.46 DTW

25.04

purge out 12 gal for 3 well volumes

S

Josh Allen 2/23/94

(135)

1000 Well J-3 is frozen at

3' - boiler will NOT go

down

- Dry heated water &

poured along & to outer

casing - did not work.

- Will use addecanned

hard agar rod to poke

ice free

1045 Metal rod did not free

ice, ice to 6 ft, will

hope water in well

warms up and frees

ice

Josh Allen 2/23/94

(136)

1050 Setting up to do
well MW-J-4

1052 MW-J-4

T.D. - 14.20

DPW. - 5.20

9.0

gals to purge - 4.5

1100 Beg to bail MW-J-4

2450 Purging J-4

1105 Finish purging 5 gal out
of well, begin to take
readings

John H. H. 7/23/94

(137)

1115 Begin to sample J-4

1125 Finish sampling MW-J-4

- all parameters sampled
For

1200 Break for lunch

1300 Return

1305 D & M personnel making
telephone calls, etc.

1345 Begin to collect a
field blank


John H. H. 7/23/94

(138)

1400 Finish collecting Field
Blank

1415 D.M. to go and sample
more wells

1415 T. Hebie leave site for
day



Todd Hebie 2/23/94


(139)

Daily Summary 2/23/94

- 1) Collect Field Blank
- 2) Purge & sample wells
MW-14

3) Well MW-13 is
frozen, tried to
break Ice free, will
have to wait until
it thaws

4) Should finish all wells
2/24/94



Todd Hebie 2/24/94



An Air & Water Technologies Company

RECEIVED
MAR 11 1994

OFFICE OF RCRA
WASTE MANAGEMENT DIVISION
EPA REGION V

March 4, 1994

Mr. Michael Valentino
United States Environmental Protection Agency
Region V
Mail Stop HRE-8J
77 West Jackson Blvd.
Chicago, IL 60604-3590

Re: Work Assignment R05011
Stanley Tools Field Oversight
Photolog Dates 2/22-23/94

Dear Mr. Valentino:

Attached is a copy of the photographs that were taken during the field oversight from 2/22-23/94. The photographs were taken to document the field work which was performed by Dames & Moore (D&M) personnel at the Stanley Tools Facility in Fowlerville, MI. A map of the facility with the photograph number on it is included. The map is a reference to where the photograph is taken at the site.

If you have any questions, please call me at (614) 890-5501.

Sincerely,

Todd J. Aebie
Geologist

cc: Attachments
C. Bowers
File

PHOTOGRAPH #77



LOCATION:

Stanley Tools, Fowlerville, MI

DATE:

2/22/94

TIME:

0950

SUBJECT:

View looking north from railroad bridge. Red Cedar River is flooded.

PHOTOGRAPH #78



LOCATION:
DATE:
TIME:
SUBJECT:

Stanley Tools, Fowlerville, MI

2/22/94

0950

View looking north from railroad bridge. Red Cedar
River is flooded.

PHOTOGRAPH #79



LOCATION:

Stanley Tools, Fowlerville, MI

DATE:

2/22/94

TIME:

0950

SUBJECT:

View looking west from railroad bridge. Area where offsite wells located. Note: Well MW-0S1 in middle of photo.

PHOTOGRAPH #80



LOCATION:
DATE:
TIME:
SUBJECT:

Stanley Tools, Fowlerville, MI
2/22/94

1136

Dames & Moore personnel sampling VOA's in well
MW-L1.

PHOTOGRAPH #81



LOCATION:
DATE:
TIME:
SUBJECT:

Stanley Tools, Fowlerville, MI
2/22/94

1350

Dave Eckhoff of Dames & Moore purging
background well MW-BCK3.

PHOTOGRAPH #82



LOCATION:
DATE:
TIME:
SUBJECT:

Stanley Tools, Fowlerville, MI
2/22/94

1601

Bill Eckhoff of D&M checking headspace on well
MW-K1 with an HNu.

PHOTOGRAPH #83



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/22/94
TIME:	1603
SUBJECT:	Christina Ohel of D&M purging well MW-K1.

PHOTOGRAPH #84



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/22/94
TIME:	1603
SUBJECT:	Christina Ohel of D&M purging well MW-K1.

PHOTOGRAPH #85



LOCATION:
DATE:
TIME:
SUBJECT:

Stanley Tools, Fowlerville, MI

2/22/94

1648

Wells MW-F's, well MW-F3 is open. Red Cedar
River in background is flooded to Unit F.

PHOTOGRAPH #86



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/22/94
TIME:	1648
SUBJECT:	Wells MW-F's with Red Cedar River in background. View looking south.

PHOTOGRAPH #87



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/23/94
TIME:	1100
SUBJECT:	Purging well MW-J4.

PHOTOGRAPH #88




LOCATION:
DATE:
TIME:
SUBJECT:

Stanley Tools, Fowlerville, MI
2/23/94

1101

Purging well MW-J4. Note: Very turbid water in
bailer.

STANLEY #6




PHOTOGRAPH NUMBERED LOCATIONS

- LEGEND:
- FACILITY BOUNDARY
 - FENCELINE
 - ROADWAY
 - PATHWAY
 - RAILROAD TRACK
 - SURFACE WATER BODY
 - ◆ PROPOSED SOIL BORING LOCATION
 - ⊗ PROPOSED GRAB SAMPLE
 - ⊕ PROPOSED MONITORING WELL (SHALLOW)
 - ⊕ PROPOSED MONITORING WELL (INTERMEDIATE)
 - SOLID WASTE MANAGEMENT UNIT BOUNDARY
 - A AREA OF CLOSED RCRA SURFACE IMPOUNDMENTS
 - B ORIGINAL EFFLUENT POND
 - C FORMER SETTLING POND
 - D FORMER SETTLING POND
 - E FORMER SETTLING POND
 - F AREA OF UNTREATED SLUDGE DISPOSAL
 - G AREA OF CHEMFIXED SLUDGE DISPOSAL
 - H CHEMFIXED SLUDGE SPILL*
 - I DRAINAGE DITCH*
 - J WASTE WATER TREATMENT PLANT
 - K FORMER TANKS A AND B AREA
 - L FORMER TANK C AREA

* The spill and the ditch are not necessarily solid waste management units, but are areas to be investigated.

NOTE: SWMU locations are approximate.



BASE MAP SOURCE: Modified from Advanced Mapping Technologies, compiled by photogrammetric methods from aerial photography dated November 8, 1990.

STANLEY TOOLS
FOWLerville, MICHIGAN

FIGURE 3
ADDITIONAL BORING, WELL AND
GRAB SAMPLE LOCATIONS

February 9, 1994

Mr. Michael Valentino
United States Environmental Protection Agency
Region V
Mail Stop HRE-8J
77 West Jackson Blvd.
Chicago, IL 60604-3590

RECEIVED
FEB 10 1994

OFFICE OF RCRA
Waste Management Division
U.S. EPA, REGION V

Re: Work Assignment R05011
Stanley Tools Field Oversight
February 1-3, 1994

Dear Mr. Valentino:

Metcalf & Eddy, Inc. (M&E) performed the field oversight at the former Stanley Tools facility in Fowlerville, MI on February 1 through 3 1994. The field oversight was performed by Todd Aebie of M&E.

The Phase II work was performed by Dames and Moore (D&M) personnel along with Stearns Drilling who are developing the monitoring wells and drilling the soil borings. A daily accounting of the personnel present onsite is listed in the field notes. A copy of the field notes are provided with this letter.

The main activities to be performed for the week were the development of the monitoring wells, and the finishing of the grid sampling. The drilling company is developing the monitoring wells by air lift method, Brainard-Killman (B-K) pump, and moyno pump. These methods worked with limited success, so D&M decided to use a Grundfos Pump this week to finish the well development.

On February 1, M&E observed the grid soil sampling which was being completed. Bill Eckhoff of D&M along with one of the drill crews and rig from Stearns Drilling collected the grid boring samples from locations GB-9, GB-12 to GB-14. A field blank was also performed on a split spoon on GB-14. Development began on the monitoring wells which were installed during the Phase II work. An air lift method was used to develop MW-BCK1 (Shallow Background Well), along with MW-BCK3 (Intermediate Background Well). The shallow well developed after approximately 50 gallons had been purged. The intermediate well would not develop with the air lift method, so a B-K pump was used to finish development.


On February 2, M&E observed the grid sampling of locations GB-15 to GB-23 with an MS/MSD sample collected at the GB-15 location. The well development proceeded slowly for the day. Monitoring well MW-BCK3 (Intermediate) was partially developed using the B-K pump, but the water would not clear. The well is to be developed by a Grundfos pump next week (2/7-2/9). Monitor well MW-J4 would not air lift develop so the Moyno pump on the rig was used to suction out the water. Well MW-B4 was developed dry after removing 5 gallons of water. Dames & Moore personnel decided to use a Grundfos pump to finish developing the well. Well MW-C3 was developed using the Moyno pump and a total of 300 gallons of water were removed. The development water was very murky and had an oily sheen along with a hydrocarbon odor to it. The odor smelled like Kerosene.

On February 3, M&E observed the grid sampling of GB-24, GB-6, and GB-7. A field blank was obtained from the GB-24 boring along with a MS/MSD sample from the 2-4 foot interval. Well MW-E3 was developed using the B-K pump. A total of 50 gallons was to be removed during development. The previous week, an initial attempt to encounter and sample sludge at sludge boring E-3 resulted in no sludge being found. A second attempt to find the sludge was tried, but no sludge was found. A third boring was going to be attempted later in the day.

All of the activities completed during this time conform with the project work plan.

If you have any questions, please call me at (614) 890-5501.

Sincerely,



Todd J. Aebie

cc:

File
C. Bowers



Metcalf & Eddy

May 6, 1991

Mr. Glenn Stenard
United States Environmental Protection Agency
230 South Dearborn Street
Chicago, Illinois 60604

**Re: TES X, R05011 - Stanley Tools
RCRA Corrective Action
Field Activities Report: 4/18/91 - 4/19/91
and 4/24/91 - 4/25/91**

Dear Mr. Stenard:

Enclosed is a copy of the field notes for oversight of the RCRA Corrective Action at the Stanley Tool site, Fowlerville, Michigan for April 18th and 19th, and April 24th and 25th, 1991. Also enclosed is a photograph log documenting the activities observed.

If you have any questions please feel free to contact me at (312)427-7433.

Sincerely,

METCALF & EDDY, INC.

Denise L. Murk
Environmental Scientist

Enclosure

cc: F. Norling
File



May 3, 1991

Mr. Glenn Sternard
U.S. EPA Region V
230 South Dearborn Street
Chicago, Illinois 60604

RE: TES X Work Assignment No. R05011
Stanley Tool RCRA Corrective Action
Field Activities Report: 4/17/91-4/19/91 and
4/24/91-4/25/91

Dear Mr. Sternard:

Enclosed is one copy of the field notes for the oversight of the RCRA Corrective Action at the Stanley Tool Site, Fowlerville, Michigan for the period of April 18 and 19, and April 24 and 25, 1991. Also enclosed is a photograph log documenting the activities observed.

Personnel on-site were Karl Van Keuren, David Hunsinger, and Anne Lundahl of Dames & Moore, Mike Bond and Keith Dantes of Professional Services, Inc., and Andrew Campbell of Metcalf & Eddy.

Activities observed during the April 18 and 19 period consisted of collection of soil borings for physical and chemical analysis, collection of surface water samples from the Red Cedar River, and collection of soil samples from the bank of the Red Cedar River for chemical analysis.

Metcalf & Eddy observed soil borings being collected at locations C-1, C-2, E-2, E-1, J-1, and J-2. Metcalf & Eddy observed surface water, sediment, and bank soil samples being collected at locations RC-5 and RC-4. Dames & Moore was preparing to sample location RC-3 when Metcalf & Eddy left the site.

Activities observed during the April 24 and 25 period consisted of collection of ground water samples from monitoring wells installed on-site. Metcalf & Eddy observed ground water samples being collected at MW-E2, MW-J2, MW-J1, MW-C1, MW-C2, MW-A1, and MW-A2.

A duplicate sample and a matrix spike/matrix spike duplicate sample was collected at MW-C2. The duplicate sample was designated MW-C3. A field wash blank sample was collected at MW-A1 prior to collecting the ground water sample.

Several areas of concern came to our attention during the oversight period. Of primary concern is the fact that Metcalf & Eddy was not provided with all the Dames & Moore project documents. We do not have a copy of the Dames & Moore document titled Task 3. This document contains detailed descriptions of sampling procedures, analytical protocols, time schedules and other task

specific information. Our oversight person was able to make use of a copy of this Task 3 document that was on-site. The other areas of concern are in regards to the decontamination water and monitoring well purge water generated as a result of activities on-site.

Decontamination water was not containerized. It was allowed to gather in a loading dock area after flowing through a lined, wooden box that allowed soil that was washed from equipment to settle. Water that was purged from the monitoring wells prior to sampling was discharged directly onto the ground and was not containerized. Also, as addressed in an earlier letter, soil cuttings generated during soil borings were left on the ground.

Metcalf & Eddy again recommends that full-time oversight be provided during the project.

Sample collection techniques employed by the PRP's consultant as observed by Metcalf & Eddy, were consistent with U.S. EPA approved plans and protocols. A photograph log of activities observed during this oversight period is included with this report.

Should you have any questions regarding this report, please call Andrew Campbell or me at (614) 890-5501.

Sincerely,

A handwritten signature in cursive script, appearing to read "Andrew Campbell", with a small "for" written below it.

Christopher L. Bowers, P.E.
Contractor Project Manager

CLB/sac

Enclosures: Field Notes (13 pages)
Photograph Log (27 pages)

cc: T. Lentzen
TES X Files

(42)

4-24-93

71

1230

Arrive - cloudy

Cool - Temp 45°

high maybe at 60°

Borsani

K. Van Keenan - d/m

J. Hunsinger - d/m

A. L. Wadahl - d/m

A. Copland - m/e

1245 - d/m set up

for sampling at

MW-E1 - 10 gals

pumped prior to

sampling -

Date Copland 4/24/93

(43)

Readings

Temp (°F) 47.1 47.1 46.9 47.0

S.C. 615 627 616 617

P.H. 7.25 7.07 7.00 6.99

gals. 6 7 8 9

1315 Sampling begins at

1315 - protocol A

1335 Completed sampling

at MW-E2

1345 Set up at MW-52

for sampling

1355 - Begin pumping MW-52

Date taken 4/24/93

(49)

4-24-91

MW-J2

	PH	SC	TEMP
19 gals	7.24	740	52.5
21 gals	7.08	689	52.1
23 gals	7.15	704	52.3
24 gals	7.16	704	50.3

Volume

8 ~~13~~ gals~~13.43~~ gals

14 gals

4-24-91

(48)

PH SC TEMP (F)

7.59	374	47.1
7.54	366	47.0
7.46	373	47.0

1515

Begin Sampling at

MW-J1 - water is

gray/cloudy now

1430 Begin Sampling MW-J2

1445

Sampling completed at

1530

Finished Sampling at

MW-J2

MW-J2 setting up

at MW-J1

1545

Back to office to

1450 - Begin purging MW-J1

- water is very reddish in

1645

prep samples for shipment
- samples ready to ship

color w/ solids in it

Anke took 7-24-91

Anke took 4-24-91

(46) 4-24-91

1700 setting up at
MW-C1 & MW-C2

1700 Beginning to
pump MW-C1 20 gals.

Volume	pH	SC	TEMP (°F)
20 gals	7.31	539	58.6°
22 gals	7.20	520	55.2°
24 gals	7.15	521	55.1°

1745 - Beginning sampling
MW-C2 - also duplicating
this - designated MW-C3
also MS/MSD
Pue Gabel 4-24-91

4/24/91

(47)

1830 Finished sampling at
MW-C2 - will
start on MW-C1
next

1840 Begin purging at
MW-C1

Volume	pH	SC	TEMP (°F)
8 gals	7.05	1614	51.1°
10 gals	7.02	1330	50.6°
11 gals	7.06	1331	50.4°
12 gals	7.04	1335	50.1°

1900 Begin sampling MW-C1
Pue Gabel 4/24/91

(48)

4-24-71

1910 - Completed Seeping
at MCW - C1

1920 Return to office -
put Seeples in refrigerator

1930 M's E depart site

4-25-71

(49)

0730 Arrive - clear & cool
high to be in mid-60's

Personnel:

Anne Lundahl - 8:30 M

David Hunsaker - 8:30 M

Karl von Kaman - 8:30 M

Andrew Lybelle - M's E

0830 8:30 M prepping equipment
for the days activities

- will be short day -

8:30 M taking Friday-Monday

off - will resume on-site

activities on Tues Apr. 30

Ande Epbel 4/25/71

Ande Epbel 4/25/71

(50)

4/28/91

0900 I call office - talk
w/ Todd Rebie about
achrobas - he will
tell Chris Beavers of
progress and schedule

0910 Getting set up at
MW-A1 + MW-A2

0925 Begin purging MW-A1
15 gals

Volume	Pft	SC	TEMP (F)
15 gals	7.23	520	53.9°
16 gals	7.10	511	53.2°
17 gals	7.10	513	53.3°

Ardu to bed 4/28/91

4/28/91

(51)

22:23

0940 Photos ~~by~~ ^{AT} ~~Ac~~ ^{Ac}

K.V. & purging MW-A1
24

1000 Photo Dye-Ac taking
field parameters MW-A1

1005 Begin sampling
MW-A1 7512

photos ~~4/28~~ DH/LVC
sampling MW-A1

1015 Photo ²⁷ for - AC
filtering metals sample

1020 Completed sampling & MW-A1

Ardu to bed 4/28/91

(52)

4-25-91

4-25-91

(53)

1025 - I call G. Steward
USERR to update him
on progress & schedule -
he tells me that it
would be necessary to

1055 - Finished with work
blank - beginning to
pump MW-A1 (6 gals)
Stewart

provide oversight the
week of April 29, 1991
- unless I hear differently
from him after he
talks with J. Johnson
at D. M.

Volume	PH	SIC	TEMP (F)
6 gals	7.02	523	53.5°
7 gals	6.90	531	51.3°
8 gals	6.90	518	51.3°
9 gals	6.89	519	51.3°

1040 Setting up at MW-A2
to take field wash
blank

1125
~~1025~~ - Begin sampling MW-A1
1140
~~1040~~ completed sampling at
MW-A1

back gate 4/25/91

back gate 4/25/91

(59)

4-25-91

1200 Return to office

+ NM preparing samples
for shipment

1230 Depart site

Dr. Will
Koch 11/25/91

(28) 4-18-91

4-18-91

(29)

0700 Arrived - clear
cool - high h

0830 D: M decaying group
and calibrating

be near 60° - no
one down beach's Moore
is here yet

then - will be
along river sampling
+ finishing up
soil bearings

0800 Gerard arrives and

un-jack get - Ab
one edge here yet.

0900 Take site well -
PS1 set up and taken

0815 D: M - PS1 -
ca-site

soil samples at
C-2 & C-1

D: M

PS1

0930 - PS1 decaying spears

Karl van Kuren
David Hainsinger
Ann Lundahl

M. Bond
K. Davies
Art Scherf

using 3" spears to get mouth
sample

(30)

4-18-91

0940 Photo 1's 2 - looking

west - Area A

Photo 3's 4 - looking

south - Area A +

NW Trench pit

0950 Photo # 5 - looking

NW - Area F

Photo # 6's 7 looking

south - Area B

1035 - completed bearing at

C-2 - drillers to

decan + then do C-1

but - until 4/18/91

4-18-91

(31)

1040 Karl/Dave show up
to do river samples

1050 photo 8's 9 looking

west - Area A -

NW corner of plant

photo # 9 - decan

area - drillers decan

augers & spoons

1100 Karl/Dave selecting +

stakeing river sample

and bank sediments

sampling locations

(32)

4-18-91

1200

1230 LUNCH

1236

D.M. setting up at
RC-5 to collect

samples

PS1 set up at C-1
for soil boring

1300

beginning bank soil
sampling at RC-5

Hua-O - black ~~soil~~

top soil looking dirt
photo #10

1310

setting up for river
sample at RC-5
bank to hill 4-18-91

4-18-91

(33)

1315

Sampling river at
RC-5 filter
photos 11, 12, 13, 14

1320

completed at surface
water sample - setting
up for bank sediment
sampling

1340

Begin river sediment
sampling at RC-5

photo 15-16 sediment

1400

PS1 at E-2 for
soil borings
Auto speed 4/18/91

(34)

4-18-91

1445

1345

completed at E-2

also take sections

sample - photo #17

1600

I take pictures

of Area B - where

hybrid chrysomids were

found 18, 19, 20

1530

Called C. Bowers at

1610 Finished at E-1

office - update him

will discuss rig + auger

on activities

+ set up at Area

PS1 decaying before

J

1635 - setting up at Area

J - difficult location

Karl/Dana back to

office with samples from

MS-S - preparing samples

1710

Set up at J-1 beginning

for shipment

soil boring - Area 21

Andr. Gidd 4/18/91

Andr. Gidd 4/18/91

4-18-91

(35)

(36)

4-18-91

4-19-91

(37)

1800 Finished at J-1

0730 Arrived - cloudy &

water table approx

cooled - high to be

5.0-6.0 ft.

Near 550 - rain likely

wound from NJE

1815 PSI growing up

Nobles - D/M putting

0800 D/M - PSI Arrive

equipment very low

on site

the day - out

calibrating trans

Andy Campbell - M/E

Keith Danks - PSI

1820 D/M taking headspace

Mike Bond - PSI

on samples from

Karl Van Lora - D/M

the day's borings

Dave Hingsinger - D/M

1900 De Part site

Anne Lundahl - D/M

0815

D/M calibrating equipment

Arrive camp 4/18/91

Arrive Tyeck 4/19/91

88

4-14-91

4-14-91

(39)

and reeking supplies
for day's activities
the activities will
be certain soil
borings and carbon
sampling of surface
water, river sediment,
and bank soil

at RC 4 for water,
soil and sediment
sampling

0910 Sampling at RC 4
finished at ST-1 moving
to ST 2 after clean
of spoons + augers

0845 PS1 setting up at
~~RC 4~~ ST 1

1010 Setting up at
ST 2 for soil boring

0900 Boring at ST-1 - duplicate
sample here

sampling continues
at RC 4

0915 Karl/Dave setting up

1030 Began boring at ST 2
1100 completed sampling at
RC 4

And report 4/14/91

And report 4/14/91

GD

4-18-91

4-19-91

RD

1115 Called Glenn Stegman
to update him on

1250 Karl & Dave setting

admiralties - told him of

up to sample at
RC-3

Schedule for next week -

he wants me to see
off on Wednesday the

PS1/Anne decommissioning
set up at hut

24th and stay through

Sail leaving

until Friday the 26th

1330 Mike departs site

1125 Called C. Beavers

& informed him of
plan for next week

1200 Lunch

1230 return

Adm Report 4/19/91

Adm 4/19/91

Adm

PHOTOGRAPH 1



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 18, 1991
TIME:	0940
SUBJECT OF PHOTO:	Looking west - Area A.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 2



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 18, 1991
TIME:	0940
SUBJECT OF PHOTO:	Looking west - Area A.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 3



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 18, 1991
TIME:	0940
SUBJECT OF PHOTO:	Looking south - Area A and Wastewater Treatment Plant.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 4



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 18, 1991
TIME:	0940
SUBJECT OF PHOTO:	Looking south - Area A and Wastewater Treatment Plant.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 5



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 18, 1991
TIME:	0950
SUBJECT OF PHOTO:	Looking northwest - Area F.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 6



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 18, 1991
TIME:	0950
SUBJECT OF PHOTO:	Looking south - Area B.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 7



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 18, 1991
TIME:	0950
SUBJECT OF PHOTO:	Looking south - Area B.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 8



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 18, 1991
TIME:	1050
SUBJECT OF PHOTO:	Looking west - Area A and northwest corner of plant.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 9



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 18, 1991
TIME:	1050
SUBJECT OF PHOTO:	Decontamination Area.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 10



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 18, 1991
TIME:	1300
SUBJECT OF PHOTO:	Dames and Moore personnel sampling bank soil at RC-5.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 11



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 18, 1991
TIME:	1315
SUBJECT OF PHOTO:	Dames and Moore personnel collecting surface water sample of RC-5.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 12



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 18, 1991
TIME:	1315
SUBJECT OF PHOTO:	Dames and Moore personnel collecting surface water sample of RC-5.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 13



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 18, 1991
TIME:	1315
SUBJECT OF PHOTO:	Dames and Moore personnel collecting surface water sample of RC-5.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 14



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 18, 1991
TIME:	1315
SUBJECT OF PHOTO:	Dames and Moore personnel collecting surface water sample of RC-5.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 15



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 18, 1991
TIME:	1340
SUBJECT OF PHOTO:	Dames and Moore collecting river sediment sample at RC-5.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 16



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 18, 1991
TIME:	1340
SUBJECT OF PHOTO:	Dames and Moore collecting river sediment sample at RC-5.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 17



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 18, 1991
TIME:	1445
SUBJECT OF PHOTO:	Collection soil boring at E-2.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 18



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 18, 1991
TIME:	1600
SUBJECT OF PHOTO:	Area B - location where buried drums were found.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 19



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 18, 1991
TIME:	1600
SUBJECT OF PHOTO:	Area B - location where buried drums were found.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 20



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 18, 1991
TIME:	1600
SUBJECT OF PHOTO:	Area B - location where buried drums were found.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 21



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 18, 1991
TIME:	1710
SUBJECT OF PHOTO:	Drilling set up at J-1.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 22



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 25, 1991
TIME:	0940
SUBJECT OF PHOTO:	Dames and Moore personnel purging MW-A1.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 23



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 25, 1991
TIME:	0940
SUBJECT OF PHOTO:	Dames and Moore personnel purging MW-A1.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 24



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 25, 1991
TIME:	1000
SUBJECT OF PHOTO:	Dames and Moore taking field parameters at MW-A1.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 25



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 25, 1991
TIME:	1005
SUBJECT OF PHOTO:	Dames and Moore personnel collecting sample at MW-A1.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200

PHOTOGRAPH 26



FACILITY:

Stanley Tools - Fowlerville, Michigan

DATE:

April 25, 1991

TIME:

1005

SUBJECT OF PHOTO:

Dames and Moore personnel collecting sample at MW-A1.

PHOTOGRAPHER:

Andrew Campbell

CAMERA TYPE:

Fuji DL-30

FILM TYPE:

Kodak Gold 200

PHOTOGRAPH 27



FACILITY:	Stanley Tools - Fowlerville, Michigan
DATE:	April 25, 1991
TIME:	1015
SUBJECT OF PHOTO:	Dames and Moore personnel field filtering sample at MW-A1.
PHOTOGRAPHER:	Andrew Campbell
CAMERA TYPE:	Fuji DL-30
FILM TYPE:	Kodak Gold 200



October 26, 1990

Glenn Sernard
U.S. EPA - Region V
230 South Dearborn Street
Chicago, IL 60604

Re: TES X Work Assignment No. R05011
Stanley Tool RCRA Corrective Action
Field Activities Report: 10/22/90 and 10/23/90

Dear Mr. Sernard:

Enclosed is one copy of the field notes for the oversight of the RCRA Corrective Action at the Stanley Tool Site, Fowlerville, Michigan, for the two day period of October 22 and October 23, 1990.

Personnel on-site were Ben Steward and Lynn Craig of Dames & Moore (D&M), Paul Libby, Mark Hardy and Mike Bond of Professional Services, Inc. (PSI), and Steve Hulett of Metcalf & Eddy (M&E).

Activities observed during this two day period consisted of site reconnaissance, installation of a 12 inch surface casing at deep well site number MW-BCK and installation of a shallow well at well site number MW-F1.

Problems encountered and concerns of the oversight personnel are as follows:

- * During the site reconnaissance of Solid Waste Management Unit G, M&E personnel observed Unit G sludge exposed on the ground surface. The color of the sludge was a distinct green, typical of hexavalent chromium. The analytical analysis of Unit G samples does not include an analysis for hexavalent chromium.
- * Borehole and well cuttings are being disposed of in shallow pits dug next to the well sites. These pits are unlined and at least one was two thirds full of surface water.
- * In order to isolate the upper aquifer from the lower aquifer at deep well locations, D&M is installing 12 inch steel casings into the clay aquitard separating the two aquifers. The Stanley Tool QAAP states that this steel casing will be sealed with a portland-bentonite grout. This grout is to be installed by pumping it through a tremie pipe which has been inserted to the bottom of the boring. Therefore, the water column in the boring would be displaced from the bottom up, and thus minimize grout - water mixing. D&M did not follow this procedure. They installed the grout seal by pouring buckets of grout into the casing. The grout then falls to the bottom of the borehole through the water column.

It is M&E's opinion that as the grout falls through the water column, it is mixing with the water, thus diluting the grout-water mix. This will significantly increase the time needed for the grout to set, and thus seal the borehole-casing annulus. This deviation from the QAPP was brought to D&M's attention. D&M said that further well installations would be installed according to the procedure stated in the QAPP. When M&E left the site, D&M was preparing to set another surface casing and to M&E's knowledge, no provisions had been made for correct surface casing installation.

- * When well MW-F1 was installed, the water table was encountered at 4.5 feet. The clay aquitard was encountered at 15 feet. The well was to be constructed with a 10 foot screen across the entire depth of this ground water formation, a sand pack at least 2 feet above the top of the screen, a 2 foot bentonite seal topping the sand pack and grout to the ground surface. This construction was not possible due to the shallow depth of the water table. D&M set the bottom of the well at 16 feet. This positioned the top of the well screen 1.5 feet below the surface of the water table. Thus, any floating compounds which may be present (e.g. Kerosene) will be missed when this well is sampled.
- * M&E could not find a reference for managing "decon" water disposal in the Stanley Tool documents. Standard procedure would be to drum the liquid, sample, analyze, and then dispose of it accordingly. D&M said they had planned to pour the decon water on the ground.

It is Metcalf & Eddy's opinion that these problems should be addressed and USEPA may want to further review and reevaluate Dames & Moore's Work Plan Documents. Further, we recommend a full time site representative be on site to observe the installation of wells. There will be no assurance that wells are properly installed and subsequent sampling and analysis will always be questionable. We currently have an approved Work Plan for about 14 days of field work, compared to the planned 8 week well installation program of Stanley Tools.

If you have any questions please feel free to call me at (614) 890-5501.

Sincerely



Christopher Bowers, P.E.
Senior Project Engineer


CB/kw

xc: Mr. Stotler
Mr. Lentzen
Mr. Hulett
File 151011

DISTANCES FROM SIDE STAKES FOR CROSS-SECTIONING

Roadway of any Width, Side Slopes 1½ to 1.

In the figure below, opposite 7 under "Cut or Fill" and under .3 read 11.0, the distance out from the side stake at left. Also, opposite 11 under "Cut or Fill" and under .1 read 16.7, the distance out from the side stake at right.



Distance out from Side or Shoulder Stake	0	.1	.2	.3	.4	.5	.6	.7	.8	.9	Distance out from Side or Shoulder Stake
Cut or Fill	0	1	2	3	4	5	6	7	8	9	Cut or Fill
0	0.0	0.2	0.3	0.5	0.6	0.8	0.9	1.1	1.2	1.4	0
1	1.5	1.7	1.8	2.0	2.1	2.3	2.4	2.6	2.7	2.9	1
2	3.0	3.2	3.3	3.5	3.6	3.8	3.9	4.1	4.2	4.4	2
3	4.5	4.7	4.8	5.0	5.1	5.3	5.4	5.6	5.7	5.9	3
4	6.0	6.2	6.3	6.5	6.6	6.8	6.9	7.1	7.2	7.4	4
5	7.5	7.7	7.8	8.0	8.1	8.3	8.4	8.6	8.7	8.9	5
6	9.0	9.2	9.3	9.5	9.6	9.8	9.9	10.1	10.2	10.4	6
7	10.5	10.7	10.8	11.0	11.1	11.3	11.4	11.6	11.7	11.9	7
8	12.0	12.2	12.3	12.5	12.6	12.8	12.9	13.1	13.2	13.4	8
9	13.5	13.7	13.8	14.0	14.1	14.3	14.4	14.6	14.7	14.9	9
10	15.0	15.2	15.3	15.5	15.6	15.8	15.9	16.1	16.2	16.4	10
11	16.5	16.7	16.8	17.0	17.1	17.3	17.4	17.6	17.7	17.9	11
12	18.0	18.2	18.3	18.5	18.6	18.8	18.9	19.1	19.2	19.4	12
13	19.5	19.7	19.8	20.0	20.1	20.3	20.4	20.6	20.7	20.9	13
14	21.0	21.2	21.3	21.5	21.6	21.8	21.9	22.1	22.2	22.4	14
15	22.5	22.7	22.8	23.0	23.1	23.3	23.4	23.6	23.7	23.9	15
16	24.0	24.2	24.3	24.5	24.6	24.8	24.9	25.1	25.2	25.4	16
17	25.5	25.7	25.8	26.0	26.1	26.3	26.4	26.6	26.7	26.9	17
18	27.0	27.2	27.3	27.5	27.6	27.8	27.9	28.1	28.2	28.4	18
19	28.5	28.7	28.8	29.0	29.1	29.3	29.4	29.6	29.7	29.9	19
20	30.0	30.2	30.3	30.5	30.6	30.8	30.9	31.1	31.2	31.4	20
21	31.5	31.7	31.8	32.0	32.1	32.3	32.4	32.6	32.7	32.9	21
22	33.0	33.2	33.3	33.5	33.6	33.8	33.9	34.1	34.2	34.4	22
23	34.5	34.7	34.8	35.0	35.1	35.3	35.4	35.6	35.7	35.9	23
24	36.0	36.2	36.3	36.5	36.6	36.8	36.9	37.1	37.2	37.4	24
25	37.5	37.7	37.8	38.0	38.1	38.3	38.4	38.6	38.7	38.9	25
26	39.0	39.2	39.3	39.5	39.6	39.8	39.9	40.1	40.2	40.4	26
27	40.5	40.7	40.8	41.0	41.1	41.3	41.4	41.6	41.7	41.9	27
28	42.0	42.2	42.3	42.5	42.6	42.8	42.9	43.1	43.2	43.4	28
29	43.5	43.7	43.8	44.0	44.1	44.3	44.4	44.6	44.7	44.9	29
30	45.0	45.2	45.3	45.5	45.6	45.8	45.9	46.1	46.2	46.4	30
31	46.5	46.7	46.8	47.0	47.1	47.3	47.4	47.6	47.7	47.9	31
32	48.0	48.2	48.3	48.5	48.6	48.8	48.9	49.1	49.2	49.4	32
33	49.5	49.7	49.8	50.0	50.1	50.3	50.4	50.6	50.7	50.9	33
34	51.0	51.2	51.3	51.5	51.6	51.8	51.9	52.1	52.2	52.4	34
35	52.5	52.7	52.8	53.0	53.1	53.3	53.4	53.6	53.7	53.9	35
36	54.0	54.2	54.3	54.5	54.6	54.8	54.9	55.1	55.2	55.4	36
37	55.5	55.7	55.8	56.0	56.1	56.3	56.4	56.6	56.7	56.9	37
38	57.0	57.2	57.3	57.5	57.6	57.8	57.9	58.1	58.2	58.4	38
39	58.5	58.7	58.8	59.0	59.1	59.3	59.4	59.6	59.7	59.9	39
40	60.0	60.2	60.3	60.5	60.6	60.8	60.9	61.1	61.2	61.4	40

82

Stanley Tools

151011-0001-626

Fowlerville Michigan

Metcalf & Eddy

2800 Corporate Exchange Dr

Suite 250

Columbus Ohio

43231



"Rite in the Rain"

The paper in this book has been treated by an exclusive chemical waterproofing process. Wet or dry, even the hardest pencil will produce a clean, sharp mark.

KEUFFEL & ESSER CO.

4-8-81

2/03: volume 12

220 + 1000 - 110121

volume 12
1/01/00/14/2000/1
5800 (volume 12) expanded
by

20146 520

135.21

Glenn Steward
USEPA - RPM
312-886-4582

Weather: Clear Temp 45°

0745

WFE arrives onsite

Personnel arrived

D&M not onsite

PSI onsite & said

Ben Stewart - D&M

D&M will arrive at

Eggen Craig - " "

about 8:00 AM

Paul Libby - PSI

Mark Hardy - " "

" Ben Stewart, the

Mike Bond - " "

Project Manager from

Steve Hulst - WFE

D&M arrives & shows

Me around

0810 Huber Paul Libby &

Mark Hardy, Mike Bond - PSI

0810 Lynn Ling arrives

on site.

(2)

0815 Lyn Cren goes
tailgate #45
meets level D with
Tyne & Boots

0820 DFM, PSI & M&E
go to inspect SMV-G.

Very hard to reach &
will have to get
cranes to crane over.

Slushy is a chertier fire
Hex Chrom goes. M&E

ask if sampled for
Hex Chrom previously.

Lyn said they say the
quantity but not for
Hex-Chrom.

(3)

0845 Cutlery will
be shipped as in
shallow pits. Will
check in D&M. Seems
not a good idea, but
will check.

0855 I can't find any
reference to disposal of
Cutlery in the D&M
D&M. This is not
SOP & will be
noted in the report.

Dillers & D&M are going
to get started. Will
check back again;
will find.

(4)

0920 Lamm says they will
set a 12" casing in the
clay layer. They will
do this by using a 14"
diamond hole and fill
it with grout as they
remove the auger. Then
they will push a 12"
casing through the grout
into the clay layer and
let set 48 hrs. They
will then drill through
the grout + spoon through
the clay + set a well. Lf
They drill 100 ft + are still
in the clay. They will

(5)

grout and abandon the
hole.

0930 PST set up on
the background well

0945 PSI arrives with
12" casing -

Tried to call Thore's
McBride will call back
in about 1/2 hour to
confirm the conference
call week. P & M
are calling their
equipment re HND +
Dund McIntire

(E)

1010 NWBCK drilled to
5 ft PSI passing
to take a spoon

5-7 ft

Full recovery, Plastic
gray silty clay. Sample
taken with California modified
split spoon.

1025 $H_v = 0.2$ at borehole

1045

9.5 - 11.5 ft.
Full recovery, 15" fine
to med grained gray
sand, 6" coarse grained
angular to sub-angular

(F)

gray to white ~~gr-~~
fine grained gravel.

15-17 ft same, make
a little finer.

1145 20-22 ft.

Full recovery, fine grained silty
sand. ~~lost~~ 2 ft silty gray clay.
Spoon tubes, 15" ~~used~~
for C.N. & Vmax (borehole).

1155 Great Lakes Environment, Inc.
Spoon core inside
to remove the C.N. bath

(8)

Equipment:

1200 Everyone prepares to
go to lunch. M+E
off site

1240 M+E returns from
lunch. drills are
preparing to start
drills.

1300 D+M will take one
more spoon to confirm
the clay logs.

(9)

1310 25-27A

full dinner since
gray clay dig clay

Davis & Moore will set
the amber casing.

1330 James & Moore PST

is making the giant -
a cement mixer. M+E
and D+M know they

were going to put the
giant in the hole. D+M

said they would pour
the giant in one spot

to finish the giant and

waited the GAPP

(8)

PST sawing head re-
visions to trim
the gear & fix the gap
was & repaired anyway.

1345 PST has 25 ft of
6 1/4 ID auger in bottom
the 12 1/2 ID auger & is
going the gear & down
through the primer
auger & bucket and
funnel.

1350 PST removed 10 ft of the
primer auger & continued
to pour in the gear.

1435 PST preparing to install
the 12" casing

1505 PST about 75 ft of
12" cas casing

1535 PST poured surface
casing down with
300 lb hammer

(9)

1420 PST pulled auger &
poured grout down
hole.

1435 PST still pulling auger &
pouring grout down the
hole.

(12)

12:00 'casing' case set in
= 6" above ground surface.

PST will now pump
water down into the
casing to displace the
grout.

1605 L. Cruz - D#M called
the office and they
will pump in the
grout on the remaining
holes.

1610 PST has 2 1/2" Pierce
truck stuck in
the rig they are going
to pull it out with

(13)

the 4 wheel drive.

1617 PST has watched
the pick-up and
is "hooking up" the
casing for decoring.

1618 "Cant" in a 24" op
ment is to be done
with clean water D#M
says decore water +
well development water
can be injected onsite -

1620 Grout pump handle
was pushed in

(17)

a pit dug next to
the well.

1630 D&M & PSI are

clean up M&E
office.


End of day

D&M installed 12"

surface casing at MW-BCS
the background well, and
decided to use mats
to reach drill site
at SMU-G.

Steve A Smith

(13)



(16)

10-23-76

(12)

0725 M&E arrives onsite

0733 Professional Services

D&M onsite, waiting

clmc arrives

for PST.

141

PST back up

Weather: Temp

42° 30°

equipment preparation

Cloudy.

to start early.

Personnel onsite.

0807 L. Crag - D&M

Jim Stewart - D&M

they will take the

Lynn Crag - " "

supplies to the

Paul L. H. - PST

drill site first &

Mike Bond - " "

then take the my

Mark Ward - " "

back + set up

Steve Hurlb. - M&E

(18)

0850 PSI out up and
down MW-FI

4-6 ft. 18" gravel
14" gray sand & gravel
60% sand - Med gravel
110% gravel fine gravel
8" gray and silty clay
6" sand & gravel, Med
gravel gray sand - 60%
40% fine gravel gray
gravel.

(19)

9-11 ft. 18" gravel
fine to Med to coarse gravel
gray sand, <5% fine
gravel gray gravel,
saturated.

14-16 ft. 12" gravel
saturated gray silty, med
clay

0920 L. Cug will call office
& get permission to
set well.

0950 c. H. appears that the
adaptation for the screen
to the riser is galvanized


(30)

material of standard steel.
 BOM is only the supplies.

1005 clt has been determined
 that the adlogos
 are galvanized steel.
 PSI has some standard
 riser with the right
 type threads. PSI will
 shear clean the riser
 & we will set the well.

1023 PSI starts setting
 well with 10 ft
 standard steel 11 shot
 screen & 10 ft of standard
 steel riser.

(31)



(22)

1100 M+E, D+M, + PSI. The screen would
go to lunch will not be stalling the
pump after lunch. But
if they set it back
at 15 ft then they
can't get 2 ft of
bentonite for a seal.
L. Gray is going to call
the office to see what
is to be done.
1130 M+E returns to site
D+M on site.
1200 PSI put bentonite
pullets in the hole
to seal off the well.
The bentonite pellets
hydrated and pulled
the well when they
pulled the auger.
D+M wants to re-drill
the hole to 17 ft &
set the well but then

(23)

the screen would
not be stalling the
water table. But
if they set it back
at 15 ft then they
can't get 2 ft of
bentonite for a seal.
L. Gray is going to call
the office to see what
is to be done.
1230 PSI has augered to
well at 16 ft water
a 12 ft screen. The
water table is at 4.5 ft.

(24)

12:45

MW-FI set

TD = 16 ft

Top of screen = 6 ft

Top sand = 4 ft

Top plug = 2 ft

1250 PSI will drive


us back to screen

and then against

the hole later & out

program.

(25)



(26)

1315 PSI is clean clean
argues + Reg.

1400 Nothy much go to
be happy for a while
so M&E is offsite
ready bond.

End of Day

Daves + Moore finish with
well # MW- F2, a shallow
well set at 16 ft. The
water table is at 4.5 ft.
When M&E left the site
they were clean clean
and preparing to set.

(27)

a rubber cover on top
of the clay layer
for a access well at

SMU - # F.

~~Don't start~~



An Air & Water Technologies Company

February 14, 1994

Mr. Michael Valentino
United States Environmental Protection Agency
Region V
Mail Stop HRE-8J
77 West Jackson Blvd.
Chicago, IL 60604-3590

23
RECEIVED
FEB 15 1994

OFFICE OF RCRA
Waste Management Division
U.S. EPA, REGION V

Re: Work Assignment R05011
Stanley Tools Field Oversight
Photolog Dates 1/26-28 & 2/1-3/94

Dear Mr. Valentino:

Attached is a copy of the photographs that were taken during the field oversight from 1/26-28 & 2/1-3/94. The photographs were taken to document the field work which was performed by Dames & Moore (D&M) personnel at the Stanley Tools Facility in Fowlerville, MI. Included with the photographs is the revised schedule for the field activities along with my anticipated schedule for performing field oversight.

If you have any questions, please call me at (614) 890-5501.

Sincerely,

Todd J. Aebie
Geologist

cc: Attachments
C. Bowers
File

PHOTOGRAPH #35



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/26/94
TIME:	1220
SUBJECT:	Advancing split-spoon at GB-30.

PHOTOGRAPH #36



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/26/94
TIME:	1225
SUBJECT:	Logging split-spoon at GB-30.

PHOTOGRAPH #37



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/26/94
TIME:	1225
SUBJECT:	Drillers performing initial decon on split-spoon.

PHOTOGRAPH #38



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/26/94
TIME:	1430
SUBJECT:	Drilling of MW-F5 (Intermediate Well).

PHOTOGRAPH #39



LOCATION:
DATE:
TIME:
SUBJECT:

Stanley Tools, Fowlerville, MI
1/26/94
1430
Drillers warming torch.

PHOTOGRAPH #40



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/26/94
TIME:	1600
SUBJECT:	Decon of augers and drilling equipment.

PHOTOGRAPH #41



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/26/94
TIME:	1430
SUBJECT:	Dames & Moore taking an equipment blank.

PHOTOGRAPH #42



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/27/94
TIME:	1430
SUBJECT:	Sampling at GB-69.

PHOTOGRAPH #43



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/27/94
TIME:	1430
SUBJECT:	Sampling at GB-69.

PHOTOGRAPH #44



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/27/94
TIME:	1500
SUBJECT:	Drillers emptying drums into roll-off.

PHOTOGRAPH #45



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/27/94
TIME:	1500
SUBJECT:	Emptied material in roll-offs.

PHOTOGRAPH #46



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/28/94
TIME:	1215
SUBJECT:	Installing off-site well MW-053.

OS 3

PHOTOGRAPH #47



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/28/94
TIME:	1540
SUBJECT:	Sampling of GB-11.

PHOTOGRAPH #48



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/1/94
TIME:	1448
SUBJECT:	Setting up to air surge MW-BCK1 (shallow well).

PHOTOGRAPH #49



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/1/94
TIME:	1450
SUBJECT:	Setting up to air surge MW-BCK1 (shallow well).

PHOTOGRAPH #50



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/1/94
TIME:	1450
SUBJECT:	Setting up to air surge MW-BCK1 (shallow well).

PHOTOGRAPH #51



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/1/94
TIME:	1451
SUBJECT:	Setting up to air surge MW-BCK1 (shallow well).

PHOTOGRAPH #52



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/1/94
TIME:	1451
SUBJECT:	Setting up to air surge MW-BCK1 (shallow well).

PHOTOGRAPH #53



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/1/94
TIME:	1455
SUBJECT:	Muskrat near MW-BCK, a lot of burrows and tracks in the area.

PHOTOGRAPH #54



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/1/94
TIME:	1505
SUBJECT:	Developing MW-BCK1 (shallow well).

PHOTOGRAPH #55



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/1/94
TIME:	1505
SUBJECT:	Developing MW-BCK1 (shallow well).

PHOTOGRAPH #56



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/1/94
TIME:	1505
SUBJECT:	Murky development water after 20-25 gallons - MW-BCK1 (shallow well).

PHOTOGRAPH #57



LOCATION:
DATE:
TIME:
SUBJECT:

Stanley Tools, Fowlerville, MI

2/2/94

0858

Drillers using Brainard-Killman (B-K) pump to develop MW-BCK3 (intermediate well).

PHOTOGRAPH #58



LOCATION:
DATE:
TIME:
SUBJECT:

Stanley Tools, Fowlerville, MI
2/2/94
1030
Dames & Moore conducting health & safety
monitoring at GB-17.

PHOTOGRAPH #59



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/2/94
TIME:	1130
SUBJECT:	Air surging MW-J4.

PHOTOGRAPH #60



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/2/94
TIME:	1130
SUBJECT:	Air surging MW-J4.

PHOTOGRAPH #61



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/2/94
TIME:	1330
SUBJECT:	Grid boring GB-18.

PHOTOGRAPH #62



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/2/94
TIME:	1430
SUBJECT:	Grid boring location GB-19, south bank of north drainage ditch.

PHOTOGRAPH #63



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/2/94
TIME:	1432
SUBJECT:	Staked locations GB-21, -22 and -23 along south side of north drainage ditch, looking toward Red Cedar River.

PHOTOGRAPH #64



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/2/94
TIME:	1520
SUBJECT:	Air surging MW-C3.

PHOTOGRAPH #65



LOCATION:
DATE:
TIME:
SUBJECT:

Stanley Tools, Fowlerville, MI
2/2/94
1540
Development of MW-C3 using the Moyno pump.

PHOTOGRAPH #66



LOCATION:
DATE:
TIME:
SUBJECT:

Stanley Tools, Fowlerville, MI
2/2/94
1540
Development using the Moyno pump on MW-C3.

PHOTOGRAPH #67



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/2/94
TIME:	1540
SUBJECT:	Development using Moyno pump on MW-C3.

PHOTOGRAPH #68



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/3/94
TIME:	0911
SUBJECT:	Location of MW-OS3.

PHOTOGRAPH #69



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/3/94
TIME:	0913
SUBJECT:	Location of MW-OS2.

PHOTOGRAPH #70



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/3/94
TIME:	0914
SUBJECT:	Location of MW-OS1.

PHOTOGRAPH #71



LOCATION:
DATE:
TIME:
SUBJECT:

Stanley Tools, Fowlerville, MI

2/3/94

1010

Location of GB-24. Location is 50' east of Red Cedar River, north of the North Drainage Ditch.

PHOTOGRAPH #71



LOCATION:
DATE:
TIME:
SUBJECT:

Stanley Tools, Fowlerville, MI

2/3/94

1010

Location of GB-24. Location is 50' east of Red Cedar River, north of the North Drainage Ditch.

PHOTOGRAPH #72



LOCATION:
DATE:
TIME:
SUBJECT:

Stanley Tools, Fowlerville, MI

2/3/94

1010

Location of GB-24. Location is 50' east of the Red Cedar River, north of the North Drainage Ditch.

PHOTOGRAPH #73



LOCATION:
DATE:
TIME:
SUBJECT:

Stanley Tools, Fowlerville, MI
2/3/94
1152
Trying the Moyno pump on MW-E3; would not work.

PHOTOGRAPH #74



LOCATION:
DATE:
TIME:
SUBJECT:

Stanley Tools, Fowlerville, MI
2/3/94

1340

Well MW-E3 with B-K pump. Setting up on Sludge
Boring E-3.

PHOTOGRAPH #75




LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/3/94
TIME:	1340
SUBJECT:	Location of Boring E-3.

PHOTOGRAPH #76



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	2/3/94
TIME:	1340
SUBJECT:	Location of Boring E-3.




PHOTOGRAPH NUMBERED LOCATIONS

LEGEND:


- FACILITY BOUNDARY
- FENCELINE
- ROADWAY
- PATHWAY
- RAILROAD TRACK
- SURFACE WATER BODY
- ⊕ PROPOSED SOIL BORING LOCATION
- ⊗ PROPOSED GRAB SAMPLE
- ⊕ PROPOSED MONITORING WELL (SHALLOW)
- ⊕ PROPOSED MONITORING WELL (INTERMEDIATE)
- SOLID WASTE MANAGEMENT UNIT BOUNDARY
- A AREA OF CLOSED RCRA SURFACE IMPOUNDMENTS
- B ORIGINAL EFFLUENT POND
- C FORMER SETTLING POND
- D FORMER SETTLING POND
- E FORMER SETTLING POND
- F AREA OF UNTREATED SLUDGE DISPOSAL
- G AREA OF CHEMFIXED SLUDGE DISPOSAL
- H CHEMFIXED SLUDGE SPILL*
- I DRAINAGE DITCH*
- J WASTE WATER TREATMENT PLANT
- K FORMER TANKS A AND B AREA
- L FORMER TANK C AREA

* The spill and the ditch are not necessarily solid waste management units, but are areas to be investigated.

NOTE: SWMU locations are approximate.



BASE MAP SOURCE: Modified from Advanced Mapping Technologies, compiled by photogrammetric methods from aerial photography dated November 8, 1990.



STANLEY TOOLS
FOWLerville, MICHIGAN

FIGURE 3
ADDITIONAL BORING, WELL AND
GRAB SAMPLE LOCATIONS

2/4/94

To: Mike Valentino
From: Todd Aebie

Re: Stanley Tools

Mike,

Here is the revised schedule for the work to be performed at Stanley Tools. I am planning on being on site Feb. 15-16 and Feb 22-24, 1994. These will allow me to ~~see~~ observe the recovery testing and g. w. sampling. I hope that you can make it during one or both of these periods, also.

Everything went well for the week 2/1-2/4, but well development is a little slow. A copy of the field notes will be mailed next Monday. I'll also be in the office all next week.

I hope to talk to you then and finalize travel arrangements. See you in Fowleaville,

Todd

[illegible]

Miscellaneous (demobilization)

Draft
Tuesday, February 1, 1994

February 2, 1994

RECEIVED
FEB 10 1994

OFFICE OF RCRA
Waste Management Division
U.S. EPA, REGION IV

Mr. Michael Valentino
United States Protection Agency Region V
Mail Stop HRE-8J
77 West Jackson Boulevard
Chicago, IL 60604-3590

RE: Work Assignment R05011 - Stanley Tools Field Oversight - January 26-28, 1994

Dear Mr. Valentino:

Metcalf & Eddy, Inc. (M&E) performed the field oversight at the former Stanley Tools facility in Fowlerville, Michigan on January 26 through January 28, 1994. The field oversight was conducted by Jeff Bates of M&E.

The Phase II work was performed at the facility by Dames & Moore personnel along with Stearns Drilling, who are installing the monitoring wells and drilling the soil borings. A daily accounting of the personnel present on-site is listed in the field notes. A copy of the field notes is presented with this letter.

On January 26, M&E observed the drilling, installation and completion of the intermediate monitoring well MW-F5, installed to a depth of 30 feet. This work was performed by Christina Oehl of Dames & Moore and by members of Stearns Drilling Company using one drill rig. The grid soil sampling was performed by Bill Eckhoff and Stearns Drilling Company using a second drill rig at locations GB-29 through GB-32 north of Area F. An additional grid boring sample was obtained by Christina Oehl and Stearns Drilling Company at GB-72. M&E also observed Bill Eckhoff and Stearns Drilling Company obtain rinse blank samples.

Most of the soil sampling and monitoring well installation work was suspended on January 27 because of adverse weather conditions, but repair of decontamination equipment, melting and emptying of soil barrels into roll-off boxes, decontamination, mobilization and setting up of drill rigs was performed. Paper work was performed by Bill Eckhoff of Dames & Moore. One soils boring sample at location GB-69 was obtained by Bill Eckhoff and Stearns Drilling Company.

On January 28, M&E observed the drilling, installation and completion of the three off-site monitoring wells that are adjacent to the Red Cedar River. The wells MW-OS1 through MW-OS3 were drilled and installed to a shallow depth of ten feet with the same construction at all three wells. This work was performed by Christina Oehl and by members of Stearns Drilling Company. The grid soil sampling continued with samples obtained at locations GB-33 through GB-37 and at GB-11, located north of Area A. A matrix spike and a matrix spike duplicate

Mr. Michael Valentino
February 2, 1994
Page 2


sample was also obtained. This work was performed by Bill Eckhoff and members of the Stearns Drilling Company.

All of the field activities completed during this time conform with the project work plan.

If you have any questions, please call me at (614) 890-5501.

Sincerely,

METCALF & EDDY, INC.



Jeffrey K. Bates


JKB/djg

Enclosures

cc: File
Chris Bowers

January 20, 1994

Mr. Michael Valentino
United States Environmental Protection Agency
Region V
Mail Stop HRE-8J
77 West Jackson Blvd.
Chicago, IL 60604-3590



Re: Work Assignment R05011
Stanley Tools Field Oversight
Photolog Dates 1/11-13/94

Dear Mr. Valentino:

Attached is a copy of the photographs that were taken during the field oversight from 1/11-13/94. The photographs were taken to document the field work which was performed by Dames & Moore personnel at the Stanley Tools Facility in Fowlerville, MI. Included with the photographs is a map of the site with numbered locations showing where the photographs were taken. The numbers on the map correspond to the numbers on the photographs.

Also attached is the grid boring map from Figure 4, of the Phase II Work Plan dated October 8, 1993. Included are the numbers to the grid borings as Dames & Moore labeled them in the field. There are a total of 99 locations. Grid boring #40 has been deleted since it falls on a large pile of soil. Dames & Moore proposes to collect a composite sample from 10 locations on the soil pile instead of a single grid boring. This change to the work plan is of no consequence.

The week of January 24-28, 1994; I will not be able to be onsite. Mr. Andrew Campbell will be taking my place. He will arrive on the 25th and stay until the 27th or 28th depending on the work performed. Mr Campbell performed the oversight for the Phase I activities. I am planning to be onsite during the first week of February.


If you have any questions, please call me at (614) 890-5501.

Sincerely,

A handwritten signature in blue ink that reads "Todd J. Aebie".

Todd J. Aebie
Geologist

cc: Attachments
C. Bowers
File



0 100 200
APPROXIMATE SCALE IN FEET

BASE MAP SOURCE: Modified from Advanced Mapping Technologies, compiled by photogrammetric methods from aerial photography dated November 8, 1990.

PHOTOGRAPH NUMBERED LOCATIONS

LEGEND:

- FACILITY BOUNDARY
- FENCELINE
- ROADWAY
- PATHWAY
- RAILROAD TRACK
- SURFACE WATER BODY
- ⊙ PROPOSED SOIL BORING LOCATION
- ⊗ PROPOSED GRAB SAMPLE
- ⊕ PROPOSED MONITORING WELL (SHALLOW)
- ⊕ PROPOSED MONITORING WELL (INTERMEDIATE)
- SOLID WASTE MANAGEMENT UNIT BOUNDARY
- A AREA OF CLOSED RCRA SURFACE IMPOUNDMENTS
- B ORIGINAL EFFLUENT POND
- C FORMER SETTLING POND
- D FORMER SETTLING POND
- E FORMER SETTLING POND
- F AREA OF UNTREATED SLUDGE DISPOSAL
- G AREA OF CHEMFIXED SLUDGE DISPOSAL
- H CHEMFIXED SLUDGE SPILL*
- I DRAINAGE DITCH*
- J WASTE WATER TREATMENT PLANT
- K FORMER TANKS A AND B AREA
- L FORMER TANK C AREA

* The spill and the ditch are not necessarily solid waste management units, but are areas to be investigated.

NOTE: SWMU locations are approximate.

STANLEY TOOLS
FOWLerville, MICHIGAN

FIGURE 3
ADDITIONAL BORING, WELL AND
GRAB SAMPLE LOCATIONS

JOB NO. 3163-035-121

DAMES & MOORE

PHOTOGRAPH #1



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/11/94
TIME:	1400
SUBJECT:	Looking east, site overview

PHOTOGRAPH #2



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/11/94
TIME:	1400
SUBJECT:	Looking east, site overview

PHOTOGRAPH #3



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/11/94
TIME:	1400
SUBJECT:	Looking northeast, site overview

PHOTOGRAPH #4



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/11/94
TIME:	1405
SUBJECT:	Looking east, Waste Treatment Building at Unit J

PHOTOGRAPH #5



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/11/94
TIME:	1407
SUBJECT:	Looking north along Red Cedar River (next to Unit F)

PHOTOGRAPH #6



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/11/94
TIME:	1407
SUBJECT:	Looking south along Red Cedar River (next to Unit F)

PHOTOGRAPH #7



LOCATION:
DATE:
TIME:
SUBJECT:

Stanley Tools, Fowlerville, MI

1/11/94

1430

Augering with 10 $\frac{1}{4}$ " I.D. augers at background well location

PHOTOGRAPH #8



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/11/94
TIME:	1456
SUBJECT:	Roll-offs on site

PHOTOGRAPH #9



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/11/94
TIME:	1456
SUBJECT:	Roll-offs on site

PHOTOGRAPH #10



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/11/94
TIME:	1458
SUBJECT:	Area of chrome recovery under old plant floor

PHOTOGRAPH #11



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/11/94
TIME:	1500
SUBJECT:	Shallow well MW-K1, installed 1/10/94

PHOTOGRAPH #12



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/11/94
TIME:	1542
SUBJECT:	Drillers placing sand in shallow well MW-J4

PHOTOGRAPH #13



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/11/94
TIME:	1615
SUBJECT:	Driving split-spoon at intermediate well MW- Background (18-20' interval)

PHOTOGRAPH #14



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/12/94
TIME:	0847
SUBJECT:	Advancing augers at MW-C3 (shallow well)

PHOTOGRAPH #15



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/12/94
TIME:	0914
SUBJECT:	Rig at MW-Background

PHOTOGRAPH #16



LOCATION:
DATE:
TIME:
SUBJECT:

Stanley Tools, Fowlerville, MI
1/12/94
1012
Catching ground water as grout is being tremied
into MW-Background

PHOTOGRAPH #17



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/12/94
TIME:	1130
SUBJECT:	Lowering casing at MW-Background

PHOTOGRAPH #18



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/12/94
TIME:	1130
SUBJECT:	Setting casing at MW-Background

PHOTOGRAPH #19



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/12/94
TIME:	1155
SUBJECT:	Driving casing at MW-Background

PHOTOGRAPH #20



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/12/94
TIME:	1300
SUBJECT:	Decon pad and equipment staging area

PHOTOGRAPH #21



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/12/94
TIME:	1320
SUBJECT:	Setting shallow well MW-E3

PHOTOGRAPH #22



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/12/94
TIME:	1336
SUBJECT:	Looking north, overview of Unit G

PHOTOGRAPH #23



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/12/94
TIME:	1340
SUBJECT:	Location of offsite well MW-OS1

PHOTOGRAPH #24



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/12/94
TIME:	1527
SUBJECT:	Rig setting up on grid boring location GB-64

PHOTOGRAPH #25



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/12/94
TIME:	1615
SUBJECT:	Decon

PHOTOGRAPH #26



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/12/94
TIME:	1615
SUBJECT:	Decon

PHOTOGRAPH #27



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/13/94
TIME:	0846
SUBJECT:	Drilling MW-Background - shallow well

PHOTOGRAPH #28



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/13/94
TIME:	0919
SUBJECT:	Rig on shallow well MW-B4

PHOTOGRAPH #29



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/13/94
TIME:	0919
SUBJECT:	Shallow well: MW-B4

PHOTOGRAPH #30



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/13/94
TIME:	0919
SUBJECT:	Rig on shallow well: MW-B4

PHOTOGRAPH #31



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/13/94
TIME:	0935
SUBJECT:	Off site well MW-OF3, close to railroad tracks

PHOTOGRAPH #32



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/13/94
TIME:	0935
SUBJECT:	Off site well MW-OS3, near railroad tracks

PHOTOGRAPH #33



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/13/94
TIME:	0935
SUBJECT:	Off site well MW-OS1, across from Unit F

PHOTOGRAPH #34



LOCATION:	Stanley Tools, Fowlerville, MI
DATE:	1/13/94
TIME:	0942
SUBJECT:	Off site well MW-OS2

January 17, 1994

Mr. Michael Valentino
United States Environmental Protection Agency
Region V
Mail Stop HRE-8J
77 West Jackson Blvd.
Chicago, IL 60604-3590

Re: Work Assignment R05011
Stanley Tools Field Oversight
January 11-13, 1994

Dear Mr. Valentino:


Metcalf & Eddy, Inc. (M&E) performed the field oversight at the former Stanley Tools facility in Fowlerville, MI on January 11 through 13, 1994. The field oversight was conducted by Todd Aebie of M&E.

The Phase II work was performed at the facility by Dames and Moore personnel along with Stearns Drilling who are installing the monitoring wells and drilling the soil borings. A daily accounting of the personnel present onsite is listed in the field notes. A copy of the field notes are provided with this letter.

The main activities conducted for the week were the installation of the surface casings for the intermediate wells, setting of the shallow monitoring wells, and starting of the grid sampling. All of the shallow wells, which were proposed, have been installed except for the wells west of the Red Cedar River. All of the field activities completed to date conform with the project workplan with the exception of a change in surface casing size from 12 inch to 10 inch casing to allow an easier installation into the borehole. This change is of no consequence.

If you have any questions, please call me at (614) 890-5501.

Sincerely,



Todd J. Aebie

cc:

File
C. Bowers

DIS

0

Cut or
Fill

0 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40

①

Stanley Tools

January 14, 1994

1230 Arrive on site

- Dam off to lunch

T.H. to hotel to check in

1300 All personnel on site

- Stearns Drilling doing
the drilling (4 persons)

Dames & Moore personnel:

Dave Click

Christine ~~Stok~~⁷⁴⁴ Ouel. } Dam

Bill Eckhoff

Todd Melic - more

Todd Melic 1/14/94

(2)

1315 Dave informed T.H. that

all surface water and sediment samples were collected and sent off to ENSCO labs.
- will start to drill all wells 1st then soil borings

1340 Begin to drill MW-24

depth to 6'

- No Water
 - water \approx 8'
 - hydrocarbon odor
 - silty clay 0-6' (13ppm)
 - Sog from 6-8' wet
 - mostly sand
- Todd & Julie 11/19/94

(3)

1400 Site overview (3 photos)

1405 - Waste Treatment build near unit 3

1407 Photos (2) down up ~~up + down~~

Red Cedar River

off of unit F

- Near well location

MW-F5

1430 photo drilling with 10 1/4" I.D. Augers

- Intermediate well

at background location

1450 water at bkgrnd well

hit at 8'

Todd & Julie 11/19/94

④

Will wait until
water stabilizes in
the augers

→ above soils - silty
clays, little sands

- sand lens at 8'

1456
▲ photos - roll-offs near
entrance to facility

530 Sand to 12' - little

clay at 12'

- ~~to~~ ^{7th} H₂O readings 1-24pm

- will set screen 12-2'

sand to 1'6"

1458
▲

Area of Chrome plating
under old facility floor

bentonite 1'6" - 1'

concrete to surface

1500 ▲ Well MW-K1 installed
1/10/94

- Well material was
decommissioned on site

- wells are stainless steel


~~1 well~~ ~~to~~ ~~Albi~~ 1/10/94

~~1 well~~ ~~to~~ ~~Albi~~ 1/10/94

⑤

①

Well J-4



* use No 5 Global Sand 2 6 bags

←

100% Acetic 1/4/94

②

1542 ▲ Sounding well J-4

1615 Finish setting well J-4

▲ photo MW-Bk - Driving
specimen 18-20'

1630 → hit Clay/Till at 20.5'

- Lot of sand / sandy
clay - well sorted -
well grained

1615 begin to drill
MW-C3

- shallow well
high kerosene / fuel oil
odor

100% Acetic 1/4/94

③

8-10' spoon on well
C3- water encountered
and oily when brought
up in spoon - some
H₂O hit.
- Sand looks very
black, oily

- The spoon below
10-12' - had a distinct
odor, but did not
have the oily steam
present

1615 at well now bet. cups
to 22' in preparation
of setting casing 36'
Total hole: 111/4'

④

into the clay layer
to act as a casing

- Drillers will set casing
tomorrow - 1/12/94

1700 All personnel leaving
site for day

Total hole: 111/4'

⑩

Daily Activities Summary

January 12, 1994

⑪

Stanley Tools

1) Set well J-4

0800

2) begin well MW-03

WFE and Dames & Moore (D&M)
arrive on site

3) begin to drill MW-Bck

Personnel on site:

The intermediate depth

T. Noble - M&E

well

Christine ^{T&M} Adel - D&M Okel

4) Will set casing in

Bill Eckhoff - D&M
Dave Click - D&M

MW-Bck tomorrow

1/12/94

0805

Stearns Drilling arrives

f

on site begins to
warm up equipment

Todd Adkins 1/12/94

Todd Adkins 1/12/94

(12)

815 W.L. at 5.2', well

will be set from 13-3'

- W.L. well was let
sit overnight.

Drilling and shallow well
at a location to be
determined today

(13)

825 Don calibrating HNO₃

and other equipment

Today are:

0830 + Visitors expected

→ Weather - Foggy, cold

15°F, high of 32 expected

- Overcast

dealer
and Bill Gorman - Stanley Tools

- both are arriving
on site later in the

morning.

0830 Planned activities

- set surface casing

at MW-BK

- set well MW-C³-E³-T³

- set latter surface

Todd & Robin today

▲ 847 - photo of location

MW-BK - Advancing rig

to 13'

✕

Todd & Robin today

(14)

0850

All drums being

labeled with unique

number & well location

(15)

0900

Begin to sand MW-C3

0905

Run using the

Dryer for Vinyl Chloride

- Hydrogen sulfide

MW-C3

0910

Sand is being placed

as augers are slowly

lifted up

0910


At well NW-BCK

- Augers advanced

to 22' - will pull augers

and begin to set surface

casing



Label & date 1/2/14

Label & date 1/2/14

(16)

0914 photo of Rita
Mu-BCK

0930 Jennifer Meyer and
Dave Click arrive on site.

(17)

agree that it is probably
too high. T. Achir
states that a 5-10%
ratio will work and
is agreeable. Drafts
ratio from 12% to 5-10%

- Issue raised as to 445 Drillers stream

4:1 mix of cement/
bentonite grout. Drillers
state that at that high
ratio - cement may not
properly adhere to casing
and formation. They
would like to go with
a lesser ratio:

Dave + Morris (Bill + Dave) 1000 begin to mix grout
with Adobe mortar

(18)

1010 Bill Gevrea

arrive on site

1012 Begin to pour in well

photo catching drilling

water

ix 7% cement / Benjamine

mix

1115 Begin to set casing

1015 set up on NW-E3

1135 Driller's have to pound casing remains 18"

1040 Caught 75 gal of well water

water

- Pumped in 2 125 gal of gravel

1040 & 125 gal of water

Todd & Debbie 1/2/84

(19)

1055 Well NW-E3

- water encountered ~ 8 ft.

- some oil smell & staining - HNU readings

1100 pulling 10 1/4" uppers at NW-E3

NW-E3

into the clay

5

(20)

1135

Driller's pounding in casing at MW-BE 15

1230 - Pounding continues

Denny + Moore decided to switch to either 10" or 8" casing, whichever the drill company can get here sooner. This will allow for easier casing placement into the hole.

1300 well MW-E3, water level is 6.85'

Photo of decompad and well's active today

(21)


equipment staging area

1315

Photo MW-E3

1320 Photo MW-E3 - New Roll of Film

well MW-E-3



well's active today

(22)

Decom of 93 specimens

Aluminum, water, Tap

water rinse,

- All Tooling is steam

cleaned between holes

1336 Overview of Unit C

1340 Orange flag in tree, office
well location - across from

unit F

1350 Begin TO sand well

NW-E3

1411 Well E-3 in set

1st well debris 1/2 day

(23)

1440 Rig started to do GB-68

1500 Finish GB-68

1505 Rig cleaning up at

NW-Bek

For GB samples

VOC - 1-4g

Suoc

TPH

Metals

Cyanide

PCB

1-16g

glass

sar

1527 Rig setting up on

GB-64

1st well debris 1/2 day

(24)

1527

photo - Rig setting up

on CB-64

- will drill to 6'

- continuous spool

1549 Sample collected

from 1-2' interval

- highest H₂N reading

on spool.

1550 Drillers on other rig

go to decon pad

1611 Both sets of drillers

begin to decon

equipment.

Todd Baker 1/12/84

(25)

1615 photo of decon

1620 Drums from new-Bek

are being moved to

a staging area next

to the roll-off boxes

which are onsite.

1630 Drillers doing maintenance

on the rigs

- continue to decon

1645 T.H. leaves site for the

day

S

Todd Baker 1/12/84

(26)

Daily Activities Summary

1) Set surface casing at

MW-Bek

0750

MKE arrive on site

2) Finish setting well

MW-C3

Weather: overcast 25°F,

high 30°F expected, chance of snow

3) Set well MW-E3

Planned activities:

4) Do grid sampling

at locations CB-65

and CB-64. Samples

sent off site for

analysis

5) Decon all equipment

100% Albi 1/12/94

(27)

January 13, 1994

Stanley Tools

3) Set surface casing at

MW-BH

100% Albi 1/13/94

(28)

0800 Stearns Drilling on site
warming up equipment,
moving equipment to
well locations

Personnel on site:

Christina Ouel > DDM

Bill Eckhardt

Todd Heale - MUR

John

Rich

Randy

Ray

Stearns

Drilling

0840

- same

drill crew

all week

long

- Stearns drilling will
have the 10' casing

Todd Heale 1/13/94

(29)

on site by mid morning
Today. This will replace
The 12" casing which
is too large to go
into the auger barrels.

0830 Begin to drill MUR-B3

Shallow

- Begin to set up on

MUR-B3

Drillers are moving MUR-B3

10' to the east due to the

location of the original

stake was right under


the overhead power lines

Todd Heale 1/13/94

(30)

0846 ▶ photo of MW-Bek shallow 919

0854 — water encounter at 8' at MW-Bek-shallow



Todd Ralbe 11/19/94

(31)

▶ 3 photos of Ris on MW-A-41

— moved 10' East due to overhead lines, could not go 10' west due to fence, trees, river bank.

935 ▶ 2 photos of offsite well location near RR tracks

MW-053

Monitoring well off site 3

✍

Todd Ralbe 11/19/94

(12)

939 photo of MW-051

1010 Finish setting MW-Bck 1

- earlier photo of same
from across the creek,

- across from Unit F 1021

MW-B4

from 4-6' s.s. per

0942 photo of MW-052

- in marsh area by

Tracks

at 5', black s.s. like
material, $\rho_{CD} \approx 9 \text{ g/cm}$

- strong kerosene
odor

956 AT MW-B4 - encountered

a $1\frac{1}{2}$ " diameter pipe

silty sand

- Material is in a

about $1\frac{1}{2}$ ' down, probably

an old abandoned pipe, 1022 gravel encountered

drillers lost teeth on

AT $7\frac{1}{2}$ - $8\frac{1}{2}$ '

auger, have to replace

them

Todd & Celis 1/15/94

Todd & Celis 1/13/94

(33)

(34)

1027 SS pan at NW-B4

9-11'

- heavy kerosene / oil

smell + sheen,

w. l. - 5.8'

PID \approx 24 ppm

- mostly fine toned. sand

1111 AT NW-B4

Till / clay - sandy - dry

encountered at 18-19.5'

1125 start GB-53

- 8th grid point to

date

1047 Rig Drilling GB-39

1145 Sample from 3-4' sent

in for analysis

1100 AT GB-39

Sample will be collected 1200 Drillers + Dam go to lunch

from 1-2' interval - No

elevated PID nor

visibly contaminated zone

1300 Return from lunch

- drillers decommissioning

Total of debris 1/13/94

Total of debris 1/13/94

(35)

(36)

1325 List of Grid Locations

done to date

GB-47

GB-48

GB-60

GB-61

GB-68

GB-64

GB-39

GB-53

GA-56

GB-65 - MS & MSD

→ There will be QA/QC
samples taken every

10 grid bearing location

MS & MSD samples

SS

Todd & Debra 11/3/94

(37)

345 Drilling GB-56

1351 Sample from 3' zone,

green coloration of the

sandy soils

1355 AT well MW-134

drillers are waiting on

the plugs which will

arrive between 1430 &

1500 - They will then

set the casing

1400 Continuing to drill

GB-56

- will take dup/MS/MSD

on GB-65 location


Todd & Debra 11/3/94

(38)

Next

1410 Drillers waiting on
plug for the casing
to be set at NW-B4
- should arrive soon

1415 T. table off site
for week



Todd Calvi 1/12/94


(39)

Daily Activities Summary

1) Set shallow well at
NW-BCK - background
location

2) began grid sampling
again

3) set up and drilled
NW-B4 to till/clay
layer - will set casing
once plug arrives.



Todd Calvi 1/12/94