

Chin, Vivian

From: Kevin Brussee <kbrussee@ebcincny.com>
Sent: Wednesday, April 02, 2014 10:14 AM
To: Chin, Vivian
Cc: 'Charlie Sosik'
Subject: RE: 83 Skillman Street, Brooklyn, NY - Former Junk Yard
Attachments: Schedule Page Revised.pdf

Vivian,

I really appreciate your effort towards moving this project along. As requested, I revised the schedule page to reflect a start time of April 18th.

Please let me know if anything else is needed.

Thanks again,

Kevin Brussee
Senior Project Manager



Environmental Business Consultants

Ph: 631.504.6000 ext. 114

Fax: 631.924.2870

Cell: 631.338.1749

Kbrussee@ebcincny.com

From: Chin, Vivian [mailto:Chin.Vivian@epa.gov]
Sent: Wednesday, April 02, 2014 9:37 AM
To: Kevin Brussee
Subject: RE: 83 Skillman Street, Brooklyn, NY - Former Junk Yard

Hi Kevin,

The remedial action schedule in Section 6 of your 3/28/14 notification doesn't allow enough time for your receipt of EPA approval. I am preparing an Approval to circulate for EPA management concurrence but you've listed April 7, 2014 as the start date, it will not be issued by then. The schedule should allow 30 days from EPA receipt of the notification before starting. Could you please send me a revised schedule for the record? That revision will become part of the notification which will be referenced in the Approval so I'll wait for your response before proceeding with the EPA concurrence process.

Thanks,
Vivian Chin
U.S. Environmental Protection Agency – Region 2
Pesticides & Toxic Substances Branch
2890 Woodbridge Avenue, MS-105
Edison, NJ 08837
Phone: 732-906-6179; Fax: 732-321-6788
chin.vivian@epa.gov

6.0 REMEDIAL ACTION SCHEDULE

Stage 1 will be implemented immediately following RAWP approval by the NYSDEC and approval of this Notification by the USEPA. Prior to implementation, notifications to all appropriate agencies will be made. The proposed remedial action schedule is as follows:

Remedial Activity	Proposed Start Date	Anticipated Completion Date
Implementation of Stage 1 and Stage 2 of this Notification	April 18, 2014	April 29, 2014
Implementation of Stage 3 of this Notification	April 30, 2014	May 30, 2014
Installation and Sampling of Four Post-Excavation Monitoring Wells	June 2, 2014	June 6, 2014
Submission of Final Engineering Report	-	Upon Completion of all remedial activities outlined within RAWP