

CITY of NEWARK
Department of Water and Sewer Utilities

PWSID: NJ0714001

USEPA Administrative Order - Dock No. SDWA-02-2015-8003

Second Quarterly Report

April 15, 2015

III. Order

A. Installation of Auxillary Power at Wayne Pump Station


B. Belleville Tank Inspection and Cleaning

ACTIVITIES	A			B		
	EPA Schedule	Actual	Comments	EPA Schedule	Actual	Comments
Contract Award	1/31/2015	Feb 2015	Waiting for City Council approval	1/31/2015	Feb 2015	Waiting for City Council approval
Design Status	9/30/2015 Final Design	Apr 2015	Preliminary Designs Completed and submitted for State funding	7/31/2015		Not Started
Permits Obtained	11/30/2015		N/A	N/A		N/A
Advertise for Bid	1/31/2016		N/A	8/31/2015		N/A
Contract Awarded	3/31/2016		N/A	12/31/2015		N/A
Completed Work	10/31/2016		N/A	6/30/2016		N/A

C. Interim Enhanced Surface Water Rule

CT Study	Schedule	Status	Comments
Awarded Contract for CTA	Mar-15	H2M Associates for CTA April 2015 Contract passed by City Council	Schedule to start May 2015
Progress report		N/A	

I certify, under penalty of law, that the information contained in or accompanying this submission is true, accurate and complete based upon representations as to accuracy and completeness made to me either orally or through submission of documents by appropriate personnel with responsibility for matters contained herein.


 Andrew Pappachen, Director of Public Works