

November 6, 2006

VIA CERTIFIED MAIL

Mary Logan
U S EPA Region V (SR-6J)
77 W Jackson Boulevard
Chicago, IL 60604-3590

Sheila Abraham
Ohio EPA - NE District Office
Div Of Emergency & Remedial Response
2110 East Aurora Road
Twinsburg, OH 44087

Remedial Response Section Manager
Ohio EPA - DERR
P O Box 1049
Lazarus Government Center Office
122 South Front Street
Columbus, OH 43216-1049


**Re: OCTOBER 2006 MONTHLY REPORT
 RI/FS & REMEDIAL DESIGN & REMOVAL ACTION
 NEASE CHEMICAL SITE
 SALEM, OHIO**

In accordance with Paragraph X E of the Administrative Order by Consent regarding a Remedial Investigation/Feasibility Study (RI/FS) of the Nease Chemical Site in Salem, Ohio, attached is a copy of the October 2006 RI/FS Progress Report. This report also includes the monthly progress report for the remedial design (OU-2) in accordance with Paragraph X of the Administrative Order on Consent, effective as of May 10, 2006.

Additionally, in accordance with Paragraph 14 of the Administrative Order by Consent, signed November 17, 1993, attached is a copy of the October 2006 Removal Action Progress Report.

Please contact us if you have any questions regarding activities discussed in these reports.


Sincerely,


Dr. Rainer F. Domalski
Site Coordinator

Enclosures

cc M Hardy/Heidi Goldstein – Thompson Hine
 Steve Finn – Golder Associates, Inc

110606



RUTGERS Organics Corporation

201 Struble Road
State College, PA 16801

Phone 814-238-2424
Fax 814-238-1567
web-site <http://RUTGERS-ORGANICS-CORP.COM>

Member of the RUTGERS Chemicals Group



**NEASE CHEMICAL SITE, SALEM, OHIO
REMEDIAL INVESTIGATION/FEASIBILITY STUDY
REMEDIAL DESIGN (OU-2)
MONTHLY PROGRESS REPORT
OCTOBER 2006**

1. INTRODUCTION

This progress report has been prepared in accordance with Paragraph XE of the Administrative Order of Consent (AOC) regarding a Remedial Investigation/Feasibility Study (RI/FS) and Paragraph X of the Administrative Order on Consent regarding the Remedial Design (RD/OU-2) of the Nease Chemical Site in Salem, Ohio. The report summarizes the major RI/FS and RD actions during the month along with investigation results and any problems encountered in the project. Activities planned for next month are also presented.

2 SUMMARY OF ACTIVITIES PERFORMED

2.1 PROJECT ACTIVITY SUMMARY

The activities that were initiated and/or completed during the month are described. All activities were performed in accordance with the detailed protocol provided in the approved Work Plan.

2.2 FIELDWORK

2.2.1 RI/FS

The taken floodplain samples are still waiting to be analyzed. Currently, discrepancies in the analytical methods from Ohio EPA and ROC are under review.

2.2.2 RD (OU-2)

According to the PDI workplan the following work was accomplished during this month:

- Southern Area Groundwater Assessment – Phase III temporary wells (locations proposed to the agencies on September 29, 2006, and subsequently approved). Two of the locations are off-site. An access agreement for one site was obtained. The installation of the wells commenced on October 31, 2006 (TW06-20).
- Groundwater Monitoring Wells – Based on data collected from the wells M-VF1 and M-VF2 an additional location was proposed to the agencies and subsequently approved. A groundwater sample from this new location was collected on October 30, 2006.
- Eastern Area Groundwater Assessment – An additional temporary well (TW06-19) was installed on October 30, 2006.
- Soil Conditions – The current soil cover of the old pond as well as surface soil was sampled for mirex analysis. Also geotechnical investigation occurred at the former ponds by drilling of several borings.
- NZVI Field Pilot Study –
 - The bench scale treatability was completed.
 - Two injections (tracer tests) were proposed to the agencies on September 22, 2006 and subsequently approved. The injection tests were completed.
 - Based on the results of the injections tests, an additional NZVI monitoring well (NZVI-4) was installed with approval of the agencies.
 - S/S/S Treatability Study – Kemron commenced with Phase II of the treatability study.

2.3 Reports

2.3.1 RI/FS

In preparation of the upcoming Feasibility Study (FS) for OU-3 (Feeder Creek, MFLBC), the agencies and ROC agreed on additional sampling in the MFLBC including sediment, fish, surface water and flood plain soil to have a sufficient data base for the study. The first step, the reconnaissance of sediment bodies in the MFLBC, was performed from August 1 through 15, 2005. Sediment and fish samples were taken in the week of October 10, 2005, the surface water samples in the last October week. The analytical results of the samples taken were validated by the ROC's technical consultant and submitted to the agencies. Sampling locations for the flood plain soil were determined. ROC has obtained an access agreement with the owners. The actual sampling was conducted in the week of September 18, 2006.

The technical team consisting from representatives of U.S. EPA, Ohio EPA, Golder and ROC had a kick-off meeting on September 27, 2006 in Columbus, Ohio, to commence the work on the Feasibility Study (FS) for the Feeder Creek and MFLBC.

2.3.2 RD (OU-2)

The results of the ongoing PDI field investigation and lab studies are discussed in weekly conference calls between the agencies, ROC and its technical consultant.

2.4 MEETINGS

None

3 VARIATIONS FROM THE APPROVED WORK PLAN

Eastern Area Groundwater Assessment – ROC proposed and installed additional temporary wells to figure out the extent of the extent of the plume. Also an additional NZVI well as a valley fill well were installed.

4 RESULTS OF SAMPLING, TESTS AND ANALYSES

The results from the sampling were and will be provided to the agencies in specific reports

5 PROJECT SCHEDULE

The current Work Plan schedule identifies completion and target dates for project activities. Those scheduled to occur over the next several months include:

- Feasibility Study OU-3 (Feeder Creek, Middle Fork of Little Beaver Creek)
- Continue PDI field work

6 DIFFICULTIES ENCOUNTERED AND ACTION TAKEN TO RESOLVE PROBLEMS

No significant difficulties were encountered.

7 PERSONNEL CHANGES

None

8 ANTICIPATED PROJECT ACTIVITIES FOR NOVEMBER 2006

- Monthly Progress Report October 2006

- RI/FS
 - OU-3 Feasibility Study
 - Analysis of soil samples recovered during the floodplain sampling in September
- RD (OU-2)
 - Continue the PDI Fieldwork
 - Complete the eastern and southern area groundwater assessments
 - Installation, development and sampling of alternative valley fill wells
 - Geotechnical investigation of former Ponds 3, 4 and 7.
 - Commence with the NZVI Field Pilot Test
 - Continue the PDI Lab Tests

TABLE 1
NEASE CHEMICAL SITE, SALEM, OHIO
R/FS AND RD (OU-2) SCHEDULE

DATE	TASK/ACTIVITY/DELIVERABLE/MILESTONE	
	R/FS	RD (OU-2)
	Documentation of the Site Activities through July 31, 2004 can be reviewed in the July 2004 Monthly Progress Report	
August 30, 2004	US EPA Region V/ OEPA approve	
	Endangerment Assessment	
September 1, 2004	Draft Feasibility Study (OU-2)	
	submitted to the agencies for review	
September 9, 2004	Submit Monthly Progress Report	
September 13, 2004	Submit Final Revision to	
	Endangerment Assessment	
October 8, 2004	Submit Monthly Progress Report	
November 10, 2004	Submit Monthly Progress Report	
November 22, 2004	Received Agencies' comments for	
	draft FS (OU-2)	
December 10, 2004	Submit Monthly Progress Report	
January 10, 2005	Submit Monthly Progress Report	
February 10, 2005	Submit Monthly Progress Report	
March 1, 2005	Final Draft Feasibility Study (OU-2)	
	submitted to agencies for review	
March 4, 2005	Submit Monthly Progress Report	
April 8, 2005	Submit Monthly Progress Report	
April 21, 2005	US EPA Region V/OEPA approve	
	Final Feasibility Study for OU-2	
May 9, 2005	Submit Monthly Progress Report	
May 31, 2005	US EPA Region V published the	
	Proposed Remedial Action the OU-	
	2 (onsite)	
June 9, 2005	Submit Monthly Progress Report	
July 8, 2005	Submit Monthly Progress Report	
August 10, 2005	Submit Monthly Progress Report	
Aug 1 – 15, 2005	MFLBC – Reconnaissance of	
	sediment bodies	
September 9, 2005	Submit Monthly Progress Report	
September 29, 2005	US EPA Region V signs Final	
	Record of Decision for OU-2	
October 10, 2005	Submit Monthly Progress Report	

DATE	TASK/ACTIVITY/DELIVERABLE/MILESTONE	
	RI/FS	RD (OU-2)
November 9, 2005	Submit Monthly Progress Report	
December 8, 2005	Submit Monthly Progress Report	
January 9, 2006	Submit Monthly Progress Report	
February 8, 2006	Submit Monthly Progress Report	
March 15, 2006	Submit Monthly Progress Report	
April 10, 2006	Submit Monthly Progress Report	
May 8, 2006	Submit Monthly Progress Report	
May 10, 2006		Administrative Order on Consent for OU-2 Remedial Design effective
May 25, 2006		Submittal of draft PDI Workplan
June 8, 2006	Submit Monthly Progress Report	
June 9, 2006		ACO Financial Assurance – Trust Fund placed
June 28, 2006		US EPA comments to draft PDI workplan received
July 10, 2006	Submit Monthly Progress Report	
July 12, 2006		Sampling of well PZ-6B-U
Aug. 1, 2006		Submit revised PDI Workplan
Aug 4, 2006	Submit Monthly Progress Report	
Aug. 21, 2006		Commenced with PDI Fieldwork
Aug. 28, 2006		Conditional Approval of PDI Workplan
Sept. 8, 2006	Submit Monthly Progress Report	
Sept 18, 2006	Soil Sampling in the MFLBC Flood Plain	
Sept 27, 2006		Submit Final PDI Workplan incl response to agencies' comments
October 8, 2006	Submit Monthly Progress Report	
Nov. 6, 2006	Submit Monthly Progress Report	

**NEASE CHEMICAL SITE, SALEM, OHIO
REMOVAL ACTION
MONTHLY PROGRESS REPORT
OCTOBER 2006**

1.0 INTRODUCTION

This progress report has been prepared in accordance with Paragraph 14 of the "Order" section of the Administrative Order by Consent (AOC) Docket No. V-W-94-C-212, effective November 17, 1993, regarding a Removal Action for the Nease Chemical Site in Salem, Ohio. The report summarizes the major activities during the month along with investigation results and any problems encountered on the project. Activities planned for next month are also presented.

2.0 SUMMARY OF ACTIVITIES PERFORMED

2.1 PROJECT ACTIVITY

The activities that were initiated and/or completed during this month are described below. Activities were performed in accordance with the Removal Action AOC.

The agencies and ROC discussed modifications of the existing onsite groundwater treatment system to optimize the protection against spills. ROC summarized the modifications agreed by the parties in a letter to the agencies. The contractor bids were received and will be awarded.

2.2 WORK PLAN PREPARATION/REPORTS

No work plans/reports were submitted this period.

2.3 FIELDWORK

2.3.1 SITE INSPECTIONS

The results of the monthly site inspection carried out at the site on October 23, 2006 are shown in Attachment 1.

2.3.2 MONTHLY WATER LEVEL MEASUREMENTS

The next water level measurements will be conducted in November 2006.

2.3.3 TREATMENT PLANT OPERATION

The treatment plant operated mostly normal throughout the month.

2.4.1.1 MEETINGS

None

3.0 VARIATIONS FROM THE APPROVED REMOVAL ACTION WORK PLAN

None

4.0 RESULTS OF INSPECTIONS, ENVIRONMENTAL SAMPLING, TESTS AND ANALYSES

Water monitoring samples were collected from the treatment plant on October 3 and 17, 2006 (see Attachments 2). The results from October 17, 2006 are not available at this time. Also attached are the mirex results for samples taken on September 19, 2006 (Attachment 3). The Acute Toxicity Evaluations will occur in November 2006.

5.0 PROJECT SCHEDULE

The updated Work Plan schedule identifies completion and target dates for project activities.

6.0 DIFFICULTIES ENCOUNTERED AND ACTION TAKEN TO RESOLVE PROBLEMS

As a result of an OEPA site inspection in April 2004 and the overflow of the GWTP influent tank in June 2004, ROC has proposed some modification of the groundwater treatment system. US EPA Region V and OEPA approved the proposed changes. Golder, ROC's consultant, has submitted a detailed design that will be subject to the agencies' review. Final modifications were agreed on during a conference call on August 16, 2005. The results were summarized in a letter report to the agencies. Golder will initiate the work.

7.0 PERSONNEL CHANGES

No personnel changes occurred during the month.

8.0 TYPES AND QUANTITIES OF REMOVED MATERIALS

For the period from October 1 through 31, 2006, the following material was removed.

- 18,400 gallons of leachate and/or backwash water were disposed off-site at a licensed treatment facility.
- Approximately 187,787 gallons were pumped from Leachate Collection System 1 (LCS-1) (total for LCS-1 = 19,165,429 gal).
- Approximately 10,067 gallons were pumped from Leachate Collection System 2 (LCS-2) (total for LCS-2 = 1,496,732 gal).
- No water was pumped from Pond 1 (total for the pond = 1,021,138/ gallons)
- Approximately 18 pounds of organic compounds were removed during pumping (estimate based on average VOC/SVOC concentrations for each source).

9.0 ANTICIPATED PROJECT ACTIVITIES FOR NOVEMBER 2006

Removal Action activities scheduled for the upcoming month include on-going implementation of the approved Removal Action Work Plan involving:

- Collection of groundwater from the existing collection systems LCS-1, LCS-2 and Pond 1
- Implementation of planned treatment plant modifications
- Monthly Progress Report for September 2006

TABLE 1
NEASE CHEMICAL SITE, SALEM, OHIO
REMOVAL ACTION SCHEDULE

DATE	TASK/ACTIVITY/DELIVERABLE/MILESTONE
	Documentation of the Site Activities through July 31, 2004 can be reviewed in the July 2004 Monthly Progress Report
September 9, 2004	Submit Monthly Progress Report
October 8, 2004	Submit Monthly Progress Report
November 10, 2004	Submit Monthly Progress Report
December 10, 2004	Submit Monthly Progress Report
January 10, 2005	Submit Monthly Progress Report
February 10, 2005	Submit Monthly Progress Report
March 4, 2005	Submit Monthly Progress Report
April 8, 2005	Submit Monthly Progress Report
May 9, 2005	Submit Monthly Progress Report
June 9, 2005	Submit Monthly progress Report
July 8, 2005	Submit Monthly Progress Report
August 10, 2005	Submit Monthly Progress Report
September 9, 2005	Submit Monthly Progress Report
October 10, 2005	Submit Monthly Progress Report
November 9, 2005	Submit Monthly Progress Report
December 8, 2005	Submit Monthly Progress Report
January 9, 2006	Submit Monthly Progress Report
February 8, 2006	Submit Monthly Progress Report
March 15, 2006	Submit Monthly Progress Report
April 10, 2006	Submit Monthly Progress Report
May 8, 2006	Submit Monthly Progress Report
June 8, 2006	Submit Monthly Progress Report
July 10, 2006	Submit Monthly Progress Report
August 4, 2006	Submit Monthly Progress Report
September 8, 2006	Submit Monthly Progress Report
October 8, 2006	Submit Monthly Progress Report
November 6, 2006	Submit Monthly Progress Report

ATTACHMENT 1

**RESULTS OF MONTHLY SITE INSPECTION
NEASE CHEMICAL SITE, SALEM, OHIO
OCTOBER 2006**

SITE INSPECTION FORM
RUETGERS-NEASE CORPORATION
Nease Site, Salem, Ohio

Date of Inspection: 10-23-06

Entry Time: 1100 Hrs. Exit Time: 1600 Hrs.

Weather: CLOUDY + COOL

Inspector's Name: DENNIS L. LANE

Inspector's Company: Howells and Baird, Inc.

INSPECTION RESULTS

SPECIFIC OBSERVATIONS: Structures

(Responses: S = Satisfactory U = Unsatisfactory Yes/No Levels Measured in Feet, N/A = Not Applicable)

	Pump	Quick-Connect	Water Level	Berm Erosion	Visible Leakage
Leachate Collection System 1 (LCS-1)	S	S	7.14	N/A	No
Leachate Collection System 2 (LCS-2)	S	S	9.00	N/A	No
Pond 1 Pumphouse	S	S	9.25	N/A	No
Pond 1 Berm	N/A	N/A	N/A	No	No
Pond 2 Embankment	N/A	N/A	N/A	No	No
Exclusion Area A Embankment	N/A	N/A	N/A	No	No
Storage Tank	N/A	S	7.82	N/A	No
Other (specify)					

SPECIFIC OBSERVATIONS:

Sediment Barriers

Condition of Sediment Barriers

Barrier ID	Fabric Intact?	By Passing Evident?	Is Maintenance Necessary?
Sediment Control Structure 1	YES	No	No
Sediment Control Structure 2	YES	No	No
Fabric Barrier 2	YES	No	No
Fabric Barrier 3	YES	No	No
Fabric Barrier 4	YES	No	No
Fabric Barrier 5	YES	No	No
Fabric Barrier 8	YES	No	No
Fabric Barrier 9	YES	No	No
Fabric Barrier 10	YES	No	No
Rock Barrier 1	YES	No	No
Rock Barrier 2	YES	No	No
Pond 7 - North	YES	No	No
Pond 7 - South	YES	No	No

SPECIFIC OBSERVATIONS:

Seeps (if present, use more forms, as necessary)

Seep ID (yr-month-#)	Located on Map	Areal Extent (ft ²)	Magnitude (flow?, ponding?)
94-7-1	YES	20	NON-FLOWING SEEP
96-8-2	YES	20	NON-FLOWING SEEP

Note: Seep ID # equal the "nth" observed seep during the yr-month in question

ADDITIONAL OBSERVATION OR REMARKS:

Inspector's Name: DENNIS L. LANEInspector's Signature: Dennis L. LaneDate: 10-23-06

CRANE-DEMING COMPANY.

CRANE
DEMING
SWAMP

96-8-2

ATTACHMENT 2

**WATER SAMPLING RESULTS – OCTOBER 3, 2006
NEASE CHEMICAL SITE, SALEM, OHIO**

SEVERN TRENT LABORATORIES, INC.

PRELIMINARY DATA SUMMARY

The results shown below may still require additional laboratory review and are subject to change. Actions taken based on these results are the responsibility of the data user.

Lot #: A6J040208 **Rutgers Organics Corporation** PAGE 1
SALEM, OHIO SITE Date Reported: 10/12/06

<u>PARAMETER</u>	<u>RESULT</u>	<u>REPORTING LIMIT</u>	<u>UNITS</u>	<u>ANALYTICAL METHOD</u>
------------------	---------------	----------------------------	--------------	------------------------------

Client Sample ID: INFLOUENT 10-3-06

Sample #: 001 Date Sampled: 10/03/06 12:00 Date Received: 10/04/06 Matrix: WATER

Inorganic Analysis				Reviewed
Nitrite as N	ND	0.10	mg/L	MCAWW 300.0A
Nitrate as N	ND	0.10	mg/L	MCAWW 300.0A
Ammonia Nitrogen	ND	2.0	mg/L	MCAWW 350.2
Total phosphorus	ND	0.1	mg/L	MCAWW 365.2

Client Sample ID: OUTFALL 10-3-06

Sample #: 002 Date Sampled: 10/03/06 12:00 Date Received: 10/04/06 Matrix: WATER

Inorganic Analysis				Reviewed
Nitrite as N	ND	0.10	mg/L	MCAWW 300.0A
Nitrate as N	ND	0.10	mg/L	MCAWW 300.0A
Ammonia Nitrogen	ND	2.0	mg/L	MCAWW 350.2
Total phosphorus	0.1	0.1	mg/L	MCAWW 365.2

ATTACHMENT 3

**WATER SAMPLING RESULTS/MIREX – SEPTEMBER 19, 2006
NEASE CHEMICAL SITE, SALEM, OHIO**

Analytical Report

Severn Trent Laboratories

Exygen Research Project: L0009635

Testing Laboratory

Exygen Research
3058 Research Drive
State College, PA 16801

Requester

Ken Kuzior
Severn Trent Laboratories
4101 Shuffel Drive NW
North Canton, OH 44720

1 Introduction

Results are reported for the analysis of three samples for mirex, photomirex, and kepone. The samples were received from Severn Trent Laboratories. The samples are part of the Rütgers Organics Corporation October Sampling Event.

2 Sample Receipt

The sample shipments were logged in and given unique Exygen laboratory identification numbers. The samples were stored refrigerated at 4°C from time of receipt until analysis. A copy of the custody documents, and sample login reports are presented in Attachment A. Listed below is the sample receipt information for the project received.

Sample Identification	Exygen ID	Date Sampled	Date Received	Sample Matrix
A61190260-1 Influent	L0009635-0001	9/19/06	9/20/06	Water
A61190260-2 LGAC 2-3 9-19-06	L0009635-0002	9/19/06	9/20/06	Water
A61190260-3 Outfall 9-19-06	L0009635-0003	9/19/06	9/20/06	Water

3 Sample Analysis

3.1 Analysis

Listed in Table 1 are the parameters, methods and laboratory performing each of the analysis.

Table 1

Parameter	Method	Laboratory
mirex, photomirex, kepone (MPK)	SOP 6.2	Exygen Research

3.2 Holding Times

All holding times were met for the requested analysis.

3.3 Quality Control

Quality control included those parameters prescribed by each method or SOP.

3.4 Sample Related Comments

There were no problems related to the analysis of this sample.

4 Data Summary

Results are reported in Attachment B.


5 Data/Sample Retention

Samples are disposed of one month after the report is issued unless otherwise specified. All electronic data is archived on retrievable media and hard copy reports are stored in data folders maintained by Exygen Research. Hardcopy data is stored for a minimum of five years.

6 Attachments

- 6.1 Attachment A: Chain-of-Custody
- 6.2 Attachment B: Data Summary, Exygen Research

7 Signatures

 10/25/06

Charles Simons, Operations Manager
Exygen Research



3058 Research Drive
State College, PA 16801

Phone: 814-272-1039
Fax: 814-231-1580

Login

Login Group: L0009635

Login #: 9746
Project: P0002201
Company Name: Severn Trent Laboratories
Submitted By: Ken Kuzior
Login Type: Immediate Receipt of Samples
Started: True
Date Start: 09/20/2006
Due Date: 09/30/2006
Login Initiated*: 09/20/2006

Conform COC Sample: True
Conform COC: True
Conform Sample: True
Conform Request: True

* Dates entered into "Login Initiated" field prior to 1/5/06 reflect dates of receipt The field was formerly called "Received Date"

Received By: Ammerman, Mark

Spread Sample:

Label:

Exygen SD/PI: Simons, Charles

Project Title/Type: Analysis of water and soil samples for Mirex, Photomirex, and Kepone (MPK) / ROUTINE

Login Notes:

Packages / Containers

<u>Package</u>	<u>Carton</u>	<u>Date / Condition</u>	<u>Shipper / ID</u>	<u>Temp. Control/Temp.</u>	<u>Direction / Handled By</u>	
PK0011524		Received Date: 9/20/06 10:28 Package & Contents Uncompromised	FEDEX 6983 4581 9411	Wet Ice 5.1	RECEIVED Ammerman, Mark	
<u>Container #</u>	<u>Gross Weight</u>	<u>pH</u>	<u>Container Type</u>	<u>Preservative</u>	<u>Mfg. Lot</u>	<u>Mfg. ID</u>
C0209138	1,354.40 g		1 liter amber glass	NONE		
C0209139	1,365.70 g		1 liter amber glass	NONE		
C0209140	1,366.90 g		1 liter amber glass	NONE		
C0209141	1,349.50 g		1 liter amber glass	NONE		
C0209142	1,370.20 g		1 liter amber glass	NONE		
C0209143	1,368.50 g		1 liter amber glass	NONE		

Samples

Sample ID	Container	Matrix	Fraction	Sample	Date Sampled	Date Due
L0009635-0001	C0209138 C0209139	LIQUID	Water	A61190260-1	09/19/2006	09/30/2006
L0009635-0002	C0209140 C0209141	LIQUID	Water	A61190260-2	09/19/2006	09/30/2006
L0009635-0003	C0209142 C0209143	LIQUID	Water	A61190260-3	09/19/2006	09/30/2006

Login Reviewed By: 

Date/Time:

9-22-06 9:57



Laboratory **Exygen**
3058 RESEARCH DRIVE

STATE COLLEGE, PA 16801

Client Code: 428005

Severn Trent Laboratories, Inc.
SAMPLE ANALYSIS REQUISITION

Lab Request SR085053

Report Package: Report
Need Analytical Report 2006-10-03

Project Manager: KEN KUZIOR

<u>Sample I.D.</u>	<u>Work Order Number</u>	<u>Client Sample ID</u>
A6I190260-1	JEK6Q	INFLUENT
A6I190260-2	JEK6W	LGAC 2-3 9-19-06
A6I190260-3	JEK69	OUTFALL 9-19-06

2x40
|

<u>Sampling Date</u>	<u>Analysis Required</u>
2006-09-19 13:00	WATER, SOP 6.2, Pests (MPK) - Exygen
2006-09-19 13:00	WATER, SOP 6.2, Pests (MPK) - Exygen
2006-09-19 13:00	WATER, SOP 6.2, Pests (MPK) - Exygen

Please use Client Sample ID for report

Call KEN KUZIOR with questions at 330-497-9396

Shipping Method: FED-EX

Need detection limit and analysis date included in report.

Please send a signed copy of this form with the report at completion of analysis.

Relinquished by: Ann Meddings Date/Time: 9/19/06 4:00pm

Relinquished by: _____ Date/Time: _____

Received for lab by: [Signature] Date/Time: 09/20/06 1220

PLEASE RETURN ORIGINAL SAMPLE ANALYSIS REQUISITION

D. ID PHDA
SHIPPER
STL
4101 SHUFFEL DR NW

NORTH CANTON, OH 44720
UNITED STATES US

Ship Date 19SEP06
ActWgt 30 0 LB MAN
System#: 507102/CAFE2908
Account: 5 105538727

TO SAMPLE RECIEVING

(330) 966-9677

EXYGEN LAB
3058 RESEARCH DR.


FedEx
Express

STATE COLLEGE, PA 16801



REF:
PO:
Inv:

Dept:



Delivery Address
Barcode

BILL SENDER

PRIORITY OVERNIGHT

WED


Deliver By:
20SEP06

TRK# 6983 4581 9411 Form 0201

PIT AA

16801 -PA-US

65 SCEA



Part # 154250-354 NRIT 5-05

Client ID: A61190260-1 Influent

Lab ID: L0009635-0001

PARAMETER	UNITS	RESULT	LIMIT OF QUANTITATION	TEST METHOD	TEST DATE	ANALYST
<u>PESTICIDE ANALYSIS</u>						
KEPONE	ug/L	U 0.042	0.042	SOP 6.2	16-Oct-06	CS
PHOTOMIREX	ug/L	U 0.006	0.006	SOP 6.2	16-Oct-06	CS
MIREX	ug/L	0.179	0.002	SOP 6.2	16-Oct-06	CS

Client ID: A61190260-2 LGAC 2-3 9-19-06

Lab ID: L0009635-0002

PARAMETER	UNITS	RESULT	LIMIT OF QUANTITATION	TEST METHOD	TEST DATE	ANALYST
<u>PESTICIDE ANALYSIS</u>						
KEPONE	ug/L	U 0.042	0.042	SOP 6.2	16-Oct-06	CS
PHOTOMIREX	ug/L	U 0.006	0.006	SOP 6.2	16-Oct-06	CS
MIREX	ug/L	U 0.002	0.002	SOP 6.2	16-Oct-06	CS

Client ID: A61190260-3 Outfall 9-19-06

Lab ID: L0009635-0003

PARAMETER	UNITS	RESULT	LIMIT OF QUANTITATION	TEST METHOD	TEST DATE	ANALYST
<u>PESTICIDE ANALYSIS</u>						
KEPONE	ug/L	U 0.042	0.042	SOP 6.2	16-Oct-06	CS
PHOTOMIREX	ug/L	U 0.006	0.006	SOP 6.2	16-Oct-06	CS
MIREX	ug/L	U 0.002	0.002	SOP 6.2	16-Oct-06	CS