

July 6, 2007

VIA CERTIFIED MAIL

Mary Logan
U.S. EPA Region V (SR-6J)
77 W Jackson Boulevard
Chicago, IL 60604-3590

Sheila Abraham
Ohio EPA - NE District Office
Div Of Emergency & Remedial Response
2110 East Aurora Road
Twinsburg, OH 44087

Remedial Response Section Manager
Ohio EPA - DERR
P.O. Box 1049
Lazarus Government Center Office
122 South Front Street
Columbus, OH 43216-1049

**Re: JUNE 2007 MONTHLY REPORT
RI/FS & REMEDIAL DESIGN & REMOVAL ACTION
NEASE CHEMICAL SITE
SALEM, OHIO**

In accordance with Paragraph X E of the Administrative Order by Consent regarding a Remedial Investigation/Feasibility Study (RI/FS) of the Nease Chemical Site in Salem, Ohio, attached is a copy of the June 2007 RI/FS Progress Report. This report also includes the monthly progress report for the remedial design (OU-2) in accordance with Paragraph X of the Administrative Order on Consent, effective as of May 10, 2006.

Additionally, in accordance with Paragraph 14 of the Administrative Order by Consent, signed December 17, 1993, attached is a copy of June 2007 Removal Action Progress Report.

Sincerely,



Dr Rainer F. Domalski
Site Coordinator

Enclosures

cc: M Hardy/Heidi Goldstein - Thompson Hine
Steve Finn - Golder Associates, Inc

070607



RUTGERS Organics Corporation

201 Struble Road
State College, PA 16801

Phone 814-238-2424
Fax 814-238-1567
web-site <http://RUTGERS-ORGANICS-CORP.COM>

Member of the RUTGERS Chemicals Group



**NEASE CHEMICAL SITE, SALEM, OHIO
REMEDIAL INVESTIGATION/FEASIBILITY STUDY
REMEDIAL DESIGN (OU-2)
MONTHLY PROGRESS REPORT
JUNE 2007**

1. INTRODUCTION

This progress report has been prepared in accordance with Paragraph XE of the Administrative Order of Consent (AOC) regarding a Remedial Investigation/Feasibility Study (RI/FS) and Paragraph X of the Administrative Order on Consent regarding the Remedial Design (RD/OU-2) of the Nease Chemical Site in Salem, Ohio. The report summarizes the major RI/FS and RD actions during the month along with investigation results and any problems encountered in the project. Activities planned for next month are also presented.

2 SUMMARY OF ACTIVITIES PERFORMED

2.1 PROJECT ACTIVITY SUMMARY

The activities that were initiated and/or completed during the month are described. All activities were performed in accordance with the detailed protocol provided in the approved Work Plan.

2.2 FIELDWORK

2.2.1 RI/FS

The floodplain soil samples taken in September 2006 were analyzed by OEPA lab for mirex. The results were validated by Golder.

2.2.2 RD (OU-2)

According with the PDI workplan the following work was accomplished during this month:

Vapor Intrusion – On June 21, 2007 Golder submitted to the agencies the design sketches and notes prepared by A&Z for the installation of sub-slab vapor systems at [redacted] and [redacted]. Agencies' approval was received on June 26. The systems were installed on June 30.

2.3 Reports

2.3.1 RI/FS

In preparation of the upcoming Feasibility Study (FS) for OU-3 (Feeder Creek, MFLBC), the agencies and ROC agreed on additional sampling in the MFLBC including sediment, fish, surface water and flood plain soil to have a sufficient data base for the study. The first step, the reconnaissance of sediment bodies in the MFLBC, was performed from August 1 through 15, 2005. Sediment and fish samples were taken in the week of October 10, 2005, the surface water samples in the last October week. The analytical results of the samples taken were validated by the ROC's technical consultant and submitted to the agencies. Sampling locations for the flood plain soil were determined. ROC has obtained an access agreement with the owners. The actual sampling was conducted in the week of September 18, 2006. The samples were analyzed. The data packages were validated by Golder.

The technical team consisting from representatives of U.S. EPA, Ohio EPA, Golder and ROC had a kick-off meeting on September 27, 2006 in Columbus, Ohio, to commence the work on the Feasibility Study (FS) for the Feeder Creek and MFLBC. A follow-up meeting was conducted on

December 13, 2006 discussing potential cleanup goals and methods. On March 27, 2007, US EPA provided ROC with a memo regarding preliminary remediation goal for sediments in MFLBC.

2.3.2 RD (OU-2)

The results of the ongoing PDI field investigation and lab studies are discussed in frequent conference calls between the agencies, ROC and its technical consultant.

NZVI Field Pilot Study - Proceed with the work outlined in the revised proposal for the Biotreatability Study for Benzene submitted to the agencies on May 10.

PDI Report – Technical Memorandum – Baseline Conditions – This report was submitted to the agencies on June 14.

2.4 MEETINGS

Sheila Abraham, OEPA, and Rainer Domalski, ROC, together with A&Z (contractor) had a meeting with two home owners regarding the installation of sublab systems.

3 VARIATIONS FROM THE APPROVED WORK PLAN

None.

4 RESULTS OF SAMPLING, TESTS AND ANALYSES

The results from the sampling were and will be provided to the agencies in specific reports.

5 PROJECT SCHEDULE

The current Work Plan schedule identifies completion and target dates for project activities. Those scheduled to occur over the next several months include:

- Feasibility Study OU-3 (Feeder Creek, Middle Fork of Little Beaver Creek)
- Continue PDI work incl. the preparation of the Technical Memoranda

6 DIFFICULTIES ENCOUNTERED AND ACTION TAKEN TO RESOLVE PROBLEMS

No significant difficulties were encountered.

7 PERSONNEL CHANGES

None.

8 ANTICIPATED PROJECT ACTIVITIES FOR JULY 2007

- Monthly Progress Report June 2007
- RI/FS
 - OU-3 Feasibility Study
- RD (OU-2)
 - NZVI Field Pilot Study
 1. Provide the Agencies with results from the May sampling event.
 2. Continue with the work outlined in the revised proposal for the Biotreatability Study for Benzene.

- S/S/S Treatability Study – Submit a revised Technical Memorandum based on agencies' comments, then pending on agencies' comments proceed the final phase of the Study (Phase IV)
- Southern Groundwater Assessment – Implement an interim measure for the removal of NAPL at TW06-12.

TABLE 1
NEASE CHEMICAL SITE, SALEM, OHIO
R/FS AND RD (OU-2) SCHEDULE

DATE	TASK/ACTIVITY/DELIVERABLE/MILESTONE	
	R/FS	RD (OU-2)
	Documentation of the Site Activities through July 31, 2004 can be reviewed in the July 2004 Monthly Progress Report	
August 30, 2004	US EPA Region VI/OEPA approve Endangerment Assessment	
September 1, 2004	Draft Feasibility Study (OU-2) submitted to the agencies for review	
September 9, 2004	Submit Monthly Progress Report	
September 13, 2004	Submit Final Revision to Endangerment Assessment	
October 8, 2004	Submit Monthly Progress Report	
November 10, 2004	Submit Monthly Progress Report	
November 22, 2004	Received Agencies' comments for draft FS (OU-2)	
December 10, 2004	Submit Monthly Progress Report	
January 10, 2005	Submit Monthly Progress Report	
February 10, 2005	Submit Monthly Progress Report	
March 1, 2005	Final Draft Feasibility Study (OU-2) submitted to agencies for review	
March 4, 2005	Submit Monthly Progress Report	
April 8, 2005	Submit Monthly Progress Report	
April 21, 2005	US EPA Region VI/OEPA approve Final Feasibility Study for OU-2	
May 9, 2005	Submit Monthly Progress Report	
May 31, 2005	US EPA Region V published the Proposed Remedial Action the OU-2 (onsite)	
June 9, 2005	Submit Monthly Progress Report	
July 8, 2005	Submit Monthly Progress Report	
August 10, 2005	Submit Monthly Progress Report	
Aug. 1 – 15, 2005	MFLBC – Reconnaissance of sediment bodies	
September 9, 2005	Submit Monthly Progress Report	
September 29, 2005	US EPA Region V signs Final Record of Decision for OU-2	
October 10, 2005	Submit Monthly Progress Report	

DATE	TASK/ACTIVITY/DELIVERABLE/MILESTONE	
	RI/FS	RD (OU-2)
November 9, 2005	Submit Monthly Progress Report	
December 8, 2005	Submit Monthly Progress Report	
January 9, 2006	Submit Monthly Progress Report	
February 8, 2006	Submit Monthly Progress Report	
March 15, 2006	Submit Monthly Progress Report	
April 10, 2006	Submit Monthly Progress Report	
May 8, 2006	Submit Monthly Progress Report	
May 10, 2006		Administrative Order on Consent for OU-2 Remedial Design effective
May 25, 2006		Submittal of draft PDI Workplan
June 8, 2006	Submit Monthly Progress Report	
June 9, 2006		ACO Financial Assurance – Trust Fund placed
June 28, 2006		US EPA comments to draft PDI workplan received
July 10, 2006	Submit Monthly Progress Report	
July 12, 2006		Sampling of well PZ-6B-U
Aug. 1, 2006		Submit revised PDI Workplan
Aug. 4, 2006	Submit Monthly Progress Report	
Aug. 21, 2006		Commenced with PDI Fieldwork
Aug 28, 2006		Conditional Approval of PDI Workplan
Sept 8, 2006	Submit Monthly Progress Report	
Sept. 18, 2006	Soil Sampling in the MFLBC Flood Plain	
Sept. 27, 2006		Submit Final PDI Workplan incl response to agencies' comments
October 8, 2006	Submit Monthly Progress Report	
Nov 6, 2006	Submit Monthly Progress Report	
Dec. 12, 2006	Submit Monthly Progress Report	
Dec. 13, 2006	OU-3 Meeting in US EPA Chicago Office	
Jan 8, 2007	Submit Monthly Progress Report	
Febr. 6, 2007	Submit Monthly Progress Report	
March 7, 2007		Submittal S/S/S Treatability Study Report through Phase III
March 19, 2007	Submit Monthly Progress Report	
March 22, 2007		Submittal Proposal Bio-Treatability Study for Benzene in Groundwater
April 4, 2007	Submit Monthly Progress Report	
May 21, 2007	Submit Monthly Progress Report	
June 7, 2007	Submit Monthly Progress Report	

DATE	TASK/ACTIVITY/DELIVERABLE/MILESTONE	
June 13, 2007		Submit Technical Memorandum – Baseline Conditions to agencies
June 30, 2007		Installed Sub-slab Vapor Systems at two residential homes
July 6, 2007		Submit Monthly Progress Report

**NEASE CHEMICAL SITE, SALEM, OHIO
REMOVAL ACTION
MONTHLY PROGRESS REPORT
JUNE 2007**

1.0 INTRODUCTION

This progress report has been prepared in accordance with Paragraph 14 of the "Order" section of the Administrative Order by Consent (AOC) Docket No. V-W-94-C-212, effective November 17, 1993, regarding a Removal Action for the Nease Chemical Site in Salem, Ohio. The report summarizes the major activities during the month along with investigation results and any problems encountered on the project. Activities planned for next month are also presented.

2.0 SUMMARY OF ACTIVITIES PERFORMED

2.1 PROJECT ACTIVITY

The activities that were initiated and/or completed during this month are described below. Activities were performed in accordance with the Removal Action AOC.

The agencies and ROC discussed modifications of the existing onsite groundwater treatment system to optimize the protection against spills. ROC summarized the modifications agreed by the parties in a letter to the agencies. The contractor bids were received and were awarded. Their implementation is scheduled for the first week of July. During this time the groundwater treatment system will be shutdown, not the water recovery at Pond ½ that gets treated off-site.

2.2 WORK PLAN PREPARATION/REPORTS

No work plans/reports were submitted this period.

2.3 FIELDWORK

2.3.1 SITE INSPECTIONS

The results of the monthly site inspection carried out at the site on June 29, 2007 are shown in Attachment 1.

2.3.2 MONTHLY WATER LEVEL MEASUREMENTS

Water level measurements in monitoring wells were not taken during this month.

2.3.3 TREATMENT PLANT OPERATION

The treatment plant operated mostly normal throughout the month.

2.4.1.1 MEETINGS

None

3.0 VARIATIONS FROM THE APPROVED REMOVAL ACTION WORK PLAN

None

4.0 RESULTS OF INSPECTIONS, ENVIRONMENTAL SAMPLING, TESTS AND ANALYSES

Water monitoring samples were collected from the treatment plant on June 6 and 19 (see Attachments 2 and 3). The water sampling results from the second sampling event were available for this report and will be submitted with the July report. The next Acute Toxicity Evaluation is scheduled for August.

5.0 PROJECT SCHEDULE

The updated Work Plan schedule identifies completion and target dates for project activities.

6.0 DIFFICULTIES ENCOUNTERED AND ACTION TAKEN TO RESOLVE PROBLEMS

None

7.0 PERSONNEL CHANGES

No personnel changes occurred during month.

8.0 TYPES AND QUANTITIES OF REMOVED MATERIALS

For the period from June 1 through 30, 2007 the following material was removed

- 15,200 gallons of leachate and/or backwash water were disposed off-site at a licensed treatment facility
- Approximately 90,011 gallons were pumped from Leachate Collection System 1 (LCS-1) (total for LCS-1 = 20,312,511 gal)
- Approximately 11,986 gallons were pumped from Leachate Collection System 2 (LCS-2) (total for LCS-2 = 1,593,926 gal)
- No water was pumped from Pond 1 (total for the pond = 1,021,138/ gallons)
- Approximately 16 pounds of organic compounds were removed during pumping (estimate based on average VOC/SVOC concentrations for each source)

9.0 ANTICIPATED PROJECT ACTIVITIES FOR JULY 2007

Removal Action activities scheduled for the upcoming month include on-going implementation of the approved Removal Action Work Plan involving:

- Collection of groundwater from the existing collection systems LCS-1, LCS-2 and Pond 1.
- Implementation of planned treatment plant modifications
- Monthly Progress Report for June 2007

070607

TABLE 1
NEASE CHEMICAL SITE, SALEM, OHIO
REMOVAL ACTION SCHEDULE

DATE	TASK/ACTIVITY/DELIVERABLE/MILESTONE
	Documentation of the Site Activities through July 31, 2004 can be reviewed in the July 2004 Monthly Progress Report
September 9, 2004	Submit Monthly Progress Report
October 8, 2004	Submit Monthly Progress Report
November 10, 2004	Submit Monthly Progress Report
December 10, 2004	Submit Monthly Progress Report
January 10, 2005	Submit Monthly Progress Report
February 10, 2005	Submit Monthly Progress Report
March 4, 2005	Submit Monthly Progress Report
April 8, 2005	Submit Monthly Progress Report
May 9, 2005	Submit Monthly Progress Report
June 9, 2005	Submit Monthly progress Report
July 8, 2005	Submit Monthly Progress Report
August 10, 2005	Submit Monthly Progress Report
September 9, 2005	Submit Monthly Progress Report
October 10, 2005	Submit Monthly Progress Report
November 9, 2005	Submit Monthly Progress Report
December 8, 2005	Submit Monthly Progress Report
January 9, 2006	Submit Monthly Progress Report
February 8, 2006	Submit Monthly Progress Report
March 15, 2006	Submit Monthly Progress Report
April 10, 2006	Submit Monthly Progress Report
May 8, 2006	Submit Monthly Progress Report
June 8, 2006	Submit Monthly Progress Report
July 10, 2006	Submit Monthly Progress Report
August 4, 2006	Submit Monthly Progress Report
September 8, 2006	Submit Monthly Progress Report
October 8, 2006	Submit Monthly Progress Report
November 6, 2006	Submit Monthly Progress Report
December 12, 2006	Submit Monthly Progress Report
January 8, 2007	Submit Monthly Progress Report
February 6, 2007	Submit Monthly Progress Report
March 19, 2007	Submit Monthly Progress Report
April 4, 2007	Submit Monthly Progress Report
May 21, 2007	Submit Monthly Progress Report
June 7, 2007	Submit Monthly Progress Report
July 6, 2007	Submit Monthly Progress Report

ATTACHMENT 1

**RESULTS OF MONTHLY SITE INSPECTION
NEASE CHEMICAL SITE, SALEM, OHIO
JUNE 2007**

SITE INSPECTION FORM
RUETGERS-NEASE CORPORATION
 Nease Site, Salem, Ohio

Date of Inspection: 6-29-07

Entry Time: 1000 Hrs. Exit Time: 1300 Hrs.

Weather: CLOUDY 72°

Inspector's Name: DENNIS L. LANE

Inspector's Company: Howells and Baird, Inc.

INSPECTION RESULTS

SPECIFIC OBSERVATIONS: Structures

(Responses: S = Satisfactory U = Unsatisfactory Yes/No Levels Measured in Feet, N/A = Not Applicable)

	Pump	Quick Connect	Water Level	Berm Erosion	Visible Leakage
Leachate Collection System 1 (LCS-1)	S	S	2.61	N/A	No
Leachate Collection System 2 (LCS-2)	S	S	10.05	N/A	No
Pond 1 Pumphouse	S	S	9.57	N/A	No
Pond 1 Berm	N/A	N/A	N/A	No	No
Pond 2 Embankment	N/A	N/A	N/A	No	No
Exclusion Area A Embankment	N/A	N/A	N/A	No	No
Storage Tank	N/A	S	4.98	N/A	No
Other (specify)					

SPECIFIC OBSERVATIONS:

Sediment Barriers

Condition of Sediment Barriers

Barrier ID	Fabric Intact?	By Passing Evident?	Is Maintenance Necessary?
Sediment Control Structure 1	YES	No	No
Sediment Control Structure 2	YES	No	No
Fabric Barrier 2	YES	No	No
Fabric Barrier 3	YES	No	No
Fabric Barrier 4	YES	No	No
Fabric Barrier 5	YES	No	No
Fabric Barrier 8	YES	No	No
Fabric Barrier 9	YES	No	No
Fabric Barrier 10	YES	No	No
Rock Barrier 1	YES	No	No
Rock Barrier 2	YES	No	No
Pond 7 - North	YES	No	No
Pond 7 - South	YES	No	No

SPECIFIC OBSERVATIONS:

Seeps (if present, use more forms, as necessary)

Seep ID (yr-month-#)	Located on Map	Areal Extent (ft ²)	Magnitude (flow?, ponding?)
94-7-1	YES	20	Non-Flowing Seep
96-8-2	YES	20	Non-Flowing Seep

Note Seep ID # equal the "nth" observed seep during the yr-month in question

ADDITIONAL OBSERVATION OR REMARKS:

Inspector's Name:

Dennis L. Lane

Inspector's Signature:

Dennis L. Lane

Date:

6-29-07

ATTACHMENT 2

**WATER SAMPLING RESULTS – JUNE 6, 2007
NEASE CHEMICAL SITE, SALEM, OHIO**

SEVERN TRENT LABORATORIES, INC.

PRELIMINARY DATA SUMMARY

The results shown below may still require additional laboratory review and are subject to change. Actions taken based on these results are the responsibility of the data user.

Lot #: A7F060222 Rutgers Organics Corporation PAGE 1
SALEM, OHIO SITE Date Reported: 6/13/07

PARAMETER	RESULT	REPORTING LIMIT	UNITS	ANALYTICAL METHOD
Client Sample ID: INFLUENT 6-6-07				
Sample #: 001 Date Sampled: 06/06/07 08:30 Date Received: 06/06/07 Matrix: WATER				
Inorganic Analysis				Reviewed
Nitrite as N	ND	0.10	mg/L	MCAWW 300.0A
Nitrate as N	ND	0.10	mg/L	MCAWW 300.0A
Ammonia Nitrogen	ND	2.0	mg/L	MCAWW 350.2
Total phosphorus	ND	0.1	mg/L	MCAWW 365.2

Client Sample ID: OUTFALL 6-6-07				
Sample #: 002 Date Sampled: 06/06/07 08:30 Date Received: 06/06/07 Matrix: WATER				
Inorganic Analysis				Reviewed
Nitrite as N	ND	0.10	mg/L	MCAWW 300.0A
Nitrate as N	ND	0.10	mg/L	MCAWW 300.0A
Ammonia Nitrogen	3.1	2.0	mg/L	MCAWW 350.2
Total phosphorus	0.1	0.1	mg/L	MCAWW 365.2

ATTACHMENT 3

**WATER/AIR SAMPLING RESULTS – JUNE 19, 2007
NEASE CHEMICAL SITE, SALEM, OHIO**

TESTAMERICA LABORATORIES, INC. (FKA STL)

PRELIMINARY DATA SUMMARY

The results shown below may still require additional laboratory review and are subject to change. Actions taken based on these results are the responsibility of the data user.

Lot #: H7F200182 Rutgers Organics Corporation State College, PA/Salem, OH Date Reported: 7/02/07 PAGE 1

PARAMETER	RESULT	REPORTING LIMIT	UNITS	ANALYTICAL METHOD
Client Sample ID: AGAC 1-2-6-19-07				
Sample #: 001 Date Sampled: 06/19/07 13:05 Date Received: 06/20/07 Matrix: AIR				
Volatile Organics by TO14 A (Low Level)				Reviewed
Benzene	ND	0.50	ppb (v/v)	EPA-2 TO-14A
Bromodichloromethane	ND	0.50	ppb (v/v)	EPA-2 TO-14A
Bromoform	ND	0.50	ppb (v/v)	EPA-2 TO-14A
Carbon tetrachloride	ND	0.50	ppb (v/v)	EPA-2 TO-14A
Chlorobenzene	ND	0.50	ppb (v/v)	EPA-2 TO-14A
Dibromochloromethane	ND	0.50	ppb (v/v)	EPA-2 TO-14A
Chloroethane	ND	0.50	ppb (v/v)	EPA-2 TO-14A
Chloroform	ND	0.50	ppb (v/v)	EPA-2 TO-14A
1,2-Dibromoethane (EDB)	ND	0.50	ppb (v/v)	EPA-2 TO-14A
Dibromomethane	ND	1.0	ppb (v/v)	EPA-2 TO-14A
1,2-Dichlorobenzene	ND	0.50	ppb (v/v)	EPA-2 TO-14A
1,3-Dichlorobenzene	ND	0.50	ppb (v/v)	EPA-2 TO-14A
1,4-Dichlorobenzene	ND	0.50	ppb (v/v)	EPA-2 TO-14A
Dichlorodifluoromethane	ND	0.50	ppb (v/v)	EPA-2 TO-14A
1,1-Dichloroethane	ND	0.50	ppb (v/v)	EPA-2 TO-14A
1,2-Dichloroethane	ND	0.50	ppb (v/v)	EPA-2 TO-14A
cis-1,2-Dichloroethene	0.62	0.50	ppb (v/v)	EPA-2 TO-14A
trans-1,2-Dichloroethene	ND	0.50	ppb (v/v)	EPA-2 TO-14A
1,1-Dichloroethene	ND	0.50	ppb (v/v)	EPA-2 TO-14A
1,2-Dichloropropane	ND	0.50	ppb (v/v)	EPA-2 TO-14A
cis-1,3-Dichloropropene	ND	0.50	ppb (v/v)	EPA-2 TO-14A
trans-1,3-Dichloropropene	ND	0.50	ppb (v/v)	EPA-2 TO-14A
Ethylbenzene	ND	0.50	ppb (v/v)	EPA-2 TO-14A
Cumene	ND	1.0	ppb (v/v)	EPA-2 TO-14A
n-Propylbenzene	ND	1.0	ppb (v/v)	EPA-2 TO-14A
Styrene	ND	0.50	ppb (v/v)	EPA-2 TO-14A
1,1,2,2-Tetrachloroethane	ND	0.50	ppb (v/v)	EPA-2 TO-14A
Tetrachloroethene	ND	0.50	ppb (v/v)	EPA-2 TO-14A
Toluene	ND	0.50	ppb (v/v)	EPA-2 TO-14A
1,1,1-Trichloroethane	ND	0.50	ppb (v/v)	EPA-2 TO-14A
1,1,2-Trichloroethane	ND	0.50	ppb (v/v)	EPA-2 TO-14A
Trichloroethene	ND	0.50	ppb (v/v)	EPA-2 TO-14A
Trichlorofluoromethane	ND	0.50	ppb (v/v)	EPA-2 TO-14A
1,2,3-Trichloropropane	ND	1.2	ppb (v/v)	EPA-2 TO-14A
1,3,5-Trimethylbenzene	ND	0.50	ppb (v/v)	EPA-2 TO-14A
Vinyl chloride	ND	0.50	ppb (v/v)	EPA-2 TO-14A
m-Xylene & p-Xylene	ND	0.50	ppb (v/v)	EPA-2 TO-14A

(Continued on next page)

TESTAMERICA LABORATORIES, INC. (FKA STL)
PRELIMINARY DATA SUMMARY

The results shown below may still require additional laboratory review and are subject to change. Actions taken based on these results are the responsibility of the data user.

Lot #: H7F200182 Rutgers Organics Corporation State College, PA/Salem, OH Date Reported: 7/02/07 PAGE 2

PARAMETER	RESULT	REPORTING LIMIT	UNITS	ANALYTICAL METHOD
Client Sample ID: AGAC 1-2-6-19-07				
Sample #: 001 Date Sampled: 06/19/07 13:05 Date Received: 06/20/07 Matrix: AIR				
Volatile Organics by TO14 A (Low Level) Reviewed				
o-Xylene	ND	0.50	ppb(v/v)	EPA-2 TO-14A

Client Sample ID: AGAC F-6-19-07				
Sample #: 002 Date Sampled: 06/19/07 13:05 Date Received: 06/20/07 Matrix: AIR				
Volatile Organics by TO14 A (Low Level) Reviewed				
Benzene	ND	0.50	ppb(v/v)	EPA-2 TO-14A
Bromodichloromethane	ND	0.50	ppb(v/v)	EPA-2 TO-14A
Bromoform	ND	0.50	ppb(v/v)	EPA-2 TO-14A
Carbon tetrachloride	ND	0.50	ppb(v/v)	EPA-2 TO-14A
Chlorobenzene	ND	0.50	ppb(v/v)	EPA-2 TO-14A
Dibromochloromethane	ND	0.50	ppb(v/v)	EPA-2 TO-14A
Chloroethane	ND	0.50	ppb(v/v)	EPA-2 TO-14A
Chloroform	ND	0.50	ppb(v/v)	EPA-2 TO-14A
1,2-Dibromoethane (EDB)	ND	0.50	ppb(v/v)	EPA-2 TO-14A
Dibromomethane	ND	1.0	ppb(v/v)	EPA-2 TO-14A
1,2-Dichlorobenzene	9.7	0.50	ppb(v/v)	EPA-2 TO-14A
1,3-Dichlorobenzene	ND	0.50	ppb(v/v)	EPA-2 TO-14A
1,4-Dichlorobenzene	ND	0.50	ppb(v/v)	EPA-2 TO-14A
Dichlorodifluoromethane	ND	0.50	ppb(v/v)	EPA-2 TO-14A
1,1-Dichloroethane	ND	0.50	ppb(v/v)	EPA-2 TO-14A
1,2-Dichloroethane	ND	0.50	ppb(v/v)	EPA-2 TO-14A
cis-1,2-Dichloroethene	0.87	0.50	ppb(v/v)	EPA-2 TO-14A
trans-1,2-Dichloroethene	ND	0.50	ppb(v/v)	EPA-2 TO-14A
1,1-Dichloroethene	ND	0.50	ppb(v/v)	EPA-2 TO-14A
1,2-Dichloropropane	ND	0.50	ppb(v/v)	EPA-2 TO-14A
cis-1,3-Dichloropropene	ND	0.50	ppb(v/v)	EPA-2 TO-14A
trans-1,3-Dichloropropene	ND	0.50	ppb(v/v)	EPA-2 TO-14A
Ethylbenzene	ND	0.50	ppb(v/v)	EPA-2 TO-14A
Cumene	ND	1.0	ppb(v/v)	EPA-2 TO-14A
n-Propylbenzene	ND	1.0	ppb(v/v)	EPA-2 TO-14A
Styrene	ND	0.50	ppb(v/v)	EPA-2 TO-14A
1,1,2,2-Tetrachloroethane	ND	0.50	ppb(v/v)	EPA-2 TO-14A
Tetrachloroethene	0.71	0.50	ppb(v/v)	EPA-2 TO-14A
Toluene	ND	0.50	ppb(v/v)	EPA-2 TO-14A
1,1,1-Trichloroethane	ND	0.50	ppb(v/v)	EPA-2 TO-14A

(Continued on next page)

TESTAMERICA LABORATORIES, INC. (FKA STL)
PRELIMINARY DATA SUMMARY

The results shown below may still require additional laboratory review and are subject to change. Actions taken based on these results are the responsibility of the data user.

Lot #: H7F200182 **Rutgers Organics Corporation** **PAGE 3**
State College, PA/Salem, OH **Date Reported: 7/02/07**

<u>PARAMETER</u>	<u>RESULT</u>	<u>REPORTING LIMIT</u>	<u>UNITS</u>	<u>ANALYTICAL METHOD</u>
------------------	---------------	----------------------------	--------------	------------------------------

Client Sample ID: AGAC F-6-19-07

Sample #: 002 Date Sampled: 06/19/07 13:05 Date Received: 06/20/07 Matrix: AIR

Volatile Organics by TO14 A (Low Level)

Reviewed

1,1,2-Trichloroethane	ND	0.50	ppb(v/v)	EPA-2 TO-14A
Trichloroethene	ND	0.50	ppb(v/v)	EPA-2 TO-14A
Trichlorofluoromethane	ND	0.50	ppb(v/v)	EPA-2 TO-14A
1,2,3-Trichloropropane	ND	1.2	ppb(v/v)	EPA-2 TO-14A
1,3,5-Trimethylbenzene	ND	0.50	ppb(v/v)	EPA-2 TO-14A
Vinyl chloride	ND	0.50	ppb(v/v)	EPA-2 TO-14A
m-Xylene & p-Xylene	ND	0.50	ppb(v/v)	EPA-2 TO-14A
o-Xylene	ND	0.50	ppb(v/v)	EPA-2 TO-14A