


Site Name: Task Order 62 CES Environmental		Operational Period: Date: 5-4-2015		U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service				
Branch: Federal		Division/ Group: Response						
WORK AUTHORIZED:								
Continue to pump water on site as necessary, depending on rainfall.								
Continue development of profiles and disposal of sludge, liquids, and solids.								
Continue removal of water, oil, sludge, and waste, from the ASTs, Frac Tanks, Totes, and Drums.								
Site Cerclis:# TXD 008950461		On-Scene Coordinator:		ERRS Response Manager				
Contract Number: EP - S6 - 07 -02		Gary Moore, USEPA		LeRoy Cassidey, CB&I Federal				
Task Order: 062		Date: 5.4.2015 Time:1700		Date: 5.4.2015 Time: 1700				
PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:	QTY	USED	Unused
Response Manager	1	1			Pick -up Truck	1	1	
Foreman	1	1			Generator	2	2	
Equipment Operator	0	0			Trash Pumps	0	0	
Truck Driver	1	1			Utility Trailer	0	0	
Laborer	1	1			Frac Tank w Liner	1	1	
Health and Safety Manager	0	0			4,000 PSI Pressure Washer	1	1	
PERSONNEL OFF-SITE					Open Top Roll Off	5	5	
Subcontract Manager	1	1			Vacuum Truck Air Mover	1	1	
Transport and Disposal Coord	1	1			Carbon Vapor Unit	1	1	
Field Cost Accountant	1	1			Skid Steer	0	0	
					Vacuum/OT Boxes	13	13	
					9,000 lb Overhead Lift	1	1	
					Storage Trailer	1	1	
					Myers (Bean) Pump	1	1	
					Air Compressor	1	1	
WORK ACCOMPLISHED / AMENDMENTS (problem areas, general comments, summary)(Input for day's 1, 900-5Pon5):								
The RM continued processing of operational-H/Safety paperwork, procurements, and invoices. Worked on draft manifest for drum shipment to US Ecology. Ordered PPE for crew.								
T&D Coordinator continued to schedule waste shipments with US Ecology, Veolia, and Clean Harbor. Worked on draft manifest for drum shipment to US Ecology.								
The crew palletized, labeled and banded drums for US Ecology shipment. Transferred the partially full tote of ST 1 waste into the other ST 1 totes. Overpacked Group 18 drum, continued with the sump cleaning and continued pressure washing the oil water separator at the former shed building.								
OSC	Date:	Time:	RM			Date: 5.5.2015	Time:800	
Next OPERATIONAL PERIOD (administrative, tactical / status changes, special instructions, H&S)(Input for next DWO):								
Continue sump cleaning and pressure washing in the former shed area, load US Ecology shipment, continue pipe removal and trench cleaning.								
Continue to sample, profile, and schedule waste for final transportation and disposal. Continue to process invoices, set up procurements and track costs.								