Site Name:		Operational Period: Date: 5-7-2015			U.S. EPA Region 6			
Task Order 62 CES Environmental		Division			DAILY WORK ORDER Emergency and Rapid Response Service			
Branch: Federal		Group: Response			emergency and Kapid Kesponse Service			
WORK AUTHORIZED:				u sainfall				
Continue to pump water on sit						-		
Continue development of prof	iles and	disposal	of sluage, in	quius, and solius.	ec an	Drume		
Site Cerclis:# TXD 008950461		, and waste, from the ASTs, Frac Tanks, T On-Scene Coordinator:			ERRS Response Manager			
		Gary Moore, USEPA			LeRoy Cassidey, CB&I Federal			
ask Order: 062		Date: 5.7.		Date: 5.7.2015 Time: 1700				
PERSONNEL ON-SITE:	QTY	Used	Unused	EQUIPMENT ON- SITE:		QTY	USED	Unused
Response Manager	1	1		Pick –up Tru	uck	2	2	
Foreman	1	1		Generator		2	2	
Equipment Operator	0	0		Trash Pumps		0	0	
Truck Driver	0	0		Utility Trai	iler	1	1	
Laborer	2	2		Frac Tank w Lir	ner	1	1	
				4,000 PSI Pressi	ure			
Health and Safety Manager	0	0		Washer		1	1	
PERSONNEL OFF-SITE				Open Top Roll Off		5	5	
Subcontract Manager	1	1		Vacuum Truck Air Mover		1	1	
Transport and Disposal Coord	1	1		Carbon Vapor Unit		1	1	
Field Cost Accountant	1	1		Skid Steer		1	1	
				Vacuum/OT Box	xes	14	14	
				9,000 lb Overhead	Lift	1	1	
				Storage Tra	iler	1	1	
				Myers (Bean) Pu	mp	1	1	
				Air Compres	sor	1	1	
WORK ACCOMPLISHED / A	000000			1				

The RM continued processing of operational-H/Safety paperwork, procurements, and invoices. Prepared Manifest/LDR for US Ecology shipment and drums for Clean Harbors upcoming shipment.

T&D Coordinator continued profiling, manifesting, and scheduling ST 1 drums/totes and Sodium Nitrite bag, with Clean Harbors.

The crew helped Triad Transport load their tanker with waste for 4048 (PT3). The crew cut a hole and pressure washed the poly tote. They continued to clean sumps and removed debris from the warehouse trenches.

OSC 97

Date:

5/7/15

Time:

1152

Date: 5.8.2015

Time:1000

Next OPERATIONAL PERIOD (administrative, tactical / status changes, special instructions, H&S)(Input for next DWO):

Continue sump cleaning and pressure washing of empty drums and totes. Removed debris from trenches in the warehouse. Prepare and ship ST 1 drums and totes.

Continue to sample, profile, and schedule waste for final transportation and disposal. Continue to process invoices, set up procurements and track costs.