

To: Peterson, Mary[Peterson.Mary@epa.gov]; Field, Jeff[Field.Jeff@epa.gov]
Cc: Mahler, Tom[mahler.tom@epa.gov]; Gieseke, Andrew[Gieseke.Andrew@epa.gov]; Barker, Justin[barker.justin@epa.gov]
From: Vann, Bradley
Sent: Wed 12/9/2015 11:31:24 PM
Subject: West Lake Landfill - RA's Weekly Update/Status Report

Jeff/Mary,

Updates for your awareness (will start copying Tom, Andrew and Justin for SF team awareness):

1. Additional Characterization Area 1 and 2 Work Plan – Sonic crew continues making good progress and finished with Area 2 drilling 12/8/15. They are starting the F&T drilling 12/9/15 and Cotter's borings next week, remaining on schedule to complete drilling December 21. Corps logging will continue through holiday week and wrap before New Year's. Tom was OSC Monday and Randy Brown remainder of this week.
2. Phase 1D data table/x-sections – Tom and Brad finished revising the draft extent of RIM figure and sent it to team and OPA review 12/8/15. Tom finished working with Casey and TetraTech on task order to have GIS database established for any future site figure creation. Task order was reviewed by management and awarded on 12/8/15 (includes funds for Area 1 and 2 split sampling).
3. Phase 1 Comprehensive Report (draft) – Brad and Lynn called Paul Rosasco 12/8/15 and he is completing his responses to parties' review of the draft report and is pushing to get to the draft report to EPA by 12/11/15.
4. USACE IB Evaluation – Team has completed its review of the ORD and USACE evaluations. Held final call with MDRN/ORD/USACE to go over draft position briefing (internal for RA to brief HQs and AA) on 12/8/15. Briefing is being vetted through program and senior management for RA briefing on 12/10/15.
5. Pyrolysis Team – SWRI continues processing first two radon emanation samples (ongoing). Last 4 samples will be collected in two weeks at end of Area 1 & 2 sampling

logging to ensure highest energy activity samples are collected. Tom will be turning his attention back to SWRI and TetraTech next week to begin working out the next phase of pyrolysis sampling (TCLPs).

6. SOW for Area 1 and 2 field splits – START task order was awarded (see item 2 above). Samples will be collected at end of fieldwork, once all borings have been logged and sediment samples are collected. Brad is coordinating with Tom and whichever OSC is onsite at the time to complete this action.
7. AOC modification (RI/FS) and Action Memorandum – Tom and Alyse finished final issues/items related to the Action Memo and the UAO was signed by Mary on Wednesday

Ex. 5 - Deliberative

8. ECAM – Ongoing, Tom is lead and coordinating with Chris Royce (Montgomery, Al) and developing a deployment schedule for Fenton office. ECAM shipped today 12/8/15 (UPS).
9. PMP/Primavera – Brad coordinated with Teri and Debbie then sat down with Mary and Michelle to plan out pending RI/FS AOC mod (task order funds) and Time Critical Removal Action (Surface fire). Both items are now planned in P6 and funds loaded into SEMs with existing site charge codes for cost recovery and planning needs. Once the RI/FS AOC is final, Brad will update P6 along with the IB action that is pending.

Thanks,

Bradley Vann - Remedial Project Manager

U.S. Environmental Protection Agency

Superfund Division

Missouri/Kansas Remedial Branch

11201 Renner Blvd.

Lenexa, KS 66219

Phone: 913-551-7611

Fax: 913-551-9611

Cell: 816-714-0331