

From: Greutert, Ed [USA] <greutert_ed@bah.com>
Sent: Tuesday, April 01, 2014 1:40 PM
To: Rochlin, Kevin
Subject: FMC Weekly Field Report
Attachments: 20140329 Weekly Reports for FMC Oversight 2014.doc

Categories: Lepic 4/19 to 5/2

Will call shortly

Ed Greutert, P.E.

Sr. Associate

Booz | Allen | Hamilton

Office: 206 652 3014

Mobile: 206 794 7526

greutert_ed@bah.com

**WEEKLY REPORT FOR FMC ENFORCEMENT SUPPORT PROJECT
CZE PROJECT NUMBER 14-071**

WEEK ENDING MARCH 29, 2014

Project Title: Superfund – FMC Enforcement Support

Site Location: Eastern Michaud Flats (EMF) Superfund Site; FMC Operable Unit (OU);
Pocatello, Idaho

CZE Staff On-Site: Paul DesFosses

Activities and Accomplishments

25 March. Cascade Drilling arrived on site and performed their safety orientation with Rob Hartman. They proceeded to EW-02 to set up and initiate drilling of well. Reached 75 feet at end of production day.

26 March. Resumed drilling activities on EW-02. Water samples taken at 77 feet, 87 feet, 97 feet, and 107 feet. Preliminary test results are as follows:

Depth (feet)	pH	Temperature (°C)	Conductivity (S)	Oxidation Reduction Potential (Millivolts)	Dissolved Oxygen (mg/L)*	Phosphate (mg/L)
77	7.30	10.79	1739	124.1	5.68	0.14
87	7.24	14.61	1791	87.4	Not Recorded	3.8
97	7.08	16.43	1847	8.9	8.2	0.4
107	7.52	16.66	1372	8.2	8.5	0.2

*Dissolved Oxygen is not a required test. It is added as a reference point only.

Capped well and moved to PZ-04. Reached a depth of 46 feet at end of production day.

27 March. PZ-04 drilled to a total depth of 100 feet. Set PVC, and grouted to 27 feet. Driller suspects grout is pushing into substrate. Left to allow grout to set-up overnight.

28 March. Completed grouting PZ-04 with no complications. Moved to PZ-02. Drilled to 110 feet with no complications. Set PVC piping and backfilled sand and bentonite to 76 feet. Ended production day.

29 March. Topped off PZ-02. Moved to PZ-05, drilled to a depth of 96 feet. Drillers opted to take Sunday off and resume on Monday.

Deviations from the Plan

There were no deviations from the plan.

**WEEKLY REPORT FOR FMC ENFORCEMENT SUPPORT PROJECT
CZE PROJECT NUMBER 14-071**

WEEK ENDING MARCH 29, 2014

Outstanding Issues

No outstanding issues.