

20 OCT 1985

Mr. C.L. Axce
General Manager
Wyandotte Works
PSEG Wyandotte Corporation
1000 Middle Avenue
Wyandotte, Michigan 48192

Re: Consent Decree Civil Action 80-73699

Dear Mr. Axce:

I am in receipt of the inspection report of the Riverview property dated September 13, 1985. The following are my comments:

1. The Consent Decree, pursuant to Section V.C.2., requires that inspections shall include a review of (e), "the integrity of the compacted clay cover constructed in accordance with Section V.A.2". After reviewing the inspection report, it is not clear that an inspection of the integrity of the clay cap is specifically included.
2. The above noted inspection took place one day prior to my September 13 inspection, accompanied by the DNR and yourself. No mention was made in the report of leakage through the joints in the central concrete drainage ditch, although we observed such leakage in most of the joints with pooling of the leachate, plus brownish stains indicative of past leakage in a few spots on the concrete walls.
3. Finally, because point 2 above was not included, the planned remedial measures you discussed during the site inspection (resealing the joints) were not included in the report.

Pursuant to Section VI.3. of the Consent Decree, this is written as notice of an inadequacy of the inspection report submitted. A description of further action required is as follows:

1. Future inspections should indicate that the integrity of the clay cap has been checked. Any leakage and/or pooling of leachate should also be noted plus a description of whatever remedial measures are undertaken to halt the leakage.



Discussion concerning the above was held with both Leonard Lininski and Frank Selebrajic of the DNR. They concur with the above conclusions and required actions.

If you should have any questions, please do not hesitate to call.

Sincerely,

Tonnie L. Elder
Remedial Project Manager

cc: Pam Rekar, DNR
Leonard Lininski, DNR
Frank Selebrajic, DNR

bcc: Timothy O'Hara, CES