

Project: Alaska Copper	Works_		Inspection Date:	03/26/19
Project No.: 19ACW1			Technician:	David Carrico
System Performance:				
Was system running during the	inspection? 🗵 Yes	□ No		
Flow Rates (gpm)	Influent 85	Effluent	127 The flows s	nould be ~155 gpm
Bag Filter #1 Pressures (psi)	Influent 22	Effluent _		ers should be replaced
Bag Filter #2 Pressures (psi)	Influent 21	Effluent _	12	al pressure > 8 psi
Carbon Filter Pressures (Lead)	Influent 10	Effluent _		filters should be
Carbon Filter Pressures (Lag)	Influent 5	Effluent _	3 pressure > 8	
Were the bag filters replaced?	ĭ Yes □ No			
Was the carbon backflushed?	☐ Yes ☒ No			

Maintenance and Inspection Checklist:

Task	Completed (Y/N)	lssues/Notes/Comments
Walchem Controller Inspected	✓ Yes □ No	
Flow Meters Inspected	⊠ Yes □ No	
Level Sensor Cleaning/Inspection	⊠ Yes □ No	
Inspect System Plumbing	⊠ Yes □ No	
Pumps Inspected	⊠ Yes □ No	no issues found
General Housekeeping	☑ Yes ☐ No	
Chemistry Level	⊠ Yes □ No	
Safety Materials Inspected	⊠ Yes □ No	
pH Probe Inspection/Calibration	⊠ Yes □ No	calibrations done



Water Sampling:			
Were water sample	es taken? 🗵 Yes	s □ No	
Raw water:	pH 6.12	Turbidity4.29	NTU
Bag Filter Influent	pH6.02	Turbidity 8.82	L_NTU
Bag Filter Effluent	pH 5.92	Turbidity 7.36	NTU
Carbon Filter Influe	ent pH <u>5.94</u>	Turbidity5.60	NTU
Carbon Filter Efflue	ent pH <u>6.18</u>	Turbidity 3.07	NTU
Monthly Tasks:			
Were samples subr	mitted to Analytical?	? ☐ Yes ☒ No	
Analytical Lab:			
Was Walchem data	downloaded?	☑ Yes □ No	
Were the tank slud	ge levels checked?	⊠ Yes □ No	
Sludge Depth (inch	<u>es)</u> :		
Decant Tank:	3"		
Treatment tank:	1"		
Backflush tank:	0"		
Main lift station:	0"		
North lift station:	0''		
South lift station: _	1"		
Additional Commo	nts, Recommendati	ions and System Un	cate
Additional Comme	ints, Necommendati	ions and system op	3613.
David Cai	rrico	Field Tech	

Submit

Title

Technician

Page 2 of 2

Date