

The state of the s



DATE:

DECEMBER 5, 1988

TO:

MINVEN GOLD CORPORATION - LAKEWOOD, COLORADO

FOR:

JAMES A. ANDERSON

FROM:

REX L. OUTZEN

SUBJECT:

MONTHLY REPORT - GILT EDGE MINE - NOVEMBER, 1988

#### SUMMARY

A total of 1938.09 ounces of gold and 2020.92 ounces of silver were produced in November. Year to date production at the end of the month totaled 5061.54 ounces of gold and 6324.43 ounces of silver.

The state DWNR approved the leach pad testing program and leach operations commenced once again on a limited basis November 16, 1988. Cell #5 is presently undergoing repairs and cell #6 is undergoing the neutralization and detoxification process. As each cell is neutralized and unloaded repairs will be performed before each cell is reloaded with fresh ore. Weather conditions have a significant impact on the speed at which the repairs can be performed.

#### MINING

Mining operations remained shut down during November except for the mining of 1434 tons of waste which was used in drill pad construction. Mining operations will remain down until late February. The mine contractor continues to be extremely cooperative. Although he has significantly reduced his work force he continues to maintain enough staff to assist in leach pad repairs and loading and unloading operations. statistics for the month of November are attached.

#### CRUSHING

Due to the leach pad situation the crushing plant remained down the entire month of November. No ore was crushed The downtime was well utilized by maintenance during the month. personnel to perform numerous maintenance and repairs and correct problem areas that were identified during operations. Once the repair work is complete, the crusher will be in top condition so that crushing operations can be performed with minimal interruption.

#### LEACHING

Leaching operations remained down the first half of November. During this time a plan to identify the exact nature of the leak was prepared and submitted to the state DWNR. The DWNR approved the plan and leaching operations commenced once again on a limited basis November 16, 1988.

Once leaching operations were started, Brohm personnel along with the assistance of Mark Smith (Vector Engineering), conducted numerous activities to identify the exact nature of the leakage. Pieziometers were installed in the heaps to measure hydrostatic head, permeability tests were conducted on the ore, samples of the leach pad primary liner were obtained and tested, tracers and dyes were utilized to determine crossover, and accurate daily leakage on each individual cell was measured and recorded. From the information that was obtained, it appears that leach solution penetrates the upper layer of asphalt through voids at areas of cold joints in the asphalt. The solution then flows horizontally until it contacts a permeable area of the petromat liner. The solution can then penetrate the second layer of asphalt at the cold joints and enter the leak detection collection system.

With this information a plan to repair the leach pad was prepared and approved by the state DWNR. The plan includes thoroughly cleaning the leach pad surface and then applying a penetrating sealant (MC 250). Once the penetrant has cured a second seal coat of AC 5 will be applied which will seal the surface of the pad and hopefully eliminate all leakage. This repair is presently being made on cell #5 and should be completed early in December. Once complete, approval to reload the heap and test the effectiveness of the repair will have to be obtained from the DWNR. If the repair is very effective, similar repairs will be conducted on each cell of the leach pad as they are unloaded.

#### PROCESSING PROCESSING

The process plant continued operations the entire month of November even though leaching operations were down half of the month. Problem areas with clarification and vacuum have been corrected and by the end of the month the plant was operating well. Production was limited due to the suspension of leaching operations but this time was utilized to complete refining of all precious metal precipitates and to process all refining slag. A total of 4612.7 ounces of dore' containing 1938.09 ounces of gold and 2020.92 ounces of silver were produced in November.

Plant statistics for the month of November are attached.

#### STAFFING

There were no changes in personnel during the month of November.

#### SAFETY

No accidents were reported during the month. One incident was reported when crusher helper (Stairs) received a bump on the head while using an electric drill performing crusher repairs. However, the incident was not serious.

#### **EXPLORATION**

The Gilt Edge Expansion Project development drilling continued in November. During the month a total of 22 drill holes were completed for 18,210 feet. Again this month results continue to be encouraging, however, as holes are drilled farther away from known mineralization quantities of ore grade mineralization are decreasing. At the end of November a total of 147 drill holes had been completed for 139,150 feet of drilling. Assays and geology are being added to the sections as rapidly as they are received. Emphasis is now being placed on reserve estimation as the drilling program will be completed during the month of December.

The core drilling program continued in November. A total of 512.9 feet of core and 1177.5 feet of rotary drilling in 3 holes were completed. So far approximately 13.4 tons of core are available for testwork. It is anticipated that the core drilling program will be completed by Christmas. An updated drill hole map and assay summary are enclosed.

#### **EXPANSION PROJECT**

The sulphide project as of December will be referred to as the Gilt Edge Expansion Project. Development of the Gilt Edge Expansion Project continued in December. Metallurgical testwork was conducted and results were encouraging. Recoveries of at least 75% can be obtained using direct cyanidation at a 100 mesh grind. Additional work is continuing to try and improve and optimize the flowsheet.

Engineering, procurement and construction management proposals were received from six different engineering firms. The proposals are presently being evaluated and a selection should be made before the end of the month of December.

A geotechnical consultant (Al Stewart of Piteau and Associates) was retained in November to evaluate the Expansion Project rock mechanics and slope stability criteria. His work will be used to optimize pit design and stripping ratios.

A Notice of Intent was submitted to the USFS on December 1, 1988. The letter notifies the USFS of our intent to proceed with the Expansion Project and that we will submit a Plan of Operations after the first of the year. It also initiates the administration activities to set up the EIS review including the transfer of an EIS coordinator.

#### GENERAL

On November 8, 1988 during the general election the two anti mining initiatives were soundly defeated.

The small tracts act for lots 8 and 12 in section 5 was finally completed during November.

1989 budgets were obtained from all joint venture partners and included in the MinVen Gold Corp. 1989 budget preparation.

#### DECEMBER ACTIVITIES

- \* Complete repairs on cell #5 and obtain approval from DWNR to commence loading and leaching.
- \* Complete neutralization of cell #6.
- Continue training employees.
- \* Order and stock all necessary repair parts.
- Prepare final asset listing and tag all equipment.
- \* Present 1989 operating and capital budgets.
- \* Select EPCM contractor.
- \* Finalize Expansion Project process flowsheet.
- \* Prepare Expansion Project plan of operations.
- \* Prepare Expansion Project reserve estimate.
- Continue all Expansion Project development.

Attached please find the monthly mine and plant statistics, the monthly manpower summary, monthly statistics compared to budget and an updated drill hole map and assay summary.

Rex L. Outzen

#### RLO/dv1

#### enc:

	the state of the s		A company of the comp
cc:	J. Barron	D.	Layman
	D. Blakeman	M.	Neumann
	P. Goodwin	C.	Seward
	G. Ireland	D.	Stewart
	D. Langford	J.	Wilbanks

# GILT EDGE MINE

# MINE STATISTICS FOR THE MONTH OF NOVEMBER, 1988

DESCRIPTION	CU YDS	TONS	YEAR T	O DATE TONS
SUNDAY PIT ORE	0	0	271,648	543,296
SUNDAY PIT WASTE	0	0	612,224	1,224,449
TOTAL SUNDAY PIT MINED	0	0	883,872	1,767,745
DAKOTA PIT ORE	0	<u> </u>	2,238	4,476
DAKOTA PIT WASTE	717	1,434	64,780	129,560
TOTAL DAKOTA PIT MINED	717	1,434	67,018	134,036
TOTAL ORE MINED	0	0	273,886	547,772
TOTAL WASTE MINED	717	1,434	677,004	1,354,009
TOTAL MINED	717	1,434	950,890	1,901,781
GRADE ORE MINED	AU	AG	AU	AG
SUNDAY PIT ORE	·	· .	.035	
DAKOTA PIT ORE			.043	
TOTAL ORE MINED			.035	
COMMENTS		A COL		
· · · · · · · · · · · · · · · · · · ·			· .	•
				· · · · · · · · · · · · · · · · · · ·

(120288)

## GILT EDGE MINE

# PLANT STATISTICS FOR THE MONTH OF NOVEMBER, 1988

DESCRIPTION		MONTH	YTD
DRY TONS CRUSHED		0	438909.9
TPD AVERAGE		0	6650.2
OPERATING TIME CRUSHING I	HRS/%	0 / 0	879.2/62.3
DOWNTIME - CRUSHING HRS/9	<b>6</b>	NA / NA	531.3/37.7
AVAILABLE TIME CRUSHING	(HRS)	0	1410.5
OPERATING TIME LEACHING H	irs/%	353.50/49.1	986.25/63.6
DOWNTIME - LEACHING HRS/9	6	366.50/50.9	563.75/36.4
AVAILABLE TIME LEACHING		720.00	1550.00
OPERATING TIME PRECIPITAT	TION HRS/%	713.50/99.1	1356.75/91.3
DOWNTIME - PRECIPITATION	HRS/%	6.50/0.9	129.25/8.7
AVAILABLE TIME PRECIPITAT	CION	720.0	1486.00
ASSAYS	MON'	TH AG	YTD AU AG
HOUNTE			
ORE TO LEACH PADS	NA	NA	0.0344 0.1468
ORE TO LEACH PADS	NA	NA	0.0344 0.1468
ORE TO LEACH PADS PREGNANT SOLUTION	NA 0.023	NA 0.018	0.0344     0.1468       0.054     0.046
ORE TO LEACH PADS PREGNANT SOLUTION BARREN SOLUTION	NA 0.023 0.009	NA 0.018 0.005	0.0344     0.1468       0.054     0.046       0.021     0.008
ORE TO LEACH PADS PREGNANT SOLUTION BARREN SOLUTION TAILINGS FROM PAD	NA 0.023 0.009	NA 0.018 0.005 NA	0.0344     0.1468       0.054     0.046       0.021     0.008       NA     NA
ORE TO LEACH PADS PREGNANT SOLUTION BARREN SOLUTION TAILINGS FROM PAD PRODUCTION	NA 0.023 0.009	NA  0.018  0.005  NA  MONTH	0.0344 0.1468 0.054 0.046 0.021 0.008 NA NA YTD
ORE TO LEACH PADS PREGNANT SOLUTION BARREN SOLUTION TAILINGS FROM PAD PRODUCTION DORE PRODUCED	NA 0.023 0.009	NA  0.018  0.005  NA  MONTH  4612.7	0.0344 0.1468 0.054 0.046 0.021 0.008 NA NA  YTD  12530.3
ORE TO LEACH PADS PREGNANT SOLUTION BARREN SOLUTION TAILINGS FROM PAD  PRODUCTION DORE PRODUCED % AU IN DORE	NA 0.023 0.009	NA  0.018  0.005  NA  MONTH  4612.7  42.02	0.0344 0.1468 0.054 0.046 0.021 0.008  NA NA  YTD  12530.3 40.39
ORE TO LEACH PADS PREGNANT SOLUTION BARREN SOLUTION TAILINGS FROM PAD  PRODUCTION DORE PRODUCED AU IN DORE AG IN DORE	NA 0.023 0.009	NA  0.018  0.005  NA  MONTH  4612.7  42.02  43.81	0.0344 0.1468 0.054 0.046 0.021 0.008  NA NA  YTD  12530.3  40.39  50.47
ORE TO LEACH PADS PREGNANT SOLUTION BARREN SOLUTION TAILINGS FROM PAD  PRODUCTION DORE PRODUCED % AU IN DORE % AG IN DORE OZ AU PRODUCED	NA 0.023 0.009	NA  0.018  0.005  NA  MONTH  4612.7  42.02  43.81  1938.09	0.0344 0.1468 0.054 0.046 0.021 0.008  NA NA  YTD  12530.3  40.39  50.47  5061.54
ORE TO LEACH PADS PREGNANT SOLUTION BARREN SOLUTION TAILINGS FROM PAD  PRODUCTION DORE PRODUCED % AU IN DORE % AG IN DORE OZ AU PRODUCED OZ AG PRODUCED	NA 0.023 0.009	NA  0.018  0.005  NA  MONTH  4612.7  42.02  43.81  1938.09  2020.92	0.0344 0.1468 0.054 0.046 0.021 0.008  NA NA  YTD  12530.3  40.39  50.47  5061.54  6324.43

(plantstats)

(120588)

# MINE STATISTICS COMPARED TO BUDGET NOVEMBER, 1988

		MONTH			YEAR TO DA	re .
	1988 BUDGET	ACTUAL	VARIANCE	1988 BUDGET	ACTUAL	VARIANCE
ORE MINED (TONS)	156,000	0	<156,000>	764,000	547,772	<216,228>
WASTE MINED (TONS)	241,800	1,434	<240,366>	1,499,100	1,354,009	<145,091>
TOTAL MINED (TONS)	397,800	1,434	<396,366>	2,263,100	1,901,781	<361,319>
GRADE ORE MINED (OZ/TON AU)	.042		<del></del>	.036	.035	<.001>
ORE CRUSHED (TONS)	39,000	0	<39,000>	546,000	438,909.9	<107090.1>
GRADE ORE CRUSHED (OZ/TON AU)	.042			.036	.034	<.002>
ORE TO PADS (TONS)	39,000	0	<39,000>	546,000	422,205.3	<123794.7>
SPENT ORE F/PADS (TONS)	0	0	0	0	0 ,	0
METAL PRODUCED AU AG	(OZ) 3,400 2,040	1938.09 2020.92	<1461.91> <19.08>	9,100 5,900	5061.54 6324.47	<4038.46> <424.47>

# BROHM MINING CORPORATION GILT EDGE MINE MANPOWER SUMMARY NOVEMBER, 1988

DESCRIPTION	SALA	RIED	НОГ	<b>IRLY</b>	TOT	AL
	Budget	Actual	Budget	Actual	Budget	Actual
Engineering/Geology	5	5	o	0	5	5
Safety/Environmental	3	3	0	0	3	3
Processing	2	2	18	18	20	20
Maintenance	1	1	4	4	5	5
Laboratory	1	1	7	5	8	6
Administration	10	8	O	0	10	8
TOTAL OXIDE	22	20	29	27	51	47
Sulphide Project	7	3	0	0	7	3
Sulphide Project Temps	0	0	8	8	8	8
TOTAL SULPHIDE	7	3	8	8	15	11
GRAND TOTAL	29	23	37	35	66	58
			1			

MONTH	TERMINATED	HIRED	NET CHANGE
OXIDE PROJECT	0	0	0
SULPHIDE PROJECT	0	0	0
TOTAL	0	0	0

R88-480

rage 51		•	*	
R88-476	TD = 1155			• •
		50 - 55	5'@	
		90 - 95	5, @	
•	•	125 - 140	15' @	.064
	•	160 - 165	5′@	.029
		460 - 465	5'@	.043 .047
•		535 - 550 575 - 580	15' @ 5' @	.020
		575 - 580 710 - 715	5'@	.020
		845 <b>-</b> 860	15' @	
	· · · · · · · · · · · · · · · · · · ·	885 - 890	5, 6	
		910 - 935	25, @	
	•	1145 - 1155		.034
		1145		
. `			115' @	.037 (WAG)
Dog 4 <b>7</b> 9	TD = 710			
R88-478	1D = 710			
*		20 - 55	35' @	.121
•	•	90 - 95	5 ' @	
		110 - 150	40' @	.029
		170 - 210	40' @	.041
Ť		230 - 385	55'@	
		305 - 710	405'@	.086
· ·		\$ e	580' @	.077 (WAG)
R88-479	TD = 745			
	•		20' @	.022
	•	20 - 40	80' @	
	·	60 - 140	5' @	
		250 - 255 $370 - 375$	5, @	
		370 - 375 $615 - 625$	10' @	
				<u> </u>
		•	120' @	.047 (WAG)
•	•			

20 -

@ .022

0	_	10	•	10'	@	.036
120	-	155		35'	@	.032
170	_	290	•	120'	@	.033
305	_	330		25;	@	.047
400	<del>-</del> ,	405		5′	@	.040
420	_	425		5 '	@	.020
460	_	485		25'	@	.026
560	<b>-</b> .	565		5 '	@	.022
675	_	690		15'	· @	.037
705		730		25'	@	.051
790		820		30'	@	.021
890	_	895		5 '	@	.022
			*			

· 安治·伊· 364年中国建筑 · 464

# R88-482 TD = 1200'

270 -	- 320	50' <b>@</b>	.045
335 -	- 390	55' @	.029
.415 -	- 420	5 ' @	.022
435 -	- 445	10'@	.030
470 -	_	30 <b>'@</b>	.021
530 -	- 535	5'@	.025
555 -	- 580	_	.025
605 -	- 655	_	.023
675 -	1200	NO ASSA	AYS YET

230' @ .030

# R88-483 TD = 800'

50	_	35 60 725	10'	œ	.033 .034 .042

45' @ .035

# R88-484 TD = 725'

. 5	_	30		25'	a	.043
		65		10'	@	.027
105	-	130	•	25'	@	.020

Page 39	CS.				• .		•		
R88-485	TD	=	1365						, .
				735 760 810		450 500 705 740 765 820 845 890 1035 1065 1190	55, 275, 20, 25, 135, 5, 65, 50, 5, 15, 65,		.067
			٠ .				735	@	.058
R88-486	TD	=	660'			395 425	10′	@ @	.022
							15'	@	.027
R88-487	TD	=	1175	. •		• •	V		
				185 365		55 90 170 215 390 710 820 935 960 1065 1125 1145	35', 5', 15', 30', 25', 25', 25', 25', 25',		.052 .029 .038 .024 .046 .021 .080 .024 .022 .025 .029
		,					220'	@	.038
R88-488	TD	=	700'					_	
				0 585 655	- -	5 590 660	5 ' 5 '	0 0	.024 .024 .029

R88-489	TD =	5101
K00-409	111 =	OIO.

40	_	45		5,	@	.039
110		115		5,	@	.119
185	-	190		, 5 '	@	.028
400	-	410		10'	@	.056
440	-	455		15'	@	.031
			,			

### R88-490 TD = 1260'

35	-	45	10'	.@	.040
60		90	30,	@	.024
125	_	160	35'	@	.054
195	-	215	20'	a	.027
300	-	325	25'	@	.028
375		390	15'	@	.037
410	· <b>-</b>	455	45'	@	.021
485	-	555	70'	@	.033
575		600	 25′	@	.021
620	-	755	135'	@	.036

410' @ .033

# R88-491 TD = 465'

10'@.038

# R88-492 TD = 600'

270 - 275 5' 390 - 395 5'	@ .026 @ .031 @ .028 @ .044
------------------------------	--------------------------------------

R88-493	TD = 1020'			•
		360 - 390 430 - 435 460 - 465 480 - 505 535 - 540 565 - 575 620 - 630 645 - 695 785 - 790 900 - 920 940 - 945	30 5 5 25 5 10 10 50 5 20	0 .024 0 .024 0 .021 0 .020 0 .022 0 .025 0 .027 0 .024
			170'	@ .029
			1,0	e .029
<u>R88-494</u>	TD = 515'			
		95 - 110	.15'	@ .023
•	•	145 - 150 $190 - 195$	5 ' 5 '	@ .029
		290 - 310	20,	@ .188 @ .068
		325 - 335	10'	@ .026
		355 - 400	45'	@ .058
	•		100'	@ .057
R88-495	TD = 600'			
		305 - 330	25,	@ .057
	•	345 - 350	5 '	@ .022
		400 - 405	5 '	@ .020
			35,	@ .047
<u>R88-496</u>	TD = 800'			
	·	265 - 270	5,	@ .021
•		385 - 390	5′	ā .030
		430 - 435	5' 5' 5' 15'	@ .020
		620 - 625 $685 - 700$	5'	@ .030 @ .027
		730 - 785	55 '	@ .027
	•			

Page 42	suics			
R88-497	TD = 600'			
		180 - 185 550 - 565	5' @ 15' @	
-			20' @	.025
R88-498	TD = 1420	•		. • •
		75 - 95 145 - 150 185 - 235 260 - 305 325 - 330 350 - 355 425 - 430 455 - 780 810 - 820 835 - 960 985 - 1000 1025 - 1030 1225 - 1260 1305 - 1310 1340 - 1355 1365 - 1405	20' @ @ 50' @ @ 65' @ @ 65' @ @ 65'	.045
<u>R88-499</u>	TD = 400'		710'@	.046
		0 - 5 230 - 235 250 - 255 390 - 395	5'@ 5'@ 5'@ 5'@	.021 .038 .024 .054
<u>R88-500</u>	TD = 465'		20' @	.034
		265 - 270	5′@	.026
·	; <u>.</u>		5' @	.026
R88-501	TD = 650'	•		` ,

585 - 625

R88-502	TD =	1300'

15	_	30	15'	@	037
50	_	80	30'	@	.031
105	_	175	70'	@	.080
250	_	265	15'	@	.021
285	_	290	.5 '	@	.032
305	-	345	40'	@	.021
395	_	400	5′	@	.052
415	-	470	55′	@	. 040
505	_	525	20'	@	.029
555	_	565	10'	@	.080
630	_	810	180'	@	.066
880	_	945	651	@	.024
1040	_	1065	25'	@	.035
1125		1150	25 '	@	.028
1180	_	1185	5'	@	028
1255	-	1270	15'	@	.044

# R88-503 TD = 730'

, @ , @	.072 .021 .030 .021
	, @ , @

30' @ .043


# R88-505 TD = 1340'

80	_	165	85	,	@	. 0	29	7
345	-	365	20	,	@	.0	122	2
400	_	495	95	,	@	. 0	4(	)
510	_	670	160					
690	-	720	30					
720	-	990	NO	AS	SA	YS	3	/ET
1005	-	1010		•				
1100	_	1110	10	•	@	. 0	94	+
1190	-	1195	5	,	@	. 0	31	l

# R88-506 TD = 1100'

	40		45	5 *	@	.020
			70	5 *	@	.023
	310	_	315	5 '	@	.020
	540	_	6.50	110'	@	.050
	735	-	745	10'	. @	.044
	760	_	830	70'	@	.027
	850	-	930	80,	@	.130
	945	<del></del> *,	950	5.	.@	.025
			980	5 '	@	.031
٠	1000	_	1005	5 1	@	.022
				,		

305, @ .062



CURRENT STATUS - 1988 SULPHIDE DEVELOPMENT DRILLING PROGRAM

GILT EDGE, SOUTH DAKOTA

DECEMBER 2, 1988

# BROHV VINING CORT.

DATE: NOVEMBER 7, 1988

TO: MINVEN GOLD CORPORATION - LAKEWOOD, COLORADO

FOR: JAMES A. ANDERSON

FROM: REX L. OUTZEN

SUBJECT: MONTHLY REPORT - GILT EDGE MINE - OCTOBER, 1988

#### SUMMARY

A total of 3123.45 ounces of gold and 4303.51 ounces of silver were produced in October.

Leaching operations were suspended October 24, 1988. The suspension was at the request of the state DWNR due to minor leakage (5gpm) through the primary leach pad liner into the leak detection collection recovery system (LDCRS). A plan to identify the exact mechanism of the leak and to make repairs is presently being prepared. Upon DWNR approval, this plan will be implemented so that leaching operations can resume.

#### MINING

Mining activities continued to run well in October. A total of 165,926 tons of ore and 276,308 tons of waste were mined during the month. Mining activities were suspended October 28th due to the leach pad situation and will remain down until leaching operations resume. The mine contractor has been extremely cooperative. Mine statistics for the month of October are attached.

#### CRUSHING

The crushing plant crushed 94,580.8 dry tons of ore during October for an average of 464 dry tons per operating hour. Crushing operations were suspended October 20th due to the leach pad being fully loaded with ore. The crusher will remain down until ore on the leach pad is neutralized and off loaded, making available space for newly crushed ore. During this time, crusher maintenance will be performed.

#### LEACHING

Leaching operations continued well up until October 24th at which time they were suspended. Minor leakage through the primary leach pad liner was detected in the LDCRS. The leakage, although minor, exceeded the state action leakage rate of 500g pad. The state was notified of the leakage rate and upon notification, requested that leaching operations be suspended. A plan to identify the exact nature of the leak and to repair or reduce the leakage is now being prepared. The plan will be submitted to the state DWNR and upon approval will be implemented at which time leaching operations will commence once again.

#### PROCESSING

The processing plant operated well in October treating an average of 532 gpm. Minor problems with clarification, deaeration and precipitation early in the month have been corrected. By the end of the month operations were running smoothly. Precipitate drying and refining were initiated in October and again, by the end of the month, bugs had been corrected and operations were pretty much routine. A total of 7917.6 ounces of dore containing 3123.45 ounces of gold and 4303.51 ounces of silver were produced in October. Bullion shipments were initiated during October and have proceeded smoothly. First settlement assays are due early in November. Plant statistics for the month of October are attached.

#### CONSTRUCTION

Minor construction activities continued during the month. Along with minor punch list type items, the neutralization system and solution heating system were completed. This pretty much completes total plant construction and all contractors will demobilize early in November.

#### STAFFING

Four new employees were added to the Gilt Edge Project early in October. These new additions completes the staffing requirements for the oxide project. The monthly manpower summary for October is attached.

#### SAFETY

Hydrogen peroxide safety training classes were conducted this month for all employees to acquaint them with proper handling of hydrogen peroxide. No accidents were reported during October.

#### **EXPLORATION**

Sulphide project exploration drilling continued in October. A total of 25 drill holes were completed for 21,850 feet of drilling. Results continue to be encouraging, however, grades and quantities of mineralized material are decreasing with additional drilling conducted farther away form known mineralization. An updated drill hole map and assay summary are enclosed.

The large diameter core drilling program was initiated early in October. The drilling has proceeded extremely well and by the end of the month 885 feet of core was obtained. The core will be used for large scale metallurgical testwork.

#### SULPHIDE PROJECT

Sulphide project development work continued. A metallurgical testing program to optimize and finalize the sulphide project process flowsheet was initiated in October. The testwork is being performed by McClelland Labs in Reno under the supervision of metallurgical consultant Fred H. Lightner.

The development drilling program continued and the core drilling program was begun and continued smoothly.

Requests for proposal for engineering, procurement and construction management were sent to several major engineering companies during October. A site visit was conducted and proposals will be received early in December.

Requests for proposals for slope stability analysis work were prepared and sent to several firms this month. This analysis will be utilized for pit design optimization.

The U.S.F.S. MOU and collection requirement to transfer an EIS coordinator is presently on hold until after the November 8th election.

#### GENERAL,

The SDMA continued its effort to campaign against the anti mining initiatives. At the end of the month the polls indicate that we have done a good job and the initiatives will be defeated.

Site tours were given to several individuals during October including First Marathon, Jim Graham and Claude Biggot - Total Minerals, Howard Nichols - Advest and to Randy Ward from the California state regulatory agency.

#### NOVEMBER ACTIVITIES

- \* Prepare and submit action plan to DWNR and obtain approval to resume leaching operations.
- \* Bring operation into full production.
- \* Commence neutralization of cell no. 6.
- \* Cross train employees.
- \* Order all necessary spare parts.
- Complete set up of warehousing system.
- \* Finalize 1989 capital and operating budgets.
- \* Prepare final asset listing and tag all equipment.
- Defeat anti mining initiatives.
- \* Continue sulphide project development.

Attached please find the monthly mine and plant statistics, the monthly manpower summary, monthly statistics compared to budget, monthly cost reports and an updated drill hole map and assay summary.

Rex L. Outzen

#### RLO/dv1

cc: J. Barron

- D. Blakeman
- P. Goodwin
- G. Ireland
- D. Langford
- D. Layman
- M. Neumann
- C. Seward
- D. Stewart
- J. Wilbanks

# GILT EDGE MINE

# MINE STATISTICS FOR THE MONTH OF OCTOBER, 1988

DESCRIPTION	MON	TH	YEAR TO DATE		
	CU YDS	TONS	CU YDS	TONS	
SUNDAY PIT ORE	82,963	165,926	271,648	543,296	
SUNDAY PIT WASTE	136,188	272,376	612,224	1,224,449	
TOTAL SUNDAY PIT MINED	219,151	438,302	883,872	1,767,745	
DAKOTA PIT ORE	0	0	2,238	4,476	
DAKOTA PIT WASTE	1,966	3,932	64,063	128,126	
TOTAL DAKOTA PIT MINED	1,966	3,932	66,301	132,602	
TOTAL ORE MINED	82,963	165,926	273,886	547,772	
TOTAL WASTE MINED	138,154	276,308	676,287	1,352,575	
TOTAL MINED	221,117	442,234	950,173	1,900,347	
	•				
GRADE ORE MINED	AU	AG	AU	AG	
SUNDAY PIT ORE	.035		.035		
DAKOTA PIT ORE			.043		
TOTAL ORE MINED	.035		.035		
COMMENTS				·	
,					
			-		

(minestats)

# GILT EDGE MINE

#### PLANT STATISTICS FOR THE MONTH OF OCTOBER, 1988 YTD **DESCRIPTION** MONTH DRY TONS CRUSHED 94580.8 438909.9 TPD AVERAGE 7275.4 6650.2 OPERATING TIME CRUSHING HRS/% 203.8/65.3 879.2/62.3 DOWNTIME - CRUSHING HRS/% 108.2/34.7 531.3/37.7 AVAILABLE TIME CRUSHING (HRS) 312.0 1410.5 OPERATING TIME LEACHING HRS/% 552.3/74.2 632.8/76.2 DOWNTIME - LEACHING HRS/% 191.7/35.8 197.2/33.8 744.0 AVAILABLE TIME LEACHING 830.0 OPERATING TIME PRECIPITATION HRS/% 621.3/83.5 643.3/84.0 122.7/16.4 122.7/16.0 DOWNTIME - PRECIPITATION HRS/% AVAILABLE TIME PRECIPITATION 744.0 766.0 MONTH YTD AG AG AU ASSAYS AU 0.0311 0.1122 0.0344 0.1468 ORE TO LEACH PADS 0.079 0.070 PREGNANT SOLUTION 0.081 0.071 BARREN SOLUTION 0.032 0.011 0.032 0.011 TAILINGS FROM PAD MONTH YTD PRODUCTION DORE PRODUCED 7917.6 7917.6 39.45 39.45 % AU IN DORE 54.35 % AG IN DORE 54.35 OZ AU PRODUCED 3123.45 3123.45 4303.51 OZ AG PRODUCED 4303.51

(plantstats) (110488)

ORE TO PADS (TONS)

TAILINGS FROM PADS

92943.3\_\_\_

422205.3

# MINE STATISTICS COMPARED TO BUDGET OCTOBER, 1988

•		MONTH			YEAR TO DA	re
	1988 BUDGET	ACTUAL	VARIANCE	1988 BUDGET	ACTUAL	VARIANCE
ORE MINED (TONS)	156,000	165,926	9,926	608,000	547,772	<60,228>
WASTE MINED (TONS)	241,900	276,308	34,408	1,257,300	1,352,575	95,275
TOTAL MINED (TONS)	397,900	442,234	44,334	1,865,300	1,900,347	35,047
GRADE ORE MINED (OZ/TON AU)	.041	.035	<.006>	.035	.035	.000
ORE CRUSHED (TONS)	156,000	94,580.8	<61419.2>	507,000	438,909.9	<68090.1>
GRADE ORE CRUSHED (OZ/TON AU)	.041	.032	<.009>	.035	. 034	<.001>
ORE TO PADS (TONS)	156,000	92,943.3	<b>&lt;63056.7&gt;</b>	507,000	422,205.3	<84794.7>
SPENT ORE F/PADS (TONS)	0	0 .	<b>o</b>	0	0	0
METAL PRODUCE	ED (OZ)					
AU . AG	3,500 2,100	3123.45 4303.51	<376.55> 2203.51	5,700 3,860	3123.45 4303.51	<2576.55> 443.51

## BROHM MINING CORPORATION GILT EDGE MINE MANPOWER SUMMARY OCTOBER 1988

. '				•		
DESCRIPTION	<u>SALA</u> Budget	RIED Actual		RLY Actual	TOT Budget	AL Actual
Engineering/Geology	5	5	. О	0	5	5
Safety/Environmental	3	3	0	0	3	3
Processing	2	2	18	18	20	20
Maintenance	<b>1</b> 1	1	4	4	5	5
Laboratory	1	1	7	5	. 8	6
Administration	10	. 8	0	0	10	. 8
TOTAL OXIDE	22	20	~ 29	27	51	47
Sulphide Project	7	3 ·	0	0.	7	3
Sulphide Project Temps	0	0	8	8	8	8
TOTAL SULPHIDE	===== 7	3	===== 8	8	===== 15	11
GRAND TOTAL	29	23	37	35	66	58
			ı	1	1	

MONTH	TERMINATED	<u>HIRED</u>	NET CHANGE
OXIDE PROJECT	0	4	4
SULPHIDE PROJECT	0	2	2、
TOTAL	0	6	6

· ·									
R88-434	TD =	700'		*					•
			65	_	210	145'	ล	. 048	
		•			270	5,		024	•
					210 290	5,		.023	
					430	40'			
	•				525	75'		.019	
								.032	
					605	60'		.038	
•			625	- '	000	60,	@	.022	
				. '		390'	@	.036	(WAG)
						390	Gr.	.030	(WAG)
R88-435	TD =	580'				•			
			15	_	60	45'	@	.036	
			195	- :	230	35'	@	.029	
			245	- :	265	20'	@	.021	
			285	<b>-</b> . !	580(TD)	295	0	.040	
								<del></del>	
	,					395,	@	.038	(WAG)
R88-436	TD =	1020'				•			• :
	*		85	_	95	10'	a	.070	
		•		_ :	375	15'	ě		
			435		440	5,		.029	
					535	5,	æ	.032	
		,	650		555	2,	ē	.048	
					710	5 <b>'</b>	@	.032	
					750	10'	@	.020	
					770	5,	6	.040	
					315	5 '	@	.029	
•					980	65'	@	.026	•
			713	- ;	700		- eu	.020	
	• .					130'	@	.030	(WAG)
R88-437	TD =	700,							
			6 5		6.5	101	6	050	
			. 55 ·			10'		.050	
			295			10'		.027	
•			610 -			20'		.034	
			645	- (	000	10'	@	.024	
								<del></del>	

50' @ .034 (WAG)

rage 20	•							
<u>R88-438</u>	TD = 525'							
		380 -	405	25,	<b>a</b> .	047		
		475 -			ě.			
			,	30'	<i>a</i>		(WAG)	
	•				<i>e</i> .	045	(WAO)	
R88-439	TD = 605'					•		
	•	15 -	20	ر 5	<b>a</b> .			
		85 -		25'	@ .			
		215 - 245 -		5 ' 5 '	@ . i			
	,	265 <b>-</b>		5,	@ .			
•		545 -			è.			
					····	•		
				95′	<b>@</b> .	027	(WAG)	
R88-440	TD = 1600	•			•	,		
		155 -	160	5,	<b>a</b> .	045		
		375 -		115'	ě.			
		705 -		70'	@ .			
-	-	1070 -		20'	@ .			
		1130 -		80' 5'	@ .	031		•
		1400 - 1420 -		5 '	@ . @	U20		
	•	1450 -		20'		025	·	
						<del></del>		
	•			320'	@ .	039	(WAG)	
R88-441	TD = 245'						•	
		0 -	5	5,	a (	065		
			:	<del></del>				
·		•		5,	<b>a</b> . <b>o</b>	065	(WAG)	
R88-442	TD = 445'							
<u>K00-442</u>	ID = 443	,						
	•	0 -	5	5,	_	020		
		30 -	95	65 <i>°</i>		040		
		120 - 240 -		5'		029 022		
	÷	290 -		. 50°		024		
		355 -		5,		071	4	
			•	-				

210' @ .032 (WAG)

R88-443	TD	=	660'							
				125	_	240	115'	a	.047	
						325	60'		.052	,
				•						
· ·	-					•	175'	@	.049	(WAG)
R88-444	. TD	=	1200	• "						
				10	_	70	60,	a	.023	
						110	5,		.028	
						290	5′		.029	
						360	5 '		.025	
				380	-	385	5′		.030	
				780	_	815	35'		.040	
			•	835	_	905	70'	0	.024	
						1065	110'		.021	
. •				1090			25'		.029	
•				1135			5'		.028	
		•		1175	-	1180	5'	. @	.020	
							<del></del>			
		-					330'	<b>e</b>	.025	
R88-445	TD	***	545'				•			
•				120	٠.	180	201	•	026	
				130 360	_	150 365	20'		.026	
					<del>-</del>	400	20,		.026	
				425			105	_	.028	
•				723				_		
	•						150'	@	.031	(WAG)
R88-446	TD	=	1000						•	
				145	_	150	5.1	A	. 035	
,				335	_	340	5,	@	.051	
			*	425	_	430	5,	<b>@</b>	.020	• .
				635	_	650	15'	<b>@</b>	.102	
				815	_	820	2,	@	.022	
				900	-	905	5,	<b>@</b>	.033	
					•					
							40′	@	.022	(WAG)

### R88-447 TD = 785'

30	_	35		5′	@	.020	1
265	_	275		10'	@	.044	
410	-	415		5′	æ	.025	,
555	_	565		10'	@	.022	
625	_	630		5'	<b>@</b>	.020	
665	_	785(1	BOH) 1	20'	@	.036	

155' @ .034 (WAG)

## R88-448 TD = 1000'

			· ·		
- 55	-	70	15'	@	.023
90	_	180	90′	ē	.035
205	_	290	85,	e e	.021
320	-	325	5 !	@	.032
375	-	380	5,	@	.021
395	_	430	35′	@	.021
450	_	475	25'	@	.020
495	_	585	90'	0	.027
630	-	635	5,	@	.045
650	_	655	5 ′	0	.041
670	. —	675	. 5 '	0	.023
725	_ `	730	5'	@	.058
765	-	810	45'	@	.021
830	-	835	5'	0	.043

420' @ .026 (WAG)

# R88-449 TD = 600'

35' @ .041 (WAG)

25 -	55	30′	@	.025
135 -	250	115'		.029
275 -	485	210'	0	.082
525 -	530	5,	æ	.028
550 <b>–</b>	555	5 '	6	.022
585 <b>-</b>	595	10'	0	.077
640 -	650	10'	0	.019
710 -	715	5 '	0	.031
765 -	770	5'	9	.027
905 -	910	5′	6	.031
925 -	930	5,	@	.025
960 -	970	10'	@	.023
1000 -	1005	5'	0	.038
1025 -	1030	5,	0	.022
1060 -	1090	30,	@	.023
1120 -	1125	5,	@	.023
	135 - 275 - 525 - 550 - 585 - 640 - 710 - 765 - 905 - 925 - 960 - 1000 - 1025 - 1060 -	135 - 250 275 - 485 525 - 530 550 - 555 585 - 595 640 - 650 710 - 715 765 - 770 905 - 910 925 - 930 960 - 970 1000 - 1005 1025 - 1030 1060 - 1090	135 - 250 115' 275 - 485 210' 525 - 530 5' 550 - 555 5' 585 - 595 10' 640 - 650 10' 710 - 715 5' 765 - 770 5' 905 - 910 5' 925 - 930 5' 960 - 970 10' 1000 - 1005 5' 1025 - 1030 5' 1060 - 1090 30'	135 - 250     115' @       275 - 485     210' @       525 - 530     5' @       550 - 555     5' @       585 - 595     10' @       640 - 650     10' @       710 - 715     5' @       765 - 770     5' @       905 - 910     5' @       925 - 930     5' @       960 - 970     10' @       1000 - 1005     5' @       1025 - 1030     5' @       1060 - 1090     30' @

## R88-451 TD = 1120'

75		80	5,	@	.025
200	_	205	5'	e	.030
315	-	345	30'	6	.026
485	_	515	30'	e	.039
590	_	595	5'	ě.	.032
640	_	655	15'	a	.023
810	_	835	25,	<u>a</u>	.021

115' @ .028 (WAG)

# R88-452 TD = 365'

NO SIG. ASSAYS.

# R88-453 TD = 820'

0	_	40	40'	0	.053
65	-	115	50'	ě	.034
135	-	225	90,	e	.104
275	_	355	80'	e e	.023
385	_	395	10'	e	.022
415	_	435	20'	0	.021
455	_	465	10'	@	.025
485	_	805	320'	@	.037

rage 30				•			•
R88-454	TD = 800			\$ .			
		25	_	55	30,	<b>@</b>	.072
•		275		285	10'	ē.	.030
		300	- ;	330	30'	ã	
	•	535	- :	540	5'		.035
¥		600	- (	525	25'	@	.024
	•	665			10'	<u>a</u>	.024
		695	- '	700	5,	@	.025
•				•	115'		.040
					113	lea.	.040
<u>88-455</u>	TD = 785'				•		
		30	- 1	140	110,	.0	.028
		170	- :	570	400'	@	.040
				740	5'		.021
		760	- 7	785	25 '	@	.037
					540'	a	.037
						<b>.</b>	,
<u>88-456</u>	TD = 905'						
		0	_	20	20'	0	.028
•	•		_	40	5,		.023
			_ 1	125	45'		.032
				750	30'	ĕ	.035
		770	- 7	785	15'	ě	.021
		870	- 9	900	30'	ē	.039
		•			145'	@	.032
88-457	TD = 1400						
		-	_	65	65,	@	.022
			<del>-</del>	90	5 ′	@	.022
				130	5 '	@	.020
4				165	15'	@	.024
~				185	5,	@	.060
				225	20'	@	.022
				275	5'	@	.025
				355	55'	@	.026
				400	15'	@	.039
				550	30,	@	.034
				505	25′	@	.029
				930	5,	0	.091
				1075	20'	@	.018
		1150 · 1285 ·		1250	100'	@ @	.054
				L290			

R88-458	TD =	1055'

. 80	_	85	5'	@	.027
240	-	245	5'	@	.024
295	_	300	5,	@	.022
320	_	350	30'	0	.030
400	_	405	. 5 '	@	.022
465	_	470	5,	@	.020
490	_	525	35,	@	.033
645	_	655	10'	@	.025
710	-	790	80,	@	.039
845		855	10'	@	.031
930	-	1040	110'	@	.038

300' @ .035

## R88-459 TD = 800'

0	_	20	20'	@	.054
35	_	50	5'	ē.	.023
60	_	65	5′	e e	.022
135	_	140	5'	@	.029
150	_	155	5 <i>'</i>	@	.020
170	-	175	5 <i>'</i>	ē.	.038
200	-	210	10'	@	.033
240	_	245	5,	@	.025
395	_	400	5'	@	.029
445	_	470	25'	@	.033
530	<b>-</b>	540	10'	@	.045
665	-	670	5′	@	.025
715	-	720	5′	@	.026
780	_	785	5′	<u>a</u>	.025
				-	

115' @ .035 (WAG)

# R88-460 TD = 1120'

0	_	110	110	,	@	. 04	1
180	_	185	5	,	@	.02	21
225	_	255	30	•	@	.08	37
290	_	295	5	,	0	. 42	?6ં
295	_	315	NO	AS	SA	SY	YET
315	_	445	130	) '	@	.11	.3
465	_	730	265	,	@	. 04	4
785	_	795	10	9.5	@	.03	30
880	_	885	5	,	@	.07	70
915	_	920	5	•	ē.	.03	31
960		965	5	•	ē.	. 02	23

570' @ .064 (WAG)

R88-461 TD = 1065'  0 - 140	
155 - 160	
155 - 160	
175 - 220	÷
245 - 250	
295 - 340	
360 - 475	
500 - 585	
730 - 840	
875 - 985 120' @ .068 1005 - 1015 10' @ .049 ————————————————————————————————————	
1005 - 1015 10' @ .049 ————————————————————————————————————	
680' @ .045 (WAG)	, .
<u>R88-462</u> TD = 850'	
$\frac{888-462}{10}  10 = 630$	
5 - 10 5'@.020	
35 - 45 10' @ .024	
120 - 125 5' @ .022	•
145 - 150 5' @ .020	•
215 - 240 25' @ .027	
215 - 240 25 @ .021 255 - 385 130' @ .041	•
♥,	
535 - 715 180' @ .043 735 - 825 90' @ .047	
735 - 825 90 @ .047	
570' @ .038 (WAG)	
700 (60 MD EFE)	•
R88-463 TD = 555'	
0 - 15 15' @ .027 (TAIL	INGS)
250 - 255 5' @ .041	<del>.</del>
365 - 370 5' @ .037	
	HOLE IN
	T ZONE)
	,

## R88-464 TD = 1010'

25	_	30	5'	@	.024
55	-	150	95'	@	.047
260	-	295	35′	@	.047
310	_	350	40′	0	.028
445	_	455	10'	@	.026
505	_	510	5'	@	.020
530	-	535	5'	@	.020
545	-	550	5'	@	.020
570	_	610	40'	@	.035
690	_	725	35′	0	.020
740	_	765	25'	@	.026
790	_	795	5 '	@	.022
820	_	825	5'	@	.021
845	-	855	10'	@	.023
880	_	885	5′	@	.023
905	_	995	90'	@	.034

415' @ .034 (WAG)

R88-465 TD = 600'

NO SIGNIFICANT ASSAYS

R88-466 TD = 40'

D.H. ABANDONED - COLLAPSED CASING

R88-467 TD = 1250'

10	-	160	150'	@	.032
175	_	235	60,	ã	.023
	_	330	30,	ě	.029
345	_	365	20'	ě	.018
385	_	605	220'	ã	.034
640	_	820	180'	ě	.045
845	_	955	110'	ě.	.032
900	_	995	5,	ě.	.095
1065	_	1135	70'	ě	.125
	_	1165	5′	ě	.027
1180	-	1185	5 ′	ě	.026

855' @ .042 (W.A.G.)

R88-469

R88-470

# R88-468 TD = 1000'

1D = 1000°				
,	65 - 100	35′	@	.027
	115 - 155	40'	@	.023
	220 - 230	10'	@	.022
	<b>305 - 355</b>	50'	@	.089
	<b>375 - 505</b>	130'	6	.039
	525 - 565	40'	@	.042
	630 - 635	5'	@	.021
	705 <b>-</b> 715	10'	@	.023
•	755 <b>-</b> 760	5'	6	.026
	800 - 805	5′	@	.059
	840 - 935	95'	@	.052
	950 - 955	5′	@	.022
	975 - 985	10'	@	.024
		440'	@	.044
TD = 500'				
	260 - 270	10'	@	.022
TD = 950'				
	15 - 50	35'	@	.095
•	90 - 140	50'	ě	.025
•	225 - 230	5′	ě	.026
	290 - 295	5′	ě	.022
	410 - 420	10'	è	.060
	475 - 490	15'	ě	.046
	745 - 750	5,	ě	.021
	905 - 930	25'	<u>@</u>	.091
	945 - 950(TD)	5,	ě.	.020
			•	

155' @ .055 (WAG)

### R88-471 TD = 1025'

0	_	10	10'	@	.064
35	_	80	45,	ě	.043
110	. <b>—</b>	120	10'	<u>@</u>	.030
135	_	155	20'	@	.035
180	_	200	20'	ē	.079
200	-	225	5′	<u>@</u>	.021
320	-	425	105'	<u>a</u>	.060
450	-	460	10'	@	.044
495	_	500	5,	@	.022
515	-	535	20,	0	.021
600	_	620	20'	@	.020
640	_	650	10'	@	.024
700		710	10'	@	.022
845	_	<b>850</b> .	5,	@	.022
865	_	890	5′	@	.030
910	_	915	5,	@	.030
1015	-	1020	5 '	@	.263

310' @ .049 (WAG)

### R88-472 TD = 1200'

0	_	15	15'	<b>@</b>	.038
395		435	40'	@	.020
475	-	590	15'	@	.036
625	_	680	55'	@	.022
715	-	725	10'	@	.028
750	_	755	5,	@	.028
805	_	810	5'	@	.037
830	_	835	5 '	@	.024
850	-	855	5 '	@	.026
865	_	870	5′	@	.022
1185	_	1195	10'	@	.033

170' @ .026 (WAG)

### R88-473 TD = 1245'

```
390 - 405
                 15' @ .040
                 25'
710 - 735
                      @ .048
 755 - 765
                  10'
                      @ .025
                      @ .025
                  25'
 800 - 825
920 - 925
                   5'
                      @ .024
                  5'
                      @ .036
940 - 945
                  35' @ .026
985 - 1020
                  5' @ .024
1040 - 1045
1060 - 1100
1115 - 1120
                  40'
                      @ .034
                   5′
                      @ .020
                  5' @ .024
1150 - 1155
1180 - 1245(TD) 65' @ .052
```

240' @ .037 (WAG)

### R88-474 TD = 1200'

15	_	55	40,	@	.042
195	_	200	5 '	@	.021
285	_	290	5'	@	.032
365	_	370	5′	@	.045
390	-	395	5,	@	.034
410	_	415	5,	@	.036
515	_	520	5'	@	.022
575	_	655	80'	@	.057
670		675	5′	@	.024
725	_	730	5,	@	.020
740	_	745	5′	<u>@</u>	.020
780	_	805	25'	ē	.023
855	_	865	10'	<u>@</u>	.038
925	_	930	5,	<u>a</u>	.022
				_	

210' @ .041 (WAG)

### R88-475 TD = 810'

		١		
10 -	15	5′	@	.020
50 -	55	5′	@	.020
165 -	170	5′	@	.025
185 -	405	220'	@	.034
425 -	445	20'	@	.046
465 -	470	5'	@	.048
495 -	545	50′	@	.028
<b>580</b> -	705	125'	0	.054
740 -	7.90	50'	@	.027

485' @ .038 (WAG)

R88-476 $TD = 1155$	)U-71U 1D # 11	,,
---------------------	----------------	----

50	_	55	5′	@	.030
90	_	95	5 ′	@	.020
125	-	140	15'	0	.066
160	-	165	5 '	@	.027
535	_	550	15'	@	.045
575	_	580	5,	@	.020
710	_	715	5′	@	.020
845	_	860	15'	@	.027
885	_	890	5'	@	.020
910	_	935	25'	0	.041
1145	-	1155	10'	@	.034

110' @ .037 (WAG)

### R88-478 TD = 710'

20	_	55	35' @ .121
90	_	95	5' @ .031
110	_	150	40'@.029
170	_	210	40' @ .041
230	_	385	55' @ .051
305	_	315	10'@.024
325	-	710	NO ASSAYS YET

185' @ .055 (WAG)


### R88-479 TD = 745'

20	_	40	20' @ .022
60	_	140	80'@.054
250		255	5' @ .031
370	_	375	5' @ .029
615	_	625	10' @ .053
665	-	745	NO ASSAYS YET

120' @ .047 (WAG)

### R88-480 TD = 545'

20 - 25 5' @ .022



CURRENT STATUS - 1988 SULPHIDE DEVELOPMENT DRILLING PROGRAM

GILT EDGE, SOUTH DAKOTA

NOVEMBER 3, 1988

### BROHM MINING CORP.

DATE: OCTOBER 17, 1988

TO: MINVEN GOLD CORPORATION

FOR: GEORGE IRELAND

FROM: REX L. OUTZEN

SUBJECT: GILT EDGE PROJECT UPDATE

As per your request, the following is a project update summary for the first few weeks of operation in October.

As you recall from the September monthly report, leaching of the first ore commenced late the afternoon of September 27th. On Friday the 30th the process plant was started up and over the weekend, operated fairly well. We encountered the regular start problems such as short clarification and precipitation filter life and difficulties with pump seal water pressure etc. Instrumentation had not yet been placed into operation, therefore, we had no way of identifying exact plant throughput. This turned out to be part of our problem, as when flowmeters were placed into operation, we found that we had started up the plant and were operating it in excess of the design rate. Additionally, we encountered vacuum problems and therefore, had difficulties with precipitation resulting in high gold values in the barren solution.

On Monday, the 3rd of October, the first filter press was cleaned and the material was placed into the retort for drying. The initial precipitate was low grade ~ 5% dore' with about 90% insol. However, once the material was dried, the precipitate was fluxed and the first gold and silver dore' button was poured on October 6th.

Overall the operation is running quite well. Mining activity is proceeding smoothly. Ore grades are slightly higher than planned. The crushing plant is running extremely well and throughput rates exceed those planned while producing a product which is significantly finer than the design specifications. Leaching commenced September 27 and is proceeding smoothly. Solution grades are much higher than expected indicating the ore is leaching well. The process plant is running fairly well and the operators are becoming much more adept at operating. Refining operations are proceeding well and has poured over 3058 ounces of dore' containing 1118 ounces of gold and 1782 ounces of silver.

George Ireland October 17, 1988 Page 2

We are now in the process of debugging, correcting minor problems and starting optimization. The following is a list of problem areas being addressed.

- 1. Make sure all instrumentation is fully operational in order to operate plant within design limits and accurately account for all metal produced.
- 2. Improve process plant recovery.
- 3. Improve clarification filter press life.
- 4. Remedy minor interruptions in vacuum system.
- 5. Increase seal or gland water pressure.
- 6. Improve precipitate grades by decreasing addition of diatomaceous earth to precipitate filter presses.
- 7. Remedy minor problems with retort operation in order to dry backlog of precipitate.
- 8. Optimize precipitate fluxing to reduce production of slag.
- 9. Continue to train and work with operators on identifying and correcting minor operating problems.
- 10. Get spare parts and formal warehousing system set up to reduce downtime due to lack of parts on hand.

Attached please find a copy of the daily production statistics report.

If you have any questions or need additional information, please let me know.

Rex L. Oútzén

RLO/dv1

enc:

### GILT EDGE MINE Daily Production Report

October 19, 1988

	occoper 13, 1300	•		DAT	TE 10/18/88	
	DAILY	Tons	<u>Au</u>	Ag	0z. Au	Oz. Ag
	Ore Mined Waste Mined	6760.0 14456.0	0.033	0.000	223.080	0.000
	Ore Crushed Preg Solution	6078.5 2749.0	0.038 0.067	0.040 0.054	230.983 184.183	243.140 148.446
	On Solution	2749.0 4200.0	0.019	0.004	52.231	10.996
	Dore Oz Prod. Operating Time-Hrs	409.600 %: Crushing	Calculated Pro 55.21 Leachin	duction 100.00	131.952 Precipitation	137.450 n 95.83
	Dore Oz Prod. Operating Time-Hrs Operating Time-Act Operating Time-Sch	. : Crushing ed: Crushing	13.25 Leachin 24.00 Leachin	g 24.00 g 24.00	Precipitatio Precipitatio	n 23.00 n 24.00
	*****	*****	******	*******	*******	****
	MONTH TO DATE	Tons	Grade Oz		07 411	Oz. Ag
	Ore Mined	130312.0	<u>Au</u> 0.036	<u>Ag</u> 0.000	<u>Oz. Au</u> 4687.696	0.000
	Waste Mined Ore Crushed	163436.0 88003.2	0.031	0.108	2758.325	9470.769
	Preg Solution Barren Solution	55648.0 55648.0	0.095 0.038	0.086 0.013	5279.621 2125.561	4778.515 705.203
	On Solution Dore Oz Prod.	80200.0 3058.800 Cal	0.055	0.036	4389.700	2915.300
	Operating Time-Hrs Operating Time-Act Operating Time-Scho	%: Crushing . : Crushing	65.66 Leaching	99.59 430.25	Precipitation Precipitation	n 73.78 n 318.75
	Operating Time-Sch	ed: Crushing	288.00 Leachin	g 432.00	Precipitation	n 432.00
	YEAR TO DATE	Tons	Grade Oz,	<b>A</b> .	0.7 Au	Oz. Ag
	Ore Mined		<u>Au</u> 0.035	<u>Ag</u> 0.000	<u>Oz. Au</u> 17996.560	0.000
	Waste Mined Ore Crushed	512158.0 1239703.0 432332.3	0.034	0.000	14824.889	63383.429
	Preg Solution Barren Solution	58619.0	0.092	0.084	5377.664	4909.239 761.652
1	On Solution	83200.0 3058.800 Cal	0.037 0.053 c. Production	0.013 0.036	2176.068 4437.700 3201.596	2969.300
1	Operating Time-Hrs Operating Time-Act. Operating Time-Sche	%: Crushing : Crushing	62.35 Leaching 864.54 Leaching	98.60 510.75	Precipitation Precipitation	n 75.06 n 340.75
(	ALLES TILL CAL		1206 EO Tanabina	510 00	Precipitation	n 454.00
	operating lime-sche	ed: Crushing	***********	******	*****	***
	PROJECT TO DATE	•	Grade Oz/	Ton .	•	
]	PROJECT TO DATE	Tons	Grade Oz/ <u>Au</u>	Ton Ag	Oz. Au	Oz. Ag
]	PROJECT TO DATE  Ore Mined Waste Mined	Tons 512158.0 1239703.0	Grade Oz/ <u>Au</u> 0.035	Ton <u>Ag</u> 0.000	<u>Oz. Au</u> 17996.560	0z. Ag 0.000
	PROJECT TO DATE  Ore Mined Waste Mined Ore Crushed Preg Solution	Tons 512158.0 1239703.0 432332.3 58619.0	Grade Oz/ <u>Au</u> 0.035 0.034 0.092	Ton Ag 0.000 0.147 0.084	Oz. Au 17996.560 14824.889 5377.664	Oz. Ag 0.000 63383.429 4909.239
	PROJECT TO DATE  Ore Mined Waste Mined Ore Crushed Preg Solution Barren Solution On Solution	Tons 512158.0 1239703.0 432332.3 58619.0 58619.0 83200.0	Grade Oz/ <u>Au</u> 0.035 0.034 0.092 0.037 0.053	Ton Ag 0.000 0.147	0z. Au 17996.560 14824.889 5377.664 2176.068 4437.700	0z. Ag 0.000 63383.429 4909.239 761.652
	PROJECT TO DATE  Ore Mined Waste Mined Ore Crushed Preg Solution Barren Solution	Tons 512158.0 1239703.0 432332.3 58619.0 58619.0 83200.0 3058.800 Cal %: Crushing	Grade Oz/ <u>Au</u> 0.035 0.034 0.092 0.037 0.053 c. Production 62.35 Leaching	Ton Ag 0.000 0.147 0.084 0.013 0.036	0z. Au 17996.560 14824.889 5377.664 2176.068 4437.700 3201.596 Precipitation	0z. Ag 0.000 63383.429 4909.239 761.652 2969.300 4147.587 75.06

DATE: OCTOBER 10, 1988

TO: MINVEN GOLD CORPORATION - LAKEWOOD, COLORADO

FOR: JAMES A. ANDERSON

FROM: REX L. OUTZEN

SUBJECT: MONTHLY REPORT - GILT EDGE PROJECT - SEPTEMBER, 1988

### SUMMARY

The installation of the additional liner in the surge pond was completed. Approval to commence cyanide application was granted by the State DWNR and leaching of the first ore was initiated the evening of September 27th. The process plant commenced operation September 30th and the first gold was poured October 6th.

### MINING

Mining activities operated well in September. A total of 187,814 tons of ore and 351,666 tons of waste were mined during the month. Mining rates were accelerated during September in order to maintain the ore crushing rates which are higher than planned. Through the end of September actual ore tons are slightly less than that projected by the mine model. Investigations into this matter have been initiated. Mine statistics for the month of September are attached.

### CRUSHING

The crushing plant crushed a total of 181,572.3 dry tons of ore (16% above plan) during September for an average of 514 dry tons per operating hour. Overall the crushing plant is operating well at higher than planned production rates while producing a product which is significantly finer than the design specifications. Crushing activities will be curtailed somewhat in October as the leach pad will be filled to capacity with crushed ore. This time will be utilized to replace crusher wear liners.

### LEACHING

The additional surge pond liner installation was completed during the month. Once complete, the State DWNR granted approval to commence cyanide mixing and leaching of the first ore commenced September 27th. Leach pad loading operations continued during September with a total of 210,509 tons of crushed ore being loaded during the month. At the end of the month, five heaps (cells # 1, 2, 3, 6, 7) were under leach.

Initial results are very encouraging and indicate that the ore is leaching extremely well. Plant statistics for September are attached.

### CONSTRUCTION

Construction activities continued and by the end of September were almost complete. The only construction items that remain to be completed are the neutralization system and the installation of the submerged combustion heater and heat exchanger. These items should be completed in October.

### STAFFING

Bill Moths (surveyor) was hired during the month of September. Bill will assume Mike Golliher's surveying responsibilities and Mike will assume Tim Fox's mine planning responsibilities. Tim was transferred to development and will assist Doug Stewart in sulphide project development. Todd Merchant, temporary geologist, left the Gilt Edge Project during the month. The monthly manpower summary for September is attached.

### PROPERTY STATUS

Negotiations were finalized with Rod Geoffrey for 62.5 acres in September. Placer claims were staked in upper Lost Gulch and application was made for a federal prospecting permit for 313 acres in Lost Gulch. The Gilt Edge property map is presently being updated and will reflect all new acquisitions. The 1988 Affidavits of Labor were filed with Lawrence County and the BLM during the month, therefore, all assessment work is complete for this year.

### ENVIRONMENTAL/PERMITTING

Most all permitting has been completed. The DWNR inspected the crushing plant during the month and found no problems. The final air quality operating permit will now be issued. Several technical revisions were prepared and submitted to the DWNR including additional liner in surge pond and leach pad loading configuration. Approval of the technical revision is anticipated shortly. The post construction aquatic sampling was completed by OEA Research during September. A reduction in water quality sampling parameters was approved by the DWNR this month.

### EXPLORATION/GEOLOGY

Sulphide project development drilling continued during September. A total of 35 drill holes were completed for 29,135 feet of drilling. Results continue to be very encouraging. An updated drill hole map and assay summary are enclosed. Cross sections and the computer data base continue to be updated with new drilling information as soon as it is available.

### SULPHIDE PROJECT

Sulphide project development work continued. Minproc completed the prefeasibility study and issued Brohm the final copies.

Fred H. Lightner has been hired as a metallurgical consultant to develop and oversee the final metallurgical testing.

A core driller was selected for the 6" metallurgical samples and the bid was awarded to Luisier Drilling. They will mobilize early in October.

An RFP for an engineering firm was prepared and will be sent to numerous companies early in October.

The (MOU) Memorandum of Understanding is being prepared with the USFS for the third party EIS contractor.

### GENERAL

The SDMA continues to campaign against the anti mining initiatives. A poll was recently taken and results indicated that both initiatives would be passed. However, the poll also identified several concerns which are now being addressed with a new scope of advertising. Pete Goodwin continues to put forth effort in this area.

Chuck Michels and John Fitzgerald, both members of the South Dakota Board of Minerals and Environment, and Dale Snyder and Lauren Drake of the DWNR were given a tour of the Gilt Edge Project on September 28th. All of them were very complimentary of the operation.

### OCTOBER ACTIVITIES

- Finalize all aspects of construction of the heap leach project.
- \* Bring operation into full production.
- \* Complete solution heater installation.

- \* Complete installation of neutralization system.
- Continue operator training.
- Commence shipment of all dore' production.
- \* Order all necessary spare parts and operating supplies.
- \* Set up formal, organized warehousing system.
- \* Prepare final asset list along with physical inventory and tagging of all equipment.
- \* Prepare 1989 operating and capital budgets.
- \* Continue SDMA efforts to assist in defeating the antimining initiatives.
- \* Continue all phases of sulphide project development.

Attached please find the monthly mine and plant statistics, the monthly manpower summary report, monthly statistics compared to budget and an updated drill hole map and assay summary.

Rex L. Outzen

### RLO/dv1

cc: J. Barron

- D. Blakeman
- P. Goodwin
- G. Ireland
- D. Langford
- D. Layman
- M. Neumann
- .C. Seward
- D. Stewart
- J. Wilbanks

# GILT EDGE MINE MINE STATISTICS FOR THE MONTH OF SEPTEMBER, 1988

DESCRIPTION	MON CU YDS	TH TONS	YEAR TO CU YDS	O DATE TONS
SUNDAY PIT ORE	93,164	186,328	188,685	377,370
SUNDAY PIT WASTE	175,688	351,376	476,036	952,073
TOTAL SUNDAY PIT MINED	_268,852	537,704	664,721	1,329,443
DAKOTA PIT ORE	743	1,486	2,238	4,476
DAKOTA PIT WASTE	145	290	62,097	124,194
TOTAL DAKOTA PIT MINED	888	1,776	64,335	128,670
TOTAL ORE MINED	93,907	187,814	190,923	381,846
TOTAL WASTE MINED	175,833	351,666	538,133	1,076,267
TOTAL MINED	269,740	539,480	729,056	1,458,113
GRADE ORE MINED	AU	AG	AU	AG
SUNDAY PIT ORE	037		035	
DAKOTA PIT ORE	.042		.043	
TOTAL ORE MINED	.037		.035	
		•		
COMMENTS				
•			,	

### GILT EDGE MINE

### PLANT STATISTICS FOR THE MONTH OF SEPTEMBER, 1988

DESCRIPTION	MONTH		YTD			
DRY TONS CRUSHED	181572.3		344329.1			
TPD AVERAGE	8646.3	÷	6496.8			
OPERATING TIME CRUSHING	HRS/%	353.0/70.1	- <del>-</del>	675.4/61.5		
DOWNTIME - CRUSHING HRS/	<b>%</b>	151.0/29.9		423.1/38.5		
AVAILABLE TIME CRUSHING	(HRS)	504.0	- <del>-</del>	1098.5		
OPERATING TIME LEACHING	HRS/%	80.5/93.6		80.	5/93.6	
DOWNTIME - LEACHING HRS/	<b>%</b>	5.5/6.4		5.5/6.4		
AVAILABLE TIME LEACHING		86.0		86.0		
OPERATING TIME PRECIPITAT	TION HRS/%	22.0/100	- ,. <del>,.</del>	22.0/100		
DOWNTIME - PRECIPITATION	HRS/%	0/0	· . <u>· . · . · . · . · . · . · . · . · .</u>	0/0		
AVAILABLE TIME PRECIPITAT	TION	22.0	<u> </u>		22.0	
ASSAYS	AU	AG	A	Ú	AG	
ORE TO LEACH PADS	0.0366	0.1436	0.0	355	0.1583	
PREGNANT SOLUTION	0.033	0.044	0.0	33	0.044	
BARREN SOLUTION	0.017	0.019	0.0	17	0.019	
TAILINGS FROM PAD				<u>.</u>		
PRODUCTION		MONTH	_		YTD	
DORE PRODUCED		0	·	·	0	
% AU IN DORE			. <u>-</u>			
% AG IN DORE			<u> </u>			
OZ AU PRODUCED		0	· <u> </u>		0	
OZ AG PRODUCED		0	· · · —	0		
ORE TO PADS (TONS)		210509.0	. <del></del>	329262.0		
TAILINGS FROM PADS		0	. ' <u></u>	<u>-</u>	0	
(plantstats)	,	•	· · .		100488)	


# MINE STATISTICS COMPARED TO BUDGET SEPTEMBER, 1988

		MONTH		YEAR TO DATE			
	1988 BUDGET	ACTUAL	VARIANCE	1988 BUDGET	ACTUAL	VARIANCE	
ORE MINED (TONS)	156,000	187,814	31,814	452,000	381,846	<70,154>	
WASTE MINED (TONS)	242,950	351,666	108,716	1,015,400	1,076,267	60,867	
TOTAL MINED (TONS)	398,950	539,480	140,530	1,467,400	1,458,113	<9,287>	
GRADE ORE MINED (OZ/TON AU)	.035	.037	.002	.033	.035	.002	
ORE CRUSHED (TONS)	156,000	181,572.3	25,572.3	351,000	344,329.1	<6670.9>	
GRADE ORE CRUSHED (OZ/TON AU)	.035	.034	<001>	.033	.035	.002	
ORE TO PADS (TONS)	156,000	210,509	54,509	351,000	329,262	<21,738>	
SPENT ORE F/PADS (TONS)	0	0	0.	0	0	0	
METAL PRODUCE	D (OZ)						
AU AG	2,000 1,600	0	<2,000> <1,600>	2,200 1,760	0	<2,200> <1,760>	

### BROHM MINING CORPORATION GILT EDGE MINE MANPOWER SUMMARY SEPTEMBER 1988

DESCRIPTION	SALARIED HOURLY Budget Actual Budget Actual		TOT Budget	AL Actual		
Engineering/Geology	5	5	0	.0	5	5
Safety/Environmental	<b>3</b>	3	0	0	3	3
Processing	2	2	18	15	20	17
Maintenance	1	1	4	4	5	. 5
Laboratory	1	0	7	5	8	5
Administration	10	8	0	0 .	10	8
TOTAL OXIDE	22	19	29	24	51	43
Sulphide Project	5	3	0	0	5	3
Sulphide Project Temps	0	0	8	6	. 8	6
TOTAL SULPHIDE	 5	3	=== <b>=</b> = 8	===== 6	13.	9
GRAND TOTAL	27	22	37	30	64	52

MONTH		TERMINATED	<u>HIRED</u>	NET CHANGE
OXIDE PROJECT		1 .	1	0
SULPHIDE PROJECT		1	2	1
, ·		========	=====	========
TOTAL	•	2	3	1



CURRENT STATUS - 1988 SULPHIDE DEVELOPMENT DRILLING PROGRAM

GILT EDGE, SOUTH DAKOTA

OCTOBER 5, 1988

### Assay Summary For All 1988 Drilling Year To Date

Summary as of 9/30/88

Number of Completed Holes 13 + 88 = 101

Total Footage 17,105' + 83,770' = 100,875'

Holes in Progress

Number of Holes with Complete Assays 13 + 57 = 70

Total Footage with Complete Assays 17,105' + 58,010' = 75,115'

Average Grade over .02 opt 7375'(43%) + 21,725'(37%) = 29,100'(39%)

.046 .050 .049

Number of Holes with Partial Assays = 3

Total Footage with Complete Assays = 1200' (1100' pending in this category)

Average Grade over .02 opt 505' @ .038 (42% of this footage)

Total Footage with Assays = 76,315'.

Average Grade over .02 opt = 29,605' (39% of footage) @ .049

Total Footage with Assays Pending for Holes Drilled through September = 24,560'

### 1988 ASSAYS ( $\geq$ .02 OPT )

```
R88-366 TD = 1385' (complete)
                      40 - 205
                                   165' @ .069
                      220 - 225
                                   5' @ .020
                      245 - 395
                                   150' @ .031
                     410 - 625
                                   215' @ .068
                                   5' @ .024
                     745 - 750
                                   5' @ .027
                     845 - 850
                                   10'@.020
                     990 -1000
                                   555' @ .056 (WAG)
R88-367
          TD = 1500
                       5 - 10
                                 5' @ .025
                                    20' @ .020
                     70 - 90
                                   5' @ .025
5' @ .025
                      110 - 115
                      125 - 130
                                    40' @ .025
                      145 - 185
                                   170' @ .039
                      200 - 370
                     400 - 685
                                   285' @ .054
                                    20' @ .022
                     700 - 720
                                    5' @ .035
                      770 - 775
                                    10' @ .058
                     795 - 805
                                    5, @ .030
                      845 - 850
                                    5' @ .025
                     930 - 935
                     950 - 970
                                    20' @ .021
                                    654 @ .022
                     1015 -1080
                     1100 -1105
                                   5' @ .020
                     1120 -1315 195' @ .062
                                   70' @ .029
                     1335 -1405
                                   930' @ .044 (WAG)
R88-368 TD = 1455'
                      230 - 235
                                    5' @ .024
                                   45' @ .051
                      390 - 435:
                      455 - 505
                                    50' @ .063
                      525 - 730
                                    205' @ .077
                     750 - 925
                                    175'
                                        @ .046
                     945 - 965
                                    20' @ .022
                     1000 -1095
                                    95' @ .032
                                    25' @ .023
                     1110 -1135
                                    90'@.023
                     1160 - 1250
                     1335 -1385
                                    50' @ .039
                                    50' @ .057
                     1405 -1455
```

810' @ .050 (WAG)

### Assay Report Page 2

### R88-369 TD = 1320'

0	_	5		5'	<u>a</u>	.020
125	_	130		5,	a	.023
185	_	190	,	5 '	@	.034
260	_	350		90'	<u>a</u>	.098
365	_	405		40'	@	.040
420		705		285	@	.034
755	_	760		5 ′	a a	.024
765	-	770		, 5 '	<b>@</b> .	.028
790	_	820		30,	<b>@</b>	.073
835	·,	845		10'	@	.024
860	_	865		5 '	· @	.021
915	_	925	:	10,	@	026
1020		1030		10'	<b>@</b>	.021
1050	-1	1060		10'	· @	.023
1080	-1	1085		5,	@	.021
1110	_1	1115		5'	<b>a</b>	.050
1220	-1	<b>1290</b>		70'	<u>@</u>	.022
		+.		•		

### 595' @ .044 (WAG)

### R88-370 TD = 1470'

170	- 285	115	a .os	50
300	- 320		ā o	79
335	- 390	55'	ā . o:	28
405	- 415	10'	ā .o:	26
430	<b>-</b> 465	35'	ā .04	43
485	<b>-</b> 520: .		ā .04	48
660	- 685	25'	ā .o.:	20
710	- 735		ā .o:	25
760	- 810	50'	a .o:	39.
875	- 880	5'	ā .o:	20
910	-1020		ā .o:	38
1060	-1115	55'	ā .o;	35°
1135	-1225		ā.oð	Š0
1455	-1460		ā . 02	21
			<del>-</del> ·	

635' @ .043 (WAG)

### Assay Report Page 3

R88-372

### R88-371 TD = 1320'

			•				
	- 5	- 20		15'	<b>a</b> .	.023	. •
	335	- 340			@	.021	
	355	- 380		25,	a	.029	P
	395	- 450		551	, a	.044	
.,	465	- 540		75'	a	.144	e
	610	- 625	٠.	15'	a.	.024	
	655	- 715		60'		.028	
	755			100'	ĕ	.076	,
	880			5 ,		.021	5 7
	890	- 895		5'	ě.	.020	
	900			5,	ã	.021	.*
	920			5,	ã	.020	
: `	940	- 950		10'	ā	.042	
	990			5'	<u>ĕ</u>	.021	
	1015			5'	. ã	.027	
	1035			75'	<u>ĕ</u>	.029	
		-1135		5′	ĕ	.024	
		-1240		90'	ã	.038	1. 1.
	1260			15'	ă	.059	
	1290			15'	<u>@</u>	.021	2
		٠				• :	
			7 ·	590'	a a	054	(WAG)
	•				٠,		<b>(</b>
55	•			1			-7
:	٠		• • •			**	
•	20	- 65		45 !	a	.023	
	.80	- 95	:	15'	a.	.024	
	110	- 145	1	35'	a	.024	,
	165	- 175		10'	@	.031	ş.,
"	190	- 245		55.	@	.026	***
	265	- 290	•	25'	a	.057	•
	325	- 345	, .	20'	<u>a</u>	.051	
	395	- 455		. 60'	. a	.042	<b>S</b> ,
	470	- 475	, ,	5,	œ e	.026	
	490	- 495	i	5'	a.	.022	
	560			5'	ã	.055	
	735			5 '	ã	.025	i.
	770	- 775		5'	ã	.034	
•	785	- 800		15'	ĕ	.029	
	820		)	10'	ě	.042	4
	1040	-1055	<b>i</b>	15'	, ã	.126	

320' @ .039 (WAG)

### R88-373 TD = 1360'

0	- 95		951	@	.050
110	- 205		95'	·@	.022
2,20	- 305		85′	. @	.021
345	<del>-</del> , 515		170'	@	.051
545	- 565		20.	@	.021
660	665		5.	@	.023
705	- 725		20'	@	.021
795	- 815	-	20'	@	.022
830	- 855		25'	<u>a</u>	.053
890	- 930		40'	@	.035
1000	-1005		5,	@	.028
1165	-1180		15'	@	.053
1195	-1200		· 5 ·	@	.020
1235	-1240		5′	@	.020
1255	-1275		20'	@	.021
1310	-1330		20'	@	.074

645' @ .038 (WAG)

### R88-374 TD = 1305

110	·	115			5	@	.035
315	_	320			5,	@	.105
440	. <b>–</b>	445			5'	(a	.105
505	-	520			15'	@	.055
595	_	670			75'	@	.044
705	_	710	·		5′	@	.065
760	-	765			5 '	@	.020
7.80	_	785	,	:	5 '	@	.025
805	_	810		•	5'.	@	.035
875	_	880			5 '	@	.030
945		950	4.°		5 '	@	.035
965	<b>-</b> -1	1040			75 '	· @	.069
1120	-1	1125		٠.	5,	@	.035
1150	· — ]	1155	•	. ;	5 '	<u>a</u>	.025
1165	-1	170	:		5'	@	.045
1260		1275	•		15'	@	.125
			•			•	•

240' @ .058 (WAG)

### R88-375 TD = 1415'

60	_	8′5	4	25'	@	.027
100	<del>-</del>	125	: *	25'	<u>a</u>	.033
425	_	630		205'	@	.057
645	_	675		30'	@	.024
695	_	700	`	5'	@	.020
705		710	**	5'	a	.035
720	_	725	, . :	5 '	a	.025
770	-	775		5'	@	.035
795	_	800		5'	@	.055
820		825		5'	· @	.025
865	_	880		15'	ě	.035
900	_	910		10'	@	.032
920	- <u>-</u>	925	٠,	٠5 ،	. @	.030
930	_	935	٠.	5 '	@	.025
945	_	950		5.1	<b>@</b>	.025
980	-1	000		20'	@	.038
1045	· <del>- </del>	1055		10'	@	.030
1110		1125		<sub>5</sub> 15'	<b>a</b> .	.095
1145	1	1160		15'	<u>a</u>	.032
1205	1	1210		5 ·	<b>@</b>	.035
			;			•

420' @ .046 (WAG)

### R88-376 TD = 1005'

5 -	10	5'	@	.020
75 -	190	115'	@	.033
210 -	215	5'	@	.035
320 -	370	50'	@	.036
385 -	525	140'	@	.022
580 -	595	15'	@	.067
700 -	810	110'	.@	.042
825 -	860	35'	@	.030
880 -	885	5'	@	.030
900 -	910	10'	@	.028
965 -	970	5'	@	.025
980 -	985	5'	@	.025
				4.

500' @ .033 (WAG)

# Assay Report Page 6

<u>R88-377</u> TD	= 1305;			· · ·			•		•
		_	20		1 = 1	•	0.00		
		35 – 35 –	20				.028		
					25'	_	.022		
		290 <b>–</b>	275		195' 75'	@			
		445 <b>–</b>			5.1		017		
		475 <b>-</b>			145'		100		
		635 -		•	65,		.036	٠	
		720 -		•	5,		.021	• . ,	
		745 -		٠.	25,		.030	٠.	
		835 -		, .	15'		.022		
		900 -			5		.022		
		925 -					.027		
				٠.	•				
			• .	<b>+</b>					
					580'	@	.052	(WAG)	
		• •	•	•					•,
<u>R88-378</u> TD	= 1210,	•	•	. •					
		000	200				004		
		280 -		· //	40'			100	· · .
		335 <b>-</b> 345 <b>-</b>	340	ı			.026		
	• • • • • • • • • • • • • • • • • • • •	345 - 365 -			5'	G.	.020		•
	. "1	565 <b>–</b>		.;	25'		.026		
		645 -			65' 5'		.051		
	** : *	685 -			150'	. <sub>(G</sub>	.037		
			1060		200	a	.044		
	12	1080 -			30'		.024		
		1125 -			25'		.023		
		1185 -			5,		.027		23.2
		1100	11,70	•	, , , , , , , , , , , , , , , , , , ,	۳	.02.		
	• • • • • • • • • • • • • • • • • • • •				,		•		
				•	555	<b>a</b>	.038	(WAG)	
				,		• •			
R88-379 TD	8.00			*	1 ¥ ° €.				
		135 -						(comp	lete)
		355 -			5,		.024		
			635	٠.	10'		.035		1
		685' -	695		10'	a	.029	÷	
	,					•			

30 @ .034 (WAG)

		age of the second			
R88-380	TD = 400'	(complete)	*. *		
			1.5		- 1
		145 - 155	10'	~	
		210 - 215	5.	@ .028	**
		340 - 350	10'	@ .025	
			· · · · · · · · · · · · · · · · · · ·		
			* * * * * * * * * * * * * * * * * * *		W.
			25'	@ .048	(WAG)
			The second		
R88-381	TD = 830'				
		40 45			
and the grade		40 - 45	5'	@ .028	
		60 - 70		@ .044	<i>\$</i> .
		85 - 125		@ .024	
		140 - 150	10'	@ .023	
		400 - 430	30,	@ .023	
		480 - 495		@ .024	
		570 - 575	5'	@ .037	3.1
		760 - 765	5'	@ .053	
		800 - 805	5,	@ .043	
***			j v <u>i</u>		
			• •		
			125'	@ .028	(WAG)
					in the
R88-382	TD = 1160	•			
			,		
•		175 - 185	10'		
•		200 - 205	5'	@ .026	
		220 - 235	15 ·	@ .021	
	$C = C_{\frac{1}{2}(1+\epsilon)}$	<b>275 - 280</b>	5.	@ .021	
		295 - 300	5'	@ .026	*
		355 - 360	5 '	@ .024	
	,	410 - 415	5'	@ .035	
		495 - 500	5 <i>'</i> .	<b>@</b> .022	
		530 - 535	5'	@ .022	
		565 - 585	20'	@ .036	
*	•	655 - 670	15'		
		680 - 685	5 '	@ .021	,
		715 - 720	5,	@ .048	
		735 - 740	5,	ē .036	**
		760 - 775	15'	@ .043	:
		790 - 795	5,	@ .034	
4		870 - 880	10,	@ .035	
	• .	915 - 940	25,	@ .051	
		955 - 980	25 '	@ .037	,
		1155 - 1160		@ .022	
- n 1		1100 - 1100		ر د د د د د د د د د د د د د د د د د د د	
		*.	<del></del>		•
,			105	a: 03/	(WAG)

R88-383	TD =	1380'	(cor	mplete)					
			0	- 125	1	25,	@	.081	
			145	- 160		15	ě		
			525	- 535		10,	,	.050	
			625	- 630		5′	_	.020	
		÷	645	÷ 665	· · · · ·	20,		.036	
		2.5	770	- 775		5.,		.065	
i.		1	<sup>7</sup> 965	- 970		5′	a.	.028	•
	*		1010	-1020		10'		061	
			1095	-1105		10'	œ	.026	
:			1130	-1135	• • • •	5,	@	.027	
,			1190	-1195		·5 '	<b>@</b>	.055	
•				-1235		25'		.031	**
				-1280		25,		.020	
				-1315		5'	_	.027	• . •
			1350	-1370		20'	<b>@</b> 2	.030	
	*						•		
	,	·•			i y	ċ۵.	• :		(****
	•		٠		2	907	a	.054	(WAG)
D00 204	. TTD	6001							
<u>R88-384</u>	TD =	ουυ.				: 	14.0		
			5	- 35	4	30'	a	.034	
	•		50			55'		.031	
			170			5,	, -	.021	***
•		•		315	•	10'		,029	
		***		- 405		65 <i>'</i>		.039	
	Notes			- 515°		5,		.022	• •
			310	_ 313		,	۳	. 022	
					, 3 <del>-</del>				
		•			1	70'	a	.034	(WAG)
				*. *.	_		G	.00.	( 1110 )
R88-385	TD =	1000'		* 1					
			11 2	A.				· · · .	
		1	· . 5	- 485	4	80.	@ <sup>-</sup>	.049	
•			520	- 530		10'	<u>a</u>	.026	
		, .	585	- 590		5′	a ·	.020	1
			665	- 670	*	5'	a a	.027	
200			695	- 700		5′	a a		
			705	<b>-</b> 725		20 '	<u>a</u>	.029	
	· · · · · ·	w	745	<b>- 775</b>		303	a.		*
			835	- 850		15'		.024	
	i sa		890	<del>-</del> 910		20,	@	.030	
<i>.</i>			930	-1000	:	70′	@		
		· v			ــــــ د			<u> </u>	• •
• • • • • • • • • • • • • • • • • • • •		; .	4.5						· · · · · · · · · · · · · · · · · · ·
			,		6	60,	@	.052	

### R88-386 TD = 925'

0	_	65		65'	@	.029
85	_	600	•	515'	@	.053
630	<b>—</b> ·	640	1.	10'	@	.022
6.5.5		740		85	@	.034
765	_	.770		5 '	ā.	.034
780	_	785		5,	· @	.027
790	-	795		··5 '	@	.022
825		840	•	15'	@	.025
		٠, .				

### 705' @ .047 (WAG)

### R88-387 TD = 1365'

•						1.50
150		165		15'	@	.093
245	_	250	•	5'	@	.030
360	· <del>-</del>	365		5'	@	.030
375	_	390	v	15'	a	.061
1005	. <u> </u>	1040	٠.	35'	@	.045
1105	÷	1130		25'	@	.041
1145	÷	1170		25:	@	.025
		1235		5 '	@	.020
1260	_	1265		5'	@	.057
1355	_	1360		5,	a	.022

140' @ .045

### R88-388 TD = 1350

. 0	÷	45		45'	<u>a</u>	.046	
80	-	150		70!	a.	.075	
165	<u>-</u> .	265		100'	@	.059	
320	_	335		15'	@	.036	
400	,-	435		35′	@	.042	•
535	<u>.</u>	545		10'	@	.036	
725	-	740		15'	@	.029	
825	_	840	7	15'	@	.031	
850	-	855		5 '	@	.034	
885	<b>-</b> .	890	f	5′	@	.048	
915		920	. ,	5'	@	.027	
1015	-1	035	•	20'	@	.036	
1060	-1	1065	98 P	5'	@	.028	
1105	-1	140		, 35 <b>'</b>	@	.084	
1220	-1	245		25'	@	.051	
1260	-1	295		35'	@	.047	
1315	-1	320		5'	@	.032	
1345	-1	35,0		5'	@	.042	
						٠.,	

### Assay Report Page 10

### R88-389 TD = 760.

			• .		. ~	
. 0	- ;	z. <b>4</b> U		40'	(a	.025
130	_	355		225'	. @	.033
370	_	525	•	155'	@	.049
580		595		15'	<u>a</u>	.031
. 620				15'	<u>a</u> `	.050
730	-	755	ş*·	25.	@	.020
	. •	· , "				·
			.··	475'	<u>a</u> .	.037

### R88-390 TD = 1275

								•
0		5			5,	œ.	.0	60
50	-	55	٠.	7.	5 '	· @	. 0	39
85	_	: 90			5.	a	.0	22
315		320		.,	5 '	a	. 0	25
350	. –	550		2	200'	a	.0	62
565	_	650			85'	@	. 0	25
680	₹,	685		*	5 '	@	. 0	28
875	· <b>_</b> :	880			5.	@	. 0	20
885	_	890	٠.	100	. 5'	@	. 0	26
925	_	9,30	,		5 ′	@	. 1	13
955	<del>'-</del>	965.		•	10'	@	.0	30
985	_	9.90			5 !	@	.0	21
1065	-1	070	•		5 '	· @	.0	25
1100	-1	140			40'	. @		26
1160	-1	180			20'	· @	. 0	23
1230	-1	250		•	20'	@	. 0	33
:	٠.					:	·.'	

### 425' @ .044 (WAG)

### R88-391 TD = 1145, (complete)

•			
0 - 20	20'	@	045
55 - 395	340'	@	.043
430 - 475	45'	a	.020
490 - 695	205'	a	.040
1065-1080	· 15'	@	.028
1095-1140	45 !	<u>a</u>	.023
and the second of the second o	•		

670' @ .039 (WAG)

### R88-392 TD = 1325'

115	- 155	40'	@	.029	
375	- 730	355'	@	.067	
760	<b>- 855</b>	95'	@	.059	
875	- 985	110'	@	.077	
1000	-1010	10'	@		• .
1025	-1030	5'	œ.	.022	
1060	-1065	5,	@	.020	
1085	-1110	25'	@	.024	
1155	-1160	5'	@	.020	
-1200	-1205	5,	@	.030	
1230	-1245	15'	<u>a</u>	.030	
1320	-1325	5,	@	.052	TD

675' @ .061 (WAG)

### R88-393 TD = 1230

0 - 60	65'	@ .037
60 - 95	MINE	WORKINGS
95, - 115	20'	@ .126
115 - 125	MINE	WORKINGS
125 - 245	120'	@ .081
		WORKINGS
255 - 300	45'	@ .121
320 - 465	145'	@ .071
545 - 570	25'	@ .044
600 - 705	105'	@ .044
735 - 930	195'	@ .060
1025 -1035	10'	@ .027

730' @ .066 (WAG)

### D88\_304 TD = 1165

				·		
75	_	150		75'	@	.037
165	_	175		10'		.034
1.95	_	200		5'	.@	.136
235	_	315		80 ·		.035
330	_	510		180'	@	.025
605	_	615	•	10'	·@	.041
645	-	780	. ,	135'	@	.037
795	<del>-</del>	825		30,	@	.098
840	-	900		60'	@	.050
925	-1	080	Jan 1	155	@	.023
			• • •	133	<u>.</u>	. 525

740' @ .035 (WAG)

1460 12,	The second						:	•		
R88-395	TD =	715'	(com	ρ16	ete)					1.
	* *		٠.	•	1.60		1601	~	0.04	* * * * * * * * * * * * * * * * * * * *
					160			_	.034	
					425 450	*	250' 5'	@		٠.
			465				10'	@	.056	
*			495				5,	@ @	.023	
					515	2.0	5,	_		
	• • • • • • • • • • • • • • • • • • • •	J	310		J1J :			<u>u</u>	.021	
					٠.			<del></del>		<del>-</del> . 3. 1
							435	a	.034	(WAG
		· · · · · ·			•	•				
R88-396	TD =	725	(com	р1 е	ete) ·	÷.	•		·. ·	
•			_		0.5		<u>```</u>	_	000	
	• .		5		25		20'	_	.033	
	•		: 45	_	50		5'	@	.021	
			115		120		5,	.@	.026	ι.,
•		4 . 4	140		150		10'		.020	
		*	165				40'	@	.030	, y , *
					225		5,	@	.055	ii y +
			260		335		55' 5'	@	.031	4
	_**				575		220	@	.022	
					600.		10	<u>а</u> а	.065	•
•			700		705		5'	<u>@</u>	.037	
			700	_	705	,		(u	.023	
			•				•			
***		· · · · ·					380'	a	.050	***
		• • •		•		2.79	500	٣.	. 000	*
R88-397	TD =	1125	,		.*.			٠.	, , ,	
								;		
	,	٠	90	-	105		15'	@	.023	
, when	٠,		125	. <b>–</b> .	200	••.	75'	@	.033	
	*.	7	215	-		•	55'		.032	
			285	_	330		45'	@	.030	
		1.	355		390		35'		.024	· •
			405		410		5,		.021	
			435	• =	450		15'	<u>a</u>	.021	• :
			470	-	500	,	30'	<b>a</b> .	.036	
	٠. '		575	-	595		20'	@	.048	`
• • • • • • • • • • • • • • • • • • • •			615	-	6.20		5'	`@	.036	
			635	_	645		10'	@	.037	• , .
*,			685	_	690		5 ′	@	.020	
			. 725	-	770	·	45'	@	.030	2
	* ****		785		790		5,	@	.021	in the second
			805	_	850		45'	@	035	
			905	-	990		85	@	.031	
A Section of the sect			1005	<b>-</b> .	1020	: .	15'	@	.023	
			1035		1095		60'	@	.023	
			,1110		.1125		15'	<sub>@</sub>	.025	
			-						<del></del>	

585' @ .030 (WAG)

### R88-398 TD = 1200'

				•				
	0	A	25		25,	<u>a</u>	.037	
			50		10.	a		
		- 1		•	120'	a.		
		<b>-</b> ∃3			165			
N	400		00		100			
	520	- 5	65		45.			
	610	<b>–</b> 6	15		5.	<u>ā</u>		
	650	- 6	65		15'	@	.058	
	685	- 7	20		35'	@	.027	
		- 7			5 '	@		
		- 7			- 5 <b>'</b>	@	.055	
		- 8	70		5.7		.028	
	885		95		10'	@	.049	
	•	- 9		:.	10'	@		
	1045			• :	5'	@		
	1090				10'	@		100
	1155	- 1	160		5.4.	<b>a</b>	.020	
		•			-		· · · · · ·	
	1			:				47.71.63
	,			: ."	575	(4	.047	(WAG)
D = 1185	,	7. V						
7 - 1100				. •				
	15		25		10'	a	.034	
	45			٠.,٠		ĕ		
Control of		- 4			335,		.093	
	535	<b>-</b> , 5	60	•	25'		.037	gravita.
	580	- 6	55		75	ã		1. 1.
	690	- 7	00 -		10'	ã	.032	• , • • ,
*# ^		- 7	35		5,	٠ã	.024	
-	885	<del>-</del> 8	95		10.	<u>a</u>	.026	
* *	970	<u>.</u> 9	75	:	5 :	@	.029	
	1050	- 1	070		20'	<u>a</u>		
	1160	- 1	185		25'	@	.459	
				• :			<u> </u>	
	*		٠.					

605' @ .087 (WAG)

### R88-400 TD = 1305

10	- ,	35	٠.	25	@	.031
275	· <u> </u>	280	:	5 ′	œ.	.050;
395	_	400	•	5 '	@	.029
420		435		15'	@	.021
600	-	770		170"	@	.069
805	_	810	, ·	5 '	@	.027
850		855		5 '	· @ .	.020
910		915	•	5'	<b>a</b>	.033
925	_	930	٠,	5.	@	.027
1065	-	1070		5,	@	.020
1135	_	1145	, ,	10'	@	.050

### 255' @ .056 (WAG)

(quartz trachyte stock)

### R88-401 TD = 1040

65	- 70	5'	0	.047
115	- 150	35	<u>a</u>	.037
245	<b>- 25.0</b> · .	5 '	@	.032
855	- 860	5'	<u>a</u>	.032

### 50' @ .037 (WAG)

### R88-402 TD = 1330'

5		25		20,	<u>a</u>	.072
40		50		10'	@	.028
75	;	280	•	205	@	.061
305	_	310		5;	@	.020
325	_	330		5′	@	.022
380	_	425		45 !	@	.164
585		805		220'	@	.122
860		870		10'	@	.029
890		905		15'	@	.042
			- 1		•	

535' @ .093 (WAG)

### R88-403 TD = 790'

		10	-	10'	@	.026
10		50		(NO	RET	TURNS
75	·	90		15'	. @	.055
125	<u>-</u>	150		25'	<b>a</b>	.020
205	÷	290				.038
335	, <del>-</del> ,	340		5.	. a	.026
345	-	350		5 ′	<u>a</u>	.022
400	_	500		100.	. a	.048
690	_	715		25'	<u>a</u>	.036
730	-	760		30 '	a	.183
•						

300' @ .054

### R88-404 TD = 1450

45		60 .		15'	@	.131					
, 80		110		30'	@	.050			٠		
135	-	165		30'	@	.090			).	•	
220	_	225		5,	@	.150		• •	•	\$	
520	_	550		30'	@	.027		-: :	# :.		
615	<u>.</u> .	620		5'	@	.026					- month.
675	_	755		80'	@	.035			11. :	خ	,
825	_	835	;	10'	·@	.026	<u> </u>			<u>~</u>	200
875	<del>_</del>	1150	· .	275	<u>a</u>	.143				• .	
1165	_	1340		175'	@	.036			<i>t</i> ,"	٠. ` ر	
1360	-	1445		85,	@	.036	(INC		ORE	ZON	E)

### 740' @ .081 (WAG)

### R88-405 TD = 1125'

### (quartz trachyte stock)

40	_	100		60;	@	.055
115	-	120		5		.031
135		170	.•	35 🖖	@	.042
315	`	320	•	5'	@	.021
680	<u>'</u>	685		5'	<b>a</b>	.020
755	· 🚉	760	e i.	5′	<u>a</u>	.028
775	<u> </u>	810		35.	(a	.031
830	-	835	-	5'	œ.	.026
855	_	860	. :	5'	@	.023
875	-	885	*	10'	@	.026
970	_	975		<b>5'</b> .	@	.036
1005	-	1010		5′	@	.023
1050	-	1055		5 '	@	.038
1085	_	1095		10'	<u>a</u>	.037

195' @ .040 (WAG)

R88-406 TD = 700'							•	
	35 -	- 40	5.	@	.059			
			5,	<u>a</u>	.059			
R88-407 TD = 540'	*,							
		- 330			.026			
	425 - 455 -	470	5' 15'	@	.046			
	490 - 520 -		20'		.021	(INC.	ORE	ZONE)
			F.O.1			(1114.03)		
			; 50 ′	(a	.058	(WAG)		
R88-408 TD = 1315'								
	85 - 130 -	- 90 - 135			.044	_		
	285 - 330 -	- 305	20'	ā	.024			
	375 - 410 -	- 395	20'	<b>a</b> .	.060		· · · · ·	
	470 -	485	40' 15'	@	.024		*	
	500 - 675 -	- 830	90' 155'	a	.028		• • •	
	855 - 965 -		15' 10'	_	.073			
	1005 - 1045 -		10' 20'		.028			• •
	1085 - 1115 -	- 1095	10' 40'	a	.054			•
	1170 -	- 1205	30'	<u>a</u>	.030			-
		1270		@	.020		OPP	70NT\
	1285 <del>-</del>	- 1315	30'	Œ.	.025	(INC.	ORE	ZONE)

545' @ .030'(WAG)

### R88-409 TD = 1400'

			•		· .
	105 -	110	5,	a .o	32
	140 -		35		
and the second s	225 -		10'	a . o	
	315 -		45,	_	,
	380 -			a .o	
	535 -			a .o	
	800 -			ā .o	
	925 -		5	<b>a</b> .0	
	960 -		110'		
	1125 -		5,		
	1150 -		10,	ě.o	
	1180 -		5,	ã.o	
	1205 -	•	5 .	~	34
	1265 -		5,	ã.o	
			• • • •		
	•	•	•		1
			710'	<b>a</b> .0	54 (WAG)
R88-410 TD = 720'			· ·		
		4	•	•	
	100 -	•	. 5'		
	145 -		5'		54
	<b>285</b> -		5.	_	
	495 -			@ .0	
	545 -			@ .0	
	595 -		15'	<b>@.o</b>	
	635 -	640	5'	@ .0	28
	<i>Y-</i>				·
		4	· · · ·		
	-1 × <u>1</u>		<b>ָ</b> 55'	$\mathbf{a} \cdot \mathbf{o}$	32 (WAG)
R88-411 TD = 1065				*	
			·		
		250	10'	_	
	330 -		10'	@ .0	,
	375 -	485	110'	@ .0	
		665	10'		
	700 -	705	5'	0.0	
** -		820	10'	0.0	
	870 -	880	10'	@ .o	28
	•				· ·

165' @ .032 (WAG)

### R88-412 TD = 1260'

50 - 60		10'	a a	.026
85 - 150		65'	<u>@</u>	.025
170 - 175		5'	ã	.063
255 - 260		5,	ã	.026
275 - 280	·	. 5'	ã	.023
295 - 380		85′	<u>ā</u>	.039
450 - 455		5′	œ	.041
470 - 475		. 5'	œ	.036
495 - 535		50'	@	.027
<b>555 - 615</b>		60'	@	.024
630 - 640	, 1	10'	@	.032
655 - 680		25'	@	.024
790 - 810		20'	œ٠	.089
925 - 950		25'	(a	.067
1020 - 1030		10'	@	.033
1045 - 1075	5	30,	@	.023
1240 - 1245	5	5,	@	.048
				<del>- ;</del>
		410'	@	.036
		v . 4 .		

### (WAG)

### R88-413 TD = 1125

0	<u> </u>	115		115'	@	.045
130	. <b>—</b> ^	345	:	215'	@	.083
440	_	480		40'	@	.023
505	<b>-</b> .	545		40'	@	.039
625	<b>-</b>	680		55'	@	.029
730	_	755	, .	25 '	.@	.042
780	-	785		5'	0	.023
840	÷	895		55'	@	.053
910	_	935	V	25'	a a	.025
960	_	995		35'	@	.068
1090	_	1095		5,	ā	.027
	•	:			-	

### 615' @ .056 (WAG)

, ,						
(	) <sup>'</sup> —	. 5		5'	<u>a</u>	.023
195	5 -	205		10'	@	.028
260	) –	265		5 ′	@	.023
		305		5'	@	.055
575	5 -	590		15'	@	.031
655	5 -	665	•	10'	@	.028
910	)  —	915	. •	5'	@	.034
945	5 –	950		5'	@	.047

### $\underline{R88-415} \qquad TD = 1120$

455	-	465	·	10'	@	.034
510	_	515		5'	<u>a</u>	.034
530	-	535		5′	@	.020
550	-	560	•	10'	@	.021
615	-	1060		445′	@	.035
1085	_	1095		10'	@	.022
• •		*				

485' @ .034 (WAG)

### R88-416 TD = 1390'

0 -	40	40'	@	.023
60 -	320	260'	@	.039
335 -	355	20'	œ.	.020
395 -	405	10'	a ·	.023
425 -	505	80'	@	.024
535 –	540	5'	@	.024
565 -	595	30 '	@	.033
625 -	630	5,	@	.023
705 -	795	90'	@	.035
900 -	935	35 '	@	.031
960 -	970	. 10.	@	.029
1005 -	1010	5.	@	.021
1060 -	1065	5'	@	.046
1085 -	1095	10'	@	.042
1135 -	1150	15'	@.	.025
1170 -	1185	15'	@	.020
1215	1225	10'	@	.024
		. 1		

645' @ .033 (WAG)

```
R88-417 TD = 1350^{\circ}
```

R88-417	TD =	1350,						:		
	·		0		10		10'	a	.023	4
			35	_	45		10,			190
		• .	395		415	•	20'	_	.027	
	•		430		455		25,	@ @	.041	
		-	575		580		5,,	@		
					615		5,	a	.031	
Yes Y			630		640		10,	a		
			705		750	• !	45,			
3			765		775		10'		.036	
					845	· · · ·	30,		.021	
	. 1.		865		890		25	_	.024	**
					910		5,		.020	
* * * * * * * * * * * * * * * * * * * *					925	•	5		.024	
					940		5,		.022	. :
			945		950		5,		.026	
			960			* * ::.	20'		.023	
					1015		10,		.030	
			1075		1080		5,		.020	
		. :	1105				40,	<u>a</u>		
e. 1		•	1170		1185		15'		.023	
			1200	_	1350	:	150'	a	.064	(TD):
		, ,	. 11.	, ,		**				,
						•				•
			:		· · · · • .		455	@	.041	(WAG)
	*							:		
R88-418	TD =	1000,	٠,٠			**				
		ing the second								
			465		475			_	.056	• .
	. :•		565	-	570		5 '	@	.020	
			685		740	• • • • •	55.	@	.056	
		• • • • • • • • • • • • • • • • • • • •	980	-	995		15'	@	.021	
							<u> </u>			•
			e e e e e e e e e e e e e e e e e e e		2.			_	0.40	(7.7 1. 67 )
	• •						85'	æ	.048	(WAG)
TION 610	. מינים	9002	(0		T	1-			.1- \	*
R88-419	דח =	800,	(Qu	άŗτ	zir	acny	yte S	COC	K)	
		· .	5 510		515		, <sub>E</sub> ,	e	023	• .
					515		5 '	یں۔	.023	
			000	_	605		. , <b>ɔ</b> ´	·@	.022	

10' @ .022 (WAG)

```
R88-420 TD = 1180'
```

```
125 - 460
               335' @ .073
510 - 520
                10! @ .026
680 - 770
                90'
                    a.062
                 5,
795 - 800
                    @ .020
810 - 815
               5'
                    @ .021
                5' @ .038
830 - 835
                 5'@ .023
855 - 860
875 - 880
                5' @ .023
925 - 1005
                80' @ .030
1060 - 1065
                5' @ .026
1160 - 1175
                15' @ .022
```

560' @ .060 (WAG)

R88-421 TD = 85' (Hole abandoned - collapsed casing)

#### R88-422 TD = 845'

and the state of t	the second secon			•
150 -	235	85'	@	.033
250 <b>-</b>	285	35'	<u>a</u>	.030
300 -	310	10'	a a	.028
345 -	480	135'	a	.071
500 <del>-</del>	775	275'	a	.051
790 -	830	40'	<u>a</u>	.037
		•	_	

580' @ .050 (WAG)

#### R88-423 TD = 880'

5 - 30	25' @	.050
55 - 75	20 ' @	.027
90 - 125	35 ° @	.037
230 - 700	470' @	.062
745 - 880	135' @	.028

685' @ .053 (WAG)

# R88-424 TD = 1460.

100	-	120		20'	@	.026
185	_	200		15'	. @	.028
230	_	260	3	30.,	@	.041
320	<b>-</b> ,	495	1	175'	@	.088
795		845		50'	· @	.041
860	_	905		45'	@	.026
920	_	930	\$ *** :	10'	a	.023
1005	_	1010		٠ 5	<u>a</u>	.020
1035	<b>-</b> ·	1040		5 4	@	.020
1075	_	1095		20'	@	.022
1120		1145	•	25'	@	.062
1160	_	1230	• • •	70'	@	.030
1280		1325		45'	@	.031
1355		1365		10'	<u>a</u>	.031
1385	_	1430		45'	<b>@</b>	.030
	٠		3.3.			

570' @ .050 (WAG)

# R88-425 TD = 905'

5	_	20	15	, a	.050
150	_ `	155	5	' a	.031
175	_	180	5	' · @	.028
210	_	220	10	' a	.036
245	_	250	5	_	.037
270	-	<b>27</b> 5	5	, @	.020
290	_	315	25	' ` @	.020
330	_	460	130	, @	.049
515	<b>-</b> ·	545	30	, @	.021
580	_	610	30	'. a	.058
625	÷	670	45	, @	.058
695	<b>-</b> .	700	5	' @	.030
720	<u>-</u>	730	10	'. @	.036
770	<del>,</del>	780	10	' @	.022
835	<u> </u>	895	6.0	' @	.026
	. '				

360' @ .044 (WAG)

#### R88-426 TD = 820

	90.	. <del>-</del>	95	5'	@	.032
,	135	( <del>-</del>	160	 25'		.053
	175	<u>-</u>	180	5′	œ.	.033
	320		325	5,	œ.	.020
	440	_	445	 5'	@	.040
	535		540	 5,	<u>@</u>	.028
	575	. <del>'</del> —	580	5′	·@	.026
	660	_	690	 30	œ.	.027
	705	_	715	10'	@	.026
	780	-	810	 30 7	@	.026

125' @ .032 (WAG)

#### R88 - 427 TD = 1225

٥	- 890	9001	a	.062
-			_	
905	- 1140	235'	@	.035
1155	- 1160	5′	@	.034
1175	- 1225	50'	@	.022 (TD)
,				* -

1180' @ .055 (WAG)

#### R88-428 TD = 995'

150 -	160	10,	<u>a</u>	.034
195 -	215	20'	<u>a</u>	.060
360 -	365	5'	@	.028
860 -	880	20'	@	.032
900 -	910	10	@	.028
	the state of the s	•		

65' @ .040 (WAG)

#### R88-429 TD = 1190'

2.0	•			
0 -	255	255'	@	.039
270 -	525	255'	@	.036
560 -	570	10'	@	.042
645 -	980	335'	@	.034
995 -	1040	45'	@	.022
1055 -	1060	5 <b>'</b> .	@	.021
1.090 -	1140	50'	@	.023
	*			٠.

955' @ .035 (WAG)

R88-430	TD = 60	00,				
			- 255 - 275		@ .221 @ .025	
				,55′	@ .203	(WAG)
R88-431	TD = 1	200'				
		185 245 295 360 390 440 460 705	- 20 - 75 - 125 - 215 - 250 - 315 - 365 - 405 - 445 - 675 - 715 - 745	35′	@ .026 @ .089 @ .036 @ .029 @ .023 @ .027 @ .020 @ .033 @ .048	
			12 1 - 1 - 12 1	390'	@ .036	
R88-432	TD = 7	45'				
		575	- 90 - 625 - 745	4	@ .048 @ .036 @ .026	
R88-433	TD = 6	80,		120'	@ .040	(WAG)
100 100		5 140 270 360	- 125 - 250 - 325 - 620 - 640	120' 110' 55' 260' 5'	@ .042 @ .047 @ .042	

550' @ .058 (WAG)

R88-434	TD = 7	00'									
		100		00				070	(TNO	ODE	CONT
			65 <del>-</del> 85 -					.073 YS YE	(INC.	URE	ZONE)
			90 -			40'			1	•	
	•		50 -			75.	a ·	.032			
:			45 –			60'	a	.038			
			25 -					.022			
				·				<del></del> ,			tie en ti
184	• ,			•		0501	_		(14.63		
					٠,	250'	a	.031	(WAG)		
R88-435	TD = 5	80,	• .					•			
		•	4.5		;	001	_	 	(TNC	ODT.	ZONEN
1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	and the second		15 <b>–</b> 50 <b>–</b>		*	30'	e e	.045 YS YE	(INC.	ORE	ZUNE)
			55 <b>–</b>						(INC.	ORE	ZONE
			33	,000		210	<u>.</u>		(,11,0,1	1	20112)
	· · · · · · · · · · · · · · · · · · ·			<i>.</i>	. ^	•					
			1. 7			240	<b>@</b>	.045	(WAG)		9
D00 404	mn 1	0001				•		:		i National Tables	
R88-436	TD = 1	0201		,	•						-1
		3	20 -	560		NO A	SSA	YS YE	Tr (		
				635	•			.032		(1) (1)	
			50 -		. •,•			.048	7	•.	
ess.	<i>F</i>		05 -					.032			
		7	40 <del>-</del>	1000		NO A	SŞA	YS YE	$\mathbf{T}_{\cdot}$		
	4	4			٠						
						15,	์ล	037	(WAG)		1
		. '		· .			G	.057	( 1110 )		
R88-437	TD = 7	00,		•			• •		1.7		
			55 -	• .				.050			
				305				.027		*	
			10 - 45 -		·	10'	(a	.034			
		. 0	70 -	,000; .		10	æ	.024			
		3		•	, ,			<del></del> .			
						50'	<u>a</u>	.034	(WAG)		
	,										•
R88-446	TD = 1	000,			•						
		1		150	•	E /	`a'	0.25			
				150 340		5' 5'		.035			
				430	٠.	5 ;		.020		` ,	
			15 -			5,		.022	·.		
2.			00 -			. 5 '		.033		•	
			٠,							٠.	
					•		•	000			
	•		•			25'	@	.032	•	•	

# BROHM MINING CORP.

DATE: OCTOBER 3, 1988

TO: MINVEN GOLD CORPORATION - LAKEWOOD, COLORADO

FOR: JAMES A. ANDERSON

SUBJECT: GILT EDGE PROJECT - MONTHLY FLASH REPORT - SEPT, 1988

- Continued mining activities.
- Continued crushing activities.
- Continued loading ore onto leach pads.
- \* Completed most all construction activities other than numerous punch list items.
- \* Placed laboratory into operation and commenced in house assaying.
- Completed new surge pond liner installation.
- Received state approval to commence cyanide application.
- \* Commenced leaching of first ore September 27th.
- Commenced process plant operations September 30th.
- \* First gold should be produced early in October.
- Continued sulphide project development.
- \* Minproc completed sulphide project prefeasibility study.
- \* Continued sulphide project development drilling program with extremely encouraging results.
- Prepared new sulphide project reserve estimate utilizing new drill hole information up through and including hole #430.
- \* Attended county commissioners meeting and provided them with Gilt Edge Project update.
- \* Initiated 1989 budget preparation.
- \* Finalizing insurance and bullion shipment procedures.
- \* Finalizing refinery security system installation.

South Dakota Office: P.O. Box 485, Deadwood, South Dakota 57732 Telephone: (605) 578-2107 Telecopier: (605) 578-1709 James A. Anderson October 3, 1988 Page 2

- \* Hired one new employee this month Bill Moths (surveyor).
- \* Several site tours were given to people from Wright Engineers, Hecla and to members of the Board of Minerals and Environment.
- \* Continued SDMA campaign to defeat the anti-mining initiatives.

Rex L. Out/zen

RLO/dvl

# BROHM MINING CORP.

DATE: SEPTEMBER 12, 1988

TO: MINVEN GOLD CORPORATION - LAKEWOOD, COLORADO

FOR: JAMES A. ANDERSON

FROM: REX L. OUTZEN

SUBJECT: MONTHLY REPORT - GILT EDGE PROJECT - AUGUST, 1988

#### SUMMARY

Problems associated with the completion of the surge pond liner system continued in August. In order to place the project into operation, it was decided early in September that an additional liner be installed in the surge pond. This work is presently in progress and should be completed before the end of September. This has delayed gold production until early October.

Other than the surge pond, all project construction is complete with the exception of minor punch list type items. Mining, crushing and leach pad loading operations proceeded well. The sulphide project development drilling program continued with encouraging results.

#### MINING

Mining activities operated well in August. A total of 93,012 tons of ore and 316,250 tons of waste were mined from the Sunday Pit during the month. Due to the delay in the project start up, mining activities focused mainly on waste removal. The contractor is moving an average of 18,000 tons of material per day and the operations continue to improve and become more efficient with each month of operation. Mine statistics for the month of August are attached.

#### CRUSHING

The crushing plant crushed a total of 147,135.7 dry tons of ore during August for an average of 508 dry tons per operating hour. Overall the crushing system is operating very well and meeting planned throughput rates even though operating time is below that planned. The downtime is due to minor mechanical problems which are presently being corrected and should improve availability during September. Crushing plant statistics for August are attached.

South Dakota Office: P.O. Box 485, Deadwood, South Dakota 57732 Telephone: (605) 578-2107 Telecopier: (605) 578-1709

#### LEACHING

Leach pad construction was completed in August and loading of ore onto the leach pad commenced August 9th. At the end of the month cells #6 and #7 had been loaded with 52,811 tons and 65,942 tons respectively. Leach pad loading operations continue and by the time leaching commences, a total of four cells should be loaded completely. Leaching of the four heaps will commence as soon as the surge pond liner is complete and is anticipated around the end of September.

#### CONSTRUCTION

Construction activities continued. The main activities during the month included minor crushing plant modifications and repairs, completion of the leach pad construction, completion of all mechanical and piping work including solution distribution and solution collection piping, construction of the administration building and completion of the pond liners in the diatomaceous earth pond and the neutralization pond. Overall construction is 99% complete with the surge pond and only minor fencing, electrical, instrumentation, HVAC and punch list type work remaining.

Plant start up was scheduled for late August but has been delayed due to the inability of the liner contractor to successfully complete the surge pond liner. A decision was made early in September to install an additional liner in the surge pond. Once installed, cyanide can be introduced to the system, leaching will commence and plant start up and commissioning is anticipated for late September.

#### STAFFING

Mike Perovanovic (Purchasing Agent) and four hourly employees were hired during the month of August. The monthly manpower summary for August is attached.

#### PROPERTY STATUS

Property acquisition continued during August. Negotiations were finalized with Dickmeyer (10 acres) and Limbo (420 acres) during the month. Negotiations continue with Gaffrey and should be finalized in September.

#### <u>ADMINISTRATION</u>

The site administration office was completed and all personnel were moved from Deadwood to the site office during the month. Some problems were encountered with telephones and computers, but by the end of August most everything was operating well.

New production cost reports were generated in August and will have finishing touches put on them in September.

Along with all the routine accounting work being done, items such as spare parts and reagent inventories and a final asset listing with installed costs are presently being worked on.

Pete Goodwin continues to work with the SDMA anti initiative campaign and spoke in the eastern part of the state during August.

#### ENVIRONMENTAL/PERMITTING

All major permits have been obtained for the Gilt Edge Project. However, John Wilbanks continues to work with the state and county regulatory agencies in order to finalize minor technical revisions, insure permit compliance and perform construction quality assurance. Upon completion of the surge pond liner, DWNR approval will be required prior to introducing cyanide to the system. Air and water quality monitoring and sampling continue.

#### EXPLORATION AND GEOLOGY

Sulphide project development drilling continued smoothly during August. A total 26 drill holes (R88:406-427 and 429-432) were completed in August for 25,970 feet. Although sample analyses is very slow, assays are continuing to trickle in with very encouraging results. An updated drill hole map and assay summary are enclosed. Cross sections and the computer data base continue to be updated with new drilling information as it becomes available.

#### SULPHIDE PROJECT

Sulphide project development work continued in August. Minproc completed a draft plan of operations and the draft prefeasibility study. Both documents are presently being revised for final publication.

Baseline data gathering continued and EnecoTech is in the process of preparing their final report.

Detailed archaeological field surveys were initiated and will be completed over the next three months.

Waste rock and soil attenuation studies continued.

Development drilling is proceeding well. All new geologic and assay data are being added to the present data base as soon as it is received. This will allow a new reserve estimate to be made later in September.

Preparations are being made to mobilize a core drilling contractor in order to obtain metallurgical samples. A new scope of metallurgical testwork is being prepared.

A request for proposal for EPCM is presently being prepared and will be sent out to several qualified engineering firms in the near future.

#### GENERAL

The SDMA continues to campaign against the anti mining initiatives. Letter writing, TV and radio advertising, the speakers bureau and booths at most all state and county fairs have been proceeding well. Ex-Governor Bill Janklow has joined the campaign effort as the SDMA General Counsel. Mr. Janklow is speaking daily at various organizations around the state. The next poll will be conducted in September.

Numerous tours of the Gilt Edge Project were provided to people from the USFS, Chase Manhattan Bank, Northwestern Metals Company and Dayton Resources during August.

#### SEPTEMBER ACTIVITIES

- \* Finalize construction of heap leach project.
- \* Complete surge pond hydrostatic testing and obtain DWNR approval to operate.
- \* Commence mixing cyanide and initiate ore leaching activities.
- \* Commence start up of processing plant.
- Commence gold production.
- Continue staff training.
- \* Order all necessary spare parts and operating supplies.
- Set up formal, organized warehouse system.
- Perform physical inventory of all assets, install equipment tags and prepare formal asset listing with installed cost.
- Initiate preparation of 1989 operating budget.
- \* Finalize all arrangements for shipping, insurance and refining of precious metals.
- \* Continue SDMA efforts to assist in defeating the antimining initiatives.
- \* Continue all phases of sulphide project development.

Attached please find the monthly mine and plant statistics, the monthly manpower summary report, monthly statistics compared to budget and an updated drill hole map and assay summary.

#### RLO/dvl

#### enc:

cc: J. Barron

- D. Blakeman
- P. Goodwin
- G. Ireland
- D. Langford
- D. Layman
- M. Neumann
- C. Seward
- D. Stewart
- J. Wilbanks

# GILT EDGE MINE MINE STATISTICS FOR THE MONTH OF AUGUST, 1988

DESCRIPTION	MON CU YDS	TH TONS	YEAR TO	D DATETONS	
SUNDAY PIT ORE	46,506	93,012	95,521	191,042	
SUNDAY PIT WASTE	158,125	316,250	300,348	600,697	
TOTAL SUNDAY PIT MINED	204,631	409,262	395,869	791,739	
DAKOTA PIT ORE	0	0	1,495	2,990	
DAKOTA PIT WASTE	0	0	61,952	123,904	
TOTAL DAKOTA PIT MINED	0	<u> </u>	63,447	126,894	
TOTAL ORE MINED	46,506	93,012	97,016	194,032	
TOTAL WASTE MINED	158,125	316,250	362,300	724,601	
TOTAL MINED	204,631	409,262	459,316	918,633	
GRADE ORE MINED	AU	AG	AU	AG	
SUNDAY PIT ORE	.031		033		
DAKOTA PIT ORE			.043		
TOTAL ORE MINED	.031		.033		
COMMENTS					
		,			
				:	
•					

# GILT EDGE MINE

# PLANT STATISTICS FOR THE MONTH OF AUGUST, 1988

DESCRIPTION	<u>MONTH</u>	YTD
DRY TONS CRUSHED	147135.7	162756.8
TPD AVERAGE	6130.7	5086.2
OPERATING TIME CRUSHING HRS/%	289.4/54.0	322.4/54.2
DOWNTIME - CRUSHING HRS/%	246.1/46.0	272.1/45.8
AVAILABLE TIME CRUSHING (HRS)	535.5	594.5
OPERATING TIME LEACHING HRS/%	0/0	0/0
DOWNTIME - LEACHING HRS/%		. <u></u>
OPERATING TIME PRECIPITATION HRS/%	0/0	0/0
DOWNTIME - PRECIPITATION HRS/%		
AVAILABLE TIME	0	0
ASSAYS AU	AG	AU AG
ORE TO LEACH PADS .034	18	.034 .18
PREGNANT SOLUTION		
BARREN SOLUTION		
TAILINGS FROM PAD	<u> </u>	
PRODUCTION	MONTH	YTD
CALCULATED METAL PRODUCTION	0	0
DORE PRODUCED	<u> </u>	0
% AU IN DORE		
% AG IN DORE		
OZ AU PRODUCED	0	0
OZ AG PRODUCED	0	<u> </u>
ORE TO PADS (HEAPS #1 & #2)	118753.0	118753.0
TAILINGS FROM PADS	0	0
(mlantetate)		(091388)

# MINE STATISTICS COMPARED TO BUDGET

#### AUGUST, 1988

,	MONTH			YEAR TO DATE			
	1988 Budget	Actual	<u>Variance</u>	1988 Budget	Actual	Variance	
ORE MINED (tons)	156,000	93,012	<62,988>	296,000	194,032	<101,968>	
WASTE MINED (tons)	233,920	316,250	82,330	772,450	724,601	< 47,849>	
TOTAL MINED (tons)	389,920	409,262	19,342	1,068,450	918,633	<149,817>	
GRADE ORE MINED (oz/ton Au)	.032	.031	<.001>	.032	.033	.001	
ORE CRUSHED (tons)	156,000	147,135.7	<8864.3>	195,000	162,756.8	3 <32,243.2>	
GRADE ORE CRUSHED (oz/ton Au)	0 .032	.038	.006	.032	.036	.004	
ORE TO PADS (tons)	156,000	118,753	<37,247>	195,000	118,753	< 76,247>	
SPENT ORE F/PADS (tons)	0	0	0	0	0	0	
METAL PRODUCED (	oz) 200	0	⟨200⟩	200	0 .	<200>	
AG	160	0	<160>	160	0	<160>	

# BROHM MINING CORPORATION GILT EDGE MINE MANPOWER SUMMARY AUGUST 1988

DESCRIPTION	SALA	RIED	HOU	RLY	TOT	AL
***=======	Budget	Actual	Budget	Actual	Budget	Actual
Engineering/Geology	5	5	0	0	5	5
Safety/Environmental	3	3	0	0	3	3
Processing	2	2	18	15	20	17
Maintenance	-1, 1 <b>1</b>	1	4	4	5	5
Laboratory	1	0	5	5	6	5
Administration	10	8	0	0	10	8
TOTAL OXIDE	22	19	27	24	49	43
	-					
Sulphide Project	5	2	0	0	5	2
Sulphide Project						
Temps	0 .	0	8	6	8	6
TOTAL SULPHIDE	5	2	8	6	13	8
GRAND TOTAL	27	21	35	30	62	51
						. •

MONTH		TERMINATED	HIRED	NET CHANGE
OXIDE PROJECT		0	5	<b>5</b>
SULPHIDE PROJECT	•	o	1	1
TOTAL		0	==== 6	6

#### Assay Summary For All 1988 Drilling Year To Date

Summary as of 9/9/88

Number of Completed Holes 13 + 62 = 75

Total Footage 17,105' + 54,675' = 71,780'

Holes in Progress

Number of Holes with Complete Assays 13 + 26 = 39

Total Footage with Complete Assays 17,105' + 26,325' = 43,430'

Average Grade over .02 opt 7375'(43%) + 10,160'(39%) = 17,535'(40%)

.046 .049 .048

Number of Holes with Partial Assays = 11

Total Footage with Complete Assays ≈ 8010' (4635' pending in this category)

Average Grade over .02 opt 2270' @ .066 (28% of this footage)

Total Footage with Assavs = 51,440'

Average Grade over .02 opt = 19,805' (38% of footage) @ .050

Total Footage with Assays Pending for Holes Drilled through August = 20,340'

#### 1988 ASSAYS ( ≥ .02 OPT )

```
TD = 1385' \text{ (complete)}
R88-366
                         40 - 205
                                       165' @ .069
                                         5' @ .020
                        220 - 225
                                       150' @ .031
                        245 - 395
                                       215' @ .068
                        410 - 625
                                         5' (a .024
                        745 - 750
                                        5 (a .027
                        845 - 850
                                        10' @ .020
                        990 -1000
                                       555, @ .056 (WAG)
            TD = 1500'
R88-367
                         -5 - 10
                                         5' @ .025
                         70 - 90
                                        20' (a .020
                                         5' @ .025
                        110 - 115
                                         5' @ .025
                        125 - 130
                                        40' (a .025
                        145 - 185
                                       170'@.039
                        200 - 370
                                       285' @ .054
                        400 - 685
                                        20' @ .022
                        700 - 720
                                         5' @ .035
                        770 - 775
                                        10' @ .058
                        795 - 805
                                         5' (a .030
                        845 - 850
                                         5' @ .025
                        930 - 935
                                        20' @ .021
                        950 - 970
                                        65' @ .022
                       1015 -1080
                                       5' @ .020
                       1100 -1105
                                       195' @ .062
                       1120 - 1315
                                       70' @ .029
                       1335 - 1405
                                       930' @ .044 (WAG)
           TD = 1455'
R88-368
                                         5' @ .024
                        230 - 235
                                        45'
                                            a.051
                        390 - 435
                                        50'
                                            @ .063
                        455 - 505
                        525 - 730
                                       205' @ .077
                                       175' @ .046
                        750 - 925
                        945 - 965
                                        20'
                                            a.022
                                        95'
                                            a.032
                       1000 -1095
                                        25' @ .023
                       1110 -1135
                                        90' @ .023
                      1160 - 1250
                                        50' @ .039
                       1335 - 1385
                                        50'
                                            a.057
                       1405 -1455
```

810' @ .050 (WAG)

# R88-369 TD = 1320'

0	<b>-</b> 5	5 ′	(g	.020
125	- 130	5'	@	.023
185	- 190	5 '	(a	.034
260	- 350	90'	@	.098
365	- 405	40′	@	.040
420	<b>-</b> 705	285 ′	@	.034
755	- 760	5 '	@	.024
765	- 770	5'	(a	.028
790	- 820	30'	(a	.073
835	- 845	10'	@	.024
860	- 865	5 ′	@	.021
915	- 925	10'	@	.026
1020	-1030	10'	@	.021
1050	-1060	10'	@	.023
1080	-1085	5'	$\boldsymbol{a}$	.021
1110	-1115	5'	@	.050
1220	-1290	70'	@	.022

595' @ .044 (WAG)

# R88-370 TD = 1470'

170	_	285		115'	<b>@</b>	.050
300	_	320		20'	a	.079
335	_	390	•	55,	ā	.028
405	_	415	•	10'	(a	.026
430	_	465		· 35 '	ā	.043
485	_	520		35'	(a	.048
660	_	685		25,	à	.020
710	_	735		25'	ã	.025
760	_	810		50'	à	.039
875	_	880		5,	ã	.020
910	_ 1	1020		110'	(à	.038
1060		1115		. 55 '	à	.035
1135		225		90'	a	.060
1455		1460		5,	a	.021
1,433	-	. 100			_	·

635' @ .043 (WAG)

# R88-371 TD = 1320'

5	- 20	15′	@	.023
335	- 340	5 '	@	.021
355	- 380	25 '	@	.029
395	- 450	55 ′	(ā	.044
465	- 540	75'	(a	.144
610	- 625	15,	@	.024
655	<del>-</del> 715	60′	(à	.028
755	- 855	100'	(ā	.076
880	- 885	5,	(g	.021
890	- 895	5 '	(g	.020
900	- 905	5 '	(ā	.021
920	- 925	5 '	@	.020
940	- 950	10'	(a	.042
990	- 995	5 '	@	.021
1015	-1020	5 ′	@	.027
1035	-1110	75,	@	.029
1130	-1135	5,	@	.024
1150	-1240	90'	<b>@</b>	.038
1260	-1275	15'	@	.059
1290	-1305	15'	<b>@</b>	.021

590' @ .054 (WAG)

# R88-372 TD = 1055'

20	_	65	45'	(ā	.023		
80	_	95	15'	(a	.024		
110	_	145	35′	@	.024		
165	_	175	10'	@	.031	,	
190	_	245	55.	@	.026		
- 265	_	290	25'	@	.057		
325	_	345	20'	@	.051		
395	_	455	60'	@	.042		
470	_	475	5′	@	.026		
490	_	495	5,	@	.022		
560	_	565	5′	@	.055		
735	_	740	5,	@	.025		
770	_	775	5′	@	.034		
785	_	800	15'	<b>@</b>	.029		
820	_	830	10'	@	.042		
1040	- 1	1055	15'	@	.126		

320' @ .039 (WAG)

# R88-373 TD = 1360'

0	- 95	95'	(a	.050
110	- 205	95'	(ā	.022
220	- 305	85 '	(à	.021
345	- 515	170'	(a	.051
545	<b>-</b> 565	20'	@	.021
660	- 665	5 ′	(d	.023
705	- 725	20'	(à	.021
795	- 815	20'	<u>@</u>	.022
830	- 855	25 ′	(g	.053
890	- 930	40'	(đ	.035
1000	-1005	5'	(ā	.028
1165	-1180	15'	(a	.053
1195	-1200	5 '	@	.020
1235	-1240	5 '	@	.020
1255	-1275	20'	@	.021
1310	-1330	20,	(ā	.074

645' @ .038 (WAG)

#### R88-374 TD = 1305'

110	- 115	5 ′	(đ	.035
315	- 320	5,	(a	.105
440	- 445	5,	(a	.105
505	- 520	15'	(ā	.055
595	- 670	75,	ā	.044
705	- 710	. 5'	ā	.065
760	<b>- 7</b> 65	5 '	(ā	.020
780	- 785	5′	@	.025
805	- 810	5′	ā	.035
875	- 880	5,	à	.030
945	- 950	5′	ίã	.035
965	-1040	75,	(ā	.069
1120	-1125	5 ′	ā	.035
1150	-1155	5,	ā	.025
1165	-1170	5′	ă	.045
1260	-1275	15.	a	.125
			_	

240' @ .058 (WAG)

# R88-375 TD = 1415'

6Ü	_	85	25 '	(đ	.027
100	٠	125	25'	(a )	.033
425	-	630	205′	@	.057
645	.—	675	30'	@	.024
695	_	700	5 '	. @	.020
705	_	710	5,	(a	.035
720	_	725	5 '	(ā	.025
770	_	775	5 '	ā	.035
795	_	800	· 5'	(ā	.055
820	_	825	5'	(đ	.025
865	_	880	15'	@	.035
900	_	910	10'	@	.032
920	_	925	5'	@	.030
930	_	935	5'	@	.025
945	_	950	5 '	(a	.025
980		1000	20 '	(đ	.038
1045	1	1055	10'	<u>@</u>	.030
1110	- 1	1125	15'	<b>@</b>	.095
1145	- 1	1160	15'	<b>@</b>	.032
1205	- 1	1210	5′	@	.035

420' @ .046 (WAG)

# R88-376 TD = 1005'

5	_	10	5 '	@	.020
75	_	190	115'	(đ	.033
210	_	215	5 '	(d	.035
320	_	370	50′	@	.036
385	_	525	140′	@	.022
580	_	595	15'	@	.067
700	_	810	110'	@	.042
825	-	860	35,	@	.030
880	_	885	5'	@	.030
900	-	910	10'	@	.028
965	_	970	5'	@	.025
980		985	5'	@	.025

500' @ .033 (WAG)

#### R88-377 TD = 1305'

5	_	20		15'	(ā	.028
35	_	60		25 '	(d	.022
80	_	275		195'	(a	.049
290	_	365		75′	(a	.017
445	-	450		5 '	@	.026
475	_	620		145	(đ	.100
635	-	700		65'	(g	.036
720	-	725		5 '	@	.021
745	-	770		25'	(a	.030
835	_	850	•	15'	@	.022
900	_	905		5 '	@	.022
925	-	930		· 5 '·	@	.027
			•			

580' @ .052 (WAG)

# R88-378 TD = 1210'

	- 320	40,	(ā	.024
335	- 340	5 '	æ	.026
345	- 350	5 '	@	.020
365	- 390	25 '	@	.026
565	- 630	65 '	@	.051
645	- 650	5 '	@	.027
685	- 835	150'	@	.037
860	-1060	200'	(đ	.044
1080	-1110	30 '	@	.024
1125	-1150	25	@	.023
1185	-1190	5 '	<b>@</b>	.027

555' @ .038 (WAG)

# R88 - 379 TD = 800'

135	_	140	5.7	@	.053	(complete
355	_	360	5 '	(a	.024	
625	_	635	10'	œ	.035	
685	_	695	10'	a	.029	•

30 @ .034 (WAG)

R88-380	Ī	D =	400'	(compl	ete)			•	
	· .			145 - 210 - 340 -	215		5 ' @	.080 .028 .025	
e :						2	5' (ā	.048	(WAG)
R88-381	· 1	TD =	830'			•		•	
				40 - 60 - 85 - 140 - 400 - 480 - 570 - 760 - 800 -	- 125 - 150 - 430 - 495 - 575 - 765	1( 4( 1( 3( 1)	), @ ), @ ), @ ), @	.028 .044 .024 .023 .023 .024 .037 .053 .043	
						123	5, a	.028	(WAG)
noe 200	-	- T-					_		
R88-382	1	= עו	1160'		,				
<u>R66-362</u>	. 1	. D =	1160	175 - 200 - 220 - 275 - 295 -	- 205 - 235 - 280 - 300	1	5 ' @ 5 ' @ 5 ' @	.027 .026 .021 .021 .026	
R66-362		D   =	1160	175 - 200 - 220 - 275 - 295 - 355 - 410 - 495 - 530 -	- 205 - 235 - 280 - 300 - 360 - 415 - 500 - 535 - 585	1		.026 .021 .021 .026 .024 .035 .022 .022	
R66-362		U =	1160	175 - 200 - 220 - 275 - 295 - 355 - 410 - 495 - 530 - 565 - 680 - 715 - 735 -	- 205 - 235 - 280 - 300 - 360 - 415 - 500 - 535 - 585 - 670 - 685 - 720 - 740	20		.026 .021 .021 .026 .024 .035 .022 .022 .036 .026 .021 .048	
R66-362			1160	175 - 200 - 220 - 275 - 295 - 355 - 410 - 495 - 530 - 565 - 680 - 715 -	- 205 - 235 - 280 - 300 - 360 - 415 - 500 - 535 - 585 - 670 - 685 - 720	1		.026 .021 .021 .026 .024 .035 .022 .022 .036 .026	

195' @ .034 (WAG)

```
R88-383
            TD = 1380' \text{ (complete)}
                           0 - 125
                                       125'
                                             @ .081
                        145 - 160
                                        15'
                                             @ .021
                                        10'
                        525 - 535
                                             a.050
                        625 - 630
                                         5,
                                             @ .020
                        645 - 665
                                        20'
                                             @ .036
                        770 - 775
                                         5'
                                             (a.065)
                        965 - 970
                                         5'
                                             @ .028
                       1010 -1020
                                        10'
                                             @ .061
                       1095 -1105
                                        10
                                            @ .026
                                         5' (a .027
                       1130 -1135
                                         5' @ .055
                       1190 -1195
                                        25' @ .031
                       1210 -1235
                                        25' @ .020
                       1255 -1280
                       1310 -1315
                                        5' (a .027
                       1350 -1370
                                        20' @ .030
                                       290', @ .054 (WAG)
R88-384
            TD = 600'
                                        30' (a .034
                          5 - 35
                                        55' @ .031
                         50 - 105
                        170 - 175
                                        5' @ .021
                        305 - 315
                                        10' @ .029
                        340 - 405
                                        65' @ .039
                        510 - 515
                                         5' @ .022
                                       170' @ .034 (WAG)
R88-385
           TD = 1000'
                                      480' @ .049
                          5 - 485
                                       10' @ .026
                        520 - 530
                                        5' @ .020
                       585 - 590
                                        5' @ .027
                       665 - 670
                                        5' @ .023
                       695 - 700
                       705 - 725
                                       20'
                                           @ .029
                                       30'
                       745 - 775
                                           a.037
                       835 - 850
                                       15'
                                           @ .024
                       890 - 910
                                       20' @ .030
                       930 -1000
                                       70′
                                           a
                                             .104
```

660' @ .052

. 0	_	65	65'	<b>@</b>	.029
85	_	600	515'	@	.053
630	_	640	10'	(ā	.022
655	_	740	85′	@	.034
765	_	770	5 ′	@	.034
780	_	785	· 5'	(đ	.027
790	_	795	5 ′	(đ	.022
825	_	840	15'	@	.025

705' @ .047 (WAG)

# R88-387 TD = 1365'

150 - 165 245 - 250 360 - 365 375 - 390 1005 - 1040 1105 - 1130 1145 - 1170 1230 - 1235 1260 - 1265 1355 - 1360	15, 5, 15, 35, 25, 25, 5,		.093 .030 .030 .061 .045 .041 .025 .020
--	---	--	--

140' @ .045

# R88-388 TD = 1350'

0	_	45	45'	<u>@</u>	.046
80	- 1	50	70'	ã	.075
165	- 2	65	100,	@	.059
320	- 3	35	15'	@	.036
400	- 4	35	35,	(ā	.042
535	- 5	45	10'	@	.036
725	- 7	40	15'	@	.029
825	- 8	40	15'	@	.031
850	- 8	55	5 '	@	.034
885	- 8	90	5 '	@	.048
915	- 9	20	5 '	@	.027
1015	-10	35	20'	@	.036
1060	-10	65	5′	@	.028
1105	-11	40	35′	@	.084
1220	-12	45	25'	@	.051
1260	-12	95	35′	@	.047
1315	-13	20	5′	@	.032
1345	-13	50	5 '	@	.042
1345	-13	50	5 '	@	լ. (

R88-389	TD = 760'	
	$ \begin{array}{r} 0 - 40 \\ 130 - 355 \\ 370 - 525 \\ 580 - 595 \\ 620 - 635 \\ 730 - 755 \end{array} $	40' @ .025 225' @ .033 155' @ .049 15' @ .031 15' @ .050 25' @ .020
		475' @ .037
<u>R88-390</u>	TD = 1275	
	0 - 5 50 - 55 85 - 90 315 - 320 350 - 550 565 - 650 680 - 685 875 - 880 885 - 890 925 - 930 955 - 965 985 - 990 1065 -1070 1100 -1140 1160 -1180 1230 -1250	5' @ .060 5' @ .039 5' @ .022 5' @ .025 200' @ .062 85' @ .025 5' @ .028 5' @ .020 5' @ .026 5' @ .113 10' @ .030 5' @ .021 5' @ .025 40' @ .025 40' @ .025 40' @ .023 20' @ .033
		425' @ .044 (WAG)
R88-391	TD = 1145' (complete)	
	0 - 20 $55 - 395$ $430 - 475$ $490 - 695$ $1065-1080$ $1095-1140$	20' @ .045 340' @ .043 45' @ .020 205' @ .040 15' @ .028 45' @ .023

670' @ .039 (WAG)

#### R88-392 TD = 1325'

115	- 155	40'	@	.029	
375	- 730	355'	@	.067	
760	- 855	95'	@	.059	
875	- 985	110'	(a	.077	
1000	-1010	10'	(đ	.039	
1025	-1030	5 '	(g	.022	
1060	-1065	5 '	(g	.020	
1085	-1110	25'	(a	.024	
1155	-1160	5 '	@	.020	
1200	-1205	5 '	@	.030	
1230	-1245	15'	@	.030	
1320	-1325	5 '	G.	.052	TD

675' @ .061 (WAG)

# R88-393 TD = 1230'

0	_	60		65'	@	.037
60	_	95		MINE	W	ORKINGS
95	_	115		20'	<b>@</b>	.126
115	_	125	-	MINE	W(	DRKINGS
125	_	245		120'	@	.081
245	-	255		MINE	WC	DRKINGS
255	_	300		45'	@	.121
320	_	465		145'	ā	.071
545	-	570		25'	@	.044
600	_	705		105′	ě.	.044
735	_	930		195'	@	.060
1025	- 1	035		10'	a	.027

730' @ .066 (WAG)

# R88-394 TD = 1165'

	•			
75	- 150	75′	@	.037
165	- 175	10'	@	.034
195	- 200	5 '	@	.136
235	- 315	80′	@	.035
330	- 510	180′	@	.025
605	- 615	10'	@	.041
645	- 780	135'	@	.037
795	- 825	30′	@	.098
840	- 900	60'	@	.050
925	-1080	155'	@	.023

740' @ .035 (WAG)

R88-395 TD = 715' (complete) $ \begin{array}{rcccccccccccccccccccccccccccccccccccc$	
175 - 425       250' @ .033         445 - 450       5' @ .056         465 - 475       10' @ .041         495 - 500       5' @ .023         510 - 515       5' @ .021	
7.252 A 0.37 ()	
433 (a .034 (	WAG)
<u>R88-396</u> TD = 725' (complete)	
$\begin{array}{cccccccccccccccccccccccccccccccccccc$	
380' @ .050 $R88-397$ TD = 1125'	
90 - 105	

# R88-398 TD = 1200'

Ü	_	25	25 '	. @	.037
40	_	50	10'	@	.025
65	_	185	120'	<b>@</b>	.036
200	-	365	165'	@	.033
400	_	500	100'	(g	.101
520	-	565	45'	@	.045
610	_	615	5,	. a	.024
650	_	665	15'	@	.058
685	_	720	35	(a	.027
745	_	750	5 ;	@	.060
775	_	780	5₹	@	.055
865	_	870	5'	@	.028
885	. <b>–</b>	895	10'	@	.049
925	_	935	10'	(d	.034
1045	_	1050	5 '	@	.021
1090	_	1100	10'	@	.051
1155	_	1160	5,	@	.020

575' @ .047 (WAG)

# R88-399 TD = 1185'

15	_	25	10'	@	.034
45	_	130	85 '	@	.034
155	_	490	335′	@	.093
535	_	560	25 '	@	.037
580	_	655	75'	@	.056
690	_	700	10,	@	.032
730	_	735	5 '	@	.024
885	_	895	10'	@	.026
970	_	975	5 '	@	.029
1050	_	1070	20'	· @	.029
1160	_	1185	25'	(a	.459

605' @ .087 (WAG)

#### R88-400 TD = 1305'

10	_	35	25'	(ā	.031
275	_	280	5 '	@	.050
395	_	400	5,	@	.029
420	-	435	15'	(g	.021
600	-	770	170′	(a	.069
805	-	810	5 '	@	.027
8,50	-	855	5'	@	.020
910	-	9.15	5'	@	.033
925	_	930	5 ′	(a	.027
1065	-	1070	5	@	.020
1135	-	1145	10′	@	.050

#### 255' @ .056 (WAG)

(quartz trachyte stock)

#### R88-401 TD = 1040'

# 5' @ .047

65 - 7035' @ .037 115 - 1505' @ .032 245 - 250NO ASSAYS YET 300 - 345 NO ASSAYS YET 650 - 815855 - 860 5' @ .032

50' @ .037 (WAG)

#### R88-402 TD = 1330'

5	-	25	20	,	@	.0	72	2
40	_	50	10	,	@	.0	28	3 .
75	-	280	205	,	(đ	. 0	61	_
300	-	345	 NO	AS	SSA	YS	7	ET
380	_	425	45	,	@	. 1	64	+
585	-	805	220	,	@	. 1	22	?
860	-	870	10	,	@	. 0	29	)
890	_	905	15	,	(đ	. 0	42	?

525' @ .094 (WAG)

#### R88-403 TD = 790

<u>R88-403</u>	$TD = 790^{\circ}$	•	
		0 - 10	10' @ .026
		10 - 50	NO ASSAYS YET
		75 - 90	15' @ .055
	•	335 - 340	5'@ .026
		345 - 350	5'@ .022
		400 - 500	100'@.048
* *		690 - 715	25' @ .036
		730 - 760	30' @ .183
			190' @ .066
R88-404	TD = 1450'		
	•	45 - 60	15' @ .131
	• ,	80 - 110	30' @ .050
	•	135 - 165	30' @ .090
		220 - 225	5' @ .150
		385 - 685	NO ASSAYS YET
		685 <b>-</b> 755	70' @ .035 (INC. ORE ZONE)
•		825 - 835	10'@ .026
		890 - 1150	260' @ .145
		1165 - 1340	175' @ .036
* * * *		1360 - 1445	85' @ .036 (INC. ORE ZONE)
•	·	ė.	
•	•		(001 G 003 (WAC)
		•	680' @ .083 (WAG)
		•	(quartz trachyte stock)
R88-405	TD = 1125'		(quartz trachyte stock)
	*.	40 - 100	60' @ .055
		115 - 120	5' @ .031
		135 - 170	35' @ .042
	•	300 - 365	NO ASSAYS YET
		680 - 685	5 @ .020
		755 - 760	5' @ .028
	,	775 - 810	35' @ .031
		830 - 835	5' @ .026
		855 - 860	5' @ .023
		875 - 885	10' @ .026
		970 - 975	5, 6 .036
		1005 - 1010	5, @ .023
		1050 - 1055	5' @ .038
		1085 - 1095	10' @ .037
		1003 1073	20 ( 100

190' @ .040 (WAG)

```
TD = 700
R88-406
                                        5' (a .059
                               40
                        35 -
                                        5' (a .059
           TD = 540'
R88-407
                                        5' @ .026
                       325 - 330
                                       5' (ā .046
                       425 - 430
                                       15 @ .033
                       455 - 470
                                        5' @ .021
                       490 - 495
                                       20' @ .096 (INC. ORE ZONE)
                       520 - 540
                                       50' @ .058 (WAG)
          TD = 1315'
R88-408
                                        5' @ .044
                        85 - 90
                                        5' @ .037
                       130 - 135
                                       20' @ .024
                       285 - 305
                                       20' @ .020
                       330 - 350
                                       20' @ .060
                       375 - 395
                                       40' @ .024
                       410 - 450
                                       15' @ .024
                       470 - 485
                                       90' (a .028
                       500 - 590
                                      NO ASSAYS YET
                       605 - 1205
                                      . 5' a .020
                      1220 - 1225
                                       5' @ .022
                      1265 - 1270
                                       30' (a .025 (INC. ORE ZONE)
                      1285 - 1315
                                      255' @ .032 (WAG)
R88-409 TD = 1400'
                                       5' @ .032
                       105 - 110
                                       35' @ .031
                       140 - 175
                                       10' @ .024
                       225 - 235
                                       45'
                       315 - 360
                                           a.043
                                      140' @ .071
                       380 - 520
                       535 - 785
                                      250' @ .048
                                       80' @ .044
                       800 - 880
                                        5'
                                           @ .066
                       925 - 930
                                      110' @ ..075
                       960 - 1070
                                        5' @ .039
                      1125 - 1130
                                       10' @ .020
                      1150 - 1160
                      1180 - 1185
                                        5' @ .035
```

 $\begin{array}{r}
 1205 - 1210 \\
 1265 - 1270
 \end{array}$ 

@ .026

5' @ .034

5′

#### R88-410 TD = 720'

100	_	105	5 '	@	.022
145			5′	@	.054
285	-	290	5,	@	.042
495	_	510	15'	@	.022
545	_	550	5'	@	.024
595	_	610	15'	@	.040
635	_	640	5 '	@	.028

55' @ .032 (WAG)

#### R88-411 TD = 1065'

240 - 3	250	10'	@	.020			
330 - 3	340	10'	<b>@</b>	.032			
375 -	400	25'	@	.023	(INC.	ORE	ZONE)
400 - 6	695	NO AS	SSA	YS YE	T		
700 -	705	5′	@	.021			
810 - 8	B20	10'	@	.027			
870 - 8	880	10'	@	.028			

70' @ .025 (WAG)

#### R88-412 TD = 1260'

Û	_	300	NO A	SSA	AYS YI	ET .		
300	_	380	80'	@	.040	(INC.	ORE	ZONE)
450	_	455	5'	@	.041			
470	_	475	5 ′	@	.036			
495		535	50′	@	.027			
545	_	1145	NO A	SSA	YS YI	ΞT		•
1240	_	1245	5,	(à	.048			

135' @ .036 (WAG)

# R88-413 TD = 1135'

0 - 625	NO ASSAYS YET	
625 - 680	55' @ .029 (INC.	ORE ZONE)
730 - 755	25'@ .042	
780 - 785	5' @ .023	
840 - 895	55' @ .053 (INC.	ORE ZONE)
905 - 1135	NO ASSAYS YET	


140 ' @ .040 (WAG)

R88-414 TD = 1015'

0 - 300 NO ASSAYS YET 300 - 305 5' @ .055 (INC. ORE ZONE) 505 - 1015 NO ASSAYS YET

R88-415 TD = 1120'

0 - 600 NO ASSAYS YET 615 - 645 30' @. 028 (INC. ORE ZONE) 645 - 1120 NO ASSAYS YET



CURRENT STATUS - 1988 SULPHIDE DEVELOPMENT DRILLING PROGRAM

GILT EDGE, SOUTH DAKOTA

SEPTEMBER 9, 1988

## BROHM MINING CORP.

DATE: SEPTEMBER 9, 1988

TO: MINVEN GOLD CORPORATION - LAKEWOOD, COLORADO

FOR: JAMES A. ANDERSON

FROM: REX L. OUTZEN

SUBJECT: GILT EDGE PROJECT - MONTHLY FLASH REPORT - AUGUST, 1988

- \* Continued mining activities.
- Continued crushing activities.
- \* Commenced loading first ore onto the leach pad (Aug. 9th).
- \* Continued Oxide Project construction
  - Modified and repaired several crushing plant problems.
  - Completed leach pad primary liner (petromat) installation.
  - Completed laying all leach pad asphaltic concrete including divider berms.
  - Continued installation of all solution distribution and solution collection system.
  - Continued finalizing all process piping, electrical and architectural work.
  - Continued property fencing.
  - Completed construction of the site administration building.
  - Completed installation of the diatomaceous earth pond and neutralization pond liners.
  - Continued encountering problems with the surge pond liner system.
- Continued Sulphide Project development.
- Continued Sulphide Project development drilling program.
- \* Hired five new employees this month including Mike Perovanovic (Purchasing Agent).
- \* Conducted several employee polygraph examinations.
- \* Several site tours were given to people from the USFS, Chase Manhattan Bank, Northwestern Metals Co. and Dayton Resources.
- \* Continued SDMA campaign to defeat the antimining initiatives.
- \* Ex-governor Bill Janklow joined the SDMA as General Counsel to help defeat the initiatives.

Rex L. Outzen

South Dakota Office: P.O. Box 485, Deadwood, South Dakota 57732 Telephone: (605) 578-2107 Telecopier: (605) 578-1709

## BROHM MINING CORP.

DATE: AUGUST 12, 1988

TO: MINVEN GOLD CORPORATION - LAKEWOOD, COLORADO

FOR: JAMES A. ANDERSON

FROM: REX L. OUTZEN

SUBJECT: MONTHLY REPORT - GILT EDGE PROJECT - JULY, 1988

#### SUMMARY

Construction of the Gilt Edge Heap Leach Project continued in July. Significant progress was made in the areas of mining, crushing and construction of the leach pad, process plant, laboratory, process water system, solution ponds and administration office. However, installation of the HDPE liners continues to be a major problem and has negatively impacted the completion of construction. Due to the delay in the schedule, contingency funds have been consumed and it appears the planned capital costs will be exceeded. In addition to the heap leach project, development of the sulphide project including development drilling continued.

#### MINING

Preproduction mining and ore stockpiling continued in July. A total of 49,950 tons of ore and 273,818 tons of waste were mined during the month. Overall the mining activity is going well and the contractor continues to increase productivity as he becomes more familiar with Brohm's desires. Mine statistics for July are attached.

#### PROJECT ENGINEERING AND CONSTRUCTION

Detail design engineering remains at about 96% complete with the only remaining engineering work being the completion of as built drawings. Engineering continues to support the field as needed until the project is completed. Expediting of the remaining minor equipment continued during the month.

Construction activities continued. The main activities included mining, completion of tailings and drainrock placement, completion of most all concrete placement, completion of all building erection, completion of major crushing plant installation, equipment installation, initiation of leach pad asphalt installation, liner installation, electrical installation and pipe fabrication and installation.

South Dakota Office: P.O. Box 485, Deadwood, South Dakota 57732 Telephone: (605) 578-2107 Telecopier: (605) 578-1709 Construction of the crushing plant progressed well in July and crushing activities were initiated July 24th. By the end of the month the crushing plant had crushed approximately 15,000 tons of ore and had been operated long enough to identify problem areas. A punch list of repair items was prepared and the crushing plant was shut down early in August to take care of all punch list items. Crushing plant statistics for July are attached.

Construction of the leach pad progressed. HDPE liner installation continued to be a problem but both secondary and primary leach pad HDPE liners were completed in July. In addition, the first layer of asphalt was completed on the leach pad. Also, installation of the primary leach pad liner (petromat) and the second layer of asphalt was initiated. Now that the HDPE liner is complete, leach pad construction is progressing rapidly and the first ore will be loaded onto the leach pad early in August.

The construction of the process plant and laboratory proceeded well in July. By the end of the month most all equipment had been installed and only minor HVAC, architectural, electrical and piping work remain to be completed. Wet testing of the processing plant will commence once the surge pond is completed and filled with water.

HDPE liner installation continued slowly in July. However, by the end of the month the secondary and primary liners were placed in the surge pond. Hydrostatic testing of the surge pond liners was initiated July 28th and a leak was detected the following day. The leak was identified at the boot around the pump casing pipe support and was being repaired at the end of the month. Once repaired, hydrostatic testing will resume. With the surge pond liner installation completed, lining of the neutralization pond and diatomaceous earth pond will commence in August.

Overall construction, other than HDPE liner installation, is proceeding well. At the end of July construction was 94% complete. Most everything will be completed in August. However, due to the delay caused by liner installation, the first gold will not be produced until early September.

#### STAFFING

Interviewing, polygraph testing, physical examinations and pre-screening was completed resulting in 19 new employees being hired during July. The new employees have been introduced to Brohm, the rules and regulations, and have received several days of safety training. They have now commenced actual work and are already making a major contribution to the company.

The remaining employees will be hired during the month of August. One termination resulted in July when Carson Whitlock, Lab Supervisor, resigned due to personal reasons. The monthly manpower summary for July is attached.

#### PROPERTY STATUS

Agreements were finalized with Northwestern Metals and with Mark Baggaley during July.

Negotiations continue with Dickmeyer and should be finalized in August.

#### ENVIRONMENTAL/PERMITTING

Brohm received both the air quality and ground water discharge permits in July. These permits now complete the permitting process for the oxide heap leach project. We are all happy to have this behind us. The only other item required is DWNR approval of completion of the project prior to mixing or introducing any cyanide to the process plant facilities. The DWNR has been notified and is up to date with construction progress and no problems obtaining their final approval are anticipated.

Air and water quality sampling and monitoring continue.

#### EXPLORATION AND GEOLOGY

Sulphide project development drilling continued in July and was once again accelerated with the arrival of a third drill rig (Lang) July 22nd. A total of 17 drill holes were completed in July for 19,605 feet. Total drilled footage since drilling restarted in May through the end of July amounts to 28,610 feet in 26 drill holes. The drilling is now proceeding very well and Phase I should be completed by the end of August.

Due to the tremendous amount of drilling activity throughout the U.S. and the demand being placed on assaying laboratories, the resulting analysis of samples from the drilling program have been extremely slow. However, complete assay results have been obtained for 10 holes and partial results for 5 holes. Several significant intercepts have been encountered. Drilling and assaying statistics summary for July is attached. Cross sections continue to be updated with new drilling information as it becomes available.

#### SULPHIDE PROJECT

Sulphide project development work continued in July. Along with the development drilling program, work continued on the plan of operations and feasibility study. Public relation firms were interviewed and a selection will be made early in August. Baseline data gathering continued and was enhanced with the additional air quality monitoring equipment installed on Anchor Hill during the month.

Contractors for final soil and archaeological surveys were interviewed and selected. Metallurgical testwork was reviewed and final metallurgical testwork scope of work is being prepared. Also, requests for proposals for detail engineering, procurement and construction management are being prepared.

#### GENERAL

The SDMA campaign to defeat the initiatives is becoming much more aggressive. The speakers bureau is now very active along with numerous people attending the county fairs. In addition, it appears the ex-governor, William Janklow, will be joining the association to help defeat the initiatives.

The Lawrence County Commissioners and Planning and Zoning Committee members visited the Gilt Edge Project July 29th. The purpose of the site visit was to update them on the construction progress. All of them were impressed with the progress and were complimentary of the quality of construction.

A presentation and site tour of the Gilt Edge Project was given to numerous members of the Ventures Trident Board and associated companies July 22nd. Most everyone seemed to enjoy the tour and view first hand the progress of the project. A western barbecue was held later that evening and was enjoyed by all.

With the assistance of Tom Campbell, Handy and Harman was the low bidder and was selected as the contract precious metals refiner.

#### AUGUST ACTIVITIES

- Finalize construction of the heap leach project.
- Complete all pond hydrostatic testing and obtain DWNR approval to operate.
- Commence leach pad loading and ore leaching activities.
- \* Commence start up of processing plant activities.
- \* Complete all project staffing and training requirements.

- \* Finalize all arrangements for shipping, insurance and refining of precious metals.
- \* Continue SDMA efforts to assist in defeating the antimining initiatives.
- \* Continue all sulphide project development work including drilling, baseline data gathering, metallurgical testing, engineering, public relations, etc.

Attached please find the monthly mine and plant statistics reports, the development drilling drill hole map and associated assays and the monthly manpower summary report.

Rex L. Outzen

#### RLO/dv1

cc: J. Barron

- D. Blakeman
- P. Goodwin
- D. Langford
- M. Neumann
- C. Seward
- D. Stewart
- J. Wilbanks

# GILT EDGE MINE MINE STATISTICS FOR THE MONTH OF JULY, 1988

DESCRIPTION	MONTH		YEAR TO DATE		
	CU YDS	TONS	CU YDS	TONS	
SUNDAY PIT ORE	24,975	49,950	49,015	98,030	
SUNDAY PIT WASTE	101,882	203,764	142,223	284,446	
TOTAL SUNDAY PIT MINED	126,857	253,714	191,238	382,476	
DAKOTA PIT ORE			1,495	2,990	
DAKOTA PIT WASTE	35,027	70,054	61,952	123,904	
TOTAL DAKOTA PIT MINED	35,027	70,054	63,447	126,894	
TOTAL ORE MINED	24,975	49,950	50,510	101,020	
TOTAL WASTE MINED	136,909	273,818	204,175	408,350	
TOTAL MINED	161,884	323,768	254,685	509,370	
	· ·.				
GRADE ORE MINED	AU	AG	AU	AG	
SUNDAY PIT ORE	033		034	-	
DAKOTA PIT ORE			.043		
TOTAL ORE MINED	.033		035		
COMMENTS	•				
			, <del>, , , , , , , , , , , , , , , , , , </del>		

#### GILT EDGE MINE

### PLANT STATISTICS FOR THE MONTH OF JULY, 1988


DESCRIPTION		MONTH	YTD
DRY TONS CRUSHED		15621.1	15621.1
TPD AVERAGE		1952.6	1952.6
OPERATING TIME CRUSHING H	IRS/%	33.0/55.9	33.0/55.9
DOWNTIME - CRUSHING HRS/%	<b>,</b>	26.0/44.1	26.0/44.1
AVAILABLE TIME CRUSHING (	HRS)	59.0	59.0
OPERATING TIME LEACHING H	irs/%		
DOWNTIME - LEACHING HRS/%			
OPERATING TIME PRECIPITAT	TION HRS/%		
DOWNTIME - PRECIPITATION	HRS/%	<b></b>	
AVAILABLE TIME	. •		
	•		
ASSAYS	AU	AG	AU AG
ORE TO LEACH PADS	. ===		****
PREGNANT SOLUTION			
BARREN SOLUTION			
TAILINGS FROM PAD			
PRODUCTION		MONTH	YTD
CALCULATED METAL PRODUCTI	ON		
DORE PRODUCED			
% AU IN DORE	-		
% AG IN DORE			
OZ AU PRODUCED	•		
OZ AG PRODUCED		·	
ORE TO PADS	·	***	
TAILINGS FROM PADS	-		

(081588)

#### BROHM MINING CORPORATION GILT EDGE MINE MANPOWER SUMMARY JULY 1988

DESCRIPTION	SALA	RIED	HOU	RLY	TOT	'Al
	Budget	Actual		Actual		Actual
Engineering/Geology	5	5	0	0	5	· 5
Safety/Environmental	3	3	0	0	3	3
Processing	2	2	18	12	20	14
Maintenance	1	1	4	4	5	5
Laboratory	. 1	0	5	4	6	4
Administration	9	7	0	o	9	7
TOTAL OXIDE	21	18	27	20	48	38
Sulphide Project	5	2	0	o	5	2
Sulphide Project Temps	0	0	8	5	8	5
TOTAL SULPHIDE	5	2	8	5	13	7
GRAND TOTAL	26	20	35	25	61	45
		i				

MONTH	<u>TERMINATED</u>	HIRED	NET CHANGE
OXIDE PROJECT	1	. 19	18
SULPHIDE PROJECT	0	0	0
·	<b>马克亚克兰里尔里克</b>	おきなませ	<b>松木木木工工工工工工工</b>
TOTAL	1	19	18



CURRENT STATUS - SULFIDE INFILL DRILL HOLES

GILT EDGE, SOUTH DAKOTA

AUGUST 11, 1988

#### SUMMARY AS OF JULY 31, 1988

Number of Completed Holes = 26
Total Footage = 28,610'

Holes in Progress = 2

Number of Holes with Complete Assays = 10

Total Footage with Complete Assays = 8,393'

Average Grade over .02 opt = 2,815' @ .044

Number of Holes with Partial Assays = 5

Total Footage with Complete Assays = 3,550'

Average Grade over .02 opt = 1,330' @ .053

Total Footage with Assays = 11,943'

Average Grade over .02 opt = 4,145' @ .047

Total Footage with Assays Pending = 16,667'

#### ASSAY RESULT > .02 OPT

```
TD = 800
R88-379
                  5
                        .053
  135-140
                        .024
                  5
                      6
  355-360
                        .035
  625-635
                 10
                      € .029
                 10
  685-695
                      @ .034 (WAG)
                 30
              TD = 400
R88-380
                       .080
                 10
                      6
  145-155
                  5
                      € .028
  210-215
                      @ .025
                 10
  340-350
                      @ .048 (WAG)
                 25
              TD = 830
R88-381
                        .028
                  5
  40 - 45
                        .044
                 10
  60-70
                 40
                        .024
  85-125
                        .023
                 10
  140-150
                        .023
                 30
  400-430
                        .024
                 15
  480-495
                  5
                        .037
  570-575
                        .053
                  5
  760-765
                        .043
                  5
  800-805
                      @ .028 (WAG)
                125
              TD = 1080
R88-382
                      € .027
                 10
  175-185
                       .026
                  5
  200-205
                        .021
                 15
  220-235
                  5
                        .021
  275-280
                       .026
                  5
  295-300
                      € .024
                  5
  355-360
                        .035
                  5
  410-415
                        .022
                  5
                      6
  495-500
                  5
                        .022
  530-535
                        .036
                 20
  565-585
                        .026
                 15
  655-670
                       .021
                  5
  680-685
                       .048
                  5
  715-720
                  5
                        .036
  735-740
                        .043
                 15
  760-775
                  5
                        .034
  790-795
                        .035
                 10
  870-880
                        .051
                 25
  915-940
                       .037
                 25
  955-980
                        .022
 1155-1160
                      @ .034 (WAG)
                195
```

## Assay Results Page 2

```
TD = 1380
R88-383
                     e .081
               125
  0 - 125
                      .021
                15
                     6
  145-160
                     € .050
                10
  525-535
                     @.020
  625-630
                 5
                     e .036
                 20
  645-665
                  5
                     e .065
  770-775
                  5
                     € .028
  965-970
                     e .061
                10
 1010-1020
                     € .026
                10
 1095-1105
                     @ .027
                 5
 1130-1135
                 5
                     @ .055
 1190-1195
                25
                     e .031
 1210-1235
                      .020
 1255-1280
                 25
                     6
                 5
                     € .027
 1310-1315
                     e .030
 1350-1370
                20
                    @ .054 (WAG)
               290
             TD = 600
R88-384
                30
                      .034
  5-35
                      .031
                     6
                55
  50-105
                       .021
                5
  170-175
                      .029
                10
  305-315
                     € .039
                65
  340-405
                     e .022
  510-515
                 5
                    @ .034 (WAG)
               170
             TD = 1000
R88-385
                240 @ .047 (Incomplete Ore Zone)
  5-245
                NO ASSAYS IN
  245-1000
                240 @ .047 (WAG)
             TD = 925
R88-386
                 65 @ .029
  0 - 65
                515 @ .053
  85-600
                 10 € .022
  630-640
                 85 @ .034
  655-740
                  5 @ .034
  765-770
                  5 € .027
  780-785
                  5 @ .022
  790-795
                 15 @ .025
  825-840
                705 @ .047 (WAG)
```

#### Assay Results Page 3

```
88-387
              TD = 1365
   0-785
                 NO ASSAYS IN
                 NO ASSAYS ABOVE .02 opt.
   785-955
   955-1365
                 NO ASSAYS IN
  R88-388
              TD = 1350
   0-300
                 NO ASSAYS IN
   320-335
                      e .036
                 15
                  5
                      € .022
   365-370
   385-1350
                 NO ASSAYS IN
                 20
                     @ .032 (WAG)
R88-389
                 TD = 760
   0-10
                     e .044
                 10
                     @ .022
   20-40
                 20
                     @ .025 (Incomplete Ore Zone)
  130-200
                 70
   200-725
                 NO ASSAYS IN
  730-735
                  5
                     € .026
  745-755
                 10
                     e .024
                 115 @ .022 (WAG)
                 TD = 1275
R88-390
  0 - 5
                  5
                     e .060
  50-55
                  5
                     e .039
                 NO ASSAYS IN
  80-650
  680-685
                  5
                     e .028
                  5
  875-880
                     @ .020
  885-890
                  5
                     e .026
                     € .065
                 10
  925-935
                 10
                     e .030
  955-965
 1065-1070
                  5
                     @ .025
 1080-1275
                NO ASSAYS IN
                50 @
                        .039 (WAG)
R88-391
                TD = 1145
  0 - 20
                20
                     e .045
  55-115
                     @ .036 (Incomplete Ore Zone)
                60
  115-1145
                NO ASSAY IN
```

@ .038 (WAG)

80

Page 4			
R88-392 NO ASSAYS	TD IN	= 132	25
R88-393 NO ASSAYS	IN	TD =	1230
R88-394 NO ASSAYS		TD =	1165
R88-395 NO ASSAYS		TD =	715
R88-396 NO ASSAYS	IN	TD =	725
R88-397 NO ASSAYS		TD =	1125
R88-398 NO ASSAYS	IN	TD =	1200
R88-399 NO ASSAYS		TD =	1185
R88-400 NO ASSAYS	IN	TD =	1305
R88-401 NO ASSAYS	IN	TD =	1035
R88-402 NO ASSAYS	IN	TD =	1330

TD = 790

NO ASSAYS IN

R88-405
NO ASSAYS IN

R88-406 DRILLING IN PROGRESS

R88-407 DRILLING IN PROGRESS

(080288)

R88-403

## BROHM MINING CORP.

DATE: AUGUST 5, 1988

TO: VENTURES TRIDENT - LAKEWOOD, COLORADO

FOR: JAMES A. ANDERSON

SUBJECT: GILT EDGE PROPERTY - MONTHLY FLASH REPORT - JUNE, 1988

\* Continued Oxide Project Construction

Completed crushing plant construction and initiated testing.

Completed leach pad drain rock placement.

Completed the installation of the first 3" layer of asphalt.

Initiated installation of the petromet primary liner and started laying final 3" layer of asphalt.

Completed installation of secondary liner in surge pond and nearing completion of primary liner in surge pond.

Installed fresh water well pumps and commence pumping water to plant and crusher water storage tanks.

Completed construction of all pre-engineered buildings.

Completed installation of all major equipment.

Continued architectural work in laboratory and process plant.

Continued both fabricated and screw in pipe work.

Continued wiring installation and all electrical work.

- \* Administration Building was delivered and is in the process of being assembled.
- \* Continued preproduction mining activities and stockpiling ore.
- \* Initiated crushing activities and stockpiling crushed ore.
- \* Continued sulphide project development.
- \* Continued sulphide project development drilling program.

- \* Selected public relations firm.
- \* Initiated the hiring of numerous hourly employees.
- \* Conducted numerous employee polygraph examinations.
- \* Obtained final Gilt Edge Oxide Project Permits including the Ground Water Discharge Permit and the Air Quality Certificate.

\* Continued SDMA campaign to defeat antimining initiatives.

Rex Outzen

RO/dv1

## BROHM MINING CORP.

瀬がらないことなった

一名の歌のではないというできましていることのできるとはないできる

DATE: JULY 18, 1988

TO: VENTURES TRIDENT

FOR: JAMES A. ANDERSON

FROM: REX L. OUTZEN

SUBJECT: MONTHLY REPORT - GILT EDGE PROPERTY - JUNE, 1988

#### SUMMARY

Construction of the Gilt Edge Heap Leach Project continued at a rapid pace during the month of June. Progress was made in preproduction mining and ore stockpiling, in the crushing plant, leach pad, process plant, laboratory, administration building and Oro Fino pumping system. Procurement activities are near completion. Project staffing and sulphide project development work continued. The project remains within budget but is behind in schedule.

#### MINING

The contract mining agreement with D.H. Blattner & Sons was finalized and executed June 7, 1988. The agreement is for a term of three years and can be extended for an additional two years at the same rates.

Preproduction mining and ore stockpiling continued. A total of 51,070 tons of ore grading .036 opt Au and 134,530 tons of waste were mined during the month. Actual ore and waste compare favorably to the project ore/waste totals. Mine statistics for June are attached.

#### PROJECT ENGINEERING AND CONSTRUCTION

Detail design engineering was 95.9% complete at the end of June with the remaining engineering work being the completion of as built drawings. Engineering continues to support the field as needed until the project is completed.

Procurement activities continued, and at the end of June were virtually complete. Most all major equipment has been delivered to the job site. The remaining expediting effort is minimal, but will continue to follow up on the remaining minor items.

Construction activities continued with significant progress being made in June. The main activities during the

South Dakota Office: P.O. Box 485, Deadwood, South Dakota 57732 Telephone: (605) 578-2107 Telecopier: (605) 578-1709

Head Office: #1660-999 West Hastings Street, Vancouver, B.C. V6C 2W2
Telephone: (604) 662-8383 Telex: 04-51472 PVC VCR Telecopier: (604) 684-1329

month included preproduction mining, continuation of drainrock production and placement, tailings preparation, concrete placement, building erection, equipment installation, pipe fabrication and installation, liner installation and power line installation.

Construction of the crushing plant progressed well and crushing activities should be initiated late in July.

Construction of the process plant and laboratory facilities is proceeding extremely well and should be ready for wet testing later in July or very early in August.

HDPE liner installation is the only portion of construction that is not proceeding rapidly and could significantly impact the overall construction schedule. delay in liner installation has been due to not only weather conditions but largely due to inadequately staffed crews for installing the liners. At the end of June liner installation was only 50% complete and was scheduled to be completed by early. Serious efforts are being undertaken to get additional people either through the liner contractor or independently from other contractors. It is a difficult time of year to get additional qualified people. However, some success was made early in July and it appears liner installation will proceed much more rapidly during the upcoming month. At the end of June construction was 76% complete. Overall the construction is going quite smoothly. If improvements can be made in liner installation, the goal of producing gold by the end of August could still be met.

#### STAFFING'

No new employees were hired during the moth of June. However, numerous hourly employees were selected for hire during the month. These employees will take polygraph and physical examinations early in July and upon completion of successful examinations, will commence work around the middle of July. The majority of the hourly employees will be on the Gilt Edge payroll before the end of July.

#### PROPERTY STATUS

grander to be a second of the

,

Land acquisition activities continued. Agreements were finalized with Lynn Olson, Margie Holbrook, Willis Aye and Carl Rilers during June.

Negotiations continue with Northwestern Metals, Baggaley, Dickmeyer and Schipke.

Relocation of the RLC claims, Lost Guich and Commonwealth claims continue.

#### Land Market Broken Brok ADMINISTRATION

是海峡存在大线等的流流。 As was mentioned earlier, numerous potential employees were interviewed, their references checked and the most qualified candidates selected for hire during June. Once the employees have completed polygraph and physical exams, they will commence work at the Gilt Edge Project. A substantial effort will be made in July to introduce these new people to Brohm and to the Gilt Edge Project in order to get them off to the best start possible. Considerable time will be taken to review the employee benefits, employee handbook, safety handbook and provide them with MSHA training prior to the actual commencement of work.

Hourly timecards and payroll procedures were initiated in Everything should be in place for an organized commencement of the hourly workforce in July.

In addition to all the personnel work, asset lists are being prepared. In July inventory of all assets will be taken and all equipment and furnishings will be provided an equipment tag.

Preparation of all operator, daily, monthly and production report forms are also being made.

#### ENVIRONMENTAL/PERMITTING

The air quality permit was advertised and final approval should be issued late in July just in time to commence crushing operations.

A hearing will be held July 27th before the State Water Management Board for the ground water discharge permit. Meetings with the State departments are presently being held and it appears that there will be no problems in obtaining the ground water discharge permit. However, interveners have until July 26, 1988 to file proper notice.

The DWNR has contracted Geoservices to provide on-site solution containment quality assurance compliance inspection. The quality assurance has proceeded well. Both the DWNR and Geoservices have complimented Brohm on the quality assurance program.

Air and water quality monitoring continue.

#### EXPLORATION AND GEOLOGY

Sulphide project development drilling continued in June and was accelerated with the arrival of the second drill rig (Tonto) June 20th. A total of seven drill holes were completed in June for 7,805 feet. Total drilled footage since drilling

restarted in May through the end of June amounts to 9,005 feet in nine drill holes.

To date, complete assays have been received for 5 drill holes. Partial assays have been received for 4 holes. Summary assays along with a drill hole location map are attached.

Reconnaissance mapping and sampling of the Strawberry Hill area continued. Assay results obtained primarily from prospect dumps continue to be encouraging. Gold mineralization in this widespread area appears to be structurally controlled in the Cambrian Deadwood Formation and in porphyritic sills within the Deadwood. Precambrian rocks do not outcrop in the area but are expected to occur within 300 feet of the surface, depending on location. Further mapping and sampling will be conducted in this area and should prove to be an excellent target to develop additional reserves.

Preparations are also being made to obtain a diamond drill rig to obtain metallurgical samples for the sulphide project.

#### SULPHIDE PROJECT

Sulphide project development work continued in June.

Development drilling continued as was mentioned above.

Work continued on the selection of the third party EIS contractor and proposals were submitted to the USFS.

Minproc continued the preparation of the plan of operations and the sulphide project feasibility study.

Knight Piesold continued preliminary tailings dam design.

Spring vegetation, wildlife and hydrology baseline studies were completed.

Request for proposals for detailed soils investigation, archeological studies and soil attenuation studies were prepared.

Three public relation firms were interviewed during the month and public relations presentation will be made in South Dakota in July.

Finally the sulphide project AFE was revised for additional scope of work.

# JULY ACTIVITIES

The state of the s

- \* Continue all phases of the heap leach project construction.
- \* Continue preproduction mining and ore stockpiling activities.
- Complete crushing plant construction and commence crushing operations.
- \* Complete leach pad liner installation and commence loading of ore onto leach pad.
- Complete process plant construction activities and commence wet testing of process facilities.
- \* Finalize all aspects of oxide project permitting.
- \* Complete project staffing and commence training activities.
- \* Continue all air, water and environmental sampling and monitoring.
- \* Prepare formal asset list.
- \* Continue sulphide project development including baseline data gathering, metallurgical testing, engineering, public relations, etc.
- \* Finalize all arrangements for shipping, insurance and refining of precious metals.

Attached please find the mine statistics report, development drilling drill hole map and associated assays and the monthly manpower summary report.

Rex L. Outzen

#### RLO/dv1-

#### Attachments:

THE REST WAS THE WAY TO SEE THE SECOND SECON


cc: D. Stewart, D. Langford, J. Barron, J. Wilbanks, C. Seward, M. Neumann, D. Blakeman

## GILT EDGE MINE

## MINE STATISTICS FOR THE MONTH OF JUNE, 1988

DESCRIPTION MONTH		YEAR TO DATE		
	CU YDS	TONS	CU YDS	TONS
SUNDAY PIT ORB	24,040	48,080	24,040	48,080
SUNDAY PIT WASTE	40,341	80,682	40,341	80,682
TOTAL SUNDAY PIT MINED	64,381	128,762	64,381	128,762
DAKOTA PIT ORE	1,495	2,990	1,495	2,990
DAKOTA PIT WASTE	26,925	53,850	26,925	53,850
TOTAL DAKOTA PIT MINED	28,420	56,840	28,420	56,840
TOTAL ORE MINED	25,535	51,070	25,535	51,070
TOTAL WASTE MINED	67,266	134,532	67,266	134,532
TOTAL MINED	92,801	185,602	92,801	185,602
GRADE ORE MINED	AU	AG	AU	AG
SUNDAY PIT ORE	036		.036	-
DAKOTA PIT ORE	043		.043	
TOTAL ORE MINED	.036			-
COMMENTS				
· · · · · · · · · · · · · · · · · · ·				
			· · · · · · · · · · · · · · · · · · ·	

(minactate)



CURRENT STATUS - SULFIDE INFILL DRILL HOLES
GILT EDGE, SOUTH DAKOTA
JULY 14,1988

#### ASSAY RESULT > .02 OPT

R88-379	TD = 800°
135-140	5' <b>@ .053</b>
355-360	5' <b>@ .024</b>
685-695	10' @ .029
. •	20' @ .034 (WAG)
R88-380	TD = 400°
145-155	10' @ .079
210-215	5' @ .028
340-350	10' @ .025
	25' @ .047 (WAG)
R88-381	TD = 830°
40-45	5' @ .28
60-70	10' @ .044
85-150	65' @ .021
400-430	30' @ .023
480-495	15' @ .024
570-575	<u>5' @ .037</u>
	130 @ .024 (WAG)
R88-382	TD = 1080°
175-205	30' @ .021
220-235	15' @ .021
565-585	20' @ .036
655-670	15' @ .026
760-775	15' 0 .043
870-880	10' 0 .033
915-940	25' <b>0 .051</b>
955-980	25' <b>@ .037</b>
	155 @ .034 (WAG)
R88-383	TD = 1380°
0-125	125' @ .081
450-585	NO ASSAYS IN
645-665	20' 0 .036
1010-1020	10' @ .061
1095-1105 1210-1235	10' @ .026 25' @ .031
1210-1235	25' <b>0 .020</b>
1350-1375	25' <b>0</b> .030
	Z3 E .030

#### Assay Results Page 2

R88-384	TD = 600°
5-35	30' @ .034
50-105	55' <b>@ .031</b>
305-310	10' @ .029
340-380	40' @ .052
390-405	15' <b>@ .023</b>
	150' @ .036 (WAG)

200 ( 1000 ( )

NO ASSAYS IN

R88-386 TD = 925

R88-385 TD = 1000

0-65 65' 0.029

85-165 INCOMPLETE ORE ZONE

165-925 NO ASSAYS IN

65' @ .029 (WAG)

R88-387 TD = 1265'

NO ASSAYS IN

R88-388

NO ASSAYS IN

 $\underline{\mathbf{R88-389}} \qquad \qquad \mathbf{TD} = \mathbf{760}^{\bullet}$ 

0-10 10' @ .044 20-40 20' @ .022

145-205 INCOMPLETE ORE ZONE

205-760 NO ASSAYS IN

30' @ .033 (WAG)

R88-390

DRILLING DAVIS

## Assay Results Page 3

R88-391 TD = 1145

0-20 20' @ .045

INCOMPLETE ORE ZONE 55-115

115-1145 NO ASSAY IN

20' @ .045 TD = 1325' R88-392

NO ASSAYS IN

R88-393

DRILLING (TONTO)

## GILT EDGE PROJECT MANPOWER SUMMARY JUNE, 1988

DEPARTMENT	<u>SALARIEI</u>	HOURLY	TOTAL
ENGINEERING/GEOLOGY	7	0	7
PROCESSING	2	0	2
MAINTENANCE	1	1	2
LABORATORY	10	. 0	10
ADMINISTRATION	. 10		10
TOTAL	21	1	22
<u>MONTH</u>	HIRBD O	TERMINATED 0	NET CHANGE + 0

#### PRESENT PERSONNEL

NAME	POSITION	DEPARTMENT
REX OUTZEN	GENERAL MANAGER	ADMINISTRATION
DOUG STEWART	SULPHIDE PROJECT MANAGER	ENG/GEOLOGY
NAME REX OUTZEN DOUG STEWART DAN BLAKEMAN	PROCESS SUPT.	PROCESSING
DICK LANGFORD	ADMINISTRATIVE MANAGER	ADMINISTRATION
MIKE NEUMANN	MANAGER LAND/LEGAL	ADMINISTRATION
JOHN WILBANKS	ENVIRONMENTAL AFFAIRS DIR.	ADMINISTRATION
PETE GOODWIN	PERSONNEL/GOV AFFAIRS DIR.	ADMINISTRATION
JIM BARRON	SR. EXPLORATION GEOLOGIST	<b>ENG/GEOLOGY</b>
CARL SEWARD TIM FOX	MINE SUPT.	ENG/GEOLOGY
TIM FOX	MINE SUPT. MINE ENGINEER MINE ENGINEER	ENG/GEOLOGY
MIKE GOLLIHER	MINE ENGINEER	ENG/GEOLOGY
ROD MACLEOD	MINE GEOLOGIST	BNG/GBOLOGY
LANCE HUBBARD	SAFETY/SECURITY SUPV.	ADMINISTRATION
SCOTT WANSTEDT	SAFETY/ENVIRON ASST.	ADMINISTRATION
DEBBIE VANDERLAAN	SECRETARY/RECEPTIONIST ACCOUNTING CLERK	ADMINISTRATION
LAUREN ROSS JIM THOMPSON CARSON WHITLOCK	ACCOUNTING CLERK	ADMINISTRATION
JIM THOMPSON	PROCESS PLANT SUPERVISOR	PROCESSING
CARSON WHITLOCK	LABORATORY SUPERVISOR	LABORATORY
RAY BROSNAHAN	MAINTENANCE SUPERVISOR	MAINTENANCE
SYLVIA TRENTZ		ADMINISTRATION
JENNIFER SILBERNAGEL	ORE CONTROL TECHNICIAN	ENG/GEOLOGY
KEITH VANBUREN	ELECTRICIAN	MAINTENANCE

## BROHM MINING CORP.

DATE: JULY 6, 1988

TO: VENTURES TRIDENT - LAKEWOOD, COLORADO

FOR: JAMES A. ANDERSON

FROM: REX L. OUTZEN

SUBJECT: GILT EDGE PROJECT - MONTHLY FLASH REPORT - JUNE, 1988

Continued oxide project construction.

- \* Significant progress was made in the following areas:
  - Completed leach pad and solution pond tailings installation.
  - Commenced installation of HDPE liners in process plant, barren sump, surge pond and leach pad.
  - Completed production and initiated installation of leach pad drainrock.
  - Completed most all underground pipe installation.
  - Completed crushing plant retaining wall.
  - Commenced installation of crushing equipment including coarse ore bin, apron feeder, vibrating grizzly, 42" x 48" jaw crusher, vibrating screen, secondary hydrocone crusher, electrical trailer, operating booth and maintenance shop along with miscellaneous conveyors.
  - Installed all fresh water storage tanks.
  - Completed installation of all concrete footings, foundations and slabs.
  - Completed erection of laboratory, pumphouse and maintenance shop pre engineered buildings.
  - Completed installation of all structural steel on process plant building and commenced installation of metal siding.
  - Initiated architectural work in laboratory and process plant.

- Installed numerous pieces of mechanical equipment including numerous pumps, tanks, zinc precipitation equipment, clarifying filters, precipitate filters and baghouses.
- Initiated installation of fabricated pipework.
- Continued electrical work in laboratory, process plant pumphouse and crusher.
- Completed installation of overhead powerline distribution system.
- Continued installation of above ground solution piping.
- Continued installation of Oro Fino pumping station.
- \* Continued preproduction mining activities.
- \* Commenced mining and stockpiling of ore.
- \* Continued sulphide project development.
- \* Continued sulphide project development drilling program.
- \* Initiated search for public relations firm.
- \* Continued development of sulphide project plan of operations and feasibility study.
- \* Executed contract mining agreement.
- Continued with interviewing and selecting hourly employees.
- \* Made preparations for hourly employee polygraph and physical examinations.
- \* Attended Cactus Mine Management Committee meeting.
- \* Continued working on remaining permit is sues.

Rex L. Outzen

RLO/dv1

## BROHM MINING CORP.

DATE: JUNE 13, 1988

TO: VENTURES TRIDENT - LAKEWOOD, COLORADO

FOR: JAMES A. ANDERSON

FROM: REX L. OUTZEN

SUBJECT: MONTHLY REPORT - GILT EDGE PROJECT - MAY, 1988

#### SUMMARY

Construction of the Gilt Edge Project continued full force during the month of May. Significant progress was made in preproduction mining, the crushing area, leach pad, plant site and the Oro Fino pumping station. Along with the construction work, detail design and procurement are reaching completion and project staffing and sulphide project development work is continuing. The project is within budget but slightly behind in schedule.

#### PROJECT ENGINEERING AND DESIGN

Bateman Engineers continued detail design engineering in May. A change in May to expand the leach pad to the west required additional engineering work. However, at the end of May, engineering was 95.1% complete with the remaining engineering work being the completion of as built drawings.

Procurement activities continued in May and at the end of the month, 98% of all equipment had been ordered. Only the wire samples, bench scale and emergency generator remain to be ordered.

#### CONSTRUCTION

Construction of the Gilt Edge Project continued full force in May. Mine site clearing and grubbing activities were completed, preproduction stripping activities progressed, production of leach pad drain rock continued and construction of the crushing plant, retaining wall and equipment foundations were completed. In the leach pad area, screening and placement of the relic tailings was completed and the addition of lime and bentonite continued. Installation of the HDPE liner will commence early in June. In the plant site, work continued on underground piping, process plant, laboratory and pumphouse concrete building foundations and the installation of laboratory and pumphouse structural steel. Work was also completed on overhead power lines, surge pond sump area and erection of the

plant water tanks. At the end of the month of May construction was 56% complete. Overall, the construction is going quite smoothly. However, due to the change in the process plant secondary containment system required by the state DWNR and the expansion of the leach pad, the project is slightly behind in schedule. Hopefully this schedule slippage can be made up between now and the completion of construction.

#### STAFFING

Three additional employees were hired during the month of May. The three new employees are Sylvia Trentz, receptionist; Jennifer Silbernagel, ore control technician; and Keith Van Buren, electrician. Also during May, position descriptions for the remaining Gilt Edge employees were forwarded to the Job Service. Applications are now being taken and extensive interviewing will be conducted in June. Hopefully selections will be made and the majority of the remaining employees will be hired early in July.

#### PROPERTY STATUS

Land acquisition activities continued. Agreements were finalized with Homestake (3340 acres), Holbrook (4 acres) and Whiteaker (8.4 acres).

Negotiations continue with Olson, Baggaley, Aye, Dickmeyer, Gaffrey and Northwestern Metals.

Homestake initiated discussions with Brohm on a joint venture proposition northwest of the Gilt Edge Project.

Relocation of the RLC claims, Lost Gulch and Commonwealth claims continues.

#### EXPLORATION AND GEOLOGY

Due to tremendous exploration drilling activity across the United States, Brohm had difficulty obtaining drill rigs available to work on the Gilt Edge Project. However, two drilling contractors (Davis Brothers, Tonto) have accepted contracts. Davis Brothers mobilized mid May and Tonto will mobilize in June.

With Davis Brothers Drilling on site in mid May, development drilling of the sulphide resource commenced once again. However, the drill rig encountered mechanical problems during the month and therefore, little progress was made with only two holes being completed. A new engine was installed into the rig late in the month, therefore progress should improve in June.

In addition to the drilling activity, geologic mapping and sampling of the Strawberry Hill area continued. A total of 28 samples were collected and analyzed from old prospect dumps and outcrops. Twelve of the twenty eight samples analyzed contained > .02 opt Au and ranged as high as .353 opt Au. Additional work will continue in this area.

#### ADMINISTRATION

During May hourly wage and benefit proposals were prepared and approved. Position descriptions were submitted to the Job Service and positions were advertised. Applications are presently being reviewed and interviews are being conducted. Hiring of the remaining Gilt Edge employees will be completed in late June and early July.

A profit sharing proposal was prepared and submitted for review. Modifications to the proposal will be made in June.

The 1988 start up production budget was prepared and submitted for approval.

A precious metals marketing agreement was executed with Tom Campbell.

Preparations also began on a Gilt Edge Project Open House to be held October 7, 1988. An invitation list is being prepared along with ideas for momentos, catering, etc.

Doug Stewart and Pete Goodwin completed Ammerman Enterprises Electronic Media Course in May. Both individuals felt the course was excellent. Hopefully, other Brohm employees can be scheduled to attend at a later date.

#### ENVIRONMENTAL/PERMITTING

Final approval of project plans and specifications was granted by the South Dakota DWNR in May.

Air quality modeling was completed and submitted to the DWNR. The DWNR will now review and make public notice. If no appeals are filed, the final air quality permits and certificates will be issued.

Work continued on the ground water discharge permit. Incomplete items were addressed and forwarded to the DWNR. We were notified of completeness May 27th and are scheduled for the Water Quality Board hearing July 27th.

Preparations are being made to complete the final wildlife and vegetative studies and drill the final water quality monitoring wells on the property that will be acquired from the USFS through the Small Tracts Act.

Air and water quality monitoring and sampling continued.

#### SULPHIDE PROJECT

Sulphide Project development work continued in May.

Mintec of Tucson, Arizona completed the sulphide project reserve estimate and initial pit design.

Minproc USA continued studying project design alternatives and continued development of the plan of operations and feasibility study. They also continued metallurgical testing for semi autogenous grinding, thickening and filtering etc for equipment sizing.

Work continued on initiating the collection of the remaining environmental baseline data. (Vegetative, Wildlife, Archaeological, etc.)

Proposals were received from five third party independent environmental contractors. The proposals are now being reviewed and two or three of the contractors will be presented to the USFS for selection.

Knight-Piesold continued geotechnical drilling and trenching in Lost Gulch in order to gather data necessary for detail tailings dam design.

Fred Lightner and Mike Brittan completed independent reviews of the past sulphide project metallurgical testwork.

Sulphide project development drilling was initiated once again.

#### GENERAL

Brohm negotiated new mine contractor rates. Contracts are being prepared and will be executed in June.

The South Dakota Mining Association abandoned the legal review of petition signatures as results of the investigation indicated the required number of valid signatures were indeed obtained.

Brohm Resources and MFC shareholders approved Brohm/MFC merger.

#### JUNE ACTIVITIES

- \* Complete detail design engineering
- \* Complete procurement activities
- \* Continue preproduction stripping activities and leach pad drain rock production
- Complete leach pad relic tailings installation
- Continue engineering, fabrication and erection of crushing plant activities
- \* Initiate the installation of the leach pad and pond synthetic liners
- \* Initiate installation of the leach pad asphaltic concrete liner
- \* Finalize all contracts
- \* Continue all aspects of heap leach project construction
- \* Continue the finalization of oxide project permitting
- \* Continue development drilling program
- Continue environmental monitoring and baseline data gathering
- \* Complete supplemental vegetative and wildlife studies
- \* Complete supplemental water quality monitoring wells
- Continue sulphide project development and finalize development schedule and EIS initiation
- Finalize profit sharing plan
- Continue project staffing
- \* Finalize Gilt Edge Project Open House Plan

Attached please find the monthly manpower gummary report.

Rex L. Outzen

cc: J. Barron

- D. Blakeman
- D. Langford
- M. Neumann
- P. Goodwin
- C. Seward
- D. Stewart
- J. Wilbanks

### GILT EDGE PROJECT MANPOWER SUMMARY MAY, 1988

<u>DEPARTMENT</u>		<u>SALARIED</u>	<u>HOURLY</u>	$\underline{\mathtt{TOTAL}}$
ENGINEERING/GEO PROCESSING MAINTENANCE LABORATORY ADMINISTRATION	LOGY	7 2 1 1	0 0 1 0	7 2 2 1 10
TOTAL		$-\overline{21}$	$-\frac{1}{1}$	22
MONTH		HIRED TER	MINATED 0	NET <u>CHANGE</u> + 3

### PRESENT PERSONNEL

POSITION	DEPARTMENT
GENERAL MANAGER	ADMINISTRATION
	ENG/GEOLOGY
PROCESS SUPT.	PROCESSING
ADMINISTRATIVE MANAGER	ADMINISTRATION
MANAGER LAND/LEGAL	ADMINISTRATION
ENVIRONMENTAL AFFAIRS DIR.	ADMINISTRATION
PERSONNEL/GOV AFFAIRS DIR.	ADMINISTRATION
SR. EXPLORATION GEOLOGIST	ENG/GEOLOGY
MINE SUPT.	ENG/GEOLOGY
MINE ENGINEER	ENG/GEOLOGY
MINE ENGINEER	ENG/GEOLOGY
	ENG/GEOLOGY
SAFETY/SECURITY SUPV.	ADMINISTRATION
SAFETY/ENVIRON ASST.	ADMINISTRATION
SECRETARY/RECEPTIONIST	ADMINISTRATION
ACCOUNTING CLERK	ADMINISTRATION
PROCESS PLANT SUPERVISOR	PROCESSING
LABORATORY SUPERVISOR	LABORATORY
MAINTENANCE SUPERVISOR	MAINTENANCE
RECEPTIONIST	ADMINISTRATION
ORE CONTROL TECHNICIAN	ENG/GEOLOGY
ELECTRICIAN	MAINTENANCE
	GENERAL MANAGER SULPHIDE PROJECT MANAGER PROCESS SUPT. ADMINISTRATIVE MANAGER MANAGER LAND/LEGAL ENVIRONMENTAL AFFAIRS DIR. PERSONNEL/GOV AFFAIRS DIR. SR. EXPLORATION GEOLOGIST MINE SUPT. MINE ENGINEER MINE ENGINEER MINE GEOLOGIST SAFETY/SECURITY SUPV. SAFETY/SECURITY SUPV. SAFETY/ENVIRON ASST. SECRETARY/RECEPTIONIST ACCOUNTING CLERK PROCESS PLANT SUPERVISOR LABORATORY SUPERVISOR MAINTENANCE SUPERVISOR RECEPTIONIST ORE CONTROL TECHNICIAN

DATE: JUNE 1, 1988

TO: VENTURES TRIDENT - LAKEWOOD, COLORADO

FOR: JAMES A. ANDERSON

FROM: REX L. OUTZEN

SUBJECT: GILT EDGE PROJECT - MONTHLY FLASH REPORT - MAY, 1988

- Mintec (Tucson, Arizona) completed sulphide project reserve estimate.
- \* Executed precious metals marketing agreement with Tom Campbell.
- Continued detail design engineering.
- Continued project procurement activities.
- Continued oxide project construction with significant progress being made on the following items.
  - Placement of lime and bentonite treated tailings onto leach pad.
  - Production of leach pad drainrock.
  - Underground pipe installation.
  - Crushing plant retaining wall installation.
  - Mine site area clearing and grubbing.
  - Process plant, laboratory, shop and pumphouse concrete building foundations.
  - Crushing plant concrete foundations.
  - Laboratory, shop and pumphouse building structural steel.
  - Crushing plant complex fabrication.
  - Power supply line installation.
  - Process plant sump area HDPE liner installation.
- Continued land negotiation activities.
- \* Finalized agreements with Homestake, Holbrook and Whiteaker.
- \* Received DWNR approval of all oxide project plans and specifications.
- Completed air quality modeling and submitted information to DWNR.
- \* Continued working on remaining permit issues.

James A. Anderson June 1, 1988 Page 2

- \* Prepared 1988 start up production budget and submitted for approval.
- \* Prepared hourly payrate proposal.
- \* Preparing a profit sharing plan proposal.
- \* Doug Stewart and Pete Goodwin completed Ammerman Enterprises Electronic Media Course.
- \* Hired Sylvia Trentz-receptionist, Jennifer Silbernagelore control technician, and Keith Van Buren-electrician.
- Negotiated new mine contract rates.
- Prepared new sulphide project AFE and submitted for approval.
- \* Commenced sulphide project development drilling program.
- \* Sulphide project metallurgical review completed by Fred H. Lightner and Michael I. Brittan.
- \* Minproc continued development of sulphide project plan of operations and feasibility study.
- Continued other sulphide project development work.
- \* SDMA abandoned legal review of petition signatures as results of investigation indicate the required number of valid signatures were indeed obtained.

\* Brohm Resources and MFC shareholders approved Brohm/MFC merger.

lex L. Øutzer

RLO/dv1

DATE: MAY 16, 1988

TO: VENTURES TRIDENT - LAKEWOOD, COLORADO

FOR: JAMES A. ANDERSON

FROM: REX L. OUTZEN

SUBJECT: MONTHLY REPORT - GILT EDGE PROJECT - APRIL, 1988

### SUMMARY

Progress continued on the Gilt Edge Project during the month of April. Finalization of the detail design engineering continued, equipment procurement continued, contractors mobilized, construction was initiated, project staffing continued and the sulphide project development was initiated once again.

### PROJECT ENGINEERING AND DESIGN

Bateman Engineering continued detail design engineering and at the end of April, were 93% complete. Only three drawings are left to be issued for construction.

Procurement activities continued in April. At the end of the month, approximately 90% of all equipment had been ordered. Bateman is now placing great emphasis on expediting. Verification of shipping dates, delivery dates and tracking deliveries through truck line terminals is being watched closely to insure equipment deliveries do not negatively impact the construction schedule.

Mr. Robert Sinclair, Construction Manager, resigned during the month of April. Grant Shelton was selected to replace Mr. Sinclair. Mr. Shelton is very familiar with the project and no problems are anticipated by the change in construction management.

### CONSTRUCTION

Construction of the oxide project proceeded full force in April. Final grading of the leach pad and crusher site was completed. Mining, crushing and screening the leach pad drain rock was initiated. The general contractor (TIC) mobilized and commenced underground pipe installation and initiated construction of the fire water tank house, laboratory and process plant facilities. Fisher Industries (General Steel and Supply) continued fabrication of the crushing circuit. D.H. Blattner & Sons commenced screening and placement of the relic tailings. All was proceeding quite well at the end of the month. However, wet weather conditions continued to delay the placement of the relic tailings which could have a significant impact to the overall project schedule.

#### STAFFING

Several staffing changes took place during April. Mary Winchester resigned effective April 8, 1988. Lauren Ross, accounting clerk; Carson Whitlock, laboratory supervisor; Ray Brosnahan, maintenance supervisor; and Jim Thompson, process plant supervisor all commenced work in April. In May a receptionist, ore control technician and an electrician will be hired.

### PROPERTY STATUS

Land acquisition activities continued. An agreement was reached with Homestake in which Homestake will convey to Brohm 1 patented claim (Gold & Silver, 20 acres) and 166 unpatented claims (3320 acres) and abandon 7 unpatented claims within our project area. The deal was executed early in May.

Terms were also agreed upon for Brohm to acquire Holbrook's 4 acre interest in the Highland Mary for \$6000.00. A purchase contract has been executed with a closing scheduled before the end of May.

Negotiations continue with Olson, Holbrook, Whiteaker, Dickmeyer, Aye, Northwestern Metal and Gaffrey.

### EXPLORATION & GEOLOGY

During April geologic and assay cross sections were updated and drafted. Along with this work the plan for the continued sulphide development drilling was completed and was incorporated into the sulphide project development AFE. Drilling contractors were contacted and will mobilize and commence drilling by mid May. In addition, Dick Nielsen commenced mapping and sampling of the Strawberry Ridge area and state leased claims in Section 36.

### **ADMINISTRATION**

During April the employment application forms, employee handbook and safety handbook were all received from the printers for distribution.

Payrate and benefit surveys were performed and an hourly wage and benefit proposal was prepared.

Job descriptions and responsibilities were prepared for information the Job Service will utilize in assisting Brohm with locating and hiring the necessary Gilt Edge hourly employees.

Performance appraisal forms were prepared for both salaried and hourly personnel.

Initial contact was made with Mr. Tom Campbell concerning the marketing of dore once Gilt Edge is in production. Terms have been agreed to and a marketing agreement is now being drawn up for execution.

Mountain States Employers Council of Denver, Colorado conducted a Union Free workshop in Deadwood which all Brohm employees attended during April.

### ENVIRONMENTAL/PERMITTING

The Board of Minerals and Environment approved the Gilt Edge Project hearing findings of fact and conclusions of law at the April Board meeting.

Applications have all been submitted for the ground water discharge permit, dam safety permit, air quality permit, solid waste permit and sanitary landfill permit. Air quality modeling is being performed by Dr. Gail Biggs. The modeling will be presented to the state May 18th and the air quality permits for the crushing plant, refining and solution heater should be obtained shortly thereafter. Preparations are now being made for a July hearing for the ground water discharge permit. All information has been forwarded to the state.

Plans and specifications were approved by the state DWNR in April. This approval now provides everything necessary for construction of the heap leach facilities.

Environmental monitoring (air, water) and meterological data gathering continued.

### SULPHIDE PROJECT

Sulphide project development work was continued in April. Mintec of Tucson, Arizona was commissioned to prepare a

new mine model using the latest drilling information and geologic interpretation. Once the model is prepared, Mintec will prepare the latest Gilt Edge Project mineable reserve estimate. The report should be out before the end of May.

Minproc is presently preparing a USFS Plan of Operations. Once the plan of operations is completed, a  $\pm$  20% sulphide project feasibility study will be completed including an accurate estimate of reserves, capital and operating costs.

Now that the Homestake agreement has been completed, Knight Piesold will conduct the necessary geotechnical field studies so that detailed tailings dam design can be completed.

Sulphide project metallurgical testwork is presently being reviewed by Fred Lightner (metallurgical consultant) and by Mike Britain of Bateman Engineers. The review will include recommendations for future testwork and process flowsheet finalization.

Five third party contractors have been identified and are being reviewed. The successful party will prepare the sulphide project EIS for the USFS.

Meetings were held with county, state and federal regulatory agencies in April. The agencies were updated on Brohm's plans concerning the sulphide project development. All parties have agreed to a joint review with the USFS being the lead agency.

Finally, drilling contractors were contacted and will be on site sometime mid May to proceed with the sulphide project development drilling program.

### GENERAL

Presented geologic data and reserve information to Mervin Jones and Wynn Davies, Australian Diversified Resources Ltd.

Attended SDMA press conferences in Sioux Falls, Aberdeen and Rapid City in order to kick off the campaign to defeat the two anti mining initiatives.

### MAY ACTIVITIES

During the month of May, work will continue on the following list of activities.

- \* Complete detail design engineering.
- \* Complete procurement activities.
- Continue clearing and grubbing activities in the pit areas.

- \* Continue preproduction stripping activities and leach pad drain rock production.
- \* Continued placement of treated relic tailings onto leach pad.
- \* Continue engineering, fabrication and erection of crushing plant facilities.
- \* Initiate the installation of the leach pad and pond synthetic liners.
- \* Finalize contracts.
- \* Continue all aspects of heap leach project construction.
- \* Continue the finalization of oxide project permitting.
- \* Continue development of company policies and procedures.
- \* Continue sulphide project development.
- \* Finalize and submit sulphide project development AFE.
- \* Continue environmental monitoring and baseline data gathering.
- \* Commence development drilling program.
- Finalize dore marketing agreement.
- \* Finalize payrates and profit sharing plan.
- \* Continue project staffing.
- \* Renegotiate new contract mining rates.

Attached please find the monthly manpower summary report.

Rex L. Outzen

#### RLO/dv1

#### Attachment

cc: J. Barron

- D. Blakeman
- D. Langford
- M. Neumann
- P. Goodwin
- C. Seward
- D. Stewart
- J. Wilbanks

### GILT EDGE PROJECT MANPOWER SUMMARY APRIL, 1988

DEPARTMENT	SALARIED	HOURLY	TOTAL
ENGINEERING/GEOLOGY PROCESSING MAINTENANCE LABORATORY ADMINISTRATION	6 2 1 1 9	0 0 0 0	6 2 1 1
TOTAL	19	0	19
MONTH	HIRED I	ERMINATED 1	NET CHANGE + 3

### PRESENT PERSONNEL

NAME	<u>POSITION</u>	DEPARTMENT
REX DUTZEN	GENERAL MANAGER	ADMINISTRATION
DOUG STEWART	SULPHIDE PROJECT MANAGER	ENG/GEOLOGY
DAN BLAKEMAN	PROCESS SUPT.	PROCESSING
DICK LANGFORD	ADMINISTRATIVE MANAGER	ADMINISTRATION
MIKE NEUMANN	MANAGER LAND/LEGAL	ADMINISTRATION
JOHN WILBANKS	ENVIRONMENTAL AFFAIRS DIR.	ADMINISTRATION
PETE GOODWIN	PERSONNEL/GOV AFFAIRS DIR.	ADMINISTRATION
JIM BARRON	SR. EXPLORATION GEOLOGIST	ENG/GEOLOGY
CARL SEWARD	MINE SUPT.	ENG/GEOLOGY
TIM FOX	MINE ENGINEER	ENG/GEOLOGY
MIKE GOLLIHER	MINE ENGINEER	ENG/GEOLOGY
ROD MACLEOD	MINE GEOLOGIST	ENG/GEOLOGY
LANCE HUBBARD	SAFETY/SECURITY SUPV.	ADMINISTRATION
SCOTT WANSTEDT	SAFETY/ENVIRON ASST.	ADMINISTRATION
DEBBIE VANDERLAAN	SECRETARY/RECEPTIONIST	ADMINISTRATION
LAUREN ROSS	ACCOUNTING CLERK	ADMINISTRATION
JIM THOMPSON	PROCESS PLANT SUPERVISOR	PROCESSING
CARSON WHITLOCK	LABORATORY SUPERVISOR	LABORATORY
RAY BROSNAHAN	MAINTENANCE SUPERVISOR	MAINTENANCE

DATE: MAY 2, 1988

TO: VENTURES TRIDENT - LAKEWOOD, COLORADO

FOR: JAMES A. ANDERSON

FROM: REX L. OUTZEN

SUBJECT: GILT EDGE PROJECT - MONTHLY FLASH REPORT - APRIL, 1988

- \* Minproc completed final draft of Gilt Edge Project Oxide Report.
- \* Commissioned Minproc to reinitiate sulphide project development including completion of metallurgical testing, preparation of plan of operations and <u>+</u> 20% feasibility study.
- \* Prepared sulphide project development AFE and prepared upcoming drilling program.
- \* Held meetings with county, state and federal officials concerning sulphide project development and EIS.
- \* Commissioned Mintec (Tucson, Arizona) to complete sulphide project reserve estimate.
- \* Continued detail project design engineering.
- \* Continued project procurement activities.
- Commenced oxide project construction.
- \* Grant Shelton replaced Bob Sinclair as construction manager.
- \* Received Board of Minerals and Environment approval of hearing Findings of Facts and Conclusion of Law.
- Received DWNR approval of project plans and specifications.
- \* Commissioned Dr. Gale Biggs to complete air quality monitoring study to fulfill air quality operating permit requirements.
- \* Made arrangements for Doug Stewart and Pete Goodwin to attend an Electronic Media Training Course.
- \* All employees attended Mountain States Employers Council Union Free Workshop.

James A. Anderson Ventures Trident May 2, 1988 Page 2

- \* Initiated negotiations with precious metals marketing consultant.
- \* Continued land acquisition activities.
- \* Continued negotiations with Homestake on Strawberry Hill and Lost Gulch claims. Agreement should be finalized early in May.
- \* Provided George Ireland information for the MFC merger information circular.
- Presented geologic data and reserve information to Wynn Davis and Mervin Jones, Australian Diversified Resources Ltd.
- \* Commissioned Fred Lightner to review and make recommendations on sulphide project metallurgical testwork.
- \* Hired Carson Whitlock Lab Supervisor, Jim Thompson Process Plant Supervisor and Ray Brosnahan Maintenance Supervisor during April.
- \* SDMA initiated campaign to defeat mining initiatives and are continuing the legal review and investigation.

Rex'L. Outzen

RLO/dvl

DATE: APRIL 11, 1988

TO: VENTURES TRIDENT - LAKEWOOD, COLORADO

FOR: JAMES A. ANDERSON

FROM: REX L. OUTZEN

SUBJECT: MONTHLY REPORT - GILT EDGE PROJECT - MARCH, 1988

### SUMMARY

The month of March proved to be very successful for the Gilt Edge Project. Numerous meetings were held with the South Dakota DWNR and on March 17, 1988, the Board of Minerals and Environment unanimously approved the Gilt Edge Project Mining and Milling permit amendment application. In addition, finalization of the detail design engineering continued, equipment procurement continued, letters of intent with major contractors were signed, project staffing continued and project financing proceeded to where it is nearing completion.

### PROJECT ENGINEERING AND DESIGN

Bateman Engineering continued detail design engineering. By the end of March only a few drawings such as instrument connections, piping isometrics, architectural and a few leach pad details were left to be completed. Procurement proceeded extremely well in March. Most all equipment has now been ordered and deliveries should coincide well with the construction schedule. Letters of intent were issued to The Industrial Company (TIC), the general contractor, and Gagle Company, Inc., the flexible membrane liner contractor. With these two contractors, everything is now ready to proceed with construction which will commence full force April 18, 1988.

### CONSTRUCTION

Due to the heavy snowfall, very little earthwork was completed during the month. However, mobilization of the temporary crushing and screening equipment was initiated and preparations were made so that final earthwork and construction can proceed full force in April. The following is a list of contractors who will be constructing the Gilt Edge Project.

South Dakota Office: P.O. Box 485, Deadwood, South Dakota 57732 Telephone: (605) 578-2107

Head Office: #1580 - 999 West Hastings Street, Vancouver, B.C., V6C 2W2
Telephone: [604] 662-8383 Telex: 04-51472 P V C VCR Telecopier: [604] 684-1329

### COMPANY

The Industrial Company (TIC)
Steamboat Springs, Colorado

Gagle Company Inc. Tulsa, Oklahoma

General Steel & Supply (formerly Fisher Industries) Dickinson, North Dakota

D.H. Blattner & Sons Avon, Minnesota

Tom Lein/Hills Materials Spearfish, South Dakota

Ainsworth-Benning Construction Spearfish, South Dakota

Baumgartner's Electrical Contracting Rapid City, South Dakota

Wolff's Plumbing & Heating Spearfish, South Dakota

### DUTIES

General Contractor responsible for most all plant general construction including piping, concrete and installation of mechanical equipment.

Lining Contractor responsible for installation of leach pad and pond flexible membrane liners.

Contractor responsible for design, fabrication and erection of permanent skid mounted crushing plant.

Earthwork Contractor responsible for all site earthwork and preproduction stripping.

Subcontractor responsible for tailings liner material and production of leach pad leak detection drainrock.

Subcontractor responsible for installation of pre-fabricated buildings.

Subcontractor responsible for electrical installation.

Sucontractor responsible for heating, ventilation and air conditioning installation.

#### STAFFING

There were no changes in personnel during the month of March. However, Mary Winchester, accounting clerk, gave notice that she was leaving to further her education with her last day being April 8, 1988. Lauren Ross will be hired to replace Mary and will commence work April 4, 1988. In addition, offers of employment were made and accepted by Carson Whitlock - Laboratory Supervisor, Ray Brosnahan - Maintenance Supervisor, and to Jim Thompson - Plant Supervisor. These three will commence work around the middle of April.

### PROPERTY STATUS

Land acquisition for the Gilt Edge Project continued with much success in March. A lease/option agreement was finalized with Deadbroke Mining for their 100% interest in Gold Standard, Mountain Echo claims, 40 acres and for their 50% interest in the Specie Payment claim, 10 acres.

The USFS issued their decision on the Small Tracts Act property on March 25, 1988. There is now a 45 day appeal period. Once completed and after completion of appraisals and survey boundaries, deeds will be exchanged and the important small tracts acquisition will be complete.

Negotiations with Homestake continued. Terms were agreed upon for Brohm to take title to the Strawberry Ridge and Lost Gulch properties with Homestake reserving all deep rights. Homestake also agreed to sell to Brohm the Gold and Silver patented claim for \$6000 to \$8000. Homestake attorneys are presently preparing an agreement which can hopefully be finalized late in April or early in May.

In addition, negotiations continue with Olson, Holbrook, Baggaley, Dickmeyer, Northwestern Metal, Whiteaker, Gaffrey, Plain and Prairy Implement and Willis Aye.

### EXPLORATION AND GEOLOGY

On March 1, the last of 13 reverse circulation drill holes was completed and all drill rigs were demobilized by March 3, 1988. The remainder of the month was used to update the geologic and assay cross sections with the new drilling information. Once this was completed, a plan for the continuation of the sulphide development drilling program was prepared along with a plan to evaluate additional exploration targets. This plan will be incorporated into the new sulphide project AFE which will be submitted late in April. Continuation of the sulphide development drilling program will begin once again early in May.

### **ADMINISTRATION**

Work continued on the preparation of polices and procedures, position descriptions, personnel forms, salary administration and other personnel matters during the month. The employment application form, the employee handbook and the safety handbook were all completed and will be sent to the printer for final printing in April

Accounting continues to monitor committed costs against available funds. At the end of March, only approximately \$500,000 remained uncommitted. With the upcoming MFC merger, final financing should be completed in a timely fashion so as not to interfere with oxide or sulphide project development.

### ENVIRONMENTAL/PERMITTING

Numerous meetings with expert witnesses, and the expert witnesses and DWNR staff, were attended early in March to review the Mining and Milling Permit amendment application and finalize conditions so that Brohm and the DWNR staff would be in agreement at the hearing before the Board of Minerals and Environment.

The Gilt Edge Project permit amendment application was heard on March 16 and 17 and the South Dakota Board of Minerals and Environment unanimously approved the Mining and Milling Permit amendment. The hearing findings of fact will be approved during the April Board of Minerals and Environment meeting at which time Brohm will proceed full force with the construction of the heap leaching facilities.

A ground water discharge permit, landfill permit and air quality operating permits remain to be approved. Work is now being performed on these items and all permits should be in hand in plenty of time to commence timely operations.

### SULPHIDE PROJECT

Sulphide project development work was temporarily halted this month due to the timing of project financing. However, baseline data gathering, land negotiations and geological work other than actual drilling continued. Cross sections were updated and plans were formalized for the continuation of the drilling program and for preparation of a plan of operations and over all project development.

#### **GENERAL**

Presented geologic data and reserve information to Wynn Davis, Australian Diversified Resources Ltd. and to Richard Ward, Mace Westpac Inc.

Continued providing information to Minproc and to Parcel Mauro to facilitate completion of project reports and finalized MFC merger.

South Dakota Mining Association is proceeding with signature review and major campaign in order to defeat mining initiatives.

### APRIL ACTIVITIES

During the month of April work will continue on the following list of activities.

- \* Complete detail design engineering.
- \* Complete procurement activities.
- \* Commence heap leach project construction.
- \* Finalize contracts.
- \* Initiate continuation of sulphide project development.
- Continue environmental monitoring and baseline data gathering.
- \* Continue finalization of oxide project permitting.
- \* Continue development of company policies and procedures.
- \* Initiate production of leach pad drainrock materials and commence production and placement of leach pad tailings material.
- \* Continue engineering and fabrication of crushing plant facilities.
- \* Initiate preproduction stripping.
- \* Having completed final pit design and ore/waste schedules, negotiate new contract mining rates.
- Finalize sulphide project development AFE.
- \* Finalize salary administration and hourly payrates.
- Continue project staffing.

Attached please find the monthly manpower summary report.

Rex'L' Outzen

#### RLO/dvl

cc: J. Barron, D. Blakeman, D. Langford, M. Neumann, P. Goodwin, C. Seward, D. Stewart, J. Wilbanks

### GILT EDGE PROJECT MANPOWER SUMMARY FEBRUARY, 1988

DEPARTMENT	SALARIED	HOURLY	TOTAL
ENGINEERING/GEOLOGY	6	0	6
PROCESSING	1	0	1
MAINTENANCE	0	0 -	0
LABORATORY	0	0	0
ADMINISTRATION	9	0	9
TOTAL	16	0	16
•			
MONTH	HIRED TE	RMINATED	NET CHANGE
***************************************	0	0	0

### PRESENT PERSONNEL

NAME	POSITION	DEPARTMENT
REX OUTZEN	GENERAL MANAGER	ADMINISTRATION
DOUG STEWART	MINE SUPT.	ENG/GEOLOGY
DAN BLAKEMAN	PROCESS SUPT.	PROCESSING
DICK LANGFORD	ADMINISTRATIVE MANAGER	<b>ADMINISTRATION</b>
MIKE NEUMANN	MANAGER LAND/LEGAL	ADMINISTRATION
JOHN WILBANKS	ENVIRONMENTAL AFFAIRS DIR.	ADMINISTRATION
PETE GOODWIN	PERSONNEL/GOV AFFAIRS DIR.	ADMINISTRATION
JIM BARRON	SR. EXPLORATION GEOLOGIST	ENG/GEOLOGY
CARL SEWARD	SENIOR PROJECT ENGINEER	<b>ENG/GEOLOGY</b>
TIM FOX	MINE ENGINEER	ENG/GEOLOGY
MIKE GOLLIHER	MINE ENGINEER	ENG/GEOLOGY
ROD MACLEOD	MINE GEOLOGIST	ENG/GEOLOGY
LANCE HUBBARD	SAFETY/SECURITY SUPV.	ADMINISTRATION
SCOTT WANSTEDT	SAFETY/ENVIRON ASST.	ADMINISTRATION
DEBBIE VANDERLAAN	SECRETARY/RECEPTIONIST	ADMINISTRATION
MARY WINCHESTER	ACCOUNTING CLERK	ADMINISTRATION ·

Safett Carrier

DATE:

APRIL 6, 1988

TO:

VENTURES TRIDENT, "LAKEWOOD, COLORADO

FOR:

JAMES A. ANDERSON

FROM:

REX L. OUTZEN NAME OF THE PARTY OF THE PARTY

SUBJECT: GILT EDGE PROJECT - MONTHLY FLASH REPORT - MARCH, 1988

\* DISCONTINUED SULPHIDE PROJECT DEVELOPMENT DRILLING PROGRAM

Williams Charles

- \* UPDATED GEOLOGIC DATA AND CROSS SECTIONS WITH NEW DRILLING INFORMATION
- \* CONTINUED DETAIL PROJECT DESIGN ENGINEERING
- \* CONTINUED PROCUREMENT ACTIVITIES AND AT THE END OF MARCH, PROCUREMENT APPROXIMATELY 90% COMPLETE
- \* EVALUATED BID PACKAGES AND ISSUED LETTERS OF INTENT TO THE INDUSTRIAL COMPANY, GENERAL CONTRACTOR, AND GAGLE CO. INC., LINING CONTRACTOR
- \* OXIDE PROJECT CONSTRUCTION WILL COMMENCE MID APRIL
- \* RECEIVED UNANIMOUS APPROVAL OF THE MINING AND MILLING PERMIT AMENDMENT FROM THE SOUTH DAKOTA BOARD OF MINERALS AND ENVIRONMENT.
- \* CONTINUED LAND ACQUISITION ACTIVITIES
- \* FINALIZED AGREEMENTS WITH BORSCH/FAHRNI 430 ACRES, MANN/LIMBO 5 LOST GULCH PLACER CLAIMS AND WITH DEADBROKE MINING 40 ACRES
- \* CONTINUED NEGOTIATIONS WITH HOMESTAKE AND AGREED TO TERMS AND CONDITIONS ON STRAWBERRY HILL AND LOST GULCH PROPERTIES
- \* INITIATED QUIET TITLE ACTION ON PORTLAND, LINA AND OCCIDENTAL CLAIMS
- \* PROVIDED LAND AND TITLE INFORMATION TO PARCEL AND MAURO FOR PROPOSED MFC LOAN.
- \* COMPLETED OXIDE PROJECT PIT DESIGN AND ORE WASTE SCHEDULES

South Dakota Office: P.O. Box 485, Deadwood, South Dakota 57732 Telephone: (605) 578-2107 JAMES A. ANDERSON VENTURES TRIDENT APRIL 6, 1988 PAGE 2

- \* CONTINUED PROVIDING ASSISTANCE TO MINPROC, USA IN PREPARING GILT EDGE PROJECT DOCUMENT
- \* MINTEC INC OF TUCSON, ARIZONA WAS CONTRACTED TO PREPARE SULPHIDE PROJECT BLOCK MODEL AND RESERVE ESTIMATE
- \* PRESENTED GEOLOGIC DATA AND RESERVE INFORMATION TO WYNN DAVIES, AUSTRALIAN DIVERSIFIED RESOURCES LTD. AND TO RICHARD WARD, MACE WESTPAC INC.
- \* SOUTH DAKOTA MINING ASSOCIATION IS PROCEEDING WITH SIGNATURE REVIEW AND MAJOR CAMPAIGN IN ORDER TO DEFEAT MINING INITIATIVES.
- \* MADE OFFERS OF EMPLOYMENT TO THREE NEW EMPLOYEES WHO HAVE ACCEPTED AND WILL FILL THE POSITIONS OF LAB, MAINTENANCE AND PROCESS SUPERVISOR BY MID APRIL.

REX L. OUTZEN

RLO/dvl

DATE: MARCH 9, 1988

TO: VENTURES TRIDENT - LAKEWOOD, COLORADO

FOR: JAMES A. ANDERSON

FROM: REX L. OUTZEN

SUBJECT: MONTHLY REPORT - GILT EDGE PROJECT - FEBRUARY, 1988

### SUMMARY

During the month of February progress continued on the Gilt Edge Project. The Lawrence County CUP amendment was approved and meetings concerning the state mining and milling permit amendment were conducted with the DWNR. Minor earthwork activities continued in the crusher area, as well as detail design engineering and equipment procurement. Sulphide project development work was curtailed late in February due to delays in the completion of project financing.

### PROJECT ENGINEERING AND DESIGN

Bateman Engineering received certain certified equipment and instrumentation drawings during the month. By doing so they were able to pretty much complete the detail design engineering for the oxide project. Bateman also continued evaluation of equipment and construction bid packages in preparation for awarding contracts and equipment selection. Procurement of major long lead equipment items was also conducted during the month. By the end of February, construction schedules have been completed and everything is in good order to commence construction April 1st in order to commence production in August.

#### CONSTRUCTION

Very little earthwork was conducted in February. However, D.H. Blattner and Sons did make all preparations necessary to mobilize crushing and screening equipment by the end of March. This equipment will be used to prepare both the tailings soil layer and the leach pad LCRS rock drainage layer. This work will be initiated late in February or early in March.

### **STAFFING**

Mike Golliher, mine engineer, was hired during February and is assisting in the development of the finalized pit designs and ore waste schedules.

#### PROPERTY STATUS

Again this month acquisition of additional property for the Gilt Edge Project continued. Numerous agreements were finalized in February, including the following.

- \* Rose Borsch Jeri claim 20 acres
- John and Jeri Fahrni Boca Chica, Reuben John,
   Rosa and Cleo claims 42 acres
- \* Warren Mann 4 Lost Gulch placer claims 160 acres
- \* Betty Limbo Lost Gulch placer claim 20 acres
- \* Borsch/Fahrni 420 acres near Galena

In addition, negotiations continue with Holbrook, Olson, Deadbroke Mining, Gaffrey, Dickmeyer, Baggaley, Whiteaker, Aye, Row, Northwest Metals and Homestake.

Safeco has determined that they will provide title insurance for both surface and minerals of properties in the permit area. The policy will be for \$20,000,000 and will cost \$28,000. The title insurance policy should be concluded next month.

### EXPLORATION AND GEOLOGY

The sulphide project development drilling program continued in February with 12 of the 13 deep holes completed during the month. Total footage drilled year to date in the 13 holes is 17,115 feet for an average of 1316'. A drill hole location map and assay results are attached. So far the drilling has shown that the present geologic model is quite accurate and significant intercepts of ore grade mineralization were encountered. Due to a delay in the completion of the project financing, the drilling program was discontinued late in February. The interruption in drilling will be used to update the geologic and assay cross sections and modify the drill program if necessary in the future.

#### ADMINISTRATION

Work continued on the preparation of policies and procedures, position descriptions, personnel forms and other personnel matters during February. Accounting systems to track capital commitments, actual payments, cash flow, and disbursements are all in place and working properly.

#### ENVIRONMENTAL/PERMITTING

The Lawrence County Conditional Use Permit amendment was approved by the Lawrence County Commissioners and Planning and Zoning Commission on February 10th.

With the CUP amendment now complete, all efforts have been placed on the state mining and milling permit. Reports on hydrology, waste rock and spent ore characterization, attenuation and geotechnical aspects were completed and submitted to the DWNR. Meetings to discuss the permit amendment application were held with the DWNR staff. So far the staff appears to support our amendment. Further meetings are scheduled with the DWNR staff to discuss proposed conditions and answer any questions or comments they have concerning the amendment. The state mining and milling permit hearing is scheduled for March 16, 1988 in Pierre.

Several Brohm staff members attended the Wharf permit amendment hearing in February. The hearing went very smooth and Wharf was granted approval to proceed with on/off leach pad operations. This should help pave the way for approval of Brohm's amendment.

A hearing before the Water Quality Board was held March 2 concerning water appropriation at Gilt Edge. Even though Dave Sandage appeared as a intervenor, the hearing went extremely well. Brohm was granted an increase in water appropriation from .25 CFS to 1.0 CFS on both the Oro Fino ground water appropriation and the Bear Butte Creek surface water appropriation.

### SULPHIDE PROJECT

Sulphide project development work continued in February. Metallurgical testing continued with encouraging results. A flowsheet consisting of grinding to minus 35 mesh, gravity concentration, agitation leach of the gravity tails and agitation leach of the reground gravity concentrates results in recoveries of better than 80%. This flowsheet would also result in a decrease in capital and operating costs. The testwork needs to be verified, but again, looks extremely encouraging.

Again, as mentioned earlier, the sulphide project development drilling program was continued up until the end of February and then discontinued. This, along with most other sulphide project development work, will cease except for metallurgical testing and baseline environmental monitoring until financing is secure.

### GENERAL

Presented geologic data and reserve information and potential to MFC, Alfred Bunting and Co. and First Marathon Security Limited.

Providing a significant amount of assistance to Minproc USA in preparing the Gilt Edge Project report.

Nick Meinhardt and the Citizen's Law Center obtained the required signatures and filed the anti mining petitions with the Secretary of State.

South Dakota Mining Association has retained attorneys to try and invalidate the petitions.

### MARCH ACTIVITIES

During the month of March, work will continue on the following list of activities.

- \* Complete detail design engineering
- \* Continue bid document preparation, bid evaluation and procurement activities
- \* Attend state mining and milling permit amendment hearing and obtain state mining and milling permit amendment approval
- \* Obtain DWNR approval of detail design plans and specifications
- \* Update geologic maps and cross sections with new drill hole information
- \* Revise sulphide project development drilling program
- \* Continue land negotiations and property acquisition
- \* Continue environmetnal monitoring
- \* Continue development of company policies and procedures
- \* Initiate investigation of the use of polygraph as a security and employment tool
- Complete optimized oxide pit design and ore/waste scheduling
- \* Renegotiate mine contract due to increased ore/waste volumes
- \* Initiate screening of relic tailings and prepare for leach pad liner
- Initiate crushing and screening of leach pad drain rock layer
- \* Initiate construction of the oxide project heap leach and process plant facilities
- \* Finalize all permits

Attached please find the monthly manpower summary report.

### RLO/dvl

### **Attachments**

cc: D. Stewart

D. Blakeman

M. Neumann

J. Wilbanks

D. LangfordC. Seward

J. Barron


P. Goodwin

# GILT EDGE PROJECT MANPOWER SUMMARY FEBRUARY, 1988

		NET
16	0	16
9	0	9
0	0	0
0.	. 0	0
1	0	1.
6	. 0	6
SALARIED	HOURLY	TOTAL
	6 1 0 0 9	6 0 1 0 0 0 0 0 9 0

### PRESENT PERSONNEL

POSITION	DEPARTMENT
GENERAL MANAGER	ADMINISTRATION
MINE SUPT.	ENG/GEOLOGY
PROCESS SUPT.	PROCESSING
ADMINISTRATIVE MANAGER	ADMINISTRATION
MANAGER LAND/LEGAL	ADMINISTRATION
ENVIRONMENTAL AFFAIRS DIR.	ADMINISTRATION
PERSONNEL/GOV AFFAIRS DIR.	ADMINISTRATION
SR. EXPLORATION GEOLOGIST	ENG/GEOLOGY
SENIOR PROJECT ENGINEER	ENG/GEOLOGY
MINE ENGINEER	ENG/GEOLOGY
MINE ENGINEER	ENG/GEOLOGY
MINE GEOLOGIST	ENG/GEOLOGY
SAFETY/SECURITY SUPV.	ADMINISTRATION
SAFETY/ENVIRON ASST.	ADMINISTRATION
SECRETARY/RECEPTIONIST	ADMINISTRATION
ACCOUNTING CLERK	ADMINISTRATION
	GENERAL MANAGER MINE SUPT. PROCESS SUPT. ADMINISTRATIVE MANAGER MANAGER LAND/LEGAL ENVIRONMENTAL AFFAIRS DIR. PERSONNEL/GOV AFFAIRS DIR. SR. EXPLORATION GEOLOGIST SENIOR PROJECT ENGINEER MINE ENGINEER MINE ENGINEER MINE GEOLOGIST SAFETY/SECURITY SUPV. SAFETY/ENVIRON ASST. SECRETARY/RECEPTIONIST



CURRENT STATUS - SULFIDE INFILL DRILL HOLES GILT EDGE, SOUTH DAKOTA FEBRUARY 29, 1988

TABLE 1
CURRENT DRILLING STATUS

HOLE #	T.D.	ASSAY STATUS	ASSAY INTERVALS PENDING
R88-366	1,385'	COMPLETE *	
R88-367	1,500'	COMPLETE	
R88-368	1,455	COMPLETE	
R88-369	1,320	COMPLETE	
R88-370	1,470	COMPLETE	
R88-371	1,320'	PARTIAL	930 - 1215
R88-372	1,055'		0 - 1055
R88-373	1,360	PARTIAL	0 - 265 / 345 - 1360
R88-374	1,300	COMPLETE	
R88-375	1,415'	COMPLETE	
R88-376	1,020'	~ ~ ~	0 - 1020
R88-377	1,305'		0 - 1305
R88-378	1,210'		0 - 1210
13	17,115'	10,965	6,155'

<sup>\*</sup> Rerun assays now being done by Bondar-Clegg

```
T.D. = 1385'
R88-366
  40- 600' (560') @ .052
R88-367 T.D. = 1500'
 200 - 235 ( 35') @ .047
 275 - 370
             ( 95') € .045
             (270') € .055
        685
 415 -
 950 - 965
             (15') € .021
1040 - 1080
             ( 40°) @ .024
1120 - 1315
             (195') @ .062
1335 - 1405
             ( 70') @ <u>.029</u>
              720' € .050
                             (W.A.G.)
R88-368
         T.D. = 1455'
 390 -
        505
            (115') @ .055
 525 - 730
             (205¹) € .077
        925
             (160') @ .046
 765 -
 945 - 965
             ( 20') @ .022
1000 - 1080 ( 80') @ .032
1180 - 1250
             ( 70') @ .026
1365 - 1385
             ( 20¹) € .035
             ( 50') @ .057
1405 - 1455
              720' @ .052
                             (W.A.G.)
R88-369 T.D. = 1320'
 260 - 350' ( 90') € .098
 365 -
        405
             (40') @ .042
 420 -
        435
             ( 15') @ .025
 445 -
        705
             (260') @ .034
            ( 30') @ .070
 790 -
        820
       SCATTERED > .02
1220 - 1290 <u>( 70')</u> @ <u>.022</u>
              415' € .035
                             (W.A.G.)
R88-370
         T.D. = 1470'
 170 -
        285 (115') @ .029
             ( 20') € .079
 300 -
        320
 355 -
        375
             ( 20') @ .055
             ( 10') @ .026
 405 -
        415
 430 -
        465
             ( 35') @ .043
            ( 30') @ .052
 490 - 520
        735
             ( 25') @ .025
 710 -
 760 -
             ( 50') @ .043
        810
 910 -
        920
             (10') @ .029
             ( 35') @ .041
 930 -
        965
             <u>( 70¹)</u> € <u>.065</u>
1155 - 1225
              420' @ .043
                             (W.A.G.)
```

## ASSAY RESULTS $\geq$ .02 OPT AU (3/3/88) Page 2

(W.A.G.)

```
R88-374 T.D. = 1300'
505 - 520' (15') @ .05
595 - 670' (75') @ .04
                 ( 15') € .055
                  ( 75') @ .044
                 ( 70') € .069
 965 - 1035'
                  <u>( 15')</u> @ <u>.125</u>
1260 - 1275'
                   175' @ .062
                                     (W.A.G.)
           T.D. = 1415'
R88-375
          630'
                 (205') @ .057
 425 -
                  ( 30') @ .024
 645 -
          675'
```

( 15') **@** .035

865 - 880'

DATE:

MARCH 1, 1988

TO:

VENTURES TRIDENT - LAKEWOOD, COLORADO

FOR:

JAMES A. ANDERSON

FROM:

REX L. OUTZEN

SUBJECT: GILT EDGE PROJECT-MONTHLY FLASH REPORT-FEBRUARY, 1988

- \* Continued limited earthwork activities in the crusher area
- \* Continued geologic data compilation, cross section preparation and reserve estimation
- \* Continued sulphide project development drilling program
- \* Continued detail project engineering and design
- \* Continued procurement activities for high priority items
- \* Received approval of County Conditional Use Permit Amendment
- \* Attended meetings with State DWNR to review permit amendment and plans and specifications in preparation for March hearing
- \* Continued land acquisition activities
- \* Finalized several small lease purchase agreements and will finalize lease with Borsch/Fahrni for 430 acres early in March
- \* Continued negotiations with Homestake
- \* Presented geologic data and reserve information and potential to MFC, Alfred Bunting and Co. and First Marathon Security Limited
- \* Attended Wharf Resources Mining and Milling Permit Amendment hearings
- \* Continued preparation for State Mining and Milling Permit Amendment presentation
- \* Continued sulphide project development with encouraging metallurgical test results
- \* Attended meetings with USFS concerning sulphide project development

- \* Provided assistance to Minproc USA in preparing Gilt Edge Project report
- \* Nick Meinhardt and the Citizen's Law Center obtained the required signatures and filed the anti mining petitions with the Secretary of State
- \* South Dakota Mining Association has retained attorneys to try and invalidate the petitions

Rex E Outzen

RLO/dvl

DATE: FEBRUARY 4, 1988

TO: VENTURES TRIDENT - LAKEWOOD, COLORADO

FOR: JAMES A. ANDERSON

FROM: REX L. OUTZEN

SUBJECT: MONTHLY REPORT - GILT EDGE PROJECT - JANUARY, 1988

### SUMMARY

During the month of January, progress continued on the Gilt Edge Project. Permit amendments were completed and submitted to both the county and the state. Detailed plans and specifications were submitted to the state for approval. Earthwork activities in the crusher area continued, as well as detail design engineering and equipment procurement was initiated. Sulphide project development continued including commencement of the sulphide project development drilling program. Property acquisition progressed well and negotiations were initiated with Homestake.

### PROJECT ENGINEERING AND DESIGN

Bateman Engineering continued detail design engineering and are pretty much complete until vendor equipment drawings are obtained.

A package including all detail plans and specifications was completed and submitted to the state for approval.

Procurement activities were initiated in January. Bid packages were prepared, sent out and bids are being received and evaluated. Equipment orders will be placed early in February.

### CONSTRUCTION

Only a limited amount of earthwork was completed in January. D.H. Blattner and Sons initiated excavation in the crusher cut area and continued building the leach pad haul road. This work will continue in February.

#### STAFFING

There were no changes in personnel during the month.

South Dakota Office: P.O. Box 485, Deadwood, South Dakota 57732 Telephone: (605) 578-2107 Telecopier: (605) 578-1709

#### PROPERTY STATUS

Progress continued in the acquisition of additional property for the Gilt Edge Project. Numerous agreements were finalized in January including the following.

- Ruth Hankins 752 acres
- Phil Wolff Rochford property to be swapped to the USFS
- Charles Fillmore Yellow Jacket No. 2 claim
- Leone Mitchell Fern claim
- David Walberg Twin Mine, Blue Bird claims Richard Repke Ruby Placer claim
- Cecil Engels Hagensick Fraction
- State of South Dakota 224 acres in Section 36

Negotiations continue with Borsch Fahrni, Deadbroke Mining, Olson, Whiteaker, Baggaley, and Aye. In addition, negotiations were initiated with Homestake late in January. initial meeting went well as Homestake was receptive to our proposal regarding Lost Gulch.

#### GEOLOGY

Preparation of the 50 foot spaced detailed east-west cross sections were pretty well completed in January. Minor changes and modifications will continue.

Manual ore reserve calculations were initiated this This work resulted in identifying significant ore reserve potential north of the main deposit area.

A detailed sulphide project development drilling plan was Drilling contractor bids were received and evaluated and drilling bids were awarded to Lang and Tonto. The Lang rig arrived late in January and commenced drilling of the initial drill hole. Assays for the first portion of the hole were received early in February and showed that from 0 to 600 feet averaged .051 opt Au. A drill hole plan map and individual 5 foot assays are attached for your review.

### ADMINISTRATION

Final arrangements were made for making all disbursements out of the local Deadwood office this month. Local disbursements will begin in February.

Policies covering disbursement of funds, AFE's, approval levels, and disposal of assets were prepared in coordination with George Ireland. Copies of these have been provided to you for review and comment.

Preparation of position descriptions was initiated this month. Once complete, salary and wage surveys will be conducted in order to prepare proposed wage rates.

The employee handbook was completed. A copy has been forwarded to the Mountain States Employers Council for review and comments.

Pre-employment personnel forms were prepared this month. Also, tentative arrangements have been made with a local physician to handle pre-employment physicals. A safety handbook is also being prepared.

The year end reporting of payroll and disbursement information to the federal government (W-2, 1099, forms 940, 941, etc.) were completed and mailed in January along with the required South Dakota Unemployment Tax information.

### ENVIRONMENTAL/PERMITTING

The Conditional Use Permit amendment application was submitted to Lawrence County on January 13. A presentation was made to the Planning and Zoning Commission in the morning and then jointly with the Planning and Zoning Commission and the Lawrence County Commissioners in the afternoon. The application was well received and a public hearing has been scheduled for February 10.

The State Mining and Milling Permit amendment application was completed and submitted to the Department of Water and Natural Resources on January 14. The DWNR has scheduled us for a hearing before the State Board of Minerals and Environment on March 17, 1988.

Environmental monitoring work continued. Also, reclamation test plots are presently being designed to evaluate new and presently permitted species and future revegetation practices and success.

### SULPHIDE PROJECT

Sulphide project development work continued in January. The first draft of Chapter I of the proposed Mining and Milling Permit was prepared. Some blank areas will be completed after the ongoing detailed field work and water quality sampling is complete.

The three remaining ground water monitoring wells were completed. All wells are now complete and are being sampled and monitored on a monthly basis.

Metallurgical testing continued. Good concentrate leaching results are being obtained by caustic pretreatment or the arseno process of the flotation concentrates. Testing of the core samples is now in progress and should be completed by the end of February. At that time economics will be available. Comparison of the various alternatives will then be made and the final process flowsheet determined.

Waste rock characterization and fate and pathway analysis work continued. Tailings characterization work will not be completed until the final flowsheet is determined.

As mentioned earlier, the sulphide project development drilling program was initiated late in January and everyone is very excited about the development potential.

### GENERAL

Gilt Edge Project geological data was presented to David Robertson, Minproc, U.S.A. and again to Total Minerals. David Robertson was very pleased to see the amount of data that is available, the way in which it has been compiled and is quite optimistic about the potential.

Nick Meinhardt and the Citizens Law Center are having a difficult time obtaining signatures for the two anti mining initiatives.

### FEBRUARY ACTIVITIES

During the month of February, work will be performed on the following list of activities.

- Continue detail design engineering.
- Continue bid document preparation, bid evaluation and equipment procurement.
- Attend county CUP amendment hearing and obtain county CUP amendment approval.
- Meet with DWNR officials and agree on state permit amendment criteria.
- Prepare for State Board of Minerals and Environment Mining and Milling Permit hearing.
- Obtain DWNR approval of detail design plans and specifications.
- Continue updating geologic maps and cross sections.

- Continue manual ore reserve estimation.
- Continue property surveying, title work and claim staking.
- Continue land negotiations and property acquisition.
- Continue environmental monitoring.
- Continue development of company policies and procedures.
- Initiate investigation of the use of polygraph as a security and employment tool.
- Continue block model construction and optimize pit design.
- Develop and prepare detailed ore waste schedules.
- Renegotiate mine contract due to increased ore/waste volumes.
- Continue sulphide project development including drilling, environmental work, metallurgical testing, feasibility studies and permitting.

Attached please find the monthly manpower summary report.

Rex L. Outzen

#### RLO/dvl

#### Attachments

cc: J. Barron


- D. Blakeman
- D. Langford
- M. Neumann
- P. Goodwin
- C. Seward
- D. Stewart
- J. Wilbanks

# GILT EDGE PROJECT MANPOWER SUMMARY JANUARY, 1988

DEPARTMENT	SALARIED HOURLY		TOTAL	
ENGINEERING/GEOLOGY	5	0	<b>5</b> ,	
PROCESSING	1	0	1	
MAINTENANCE	0	0 .	. 0	
LABORATORY	0	0	0	
ADMINISTRATION	9	0	9	
TOTAL	15.	0	15	
		· .		
		•	NET	
MONTH	$\frac{\text{HIRED}}{0}$ TE	RMINATED 0	CHANGE 0	

## PRESENT PERSONNEL

NAME	POSITION	DEPARTMENT
REX OUTZEN	GENERAL MANAGER	ADMINISTRATION
DOUG STEWART	MINE SUPT.	ENG/GEOLOGY
DAN BLAKEMAN	PROCESS SUPT.	PROCESSING
DICK LANGFORD	ADMINISTRATIVE MANAGER	ADMINISTRATION
MIKE NEUMANN	MANAGER LAND/LEGAL	ADMINISTRATION
JOHN WILBANKS	ENVIRONMENTAL AFFAIRS DIR.	ADMINISTRATION
PETE GOODWIN	PERSONNEL/GOV AFFAIRS DIR.	ADMINISTRATION
JIM BARRON	SR. EXPLORATION GEOLOGIST	ENG/GEOLOGY
CARL SEWARD	SENIOR PROJECT ENGINEER	ENG/GEOLOGY
TIM FOX	MINE ENGINEER	ENG/GEOLOGY
ROD MACLEOD	MINE GEOLOGIST	ENG/GEOLOGY
LANCE HUBBARD	SAFETY/SECURITY SUPV.	ADMINISTRATION
SCOTT WANSTEDT	SAFETY/ENVIRON ASST.	ADMINISTRATION
DEBBIE VANDERLAAN	SECRETARY/RECEPTIONIST	ADMINISTRATION
MARY WINCHESTER	ACCOUNTING CLERK	ADMINISTRATION



CURRENT STATUS - SULFIDE INFILL DRILL HOLES
GILT EDGE, SOUTH DAKOTA
FEBRUARY 5, 1988

```
STRAWBERRY HILL MINING CO. ASSAY DIV., DEADWOOD, SD
                 Ø1-29-88
                             AU OF'T
                                       AU OPT
                                                ASSAYER: BARB
R88-366 DATE:
                         5
                               0.000
R88-366
               Ø
               5
R88-366
                        10
                               0.005
                        15
              10
                               0.000
R88-366
R88-366
              15
                        20
                               Ø. ØØØ
                        25
R88-366
              20
                               0.000
              25
                               0.005
R88-366
                        30
R88-366
             3Ø
                        35
                               Ø.ØØ5
              35
                        40
                               0.000
R88-366
              4Ø
                        45
                             - Ø. Ø35
R88-366
              45
                        5Ø
                             - Ø.Ø95
R88-366
                        55
R88-366
             5Ø
                             -0.070
R88-366
             55
                        60
                             -0.050
                        65
                             _ Ø.Ø45
R88-366
              60
                                            40-600' (560') @ 0.052 OPT Au
                        70
                             - Ø.Ø95
              65
R88-366
R88-366
             7Ø
                        75
                             - Ø.14Ø
             75
R88-366
                        80
                             - Ø.14Ø
                                            620-630 10') @ 0.060
                        85
                             - Ø.Ø65
             8Ø
R88-366
             85
                        9Ø
                             - 0.080
R88-366
                                            750-755 (5')@ 0.040
                        95
                             - Ø.Ø55
                                                                   OPT Au
             9Ø
R88-366
             95
                       100
                             - Ø. Ø6Ø
R88-366
                             - Ø.Ø85
            100
                       105
R88-366
                       110
                             - Ø.Ø55
R88-366
            105
                             - Ø. 115
R88-366
            110
                       115
R88-366
            115
                       120
                             - Ø.Ø95
                       125
                             - Ø.1Ø5
R88-366
            120
                             - Ø.Ø1Ø
R88-366
            125
                       130
                       135
                             - 0.050
R88-366
            130
            135
                       140
                             - 0.045
R88-366
                              - Ø. Ø7Ø
R88-366
            140
                       145
R88-366
                             - Ø.Ø3Ø
            145
                       15Ø
            150
                       155
                              - Ø. Ø35
R88-366
                             - 0.120
R88-366
            155
                       160
            160
                       165
                             - 0.050
R88-366
                       170
                              - 0.050
R88-366
            165
R88-366
            170
                       175
                              ~Ø.Ø35
            175
                       180
                             ~ Ø.Ø25
R88-366
                       185
                             - Ø. Ø3Ø
            180
R88-366
                       190
                             - Ø.Ø35
R88-366
            1.85
                       195
                             - Ø. Ø25
R88-366
            19Ø
                             - Ø. Ø2Ø
R88-366
            195
                       200
                       2Ø5
                             - Ø. Ø2Ø
R88-366
            200
            2Ø5
                       210
                               0.010
R88-366
R88-366
            210
                       215
                             - 0.035
                       220
                               0.000
R88-366
            215
            22Ø
                       225
                              0.020
R88-366
                               0.015
            225
                       23Ø
R88-366
                       235
            230
                               0.015
R88-366
R88-366
            235
                       240
                               Ø. ØØØ
                       245
                             - Ø.060
            240
R88-366
                       25Ø
                             - 0.060
            245
R88-366
R88-366
            250
                       255
                             - 0.090
            255
                       26Ø
                             — Ø. Ø6Ø
R88-366
```

```
STRAWBERRY HILL MINING CO. ASSAY DIV., DEADWOOD, SD
                                                  ASSAYER: BARB
                              AU OPT
                                         AU OPT
R88-366 DATE:
                  Ø1-29-88
R88-366
             260
                        265
                               - Ø.Ø25
                               - Ø.Ø25
             265
                        27Ø
R88-366
                        275
                               - 0.030
R88-366
             27Ø
R88-366
             275
                        28Ø
                              - Ø.Ø4Ø
                               - Ø.Ø9Ø
             280
                        285
R88-366
                               ~ Ø. Ø35
                        290
R88-366
             285
R88-366
             29Ø
                        295
                               - Ø. Ø5Ø
                               - Ø.Ø65
R88-366
             295
                        300
                               - Ø.060
                        305
R88-366
             3ØØ
                               -0.110
                        310
R88-366
             3Ø5
                        315
                               -0.070
R88-366
             31Ø
                               ~Ø.Ø65
R88-366
             315
                        32Ø
                        325
                               - Ø. Ø7Ø
             320
R88-366
                        33Ø
                               - Ø.Ø65
R88-366
             325
                        335
                               _Ø.Ø5Ø
R88-366
             33Ø
                        34Ø
                               - Ø. Ø5Ø
R88-366
             335
                               -0.045
                        345
R88-366
             34Ø
                        35Ø
                                0.000
R88-366
             345
                               - Ø. Ø4Ø
R88-366
             35Ø
                        355
                               - Ø. Ø4Ø
             355
                        360
R88-366
                        365
                               - Ø. Ø65
             36Ø
R88-366
                        37Ø
                                Ø.ØØØ
R88-366
             365
                                0.000
                        375
R88-366
             37Ø
                              - 0.060
                        38Ø
             375
R88-366
                        385
                                Ø. Ø75
R88-366
             38Ø
                        390
                               - Ø. Ø45
R88-366
             385
                        395
                                Ø. Ø55
             39Ø
R88-366
                        400
                              - Ø.Ø3Ø
R88-366
             395
                                           0.010
                                                              first column
                        4Ø5
                                0.005
R88-366
             400
                                           0.015
                                                              is coned
             4Ø5
                        410
                                0.010
R88-366
                        415
                               - 0.025
                                           Ø.Ø3Ø
             410
R88-366
                                           Ø. Ø7Ø
                        420
                              ~ Ø.Ø7Ø
             415
R88-366
                               - 0.060
                                           0.070
                        425
R88-366
             420
             425
                        43Ø
                               -0.065
                                           Ø. Ø65
                                                             second is
R88-366
                                           Ø. 21Ø
                                                              split
                               - 0.120
R88-366
             430
                        435
                                           Ø. Ø25
                        440
                               - Ø.Ø2Ø
R88-366
             435
                                           Ø.Ø65
             440
                        445
                               - 0.025
R88-366
R88-366
             445
                        450
                               - Ø.Ø25
                        455
                               -0.070
R88-366
             450
                               - Ø.13Ø
             455
                        46Ø
R88-366
             460
                        465
                               - 0.030
R88-366
                               - Ø. 1ØØ
             465
                        47Ø
R88-366
                        475
                               - Ø. 12Ø
R88-366
             47Ø
                               - Ø. Ø35
             475
                        480
R88-366
                        485
                               · Ø.Ø85
R88-366
             48Ø
                                Ø. Ø15
R88-366
             485
                        490
                        495
                                0.005
             49Ø
R88-366
                                Ø. ØØ5
             495
                        500
R88-366
                        5Ø5
                                Ø. Ø5Ø
R88-366
             500
                               - Ø. Ø4Ø
R88-366
             505
                        51Ø
                               - 0.060
             51Ø
                        515
R88-366
                        52Ø
                                0.005
             515
R88-366
```

R88-366 R88-366 R88-366 R88-366	STRAWBERRY HIL DATE: Ø1-29-89 520 525 525 530	B AU OFT AU 5 - 0.025 0 - 0.090		DEADWOOD, SD ÆR: BARB
R88-366 R88-366	535 <b>5</b> 46 545	5 - Ø.080		
R88-366 R88-366	545 556 550 <b>5</b> 55 555 <b>5</b> 6	5 - Ø. Ø5Ø		
R88-366 R88-366 R88-366	555 566 560 565 565 576	5 Ø.ØØØ	• •	
R88-366 R88-366	57Ø 575 575 <b>5</b> 86 58Ø 58	Ø . ØØØ		
R88-366 R88-366	585 <b>59</b> 6 598	0 - Ø.120 5 - Ø.080		
R88-366	595 609	<b>D.D.</b>		

# BROHM MINING CORP.

DATE: FEBRUARY 2, 1988

TO: VENTURES TRIDENT - LAKEWOOD, COLORADO

FOR: JAMES A. ANDERSON

FROM: REX L. OUTZEN

SUBJECT: GILT EDGE PROJECT - MONTHLY FLASH REPORT

- \* Continued limited earthwork activities in the crusher area.
- \* Continued geologic data compilation, cross section preparation and manual reserve estimation.
- \* Prepared sulphide project development drilling program.
- \* Initiated sulphide project development drilling.
- \* Continued detail project engineering and design.
- Initiated procurement activities.
- \* Completed preparation of County CUP Amendment package and submitted to County for approval.
- \* Completed preparation of State Mining and Milling Permit Amendment package and submitted it to the State DWNR for approval.
- \* Prepared and submitted detail operational plans, specifications and drawings to State DWNR for approval.
- \* Continued sulphide project development with work progressing in areas of water quality well drilling, environmental, metallurgical testing and plant design.
- \* Continued land acquisition activities.
- \* Finalized lease with Ruth Hankins for 752 acres.
- \* Finalized numerous other small lease purchase agreements.
- Initiated property negotiations with Homestake.
- \* Met with state officials Jim Hill and Lt. Governor Walter Dale Miller.
- \* Met with State DWNR and was scheduled for March 17, 1988 permit amendment hearing date.

South Dakota Office: P.O. Box 485, Deadwood, South Dakota 57732 Telephone: (605) 578-2107 Telecopier: (605) 578-1709

- \* Presented Gilt Edge Project geologic data and reserve information and potential to David Robertson, to members of Minproc, USA and again, to Total Minerals.
- \* Attended St. Joe Gold Mining and Milling Permit hearings.
- \* Continued development of company internal controls, personnel forms, employee handbooks and policies and procedures.
- \* Received information that Nick Minehardt is having a difficult time obtaining signatures on initiatives.

\* Started preparation for State Mining and Milling Permit Amendment presentation.

Rex L. Outzen

RLO/dvl

# BROHM MINING CORP.

DATE: JANUARY 14, 1988

TO: VENTURES TRIDENT - LAKEWOOD, COLORADO

FROM: REX L. OUTZEN

SUBJECT: MONTHLY REPORT - GILT EDGE PROJECT - DECEMBER, 1987

## SUMMARY

During the month of December, fall earthwork activities were completed. Progress continued in the areas of detail design engineering, geologic data compilation, property acquisition, preparation of permit amendment documents and sulphide project development.

#### PROJECT ENGINEERING AND DESIGN

Bateman Engineering continued detail design engineering activities. Detail engineering was pretty much complete by the end of December with the exception of some details in piping, concrete and electrical design. In January, Bateman will prepare the packages containing the detail plans and specifications which will be submitted to the State DWNR for approval prior to construction. In addition, Bateman is in the process of procurement and preparation of all equipment and subcontractor bid documents. Procurement will be initiated in January in order to meet equipment delivery requirements and commence operations in July.

#### CONSTRUCTION

Fall earthwork activities were completed in December. The plant site and leach pad were brought up to final grade. D.H. Blattner and Sons reduced their manpower level to just key supervisory personnel and will continue minor earthwork activity during the months of January and February as weather permits.

## STAFFING

There were no changes in personnel during the month.

Progress continued in the acquisition of additional property for the Gilt Edge Mine. Agreements were finalized with Willis Ave for approximately 640 acres, with Rosypal for the Red Jacket claim and with Repke for the Ruby Placer. Negotiations are proceeding very well with Ruth Hankins, Olson, and Borsch Fahrni and should be completed early in January.

In addition to the land negotiations, property document preparation was initiated in order to have everything ready such as claim lists, affected land ownership, etc. for the state and county permit amendments which will be submitted in January.

## GEOLOGY

Preparation of the 50 foot spaced east-west cross sections continued in December. Most all sections have been completed with the exception of finalizing geology, contouring assays and making minor changes and modifications.

In addition to cross section preparation, a considerable amount of time was spent in the preparation of the upcoming sulphide project development drilling program. Meetings were held with Minproc in order to assign responsibilities. Drilling contractor bid packages were prepared and sent out and other miscellaneous logistics were discussed. The actual drilling program is now being designed with the assistance of Dick Once the drill program is finalized, an AFE will be prepared and submitted for approval.

The last of four diamond core holes for metallurgical samples was completed in December. The core has been logged, split and shipped to the laboratory for testing.

#### ADMINISTRATION

Meetings were held with George Ireland, Barney Magnusson and Ralf Languer this month in order to discuss financial reporting formats. All agreed on the final reports and the report formats are now being generated.

Measures were initiated this month to begin payment of general disbursements locally out of the Deadwood office. Several other items are being addressed and payment from the Deadwood office should begin early in February.

Work continues on the preparation of policies and procedures and the preparation of the employee handbook. The final draft of the employee handbook should be ready in January.

Pete Goodwin continues to introduce Brohm to numerous people involved in the South Dakota governmental and regulatory agencies. Mr. Goodwin has been very successful in promoting Brohm's image and has initiated the building of numerous long term rewarding relationships.

#### ENVIRONMENTAL/PERMITTING

Again in December, major emphasis was placed on the preparation of the state and county permit amendment packages. Groups and individuals responsible for various segments of the permit amendment completed their documents during the week of December 21. After Christmas, the various documents were reviewed, amended where necessary and assembly of the final amendment package was initiated. Assembling the package will be completed the first week of January and will be submitted to the state and county the following week. The CUP amendment will be submitted to the Lawrence County Planning and Zoning Commission and to the County Commissioners on January 13th. The county public hearing is scheduled for February 10th. The state amendment will be submitted to the DWNR on January 14th and it is our understanding that the hearing before the Board of Minerals and Environment will be held March 17th.

Other permit issues that were completed in December were the approval of abandonment of section lines within the permit area and the approval of the plant site building permits by Lawrence County.

## SULPHIDE PROJECT

Sulphide project development work continued in December. Fall environmental baseline studies were completed and EnecoTech is presently preparing Chapter I of the Mining and Milling Permit which addresses the existing environment.

Water quality monitoring well drilling was suspended late in December. Only 3 additional wells remain to be drilled. These three wells will be drilled early in January.

Metallurgical testwork continued in December. Preliminary results show that by direct cyanidation, gold recoveries approached 75%. Using bulk sulphide flotation, gold recoveries approached 90%. Gravity concentration testwork resulted in gold recoveries approaching 60%. All tests are preliminary at this time and additional testwork including mineralogical work aimed at improving recovery is presently being conducted.

Core drilling was completed in December and core samples will be shipped to McClelland Laboratories for additional metallurgical testwork.

Waste rock characterization and EP toxicity tests are in progress to determine acid generation data in order to provide information for sound environmental design.

Plant and tailings dam siting studies were completed with the preferred plant site being north of the existing mine area and the preferred tails dam location being Lost Gulch.

Overall, the sulphide project development work is proceeding fairly well. However, Minproc and EnecoTech have been negligent in preparing timely reports and cost information. In addition, present forecast cost figures significantly exceed the original proposed costs. Some of the additional cost is justifiable, however, it appears that Minproc and EnecoTech significantly under estimated the project costs in the original proposal. A meeting will be held with Minproc early in January to discuss this problem.

#### **GENERAL**

Gilt Edge Project data presentation was provided to three employees of Total Minerals in December.

Nick Meinhardt filed two anti mining initiatives in December. One initiative proposes a 4% gross tax while the other proposes that reclamation back to original topography be required.

## JANUARY ACTIVITIES

During the month of January work will be performed on the following list of activities.

- Continue detail project design engineering.
- Continue bid document preparation and commence project procurement.
- Finalize preparation of all project plans and specifications and submit to DWNR for approval.
- Complete preparation of State Mining and Milling Permit Amendment application and submit to the DWNR for approval.
- Complete preparation of the County Conditional Use Permit Amendment package and submit to Lawrence County for approval.
- Initiate preparation for permit amendment presentation to both the Lawrence County Commissioners and the State Board of Minerals and Environment.
- Complete geologic maps and cross section preparation.
- Prepare manual ore reserve estimate.
- Prepare sulphide project development drilling program and AFE.
- Continue property surveying and claim staking.

- Continue land negotiations and property acquisition.
   Finalize all negotiations necessary for the oxide project development.
- Continue environmental monitoring.
- Continue close working relationships with governmental agencies in order to timely proceed with project permitting.
- Finalize engineering contracts.
- Initiate block model construction and optimize pit design.
- Develop and prepare detailed ore and waste schedules.
- Renegotiate mine contract due to increase ore/waste volumes.
- Continue sulphide project development including environmental work, development drilling, metallurgical testing, feasibility studies and permitting.

Attached please find the monthly manpower summary report.

Rex L. Outzen

#### RLO/dvl

cc: J. Barron

- D. Blakeman
- D. Langford
- M. Neumann
- P. Goodwin
- C. Seward
- D. Stewart
- J. Wilbanks

## GILT EDGE PROJECT MANPOWER SUMMARY DECEMBER, 1987

DEPARTMENT	SALARIE	D HOURLY	TOTAL
ENGINEERING/GEOLOGY PROCESSING MAINTENANCE LABORATORY ADMINISTRATION	5 1 0 0 9	0 0 0 0	5 1 0 0 9
TOTAL	15	0	15
MONTH	HIRED 0	TERMINATED 0	NET CHANGE 0

## PRESENT PERSONNEL

	· · · · · · · · · · · · · · · · · · ·	
NAME	POSITION	DEPARTMENT
REX OUTZEN	GENERAL MANAGER	ADMINISTRATION
DOUG STEWART	MINE SUPT.	ENG/GEOLOGY
DAN BLAKEMAN	PROCESS SUPT.	PROCESSING
DICK LANGFORD	ADMINISTRATIVE MANAGER	ADMINISTRATION
MIKE NEUMANN	MANAGER LAND/LEGAL	ADMINISTRATION
JOHN WILBANKS	ENVIRONMENTAL AFFAIRS DIR.	ADMINISTRATION
PETE GOODWIN	PERSONNEL/GOV AFFAIRS DIR.	ADMINISTRATION
JIM BARRON	SR. EXPLORATION GEOLOGIST	ENG/GEOLOGY
CARL SEWARD	SENIOR PROJECT ENGINEER	ENG/GEOLOGY
TIM FOX	MINE ENGINEER	ENG/GEOLOGY
ROD MACLEOD	MINE GEOLOGIST	ENG/GEOLOGY
LANCE HUBBARD	SAFETY/SECURITY SUPV.	ADMINISTRATION
SCOTT WANSTEDT	SAFETY/ENVIRON ASST.	ADMINISTRATION
DEBBIE VANDERLAAN	SECRETARY/RECEPTIONIST	ADMINISTRATION
MARY WINCHESTER	ACCOUNTING CLERK	ADMINISTRATION

# BROHM MINING CORPORATION

# PRODUCTION SHIPMENT REPORT

DATE - 12/28/88

DESCRIPTION	DORE WT OZ	AU ASSAY	AG ASSAY	AU OUNCES	AG OUNCES
012-001	485.5	0.3257	0.4756	158.13	230.90
012-002	273.1	0.3312	0.4656	90.45	127.16
012-003	293.3	0.3907	0.3622	114.59	106.23
		,	*.		
		1			
TOTALS	1051.9		-	363.17	464.29

CC: Tom Campbell Dan Blakeman Rex Outzen Dick LANGFORD