

CERTIFIED MAIL RETURN RECEIPT REQUESTED

Mr. James Filippini Mr. Douglas Lamb Water Division Compliance Branch United States Environmental Protection Agency, Region V 77 West Jackson Boulevard (WC-15J) Chicago, Illinois 60604-3590

September 10, 2015 PJ/DW

RECEIVED

SEP 1 6 2015

WATER ENFORCEMENT & COMPLIANCE ASSURANCE BRANCH, EPA, REGION 5

Subject:

Annual Dock Wall Observation and Repair Consent Decree - Case No. 2:96-CV-96-RL-1

ArcelorMittal Burns Harbor LLC

Dear Messrs. Filippini and Lamb:

Attachment 1 is the summary report of the annual dock wall inspection for 2015. This document summarizes the results of the annual dock wall observation that was conducted on August 4, 6, and 27, 2015, by Weaver Consultants Group, contractor to ArcelorMittal Burns Harbor, as required by Paragraph 21 of the subject decree.

During the annual observations, nine (9) locations were found along the dock wall with discernible discharges of flowing water. Notification regarding these findings was made via e-mail to Ms. Susan Prout (EPA Region V, Office of Regional Counsel) by T. E. Kirk on August 5, 2015. There were no additional discernable discharges found during the second or third phases of the inspection.

All of the locations were found in the coffer dam section of the dock wall. The height above the Lake Michigan level and the estimated flow from each location is noted in Attachment 1.

Samples were obtained from all locations and submitted to a contract analytical laboratory for nitrogenammonia analysis. The results of these analyses are provided in Attachment 2. The results are also summarized in the Attachment 1 table and used to estimate the amount of ammonia discharged, on a daily basis, from these locations. Digital photographs of each of the locations were also obtained and are provided in Attachment 3.



Repairs have been contracted and are expected to begin before the end of the month. Due to heavy boat traffic, an estimated date of completion of repairs is not available. Photographs of the locations after repair/sealing will be provided in a separate report.

No one particular cause for the discharges was identified. Because all of the discharges were observed along the coffer dam section of the harbor wall and the nitrogen-ammonia concentrations of most of the discharges are well below the concentration of the groundwater being captured by the dewatering well system (i.e., average of 6.0 mg/L for the previous 12 months), it is surmised that these concrete cellular revetments were discharging accumulated stormwater runoff that had inadvertently seeped through the caps of these structures. Therefore, the source of the water is not groundwater that is adequately being controlled by the dewatering well system. Based on the ammonia concentrations and estimated flow rates summarized in Attachment 1, approximately sixty five one hundredths of a pound per day (0.65 lbs/day) of ammonia was being discharged to the harbor from all 8 locations. Notwithstanding, Burns Harbor has responded as quickly as possible to the identification of the locations in order to timely minimize and/or eliminate any potential impact.

If there are any questions concerning this matter, please contact T. E. Kirk or me at (219) 787-2712.

I certify under penalty of law that I have personally examined and am familiar with the information submitted herein and that I have made a diligent inquiry of those individuals immediately responsible for obtaining the information and that to the best of my knowledge and belief, the information submitted herewith is true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment.

Very truly yours,

R. A. Maciel, Manager

Environmental Management Department

Attachments

ArcelorMittal Burns Harbor, LLC Annual Dock Wall Observation Consent Decree – Case No. 2:96-CV-96-RL-1

Attachment 1 - Summary Report of the Annual dock Wall Inspection

ArcelorMittal Burns Harbor, LLC August 4, 6, and 27, 2015 Dock Wall Inspection Performed by: Weaver Boos Consultants

ID Number	Height Above Water (feet)	Estimated Flow Rate (Liters/minute)	Estimated Flow (Gal/Min)	Ammonia Concentration* (mg/L)	Ammonia Dischage (Pounds/day)	Date of Repair	
15-1	3	50	13.2	0.59	0.09	TBD	
15-2	1	10	2.6	0.65	0.02	TBD	
15-3	4.5	1	0.3	1.1	<0.01	TBD	
15-4	3	2	0.5	3.3	0.02	TBD	
15-5	5	10	2.6	1.1	0.03	TBD	
15-6	5	30	7.9	1.4	0.13	TBD	
15-7	4.5	20	5.3	5.2	0.33	TBD	
15-8	4	5	1.3	0.28	<0.01	TBD	
15-9	5	5	1.3	0.28	<0.01	TBD	

^{*} Results reported are the larger of the sample and duplicate analysis.

ArcelorMittal Burns Harbor, LLC Annual Dock Wall Observation Consent Decree – Case No. 2:96-CV-96-RL-1

Attachment 2 - Nitrogen Ammonia Analytical Results



August 12, 2015

Arcelor Mittal USA, Inc. 250 W US Highway 12 Burns Harbor, IN 46304-9745

Work Order No.: 15H0220

Re: Ore Dock Wall Annual

Dear Teri Kirk:

Microbac Laboratories, Inc. - Chicagoland Division received 18 sample(s) on 8/5/2015 9:30:00AM for the analyses presented in the following report as Work Order 15H0220.

The enclosed results were obtained from and are applicable to the sample(s) as received at the laboratory. All sample results are reported on an "as received" basis unless otherwise noted.

All data included in this report have been reviewed and meet the applicable project specific and certification specific requirements, unless otherwise noted. A qualifications page is included in this report and lists the programs under which Microbac maintains certification.

This report has been paginated in its entirety and shall not be reproduced except in full, without the written approval of Microbac Laboratories.

We appreciate the opportunity to service your analytical needs. If you have any questions, please contact your project manager. For any feedback, please contact Robert Crookston, Managing Director, at robert.crookston@microbac.com.

Sincerely, Microbac Laboratories, Inc.

Carry Hackpala

Carey Gadzala Project Manager



WORK ORDER SAMPLE SUMMARY

Date:

Wednesday, August 12, 2015

Client: A

Arcelor Mittal USA, Inc. Ore Dock Wall Annual

Lab Order: 15H0220

Lab Sample ID	Client Sample ID	Tag Number	Collection Date	Date Received
15H0220-01	15-1		08/04/2015 10:50	8/5/2015 9:30:00AM
15H0220-02	15-1D		08/04/2015 10:50	8/5/2015 9:30:00AM
15H0220-03	15-2		08/04/2015 10:58	8/5/2015 9:30:00AM
15H0220-04	15-2D		08/04/2015 10:58	8/5/2015 9:30:00AM
15H0220-05	15-3		08/04/2015 11:10	8/5/2015 9:30:00AM
15H0220-06	15-3D		08/04/2015 11:10	8/5/2015 9:30:00AM
15H0220-07	15-4		08/04/2015 11:25	8/5/2015 9:30:00AM
15H0220-08	15-4D		08/04/2015 11:25	8/5/2015 9:30:00AM
15H0220-09	15-5		08/04/2015 11:40	8/5/2015 9:30:00AM
15H0220-10	15-5D		08/04/2015 11:40	8/5/2015 9:30:00AM
15H0220-11	15-6		08/04/2015 11:55	8/5/2015 9:30:00AM
15H0220-12	15-6D		08/04/2015 11:55	8/5/2015 9:30:00AM
15H0220-13	15-7		08/04/2015 12:10	8/5/2015 9:30:00AM
15H0220-14	15-7D		08/04/2015 12:10	8/5/2015 9:30:00AM
15H0220-15	15-8		08/04/2015 16:05	8/5/2015 9:30:00AM
15H0220-16	15-8D		08/04/2015 16:05	8/5/2015 9:30:00AM
15H0220-17	15-9		08/04/2015 16:12	8/5/2015 9:30:00AM
15H0220-18	15-9D		08/04/2015 16:12	8/5/2015 9:30:00AM



Date:

Wednesday, August 12, 2015

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall Annual

Client Sample ID:

15-1

Work Order/ID:

15H0220-01

Sample Description:

Aqueous

Sampled:

08/04/2015 10:50

Received:

Nitrogen, Ammonia as N Nitrogen, Ammonia (As N)

08/05/2015 9:30

Analyses

Matrix:

Certs AT Result

Units

Method: EPA 350.1 Rev 2.0

ch

RL Qual

Analyzed Analyst: GRIEF

A 0.59

Prep Method: Aqueous Ammonia Distillation 0.10

Prep Date/Time: 08/11/2015 13:45 mg/L 08/12/2015 12:12



Date:

Wednesday, August 12, 2015

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall Annual

Client Sample ID:

15-1D

Work Order/ID:

15H0220-02

Sample Description:

Sampled:

08/04/2015 10:50

Received:

ch

08/05/2015 9:30

Analyses

Matrix:

Certs AT Result Qual Units Analyzed

Aqueous

Method: EPA 350.1 Rev 2.0

RL

Analyst: GRIEF

Nitrogen, Ammonia as N Nitrogen, Ammonia (As N)

Prep Method: Aqueous Ammonia Distillation A 0.55

0.10

mg/L

Prep Date/Time: 08/11/2015 13:45 08/12/2015 12:14



Date:

Wednesday, August 12, 2015

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall Annual

Client Sample ID:

15-2

Work Order/ID:

15H0220-03

Sample Description:

Aqueous

Sampled:

Received:

08/04/2015 10:58

Matrix: Analyses

Certs AT Result

08/05/2015 9:30

Units Qual

Analyzed

Method: EPA 350.1 Rev 2.0

ch

RL

Analyst: GRIEF

Nitrogen, Ammonia as N

Nitrogen, Ammonia (As N)

Prep Method: Aqueous Ammonia Distillation 0.59

0.10

Prep Date/Time: 08/11/2015 13:45 mg/L

08/12/2015 12:16



Date:

Wednesday, August 12, 2015

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall Annual

Client Sample ID:

15-2D

Work Order/ID:

15H0220-04

Sample Description:

Aqueous

Sampled:

08/04/2015 10:58

Received:

08/05/2015 9:30

Matrix: **Analyses**

Certs AT Result Qual Units

Method: EPA 350.1 Rev 2.0

RL

Analyst: GRIEF

Analyzed

Nitrogen, Ammonia as N

Nitrogen, Ammonia (As N)

Prep Method: Aqueous Ammonia Distillation A 0.65

0.10

Prep Date/Time: 08/11/2015 13:45 mg/L

08/12/2015 12:18



Date:

Wednesday, August 12, 2015

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall Annual

Client Sample ID:

15-3

Aqueous

Sample Description:

Work Order/ID:

15H0220-05

Sampled:

Received:

08/04/2015 11:10

Analyses

Certs AT Result

08/05/2015 9:30

Matrix:

Qual Units

mg/L

Analyzed

Nitrogen, Ammonia as N

Nitrogen, Ammonia (As N)

Prep Method: Aqueous Ammonia Distillation

A 1.1

ch

0.10

RL

Method: EPA 350.1 Rev 2.0

Prep Date/Time: 08/11/2015 13:45 08/12/2015 12:20

Analyst: GRIEF



Date:

Wednesday, August 12, 2015

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall Annual

Client Sample ID:

15-3D

Work Order/ID:

15H0220-06

Sample Description:

Sampled:

08/04/2015 11:10

Aqueous

Received:

08/05/2015 9:30

Matrix: **Analyses**

Certs AT Result

Qual Units

Analyzed Analyst: GRIEF

Method: EPA 350.1 Rev 2.0

Prep Method: Aqueous Ammonia Distillation

RI.

Prep Date/Time: 08/11/2015 13:45

Nitrogen, Ammonia as N Nitrogen, Ammonia (As N)

ch

0.10

08/12/2015 12:22 mg/L



Date:

Wednesday, August 12, 2015

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall Annual

Client Sample ID:

15-4

Work Order/ID:

15H0220-07

Sample Description:

Sampled:

08/04/2015 11:25

Matrix:

Aqueous

Received:

08/05/2015 9:30

Analyses

Certs AT Result

ch

Qual Units

OF Analyzed

Allalyses

Method: EPA 350.1 Rev 2.0

Prep Method: Aqueous Ammonia Distillation

Analyst: GRIEF
Prep Date/Time: 08/11/2015 13:45

Nitrogen, Ammonia as N Nitrogen, Ammonia (As N)

A 3.1

0.10

RL

mg/L 1 08/12/2015 12:23



Date:

Wednesday, August 12, 2015

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall Annual

Client Sample ID:

15-4D

Work Order/ID:

15H0220-08

Sample Description:

Sampled:

08/04/2015 11:25

Matrix:

Aqueous

Received:

08/05/2015 9:30

Analyses

Certs AT Result Qual Units

mg/L

Analyzed

Method: EPA 350.1 Rev 2.0

Analyst: GRIEF

Nitrogen, Ammonia as N Nitrogen, Ammonia (As N) Prep Method: Aqueous Ammonia Distillation

0.10

RL

08/12/2015 12:33

Prep Date/Time: 08/12/2015 08:55



Date:

Wednesday, August 12, 2015

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall Annual

Client Sample ID:

15-5

Aqueous

Work Order/ID:

15H0220-09

Sample Description:

Sampled:

Received:

08/04/2015 11:40

Matrix:

Certs AT Result

08/05/2015 9:30

Analyses

ch

Qual Units

mg/L

Analyzed

Nitrogen, Ammonia as N

Nitrogen, Ammonia (As N)

Method: EPA 350.1 Rev 2.0

A 1.1

Prep Method: Aqueous Ammonia Distillation 0.10

RL

Prep Date/Time: 08/12/2015 08:55

Analyst: GRIEF

08/12/2015 12:39



Date:

Wednesday, August 12, 2015

Client:

Matrix:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall Annual

Client Sample ID:

15-5D

Work Order/ID:

15H0220-10

Sample Description:

08/04/2015 11:40

Aqueous

Sampled:

Received:

08/05/2015 9:30

Analyses	Certs	AT	Result	RL	Qual	Units	DF	Analyzed	
			Method: EPA 350.	1 Rev 2.0	11		A	nalyst: GRIEF	•
Nitrogen, Ammonia as N		F	rep Method: Aqueous	Ammonia Disti	llation		Prep Date	/Time:08/12/2015 08:55	
Nitrogen, Ammonia (As N)	ch	Α	0.98	0.10		mg/L	1	08/12/2015 12:41	passass



Nitrogen, Ammonia (As N)

Date:

Wednesday, August 12, 2015

Client:

Matrix:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall Annual

Client Sample ID:

15-6

Work Order/iD:

15H0220-11

Sample Description:

Aqueous

Sampled:

Received:

mg/L

08/04/2015 11:55

0.10

08/05/2015 9:30

08/12/2015 12:43

Units Certs AT Result RL Qual Analyzed **Analyses** Analyst: GRIEF Method: EPA 350.1 Rev 2.0 Prep Date/Time: 08/12/2015 08:55 Prep Method: Aqueous Ammonia Distillation Nitrogen, Ammonia as N

ch



Nitrogen, Ammonia (As N)

Date:

mg/L

0.10

Wednesday, August 12, 2015

Client:

Matrix:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall Annual

Client Sample ID:

15-6D

Aqueous

Work Order/ID:

15H0220-12

Sample Description:

A 1.3

ch

Sampled:

08/04/2015 11:55

Received:

08/05/2015 9:30

08/12/2015 12:45

Analyses	Certs	AT	Result	RL	Qual	Units	DF	Analyzed			
		Method: EPA 350.1 Rev 2.0						Analyst: GRIEF			
Nitrogen, Ammonia as N		F	Prep Method: Aque	F	Prep Date/Time: 08/12/2015 08:55						



Date:

Wednesday, August 12, 2015

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall Annual

Client Sample ID:

15-7

Work Order/ID:

15H0220-13

Sample Description:

Sampled:

08/04/2015 12:10

Matrix: Aqueous Received:

08/05/2015 9:30

Analyses	Certs	AT	Result	RL	Qual	Units	DF	Analyzed
			Method: EPA 3		Analyst: GRIEF			
Nitrogen, Ammonia as N		F	rep Method: Aqueo	ous Ammonia Dist	tillation	f	Prep Date	Time:08/12/2015 08:55
Nitrogen, Ammonia (As N)	ch	A	5.0	0.10)	mg/L	1	08/12/2015 12:47



Date:

Wednesday, August 12, 2015

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall Annual

Client Sample ID:

15-7D

Work Order/ID:

15H0220-14

Sample Description:

Sampled:

08/04/2015 12:10

Aqueous

Received:

Matrix: **Analyses**

Certs AT Result

ch

08/05/2015 9:30

Qual Units

Analyzed

Nitrogen, Ammonia as N

Nitrogen, Ammonia (As N)

Prep Method: Aqueous Ammonia Distillation A 5.2

0.10

RL

Method: EPA 350.1 Rev 2.0

Prep Date/Time: 08/12/2015 08:55 mg/L 08/12/2015 12:52

Analyst: GRIEF



Date:

Wednesday, August 12, 2015

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall Annual

Client Sample ID:

15-8

Work Order/ID:

15H0220-15

Sample Description:

Sampled:

08/04/2015 16:05

Aqueous

Received:

08/05/2015 9:30

Matrix: **Analyses**

Certs AT Result

Qual Units Analyzed

Method: EPA 350.1 Rev 2.0 Prep Method: Aqueous Ammonia Distillation

RL

Analyst: GRIEF Prep Date/Time: 08/12/2015 08:55

Nitrogen, Ammonia as N Nitrogen, Ammonia (As N)

ch A 0.28

0.10

08/12/2015 12:54 mg/L



Date:

Wednesday, August 12, 2015

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall Annual

Client Sample ID:

15-8D

Work Order/ID:

15H0220-16

Sample Description:

Sampled:

08/04/2015 16:05

Matrix:

Aqueous

Received:

Analyses

Certs AT Result

08/05/2015 9:30

Qual Units **Analyzed**

Method: EPA 350.1 Rev 2.0

Analyst: GRIEF Prep Date/Time: 08/12/2015 08:55

Nitrogen, Ammonia as N Nitrogen, Ammonia (As N)

Prep Method: Aqueous Ammonia Distillation ch A 0.23

0.10

RL

mg/L 08/12/2015 12:56



Date:

Wednesday, August 12, 2015

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall Annual

Client Sample ID:

15-9

Work Order/ID:

15H0220-17

Sample Description:

Aqueous

Sampled: Received: 08/04/2015 16:12 08/05/2015 9:30

Matrix: **Analyses**

Units

Certs AT Result

ch

RL Qual

Analyzed Analyst: GRIEF

Nitrogen, Ammonia as N

Nitrogen, Ammonia (As N)

Prep Method: Aqueous Ammonia Distillation A 0.28

Method: EPA 350.1 Rev 2.0

0.10

mg/L

08/12/2015 12:58

Prep Date/Time: 08/12/2015 08:55



Date:

Wednesday, August 12, 2015

Client:

Arcelor Mittal USA, Inc.

Client Project:

Ore Dock Wall Annual

Client Sample ID:

15-9D

Work Order/ID:

15H0220-18

Sample Description:

Aqueous

Sampled:

08/04/2015 16:12

Received:

08/05/2015 9:30

Analyses

Matrix:

Certs AT Result Qual Units Analyzed

Method: EPA 350.1 Rev 2.0

RL

Prep Method: Aqueous Ammonia Distillation

Analyst: GRIEF

Prep Date/Time: 08/12/2015 08:55

Nitrogen, Ammonia as N Nitrogen, Ammonia (As N)

A 0.23

0.10

08/12/2015 13:00 mg/L

FLAGS, FOOTNOTES AND ABBREVIATIONS (as needed)

B = Detected in the associated method Blank at a concentration above the routine RL

b- = Detected in the associated method Blank at a concentration greater than 2.2 times the MDL

b* = Detected in the associated method Blank at a concentration greater than half the RL

CFU = Colony forming units

D = Dilution performed on sample

DF = Dilution Factor

g = Gram

E = Value above quantitation range

H = Analyte was prepared and/or analyzed outside of the analytical method holding time

I = Matrix Interference

J = Analyte concentration detected between RL and MDL (Metals / Organics)

LOD = Limit of Detection

LOQ = Limit of Quantitation

m3 = Meters cubed

MDL = Method Detection Limit

mg/Kg = Milligrams per Kilogram (ppm)

mg/L = Milligrams per Liter (ppm)

NA = Not Analyzed

ND = Not Detected at the Reporting Limit (or the Method Detection Limit, if used)

NR = Not Recovered

R = RPD outside accepted recovery limits

RL = Reporting Limit

RL - Reporting Limit

S = Spike recovery outside recovery limits

Surr = Surrogate

U = Undetected

> = Greater than

< = Less than

% = Percent

* = Result exceeds project specific limits

ANALYTE TYPES: (AT)

A.B = Target Analyte

I = Internal Standard

M = Summation Analyte

S = Surrogate

T = Tentatively Identified Compound (TIC, concentration estimated)

QC SAMPLE IDENTIFICATIONS

BLK = Method Blank

DUP = Method Duplicate

BS = Method Blank Spike

MS = Matrix Spike

ICB = Initial Calibration Blank

CCB = Continuing Calibration Blank

CRL = Client Required Reporting Limit

PDS = Post Digestion Spike

QCS = Quality Control Standard

ICSA = Interference Check Standard "A"

ICSAB = Interference Check Standard "AB"

BSD = Method Blank Spike Duplicate MSD = Matrix Spike Duplicate

ICV = Initial Calibration Verification

CCV = Continuing Calibration Verification

OPR = Ongoing Precision and Recovery Standard

SD = Serial Dilution

CERTIFICATIONS (Certs)

Below is a list of certifications maintained by the Microbac Merrillville Laboratory. All data included in this report has been reviewed for and meets all project specific and quality control requirements of the applicable accreditation, unless otherwise noted. Complete lists of individual analytes pursuant to each certification below are available upon request.

The American Association for Laboratory Accreditation [A2LA] for Biological Testing, ISO/IEC 17025 (Certificate# 3045.01)

The American Association for Laboratory Accreditation [A2LA] for Environmental Department of Defense Testing, ISO/IEC 17025 (Certificate# 3045.02)

^c Illinois EPA for the analysis wastewater and solid waste in accordance with the requirements of the National Environmental Laboratory Accreditation Program [NELAP] (accreditation #200064)

d Illinois DOPH for the microbiological analysis of drinking water (registry #1755266)

Indiana DEM approved support laboratory for solid waste and wastewater analyses

e Indiana State Board of Animal Health for microbiological analysis of dairy containers (18137)

Indiana SDH for the chemical analysis of drinking water (lab #C-45-03)

Indiana SDH for the microbiological analysis of drinking water (lab #M-45-8)
 Kansas DPHE for the analysis of drinking water, wastewater, and solid hazardous waste in accordance with the requirements of the National Environmental Laboratory Accreditation Program [NELAP] (Certificate No. E-10397)

Kentucky DEP for the analysis of samples applicable to the Underground Storage Tank program (lab #75)

Kentucky EEC Wastewater Laboratory Certification Program for the analysis of wastewater (lab #90147)

New York SDO in accordance with the requirements of the National Environmental Laboratory Accreditation Program [NELAP]

(Lab#12006)
 North Carolina DENR for the environmental analysis for NPDES effluent, surface water, groundwater, and pretreatment regulations(certificate #597)

Pennsylvania Department of Environmental Protection [NELAP] (Lab# 68-04863)

- United States Department of Agriculture Animal and Plant Health Inspection Service Permit To Receive Soil (Permit #P330-12-00174))

Washington State Department of Ecology in accordance to Ch. 173-50 WAC (lab #C992)

p Wisconsin Department of Natural Resources for the chemical analysis of wastewater and solid waste (lab #998036710)

9 Center for Disease Control [CDC] ELITE Proficiency Program member

Microbac Laboratories, Inc.



COOLER INSPECTION Client Name: Arcelor Mittal USA, Inc.	Date: Wednesday, August 12, 2015 Date/Time Received: 08/05/2015 09:30
Work Order Number: 15H0220	
Checklist completed by: 8/5/2015 5:57:00PM Dave Bryant	Reviewed by: 8/6/2015 CAG
Carrier Name:	Microbac
Cooler ID: Default Cooler	Container/Temp Blank Temperature: 6.0° C
After-Hour Arrival?	Yes No 🗸
Shipping container/cooler in good condition?	Yes No Not Present
Custody seals intact on shipping container/cooler?	Yes No Not Present
Custody seals intact on sample containers?	Yes No Not Present ✓
COC present?	Yes No
COC included sufficient client identification?	Yes No
COC included sufficient sample collector information?	Yes No
COC included a sample description?	Yes No
COC agrees with sample labels?	Yes V No
COC identified the appropriate matrix? COC included date of collection?	Yes No
COC included time of collection?	Yes V No No
COC identified the appropriate number of containers?	Yes V No
Samples in proper container/bottle?	Yes V No
Sample containers intact?	Yes V No
Sufficient sample volume for indicated test?	Yes No
All samples received within holding time?	Yes No
If the samples are preserved, are the preservatives identified?	Yes No
If No, adjusted by?	
COC included the requested analyses?	Yes No
COC signed when relinquished and received?	Yes No
Samples received on ice?	Yes No No
Samples properly preserved?	Yes V No
Voa vials for aqueous samples have zero headspace?	Yes No No VOA vials submitted
Cooler Comments:	

Microbac Laboratories, Inc.

ANY "NO" EVALUATION (excluding After-Hour Receipt) REQUIRES CLIENT NOTIFICATION.



Sample ID	Client Sample ID	Comments
15H0220-01	15-1	
15H0220-02	15-1D	
15H0220-03	15-2	
15H0220-04	15-2D	
15H0220-05	15-3	
15H0220-06	15-3D	
15H0220-07	15-4	THE RESERVE AND ADDRESS OF THE PARTY OF THE
15H0220-08	15-4D	
15H0220-09	15-5	
15H0220-10	15-5D	
15H0220-11	15-6	
15H0220-12	15-6D	
15H0220-13	15-7	
15H0220-14	15-7D	
15H0220-15	15-8	
15H0220-16	15-8D	
15H0220-17	15-9	
15H0220-18	15-9D	

Chain of Custody Record Samples PK250 West 84th Drive [] 5713 West 85th Street Submitted to: Merrillville, IN 46410 Indianapolis, IN 46278 11CROBAC® Number 129986 Tel: 219-769-8378 Tel: 317-872-1375 Fax: 219-769-1664 Fax: 317-872-1379 instructions on back IN ARCELORMITTAL BURNS HARBOR Project ORE DOCK WALL ANNUAL **Turnaround Time** Report Type 250W US 12 Location of & Dock (Routine (7 working days) [] Results Only [] Level H ZID BURNSTIARBOR IN 46304 [] RUSH* (notify lab) PO # [] Level III [] Level [i] CLP-like TERI KIRK Compliance Monitoring? (4 Yes(1) [] No RCRA [] Level IV [] Level IV CLP-like (needed by) 219.787-4643 (1) Agency/Program CORESCT NE ACTION [] EDD A. HUANG & S. STAN FARD 574-271-3447 y (PRINT) Sampler Signature Sampler Phone # Melmali (address) THE RESA, KIRKO ARCELOR MITTAL. COM [] Mail [] Telephone [] Fax (fax #) Matrix Types: Soil/Solid (S), Sludge, Oll, Wipe, Drinking Water (DW), Groundwater (GW), Surface Water (SW), Waste Water (WW), Other (specify) reservative Types: (1) HNO3, (2) H2SO4, (3) HCl, (4) NaOH, (5) Zinc Acetate, (6) Methanol, (7) Sodium Bisulfate, (8) Sodium Thiosulfate, (9) Hexane, (U) Unpreserved For Lab Use Only Requested Analyses Client Sample ID Types ** 5H0220 8.4.15 1050 15-1 (2) 01 15-1D 50 1050 03 1058 15-2 04 15-2D 1058 15-3 05 1110 06 15 - 3D 1110 07 15-4 08 15-4 D 1125 09 15-5 1140 1140 1.0 15-5D 1155 15-10 Non-Hazardous [] Radioactive Dispose as appropriate [] Return [] Archive Sample Disposition Possible Hezard Identification [] Hazardous Date/Time Date/Time Received By (signature) Relinquished By (signature) SAMAGO BY WENER CONSUMENTS 8.4.15/1708 GROVE, LLC. Date/Time Received By (signature)

Religionation By (signature)

815/1

Received for Lab By (signature)

Page /

Sample temperature upon receipt in degrees C =

MICROBAC°

Samples Submitted to:

Nerritville, IN 46410

Tel: 219-769-8378 Fax: 219-769-1664 [] 5713 West 85th Street Indianapolis, IN 46278

Tel: 317-872-1375 Fax: 317-872-1379 Chain of Custody Record

Number 129987

Instructions on back

Hent Name ARLEICA	MITTAL BURNS HA	rson		Projec	OR	ed Dock	NAM A	NNUAL	Tt	umaro	and Thr	10		R	sport Type
Address 250 W	US12		-	Location ORL DOCK					[] Routine	(7 work	ing days	1)	[1]	[] Results Only []	
City, State, Zip BURA	& HARBOR IN 46:	304		PO#				,	[] RUSH* (notify k	ab)		ti	Level III	[] Level III CLP-like
Contact TEXI	KIRK			Compl	iance	Monitoring?	Yes(1) []	No RCR	1 _				[1]	Level IV	[] Level IV CLP-like
Telephone # 219-	787-4643			(1)Age	ncy/Pr	ogram Cost	SETME!	ACT WN		(nee	ded by)		_lu	EDD	
Sampled by (PRINT)	A. HUANG & S. STE	HER	1	S	emple	s Signature			Nexty	4	Sample	er Phon		574-2	11-3447
Send Report via	[] Mail [] Telephone [] F	ax (fax	•)						[] e-mail (a	ddress)				
	ypes: Soil/Solid (S), Sludge, C ypes: (1) HNO3, (2) H2SO4, (ed
Client	Sample ID	Matrix*	Grab	Composite	Filtered	Date Collected	Time Collected	Ana	uested lyses	Mr. Wall	/		1		For Lab Use On
15-6D		EW	V		N	8.4.15	1155	1	2)						12
15-7							1210								13
15-70							1210								14
15-8							1605								15
15-8D							1605								16
15-9							1612								17
15-90			-				1612			-	-		-		18
													1		
		+								+	+		+		
Possible Hazard Identi	fication [] Hazardous	No	n-Haz			Radioactive			isposition						Archive
Comments SAMULE GROUP LL	D BY WEAVER CON	SULTI	AND	Relia	nquisi	hed By (sign	Ature)	B.4.	5/1708	Re	celved I	By (eigr	iature)		Date/Time
Office of LL	-	50	9	Relia	nquis	hed By (algr	andre)		10/200	-	Re	y (alg	in	von	8/3/15 8:00
Sample temperature u	pon receipt in degrees C =	50.1		Rell	2	hed By (sign	(ham	Date/Tim	(15 9:3	0 Re	Day	ior Lab	By (sig	ynature)	8 65 15 09



CERTIFIED MAIL RETURN RECEIPT REQUESTED

Mr. James Filippini Mr. Douglas Lamb Water Division Compliance Branch United States Environmental Protection Agency, Region V 77 West Jackson Boulevard (WC-15J) Chicago, Illinois 60604-3590

October 7, 2015 PJ/DW

Subject:

Annual Dock Wall Observation and Repair

Consent Decree - Case No. 2:96-CV-96-RL-1

ArcelorMittal Burns Harbor LLC

Reference: Letter, R. A. Maciel to Messrs. Filipinni and Lamb, same subject, dated September 10, 2015

Dear Messrs. Filippini and Lamb:

As indicated in the referenced letter, attached are the summary table from the Reference which has been updated to include the dates of repair and photographs of each of the nine (9) locations after repair. Repairs were initiated on September 9, 2015 and were completed on September 28, 2015.

If there are any questions concerning this matter, please contact T. E. Kirk or me at (219) 787-2712.

Very truly yours,

R. A. Maciel, Manager

Environmental Management Department

Attachments

CC: D. P. Bley

ArcelorMittal Burns Harbor, LLC. T +1 219 787 2712 Environmental Mgmt. Dept. 250 W. U.S. Highway 12 Burns Harbor, IN 46304 USA

F +1 219 787 4973 www.arcelormittal.com ArcelorMittal Burns Harbor, LLC Annual Dock Wall Observation and Repairs Consent Decree – Case No. 2:96-CV-96-RL-1

Attachment 1 - Summary Report of the Annual dock Wall Inspection

ArcelorMittal Burns Harbor, LLC August 4, 6, and 27, 2015 Dock Wall Inspection Performed by: Weaver Boos Consultants

_	ID Number	Height Above Water (feet)	Estimated Flow Rate (Liters/minute)	Estimated Flow (Gal/Min)	Ammonia Concentration* (ing/L)	Ammonia Discharge (Pounds/day)	Date of Repair
	15-1	3	50	13.2	0.59	0.09	9/14/15
	15-2	1	10	2.6	0.65	0.02	9/15/15
	15-3	4.5	1	0.3	1.1	< 0.01	9/15/15
	15-4	3	2	0.5	3.3	0.02	9/15/15
	15-5	5	10	2.6	1.1	0.03	9/15/15
	15-6	5	30	7.9	1.4	0.13	9/25/15
	15-7	4.5	20	5.3	5.2	0.33	9/21/15
	15-8	4	5	1.3	0.28	< 0.01	9/09/15
	15-9	5	5	1.3	0.28	< 0.01	9/28/15

Total Potential Ammonia Discharge (pounds per day) from all locations:

0.65

^{*} Results reported are the larger of the sample and duplicate analysis.