King County International Airport

Department of Construction & Facilities Management P.O. Box 80245 Seattle, WA 98108

## FAX TRANSMITTAL SHEET

(206) 296	-7380 -0100 TDD	•	
(206) 296	-0190 FAX	DATE	= 5-21-98
		NO. OF PAGES INCLUDING COVER	₹ 3
	NAME	COMPANY	FAX NUMBER:
TO:_	Sam Yashmaic	PSI	282 6457
CC:_			
_		· · · · · · · · · · · · · · · · · · ·	
_			
			····
FROM:	JEFF WINTER AIRPORT ENGINEER	PHONE: 296-7425	FAX: 296-0190
SUBJECT:	Soil Boring W.	ork	
ADDITIONAL	. COMMENTS:		
We	are going to bril	1 3 T-Hanyar & reed	soil boring
work	to establish	soil bearing capacity	p to look
Nor	an confaminat	Zny	•
Hor	wman addition	of borings beyond to	le 3 would
be i		back cost? call	
let	discuss.		
			<del></del>
	1	·	
	· ·	ORIGINAL TO FOLLOW IN MAIL	



Soil Boring Work NE T-Hangar Site King County Airport 5-21-98 Jeff Winter

We are going to build three metal T-hangars to replace five existing ones at the north end of the Airport. See the attached site map. The new hangars will have shallow spread footings (3' deep). Utility work including storm, water and electrical will be done trenching 3-4' deep. Ground water level is 9-11' deep. There were no underground fuel storage tanks on the site. The existing T-hangars were built about 1959 and the are used for storage of small aircraft. During the war years the Army occupied the airport and there were barracks and other buildings in the area. Some hangars were torn down in 1997 in which repair of small aircraft was performed. These buildings were closer to Airport Way S. No evidence of soil contamination was found when they were removed though no actual testing work was done.


We want to get soil bearing capacity information so as to design the new hangar foundation. The soil is sandy silt with about 2500 psf bearing capacity. Probably 3 borings 30' deep will be needed.

We also want to do additional borings, perhaps 10' deep, to verify whether or not there is soil contamination on the site. We want to be able to remediate any contamination before we award a contract to build the new T-hangars. We are trying to avoid having the contractor start the construction work and uncover contamination which will delay the construction and cause cost overruns.

Here is a tentative schedule:

Soil boring work
Hangar demolition including asphalt removal
Soil cleanup work (if needed)
Sept-Nov
Hangar construction
Jan

NE T-HANGAR SITE SOIL BORINGS



KCSlip4 36020

SEA402565